

Government of Madras.

EDUCATIONAL DEPARTMENT.

Recd.

Regd.

} 1908.

Enclosures

Spare copies

order
pages 05

(5)

G.O., No. 661, 14th September 1908.

Progressive Union school, Georgetown, Madras.

Extending the time fixed for the completion of the building for the — to the 31st January 1909 and directing that the certificate and accounts of actual expenditure should be submitted by the management to the Director of Public Instruction for verification before the 28th February 1909.

Government of Madras.

EDUCATIONAL DEPARTMENT.

Recd.

Regd.

} 1908.

Enclosures

Spare copies

G.O., No. 661, 14th September 1908.

Progressive Union school, Georgetown, Madras.

Extending the time fixed for the completion of the building for the — to the 31st January 1909 and directing that the certificate and accounts of actual expenditure should be submitted by the management to the Director of Public Instruction for verification before the 28th February 1909.

GOVERNMENT OF MADRAS.

EDUCATIONAL DEPARTMENT.

READ—the following papers :—

I

G.O., No. 430, Educational, dated 5th July 1907.

ABSTRACT.—Sanctioning, subject to certain conditions, a grant not to exceed Rs. 5,000 towards the cost of constructing a building for the Madras Progressive Union school, Georgetown, Madras.

II

Letter—from M.R.By. T. ANNAMALAI MUDALIYAR Avargal, Manager, The Madras Progressive Union School, Madras.

To—the Director of Public Instruction (through the Assistant Inspector of Schools, Presidency Division).

Dated—Madras, the 4th August 1908.

No.—35.

Referring to paragraph 1 (2) of your Proceedings Ref. on Cur. No. 3545 of 1906, dated 24th July 1907, directing that the work of constructing a building for the Madras Progressive Union School be completed before the 31st August 1908, I beg to submit that the construction in question had to be begun very late owing to a great difficulty in securing premises suitable and sufficient to accommodate the school in the same locality. Ever since the receipt of the Proceedings referred to, I have been trying to secure a proper building to house the school. It was possible to secure No. 140, Mint Street, Georgetown, Madras, only in January 1908 on a monthly rent of Rs. 50, which by itself is not spacious enough to accommodate all the classes. Some classes had, therefore, to be retained in the building now under construction and after great efforts, premises No. 139, Mint Street, was made available about the middle of March last on a monthly rent of Rs. 35. After which date alone, it was possible to hand over the building to the contractor for demolishing. I need hardly point out the difficulty of securing accommodation for the school in such an important centre. Hence the delay in the commencement of the construction.

2. I, however, expected that the construction may be completed by the time fixed. It is now represented by the contractor as will be seen from a copy of his letter enclosed, the construction can be completed only if an extension of time is granted for six months more. I, therefore, request that the extension of time sought for may be granted.

3. I, however, expect that the construction will be finished before the 31st December next and that there will be time for the submission of the certificate of actual expenditure incurred and for the drawing of the prescribed deed of agreement to enable the building grant to be drawn before the close of official year.

Ref. on Cur. No. 3545/6, dated 4th September 1908.

Submitted to Government, Educational, with reference to G.O., No. 430, Educational, dated 5th July 1907, and recommended that in the circumstances explained, a period of five months' extension for the completion of the building may be granted.

A. G. BOURNE,
Director of Public Instruction.

Order—No. 661, Educational, dated 14th September 1908.

In the circumstances stated, the time fixed in paragraph 1 (2) of G.O., No. 430, Educational, dated 5th July 1907, for the completion of the building for the Madras Progressive Union School, Georgetown, Madras, will be extended up to the 31st January 1909.

2. The certificate and accounts of actual expenditure should be submitted by the management to the Director of Public Instruction for verification before the 28th February 1909.

(True Extract.)

H. D. TAYLOR,
Secretary to Government.

To the Director of Public Instruction.
„ Accountant-General.

EDUCATIONAL DEPARTMENT.

NOTES CONNECTED WITH G.O., No. 661, EDUCATIONAL, DATED
14TH SEPTEMBER 1908.

[SUBJECT.—*Recommending that the time fixed for the completion of the building for
the Madras Progressive Union School may be extended by five months.*]

From the Director of Public Instruction, dated 4th September 1908, No. 3545.

In G.O., No. 430, Educational, dated 5th July 1907, the Government sanctioned a grant of Rs. 5,000 towards the cost of constructing a building for the Madras Progressive Union School, Georgetown, Madras, subject to the condition, among others, that the work should be completed before the 31st August 1908.

2. The manager of the school now requests that the time fixed for the completion of the work may be extended by six months. The delay in the execution of the work is explained by the manager to be due to the difficulty of securing suitable accommodation for the school before the demolition of the old building. The Director of Public Instruction recommends that, in the circumstances explained, extension for a period of five months, that is up to 31st January 1909, for the completion of the building may be granted.

3. It is for consideration whether the Director's recommendation may be accepted. If accepted, the manager may, it is submitted, be informed that he should submit the certificate of actual expenditure incurred on the work before the 28th February 1909 so as to enable the Director of Public Instruction to make the payment during the current financial year.

P.R.—11-9-08.

The draft order placed below is for approval.

K. RANGASWAMI AIYANGAR—12-9-08.

May issue.

C. A. SOUTER—12-9-08.

H. D. TAYLOR—14-9-08.

[G.O., No. 661, Educational, dated 14th September 1908.]

Education DEPARTMENT.

READ AGAIN G.O., No. 430 *Ed*, dated *5th* *July* 1907

READ ALSO:—

C. No. 1997, From the D.P. 9. , No. 3545, dated 4. 9. 1908.

” ” ” ” ” ” ” ” 190

22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100 101 102 103 104 105 106 107 108 109 110 111 112 113 114 115 116 117 118 119 120 121 122 123 124 125 126 127 128 129 130 131 132 133 134 135 136 137 138 139 140 141 142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 159 160 161 162 163 164 165 166 167 168 169 170 171 172 173 174 175 176 177 178 179 180 181 182 183 184 185 186 187 188 189 190 191 192 193 194 195 196 197 198 199 200 201 202 203 204 205 206 207 208 209 210 211 212 213 214 215 216 217 218 219 220 221 222 223 224 225 226 227 228 229 230 231 232 233 234 235 236 237 238 239 240 241 242 243 244 245 246 247 248 249 250 251 252 253 254 255 256 257 258 259 260 261 262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 278 279 280 281 282 283 284 285 286 287 288 289 290 291 292 293 294 295 296 297 298 299 300 301 302 303 304 305 306 307 308 309 310 311 312 313 314 315 316 317 318 319 320 321 322 323 324 325 326 327 328 329 330 331 332 333 334 335 336 337 338 339 340 341 342 343 344 345 346 347 348 349 350 351 352 353 354 355 356 357 358 359 360 361 362 363 364 365 366 367 368 369 370 371 372 373 374 375 376 377 378 379 380 381 382 383 384 385 386 387 388 389 390 391 392 393 394 395 396 397 398 399 400 401 402 403 404 405 406 407 408 409 410 411 412 413 414 415 416 417 418 419 420 421 422 423 424 425 426 427 428 429 430 431 432 433 434 435 436 437 438 439 440 441 442 443 444 445 446 447 448 449 450 451 452 453 454 455 456 457 458 459 460 461 462 463 464 465 466 467 468 469 470 471 472 473 474 475 476 477 478 479 480 481 482 483 484 485 486 487 488 489 490 491 492 493 494 495 496 497 498 499 500 501 502 503 504 505 506 507 508 509 510 511 512 513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 554 555 556 557 558 559 560 561 562 563 564 565 566 567 568 569 570 571 572 573 574 575 576 577 578 579 580 581 582 583 584 585 586 587 588 589 590 591 592 593 594 595 596 597 598 599 600 601 602 603 604 605 606 607 608 609 610 611 612 613 614 615 616 617 618 619 620 621 622 623 624 625 626 627 628 629 630 631 632 633 634 635 636 637 638 639 640 641 642 643 644 645 646 647 648 649 650 651 652 653 654 655 656 657 658 659 660 661 662 663 664 665 666 667 668 669 670 671 672 673 674 675 676 677 678 679 680 681 682 683 684 685 686 687 688 689 690 691 692 693 694 695 696 697 698 699 700 701 702 703 704 705 706 707 708 709 710 711 712 713 714 715 716 717 718 719 720 721 722 723 724 725 726 727 728 729 730 731 732 733 734 735 736 737 738 739 740 741 742 743 744 745 746 747 748 749 750 751 752 753 754 755 756 757 758 759 760 761 762 763 764 765 766 767 768 769 770 771 772 773 774 775 776 777 778 779 780 781 782 783 784 785 786 787 788 789 790 791 792 793 794 795 796 797 798 799 800 801 802 803 804 805 806 807 808 809 810 811 812 813 814 815 816 817 818 819 820 821 822 823 824 825 826 827 828 829 830 831 832 833 834 835 836 837 838 839 840 841 842 843 844 845 846 847 848 849 850 851 852 853 854 855 856 857 858 859 860 861 862 863 864 865 866 867 868 869 870 871 872 873 874 875 876 877 878 879 880 881 882 883 884 885 886 887 888 889 890 891 892 893 894 895 896 897 898 899 900 901 902 903 904 905 906 907 908 909 910 911 912 913 914 915 916 917 918 919 920 921 922 923 924 925 926 927 928 929 930 931 932 933 934 935 936 937 938 939 940 941 942 943 944 945 946 947 948 949 950 951 952 953 954 955 956 957 958 959 960 961 962 963 964 965 966 967 968 969 970 971 972 973 974 975 976 977 978 979 980 981 982 983 984 985 986 987 988 989 990 991 992 993 994 995 996 997 998 999 1000 1001 1002 1003 1004 1005 1006 1007 1008 1009 1010 1011 1012 1013 1014 1015 1016 1017 1018 1019 1020 1021 1022 1023 1024 1025 1026 1027 1028 1029 1030 1031 1032 1033 1034 1035 1036 1037 1038 1039 1040 1041 1042 1043 1044 1045 1046 1047 1048 1049 1050 1051

ORDER.

No. 661, dated 14. 9. 1908

PS

87
11-9-8

DESPATCHEE
15 SEP 1908

M

To The D. P. J. ✓
Accountant General.

In the Circumstances stated,
the time fixed in paragraph 1 (2)
of G.O. No. 430 Est., dated 5th
July 1907, for the completion
of the building for the Madras
Progressive Union School,
Georgetown, Madras, will be
extended up to the 31st January
1909.

2. The Certificate ^{and account} of actual expenditure should be submitted to the D.P. ^{for verification} by the management, before the 28th February 1909, so that

~~K₂SO₄~~ gas