

Educational (1909) Department.

ORDINARY MS.

G.O., No. 522

DATED 14/9/09

[Despatch Abstract.]

Rosario Middle School, Mangalore

Extending up to 31st August 1909 the
time fixed for the completion of the building
for the —

BACK PAPERS.

G O	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G O	No.	Department.	Date.	G O	No.	Department.	Date.

[H. R. L.]
68
2,000-25-2-08.

LEGISLATIVE DEPARTMENT.

CURRENT FILE.

CONTENTS.

From	Number.	Date.	Pages.
[1651] D. P. I.	4277	4-9-09	1-2

[P. T. O. FOR PUT UP PAPERS]

EDUCATIONAL DEPARTMENT.

Received **7-SEP-1909** 190 , Registered 7-9-190

Subject.

Submitting information called for in G.O. No. 462 Mis Edl. d/
6th August 1909 in regard to the delay in making an application
for an extension of the time, ^{fixed} for completing the building under
construction for the Rosario Middle School, M a n g a l o r e .

ENCLOSURES.

No.

Spare copies.....

Ref on Current No. 4 2 7 7 /09

Station Madras....., Dated the 4th September 1909.

From (Name) The Hon'ble Mr. A.G. Bourne, D.Sc.F.R.S.C.I.E.

(Designation) Director of Public Instruction,

To The Secretary to the Government of Madras, Madras

Sir,

Educational Department.

Q With reference to G.O. No. 462 Mis. Educational dated 6th August 1909, I have the honour to state that it is reported that the work referred to therein could not be carried out within the time prescribed in G.O. No. 716 Educational dated 17th October 1908 for the following reasons:-

1. The materials required, especially, timber, had to be imported from distant places.
2. The site originally selected was found low and damp and a better site had to be selected which necessitated additional time and work.
3. The heavy and unexpected cyclone of the 7th May last caused some damage to the work already executed.

Bind the word
It have been ca
Completed before

31-3-09.

72

99

2 / 4
2. The correspondent further reports that "honest endeavours were being made and the work was urged on" and that the application for extension of time was not made earlier "on account of oversight due to press of work".

I have the honour to be,

S i r,

Your most obedient servant,

Rich. A. A. A. A.

For Director of Public Instruction.

P. V. S.

P. V. S.

[E. & L.]
672

7-390-25-2-44

EDUCATIONAL DEPARTMENT.
INDIAN

NOTES.

C. No. 1651 From the D.P. 9 No. 4277, dated 4-9-1909.

SUBJECT: Extension of time for the completion of the work of constructing a building for the Rosario Middle School, Mangalore.

Q.

Please see G.O. 462 Ed. dy 6-8-09 and the notes connected with it. In that order the D.P. 9 was requested to obtain and submit to Govt. information as to why the Manager of the Rosario Middle School, Mangalore, should require three months' extension of the time fixed in G.O. 716 Ed. dy 17-10-08 for the completion of the building for the school and why the application for such extension was not made sooner.

O.

2. The information asked for by Govt. is now furnished by the D.P. 9 in his current letter. It is for consideration whether the explanation therein given may be accepted. If it may be accepted the draft order placed below may issue.

PP
11-9-09

The P.W.D. considered that the work could be completed in five months; but in G.O. No. 716 Ed. dated 17th October 1908, a period of over seven months was allowed. The reasons assigned for the delay in the execution of the work, though not convincing may be accepted if the extension of time asked for granted.

2. The explanation for the delay in making the application for extension of time does not appear

Pages 1 & 2 of C.F.

vide P.W.D. note dy
10.10.08 on pages quoted
G.O. No. 716 Ed. dy 17.10.08
slip O

part of C.F.

* Time was asked for
only up to the end of
August 1909.

Page 2 of C.F.

appear to be at all satisfactory. It is however not stated when the application was received in the D.P.I.'s office and what time elapsed between that date + the 29th July 1909, the date of the D.P.I.'s letter in G.O. No 462 dated 6th August 1909.

800
11.9.09.

See.

The explanation certainly does not seem adequate but after all the extension is not far long & is not a very important concession.

Chd

13.9.9

Draft app.

W. H. H.

READ AGAIN G.O., No. 716, dated 17 — 10 — 1908.
 " " " " 462, " 6 — 8 — 1909.

READ ALSO:—

C. No. 1657, From the S. P. J., No. 4277, dated 4-9-1907.

” ” ” ” ” ” ” ” 190

99 99 99 99 99 99 99 99 99 190

ORDER.

Miss

No. 522, dated 14-9-1909.

0.

The time fixed in G.O. 716 of Oct 17th 1908 for the completion of ~~constructing~~ the building for the Rosario Middle School, Mangalore, and for the submission of the certificate of actual expenditure incurred on the work, will be extended up to the 31st August and 30th September 1909, respectively.

PD
11-9-09

20

11.9.09

Соб
1399.

Alfred

To, The S.P.D. ✓
" R.S. ✓ Draft
14-a-a

3152

17
16
15
14
13
12
11
10
9
8
7
6
5
4
3
2
1

112
111
110
109
108
107
106
105
104
103
102
101
100
99
98
97
96
95
94
93
92
91
90
89
88
87
86
85
84
83
82
81
80
79
78
77
76
75
74
73
72
71
70
69
68
67
66
65
64
63
62
61
60
59
58
57
56
55
54
53
52
51
50
49
48
47
46
45
44
43
42
41
40
39
38
37
36
35
34
33
32
31
30
29
28
27
26
25
24
23
22
21
20
19
18
17
16
15
14
13
12
11
10
9
8
7
6
5
4
3
2
1

When given for copying _____
When copied _____
When examined _____
When signed _____

190

READ AGAIN G.O., No. _____, DATED _____
190

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DUTTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL.

N.B.—

- A = Copy in full.
- B = Not to be copied.
- F = Copy abstract only.
- Q = Copy heading only.