

1910
Educational (190¹⁰) Department.

ORDINARY MS.

G.O., No. 63

DATED 5—2—10

[Despatch Abstract.]

Kallikotā College, Berhampore —

Extending ^{up to 1st March 1910} the time fixed for the Completion
of the building for the —

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[E. L.]
3,400-15-3-09.

EDUCATIONAL DEPARTMENT.

CURRENT FILE.

CONTENTS.

From	Number.	Date.	Pages.
[206] S. P. 9	487	31-1-40	1-4.

[P.T.O. FOR PUT UP PAPERS.]

PAPERS PUT UP WITH CURRENT No. _____

Papers of the department to which the current belongs.


Number.	Date.	Original (=O.) or spare copy (=S. C.)	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.
657	16. 12. 09			
586	27. 10. 09			
209	19. 3. 08			
571	3. 8. 08			

Papers of other departments.

Department.	Number.	Date.	Original (=O.) or spare copy (=S. C.)	Despatcher to note the return of the papers to the departments concerned.

Stock Form No. 135.
4/000-1-3-08.

EDUCATIONAL DEPARTMENT.

Received  2 FEB 1910 190 , Registered 2-2-1906

Subject.

Recommending that the time allowed for the completion of
the construction of the Laboratory attached to the Kallikota
College, Berhampore may be extended up to 1st March 1910.

ENCLOSURES.

No.

Spare copies

Ref. No. 481/10

Station M a d r a s , Dated the 31st January 1910

From (Name) The Hon'ble Mr. A. G. Bourne, D. Sc. F. R. S. C. I. F.

(Designation) Director of Public Instruction,

M a d r a s

To The Secretary to the Government of Madras,

Educational Department.

Sr,

100
2/2



No. 9
From

Rao Bahadur W. K. Venkatarani
B. S. B. K.

Correspondent & Vice President
Hallikonda College Managing Committee
Berhampur

To
The Director of Public
Instruction
Madras

Dated Berhampur 19th January 10

Sir,

With reference to your three-
days Dis NO 5813 of 08 Dated 15.8.08,
I have the honor to report as follows:-

The Laboratory building will,
as the plan was approved by you, be
completed by the end of the next month
(February) except ^{the} ~~the~~ smoothing the flooring
of the three rooms in the first floor.
Instead of merely smoothing the
concrete in chimneys floor, we intend
to have it either plastered with
asphalt or with cement to prevent
the wooden fittings & apparatus etc
~~from~~ being eaten away by white
ants. We have already laid the
concrete in chimneys and drained
it, but the surface is not smoothed.

2 We have up to date spent on

3
on the building Rs 7557.6.6 and have got to pay the Contractor
about Rs 1800/-

3. In the circumstances, I have the honor to request
that you will be so good as to extend the time for the comple-
tion of the building up to 1-3-10 and to request the Executive
Engineer to inspect the building early in March and send
the completion reports for the work, and to order payment
of the grant sanctioned (Rs 1800/-) in your Proceedings
No 2401 of 08 dated 25.3.08 before the close of the official
year -

I have the honor to be

Sir,

Yours most obedient Servant

M. Subramaniam

Correspondent & Vice President

4
R. C. No. 481/10 dated 31st January 1910.

Submitted to Government with reference to G. O.
Nos. 209 Educational dated 19th March and 571 Educational
dated 3rd August 1908 and recommended.

A. K. S. S. S.
For Director of Public Instruction.

P. V. S.

68

C. No. 266 From the Director of Public Instruction No. 481, dated 31st January 1900.

SUBJECT. Extension of time for the completion of the building for the Kallikota College, Berhampore.

A.

In G.O. 209 Dtd, 19th March 1908 the Govt sanctioned a maximum grant of Rs 1,800 towards the cost of providing additional accommodation for the Kallikota College, Berhampore, subject to the condition, among others, that the work should be completed before the 31st January

Para. 1 (2) of the G.O.

Para 2 of Correspondent's letter 1909. It was ~~then~~ subsequently proposed to add an upper storey to the building on page 2 of G.O. 571 3-2-08

and the time for the completion of the building was extended to 31st January 1910 - vide G.O. 571 Dtd, 3rd August 1908.

C. January 1910 - vide G.O. 571 Dtd, 3rd August 1908.

2. The Correspondent of the school now requests that, for the reasons given in his letter on pages 2 & 3 of C.F., the time may be further extended up to 1st March 1910, that is, by one month. The D.P.S. recommends the extension of time applied for. It may, perhaps, be granted.

3. The draft order placed below is submitted for approval.

FD

3-2-10

3-2-10

Issue
Ctd
4/2

" " " " 571 , " 3 8 19 28

” ” ” ” ” ” 19

His

No. 63, dated 5-22 1910.

A -

The time for the completion of the building
fixed in para 1 of Govt. 209 Eddy 12-3-08
will be further extended up to ^{the 1st March} ~~20th February~~

1910.

$$\frac{PD}{3 \cdot 2 \cdot 10} \quad \frac{PD}{3 \cdot 2 \cdot 10}$$

Chad
4/2

2, the ~~S.P.~~ 9. *28W*
5/2/10

When given for copying

When copied

When examined

When signed

190

READ AGAIN G.O., No.

190

, DATED

CURRENT No.

ENCLOSURES TO C. No

ORDER OF GOVERNMENT.

LETTERS OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL.

A A A A A A A

N.B.—

A = Copy in full.

B = Not to be copied.

P = Copy abstract only.

Q = Copy heading only.