

Educational (1912) Department.

ORDINARY MS.

G.O., No. 694

DATED 31.7. 1912.

DESPATCHED

[Despatch Abstract.]

S. P. S. High School, Nandgaon.

Extending ^{further} ~~the~~ up to 30th September 12 + 31st October 12, respectively, the dates fixed ⁱⁿ G.O. No. 425 dated 07.7.11 for the completion of the extensions to the building occupied by the — + for the submission of the certificate of actual expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

EDUCATIONAL DEPARTMENT.

R. & D. - 80-f.

Received..... 191 , Registered 23 7 191 2

Subject.

S. P. G. High School, Nandyal. Recommending an extension of time for the completion of the building of the _____.

ENCLOSURES.

No.

Spare copies

Ref. on Cur. No. 5741/12

Station Madras Dated the 20th July 191 2.

From (Name) The Hon'ble Mr. A. G. Bourne, D. Sc., F. R. S., C. I.

(Designation) Director of Public Instruction,

Madras.
To the Secretary to the Government of Madras,
Educational Department.



PR

2/
3
Ref. on Cur. No. 574/12, dated 20th July 1912.

Submitted to Government with reference

E to G.Os., Nos. 425 Educational, dated 1st July 1911
G. and 355³ Mis. Educational, dated 25th April 1912 and
recommended.

R. A. Anwar

for Director of Public Instruction

U. L.

aa
9.7.12

3
S. P. G. High School, 4

Nandyal R.S.,

July 10th 1912.

From

The Rev. A. F. R. Bird,

Manager.

To

The Director of Public Instruction,

Madras.

Through

The Inspector of Schools,

Third Circle,

Belariy.

Sir,

I have the honour to forward the accompanying application from the Contractor in charge of the building operations connected with the High School Extension at Nandyal, with the recommendation of the Sub-Divisional Officer of the Public Works Department.

E I have the honour to remind you that when sanction for the work was originally given (by your Proceedings Dis. No. 3732 dated July 14th 1911, quoting G.O. Educational, No. 425, dated July 1, 1911) the date fixed for the completion of the work was April 30th, 1912 and for the submission of the certificate May 31st 1912.

g. In response to my application for an extension of time, you were good enough to extend these dates to July 31st 1912 and August 31st 1912, respectively: vide your Proceedings No. 3270 of 12., dated 1st May 1912, quoting G.O., No. 353 Misc, dated 25th April 1912.

Owing to the local conditions to which the Contractor refers in his application, it is not possible

possible to complete the work by July 31st, and I respectfully request that you will be pleased to grant further extension of time for completion of the work to September 30th 1912 and for submission of the certificate to October 31st 1912.

The endorsement of the Sub-Divisional Officer of the Public Works Department for ~~our~~ Division strongly confirms the contractor's contention and I have no hesitation in supporting it, from my own observation as regards both the reason for the delay and the necessity of more time being granted.

I hope, therefore, that you may find no difficulty in acceding to the request.

I have the honour to be,

S i r,

Your most obedient servant,

/Sd./ A.F.R.Bird,

M a n a g e r.

/True Copy./

R.A. Anve

for Director of Public Instruction.

U. L.

aa
1912

5
S. AMBROSE,
Builder & Cabinet Maker.

6
4th July 1912,
Nandyal R. S.

To

Rev. A. F. R. Bird, M.A.,
Principal,
S. P. G. Mission Trag. Instn.,
Nandyal, R.S.

Thro

The Sub Divl. Officer,
P. W. D.
Nandyal.

Dear Sir,

I regret to inform you that I am not in a position to complete the High School extensions within the time extended to me, owing to unforeseen causes over which I had no control: Viz., Scarcity of water.

During the months of May & June, of the 4 wells in the Mission compound, two were entirely ~~dried~~ ^{filled} up. In the other two wells there was only about 6" and 9" of water, which was largely in demand by the residents in the mission compound. On certain occasions when large quantity of water was required, ^{residents in the mission compound were obliged} to bring water from the river at a distance of about a mile.

As I was allowed only a limited quantity of water for my works, I was not in a position to employ sufficient number of workmen to complete the works within the time. Even now I am experiencing the same difficulty. I am obliged to collect water in an iron tank for 2 days and grind the mortar on the third day. On the whole the year has been very poor in rain. Hence my application for further extension of time. I have already brought this matter to the notice of the S. D. O.

Nandyal, during his inspections.

I therefore request you to be kind enough to grant me a further extension of time for two months for completing the work for final measurements.

I beg to remain,

Dear Sir,

Your obedient servant,

/Sd./ S. Ambrose,

C o n t r a c t o r .

No. 1483/462, dated 7th July 1912.

Forwarded.

It is quite true that all the works in this Sub-Division are still being delayed for want of sufficient water and I consider the extension applied for, quite necessary, to complete the work.

/Sd./

5-7-12. Sub. Di. Officer.

True Copy/.

RAAriev

for Director of Public Instruction.

U. L.

aa
97.12

READ ALSO:—

191

” ” ” ” ” ” 191

ORDER.

His -

No. 094, dated 31. 7. 1912

The dates fixed in G.O. No. 425 Etds, 1st July 1911 for the completion of the extensions to the building occupied by the S. P. G. High School, Nandyal, and for the submission of the Certificate of actual expenditure incurred on the work will be further extended up to 30th September 1912 and 31st October 1912, respectively.

26.7.12
CA
29.7.12

LT
30 y/h

To, the Spg

" H. G.

When given for copying
 When copied
 When examined
 When signed

191

AGAIN G.O., No.
 191

DATED

CURRENT No.

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT.

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DETTO.

PAPERS NOT FILLED UP, BEING MEANT FOR DISPATCH
 IN ORIGINAL.

V.B.—

A = Copy in full
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy Heading only