

Educational (1912) Department.

ORDINARY MS.

G.O., No. 955

DATED 30-10-1912.

[Despatch Abstract.]

Baird Extending upto 31st Jan 1913 &
28th Dec 1913, respectively to date fixed by Govt for
the completion of time — for the S.P.S. Mission
higher elementary training school at Nampiyal &
for the submission of the certificate of actual expenditure
incurred on the work.

BACK PAPERS.


G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

EDUCATIONAL DEPARTMENT

Received.....191 , Registered.....191



Subject.

Extension of time - Recommending that an — up to the end of January 1913, be granted for the completion of the Higher Elementary Training School buildings at Nandyal.

ENCLOSURES.

No.

Spare copies

Re No. 7910/12

Station M. A. D. R. A. S., Dated the 12th October 1912.

From (Name) The Hon. Mr. A. G. BOURNE, D.Sc., F.R.S., C.I.E.,

(Designation) Director of Public Instruction, Madras.

To the Secretary to the Government of Madras,
Educational Department.

PR

Copy of letter dated 19th September 1912, from S. Ambrose, builder, Nandyal, to the Revd.

A. F. R. Bird, M.A., Manager, S. P. G. Training Institution, Nandyal, R.S. applying for "extension of time for the completion of the Elementary Normal School Buildings."

In connection with the time allotted to me for completing the above work by 31st October 1912, I beg respectfully to inform you that I will not be able to do so for reasons set below and I therefore request you to be kind enough to grant me an extension of 4 months time till the end of February 1913 to complete and hand over for final measurements.

Reasons for extension of time.

1. Difficulty in procuring sufficient quantity of stones required for a large building of this description.
2. The scarcity of workmen during harvest and sowing seasons.
3. Nonfulfilment of contract on the part of my suppliers over whom I have no control owing to little or no provision in law, though a very large sum of money is thrown upon them in advances.
4. Scarcity of water for building purposes in the Mission compound during summer.

The S. D. O. P.W.D., Nandyal who is thoroughly acquainted with all the difficulties that a contractor has to contend with in these parts, will, I am sure, be good enough to recommend my request if he is consulted.

II

Letter No. 1977/462, dated 23rd/24th September 1912, from the Sub-Divisional Officer in charge of Nandyal Sub-Division to the Revd. A. F. R.

B / 4

School, Nandyal.

In returning herewith the application for extension of time for Normal School received with your No. Nil/19th September 1912, I have the honour to inform you that at the present rate of progress it will take at least 4 months more to complete this work fully, and the difficulties complained of by the Contractor ^{are} quite real. I would therefore suggest that the sanctioning authority may be addressed in time to extend the time to the end of January 1913.

--:0:--

III

Copy of letter dated 26th September 1912, from the Rev. A. F. R. Bird, Correspondent, S. P. G. High School, Nandyal, to the Director of Public Instruction, Madras, through the Inspector of European and Training Schools, Madras.

I have the honour to forward herewith a petition from Mr. A. Ambrose, contractor in charge of the construction of the Higher Elementary Training School here, supported by the recommendation of the Sub-Divisional Officer of the Public Works Department at Nandyal, for an extension of time. I may remind you that the buildings were sanctioned in your Proceedings, Dis. No. 6533 of 1911, dated 11th October 1911, quoting G. O. No. 650 Educational of 15th September 1911 and that the dates named for completion and submission of certificate were October 31st, 1912 and November 30th, 1912, respectively. I now have the honour to request that the time may be extended to January 31st

Letter No. R. C. 309 T/11, dated 2nd October 1912, from J. H. Melville, Esq., Acting Inspector of European and Training Schools, Madras, to the Director of Public Instruction.

With reference to your Proceedings, Dis. No. 6533 of 1911, dated 11th October 1911, I have the honour to submit herewith letter dated 26th September 1912 from the correspondent, S. P. G. High School, Nandyal, together with its enclosures requesting that the dates fixed for the completion of the work of constructing a building for a Higher Elementary Training School at Nandyal and for the submission of the certificate of actual expenditure may be extended to January 31st and 28th February 1913 respectively. I recommend that the extension of time applied for may be granted.

(True Copy)

Remitted to G. O. No. 12-10-12

Submitted to Government with reference to G. O. No. 650 Educational, dated 15th September 1911 and recommended.

R. A. Griener

For Director of Public Instruction.

K.V.T.

12.10.12

EN DEPARTMENT.

READ AGAIN G.O. No. 650 202, dated 15-9- 1911

” ” ” ” ” 191

READ ALSO:—

C. No. 2787, From the S.P.O., No. 7910/12 dated 12-6-1912

[illegible]

" " " " , " 191

ORDER.

Uzi -

No. 955, dated 30. 10. 1912.

The dates fixed in G.O. No. 200 of 15-9-11 for the completion of the building for the ^{S. P. G. Mission} higher elementary training school at Nandgaol and for the submission of the certificate of actual expenditure incurred on the work, will be extended up to 31st January 1913 and 28th February 1913, respectively.

26. 10. 1918/1919

29. com

To, The ^{ans} P. O. ^{ans} (200)
" A. Y. ^{ans} (200)

When given for copying _____
When copied _____
When examined _____
When signed _____

} 191

READ AGAIN G.O., No. 191, DATED

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT.

LETTERS OF GOVERNMENT.

STATEMENT WITH DETRO.

PAPERS NOT FILED UP, BRING WANT FOR DEBATE
IN ORIGINAL.

Y.B.--

A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy Heading only