

Home (1921) Department.

(Education)

Ordinary SERIES.

G.O. No.

165

DATED

1-2-21

[Despatch Abstract.]

Grant---Building---construction of class rooms for the
College department, Findlay College, Mannargudi--maximum
grant raised to Rs. 20,047.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Seott. II-9.

DEPARTMENT.

CURRENT FILE.

CONTENTS.

Current No.	From	Number.	Date.	Pages.

PAPERS PUT UP WITH CURRENT No.

Papers of the department to which the current belongs.

Number.	Date.	Original (=O) or spare copy (= S.O.).	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department

Papers of other departments.

Department.	Number	Date.	Original (= O.) or spare copy (= S.O.).	Initials with date of (1) Referencer acknowledging returns of the paper concerned or (2) Despatcher to denote the return of the papers to the department concerned.

Home (Education) DEPARTMENT.

Received 191 Registered 191



Subject.

Recommending that an additional grant of Rs.2441 may be sanctioned for the Findlay College at Mannargudi.

ENCLOSURES.

No.

Ref. on Cur. No. 10158 of 1916.

Spare copies.

Station Madras, Dated the 27th December 1916.

From (Name) R. G. Grieve, Esq., M. A.,

(Designation) Ag. Director of Public Instruction.

Madras.

To The Secretary to the Government of Madras,

Home (Education) Department.

Sir,

In G.O No.416 Home(Education) dated 28th March 1917 a grant of Rs.18,630 was sanctioned towards the cost of constructing class rooms for the college department of the Findlay College at Mannargudi. The work has been completed. The Correspondent submitted the enclosed revised estimate amounting to Rs.47,906/- for approval and sanction of additional grant. The necessity for revision is explained in the specification report attached to the revised estimate. The Superintending Engineer, VII Circle, who scrutinized the estimate reduces the amount to Rs.43,842 for reasons given in his letter No. 1691 M dated 30th November 1920 (Copy enclosed) and arrives at a net excess of Rs.6582. In all these calculations, the item relating to site has been taken into account. In the original estimate, a sum of

Vide 4-1379
26-11-20
pp 20-21 u/pa

AS

Rs.1000/- was included for the site;while in the revised estimate a sum of Rs.2700 was provided for this purpose. But as the question of site has been dealt with separately in G.O.No.1012 Home(Education) dated 4th September 1920, this item may be left out of account. The net excess then comes to:-

Amount of the revised estimate Rs.47,906 - Rs.2700(cost of site) - Rs.4064(deduction recommended by the Superintending Engineer) Rs.41,142.

Amount of the original estimate:- Rs.37,260 - Rs.1000(site) Rs.36,260.

Net excess. Rs.4882.

I have the honour to recommend that an additional grant equal to one half of this excess cost viz., Rs.4882/2 or Rs.2441 may be sanctioned.

2. The plans and original estimate are also herewith submitted.

I have the honour to be,

Sir,

Your most obedient servant.

Sanjiv Kumar Chell
for Director of Public Instruction.

sar/24-12.

Copy of letter from the Superintending Engineer, VII Circle, No.1691 M dated 30th November 1920.

With reference to your R.C.No.10158 of 1916 dated 3-9-1920 I have the honour to inform you that the increased rates allowed in the revised estimate are chiefly due to the high price of teakwood then prevailing in the market and they are reasonable except in the case of the item "Sunshade" for which the sanctioned estimate rate of Rs.30 for each is considered sufficient.

2. In the revised estimate provision was made for contingencies, unforeseen works as well as extra cost claimed for sunshades, but these were considered unnecessary in as much as the works have been completed. These items amounting to Rs.4064 as shown below were left out in calculating the net excess on the work, in the completion report. The revised estimate has now been corrected omitting these items.

The enclosures received are herewith returned.

Amount of Revised Estimate. Rs.47,906.

Deduct for:-

1. Contingencies	Rs. 1,962
2. Unforeseen works.	Rs. 1,962
3. Excess cost claimed for sunshade.	Rs. 140

	Rs. 4,064
4. Amount of original estimate.	Rs. 37,260

Net excess. Rs. 6,582.

/True Copy/

41142
36260
4882

Construction of the buildings (exclusive of the site) as passed by the Superintending Engineer amounts to Rs 41,142. The D.P.S. apparently proposes a half grant on this amount in addition to the half grant of Rs 276 sanctioned for the acquisition of the site; thus making a total grant of Rs ^{20,847} ~~20,847~~ $(= \frac{1}{2} \times 41,142 + 276)$. This may be sanctioned with the concurrence of Financial

as
5-1-21
Lk.
5-1-21
7-1-21
May 11/21

Fr. Govt

Finance Dept

The draft overleaf may be accepted.

one
15-1-21
CRS
15-1-21
15-1-21

27/1/21

Law



May come

28/1/21

May 31/1/21



20 2759 B-1 En
8-1-21

Deil 217 B
6-1-21

20 20.1379 (Amended)
26-11-20

Finance 217 B-1
27-1-21
En. C.P. 321 B
28-1-21



When given for copying
When copied
When examined
When signed

192

READ AGAIN G.O. No. 192

DATED

CHIEF SECRETARY

RESPONSE TO G. No.

ORDER OF GOVERNMENT

LETTER OF GOVERNMENT

STATEMENT WITH RITTO

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH IN ORIGINAL

N.B.-

A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.

A A A A A A A