

E. J. H. (1946) Department.

4
SERIES.

G.O. No. 601Edm

Dated 15-3-46

(14)
[Despatch Abstract.]

Back Papers.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Further Papers.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
Mb	773	Edu	18-3-49.				
Mb	2550	Edu	7-10-49.				



EDUCATION DEPARTMENT.

C.F. 30.

Received 19 Registered 19

14879

Subject.

Subsidy - District Board, North Arcot -
Construction of buildings for the Elementary
Schools at Thellar and Matam - Payment of por-
tion of subsidy - Recommended.

ENCLOSURES.

No.

R.C. No. 3785 B/41.

Spare copies

Station Madras. Dated the 14th March 1946. 19

From (Name) Dr. S.R.U. Savor, M.A., D.Sc., I.E.S.,

(Designation) Director of Public Instruction.

To The Secretary to the Government of Madras,

Education & Public Health Department.

Sir,

p43ef (F)

Ref: Government Memorandum No. 56316-A/45--2 Edn.
dated 19th December 1945.

pp25-26 (F)

pp11-12 (S)

p43ef (F)

page 2 info

Government in their order No. Ms. 644 Education dated 5-5-42 promised the payment of a subsidy not exceeding half the actual cost subject to a maximum of Rs. 9600/- to the North Arcot, District Board, for the Construction of Elementary School buildings at Thellar and Matam and a subsidy of Rs. 1759/- towards the work already done was authorised for payment in G.O. No. 39 Edn., dated 8-1-1943.

In memorandum No. 56316 Edn., dated 19th December 1945 Government have granted extension of time up to 10th March 1946 to complete the works and have also informed the President, District Board that if the Buildings are not completed by the 10th March 1946, the works would be deleted from the approved list. The President, District Board, North Arcot in his letter No. C10-13320/44 dated 2nd March 1946 (copy enclosed) reports that the works have not yet been completed for the reasons stated therein and therefore requests further extension of time till 31-8-46 to complete the work. I recommend that

the extension of time asked for by the President, District Board may kindly be granted at a last chance as I am convinced that the President is keen on completing the work.

3. The President, District Board has also forwarded the certificate of actual Expenditure for Rs.1026/- and 1613/- for Thellar and Matam schools respectively. I submit herewith the certificate and recommend that the subsidy applied for viz. Rs.1319-8-0 based on the expenditure certified to have been incurred so far may be sanctioned for payment to the District Board.

for Director of Public Instruction.

K.H.14-3. *sd/*
14/3

Copy of letter Rec.No.C.10.13320-44 dated 2nd March 1946 from the District Board, President, North Arcot to the Director of Public Instruction, Madras.

The works referred to above has not been completed yet. I inspected the work on 11-2-46 and only the super-structure is yet to be put up. Owing to dearth of labour in the local area and other conditions caused by war and famine the work could not be completed in time. The contractor and the Engineering subordinates have also been instructed to push through the work. The District Board Engineer, North Arcot, Vellore, who was also asked to report the state of execution of the works, reports that part bills to the value of Rs.1026 for Thellar school and Rs.1613 for Matam school have been received by him on 26-2-46 and that the works are progressing fairly well all the materials having been collected. The District Board Engineer North Arcot in his Pdl.No.58-45 dated 20-1-46 requests extension of the time till 31-8-46 for the completion of the works for reasons stated herein. Copy of his letter Pdl.No.58-45 dated 20-1-46 and 26-2-46 are herewith enclosed.

In the circumstances stated by the District Board Engineer, North Arcot, Vellore, in his letter cited above the Government may be addressed to grant the extension of time till 31-8-46 as a last chance. The certificates required for the drawal of grant is sent herewith. I request you address the Government to issue necessary orders to draw the grant of Rs.1319-8-0 being $\frac{1}{2}$ of the total expenditure so far incurred on the works.

Copy of the letter Pdl.No.58-45 dated 20-1-46 from the District Board Engineer, North Arcot, to the President, District Board, North Arcot, Vellore.

Sub: Construction of building for Elementary schools at Thellar and Madam.
Ref: Your Rc.No.c-10-1320-45 dated 27-12-45.

The masonry work at Thellar has been started and the work is in progress. Asst.Engineer, Polur, reports that fifteen thousand bricks together with doors and window frames are ready. The probable expenditure that can be incurred before March 1946, in respect of Thellar and Madam works will be only Rs.8000--6000 respectively. It is not possible to complete the work before 10-3-46 as per in Government order No.56316-A-45-2 Education dated 19-12-45. The delay is mainly due to want of bricks which have to be manufactured and they were spoiled during rains and that bricks are not readily available in the locality.

In these circumstances, it is not possible to complete the works before 10-3-46, I request that the Government may be addressed for extension of time upto 31-8-46 for the completion of the works and it will be completed without applying for further extension. President, District Board, is aware of the difficulties in securing contractors for these works. The subordinates have been instructed to pay their personal attention for the speedy execution of the works and to show satisfactory progress.

-3-

Copy of the letter No.Pdl.58-45 dated 26-2-1946 from the District Board Engineer, North Arcot, to the President, District Board, North Arcot, Vellore.

Sub: Works - Thellar and Matam schools - Value of work--done report sent.

Part bills to the value of 1026 for Thellar school building and Rs.1613 for Matam school have this day been received for payment. The works are progressing fairly and I hope to keep up to the programme and I have issued instructions to the assistant engineer and overseers accordingly. I request that necessary arrangements may be made to get the sanction of Director of Public Instruction, for the drawal of grant.

(True Copies)

for Director of Public Instruction.

sd/
14/3

1613
1026
2639
1320

④ - 5

+Certificate of expenditure for the construction of Thellar and Matam school buildings.

Name of school.	Expenditure.	Half grant.
1. Thellar. -	Rs. 1,026 0 0	Rs. 513 0 0
2. Matam.	1,613 0 0	806 8 0
Total:	2,639 0 0	1,319 8 0

Certified that the above expenditure was incurred meeting half the grant from the General Funds of the District Board.

North Arcot Dt. Bd's Office,
Vellore, 2nd March 1946.

S. Ramaswami
For President.

2/3

22639
1320

DRAFT FOR APPROVAL.

15/3/46

Date. Initials.

SUBJECT: 5

When received for fair copying ..
When copied ..
When examined ..
When signed ..
When despatched.

Subsidy - Lt. Board North
Arest - Construction of
School buildings at Thellar
and Matam - Payment of
Subsidy - Sanctioned further
extension of time for completion
of work - Sanctioned.

READ AGAIN .., dated .. 19 ..

READ ALSO:-

pp1-2 ref No. From the D.P.T., R.C., No. 37856/41 dated 14-3-1946

Order Ms. No. 601 /Edm dated 15/3/46 19

Resolution Rout.

15/3/46
P201

In the circumstances stated
an extension of time upto 31-8-46 is granted
as a last chance for the completion of the
works referred to above.

2. Sanction is accorded to
the payment to the Lt. Board, North Arest
of a sum of Rs. 1,320 (Rupees one thousand
three hundred and twenty only) towards
one-half of the expenditure incurred
in connection with the construction of
buildings at Thellar and Matam
for primary schools.
Accountant-General is requested to place
the amount at the disposal of the P.D.B.
North Arest. The P.D.B. should present
the necessary bill at the Treasury to
obtain payment of the amount or

have it adjusted

3. The expenditure will be met

from the appropriation in the Annual
estimated expenditure for 1945-46

under "37. Edn. & Primary - Grants to
local bodies for primary education - I.A.

Local bodies. - I.A. Ordinary areas - I.A.T.S.

Buildings and Equipment - Authorized

15. 2/46

15. 2/46

15/2.
To the P.D.B.,
North Arcot
a u D.P.T.
a u Accountant
General
(Mr. F. D. P.)
a u E. A. V. C. A.



C.F. 32 (a).

Local Administration Department

From (Name) Sri B. Bakthavatsalu Naidu,

Designation President, District Board,

Station North Arcot, Vellore.

Received..... Registered.....
To The Secretary to Government,
Education & Public Health Department,
Madras.
Through The Director of Public Instruction,
Madras.

Enclosures: Roc. No. C. 10. 7393-46 dated 28th July 1946.

Sir,

Sub: BUILDING--Elementary schools--District Board--North Arcot
District--Thellar and Matam--Construction of--Extension of
time--Requested.

Ref: G.O. Ms.No.601 Education, dated 15-3-1946.

...0000...

A sum of Rs.1,320/- was sanctioned in the above G.O. towards one half of the
expenditure in connection with the construction of the above buildings on the basis
of the value of the work done upto the middle of February 1946. An expenditure
of Rs. 7,197-14-0 has been incurred upto 31-3-1946.

The Divisional Engineer (Highways) Wallajah, reports in his letter dated
8-6-1946 (copy enclosed) that the construction of the building at Matam is in
fair progress and that the work at Thellar could not progress rapidly for want
of securing the materials required especially timber. The works could not progress
rapidly as anticipated owing to the dearth of labour in the locality and conse-
quently the preparation of bricks, carting them to the work-spots etc., are
(P.T.O)

10

are delayed. The inhabitants of the locality are mainly agriculturists and hence labour is available only when the agricultural season is over.

Further better progress could have been shown as anticipated if there had been constant inspections by the Engineering subordinates to stimulate the contractor to push through the works. Consequent on the opening of Highways Department and the appointment of one overseer to look after two taluks and more, with a heavy mileage of roads and a number of other District Board works this constant attention could not be paid by the overseer and the change has resulted in poor progress all round in the case of District Board works, not to speak of this particular case.

As suggested by the Divisional Engineer (Highways) I have ordered the shifting of the head-quarters of the overseer to Wandiwash temporarily to facilitate the early completion of the works and strict instructions have also been issued to the overseer and the contractor to complete the works at the earliest. I, therefore, request the Government to grant extension of time upto 31-10-1946 as a special case.

ms.30/7.

M. M. M. M.
PRESIDENT.

ms. 30/7/46.

Copy of the letter No. 1179 M dated 8-6-1946 from the Divisional Engineer, Highways, Arkonam Division at Conjeevaram, to the President, District Board, North Arcot, Vellore.

Sub: CONSTRUCTING A BOARD ELEMENTARY SCHOOL BUILDING AT THELLAR AND MATAM.
Ref: Report of the Overseer, Arni, Rc.No.12/45 dated 23-5-1946.


...000...

Inspected the school work at Thellar on 25-5-1946. Walls have been raised to about 6½ feet and no other work is in progress. Even bricks for further work are neither at site nor at kilns. Wooden scantlings are yet to be brought.

Inspected the school at Matam on 20-5-1946. Masonry work has been completed to the full height with the gable walls. Wooden materials for trusses, purlins have been brought to site. Some more scantlings for rafter and reapers are to be brought. Considering the present stage of the above work and difficulty in securing the timber, extension of time upto 31-10-1946 is quite necessary for completing both the works. Government may kindly be addressed in the matter and the extension of time maybe obtained till 31-10-1946 for the completion of the works.

To facilitate early completion of the school works, I would suggest shifting of the head-quarters of the Dt. Board Overseer now at Arni to Wandiwash temporarily. If this meets your approval I shall in due issue necessary orders on the matter.

(True copy)



Office of the Director of Public Instruction, Madras 6--8--1946

For Director of Public Instruction

To

The Secretary to Government,
Edn & P.H. Dept.

P.R.K. 7/8/46

45703EB



U.O. Edn. 44916 CI/46-1
22-8-46

U.O. Edn. 44916 CI/46-1
22-8-46

Note. Finance may rec.
21/8/46

13
Edn and P.H. Dept
Memo No 44916-CI/46-2 dated 26-8-46
Subsidy - 2t Board, North Arcot -
Construction of elementary school
buildings at Thellar and Matam.
Extension of time.

Ref letter from the President,
2t Board, North Arcot No: C-10-7998-46 of
28.6.46.

Endt of the D.P.S. No: N-1
of 6.8.46.

In the circumstances explained by the
President, 2t Board, North Arcot, in his letter
cited above extension of time is granted up
to 30.10.46 for the completion of the works referred
to above. No further extension of time will be granted
under any circumstances.

21/8/46

From Administration Department.

Sri B. Bakthavatsalu Naidu,
President, District Board,
North Arcot, Vellore.

To The Director of Public
Instruction,
MADRAS.

Rec. 7393/46, dated 30-10-1946.

Sir,

Sub: BUILDINGS - Elementary schools - District Board, North
Arcot District - Thellar and Matam - construction of
- further extension of time - Requested.

1. Memorandum No. 44916-31-46-2, dated 26-8-1946 of the
Government in the Education and Public Health Department
2. Rc. No. 317-B3-46 dated 20-10-46 of the Director of
Public Instruction, Madras.

..000..

In enclosing herewith copies of reports received from the
Divisional Engineer (Highways), Wallajah, regarding the progress of
the above works I have to state that construction of the school
building at Matam is in good progress and the work is expected to be
finished within 2 months. As regards Thellar, the contractor, inspite
of warnings and imposition of fines failed to carry out the works ex-
pediently and the Divisional Engineer, Highways, has, therefore, been
compelled to recommend the cancellation of his contract and give the
balance of works to another contractor. I propose to approve the
cancellation of the contract as per Engineer's report on receipt of
full particulars from him which has been called for already.

2. Inspite of all efforts the work could not be finished in time
as anticipated and as suggested by the Divisional Engineer, (Highways),
I request that the Director will be pleased to recommend to Government
for grant of extension of time till 28-2-1947 as a special case.

Copy to the Secretary to Government,
Education and Public Health,
Government of Madras.

For President.

Copy of the letter No. 362-D.B., dated 17-8-1946 from the Divisional
Engineer, (H), Wallajah Division, Wallajah, to the President, Dt. Bd.,
North Arcot, Vellore.

Sub: Report on the progress of Thellar and Madam School works,
construction of thatched shed in Wandiwash High School for
additional accommodation.

..000..

THELLAR SCHOOL:

From the report of the Overseer dated 30-7-1946, it is
seen that the brick masonry work to the height of 7' 6" only above
basement including masonry arches over the doors and windows have
been completed and for further work the contractor is making arrangement
to burn fresh brick kilns. Iron angles and rods for windows, wooden
scantlings for the trusses and ridge pieces of about 3 cart loads worth
above Rs. 2000/- have been brought to site and arrangements are being
made by the contractor for manufacturing trusses. As the contractor does
not evince any interest in the work inspite of a notice issued to him on
29-6-1946 inflicting a penalty of Rs. 50/- he is given a second notice
with a fine of Rs. 100/- and directed to show cause why his contract
should not be cancelled. Further report will be sent on receipt of the reply
from the contractor. A copy of the report received from the overseer is
enclosed.


Madam School:

Masonry work is completed. Eight trusses and 50% of
rafters have been received at site. Angle iron and rods required
for windows are received at site for being framed and fitted. The remaining
(P.T.)

14

Seen in Finance.

Fin No 45703 ERM
23-8-46



49038

After issue
with
601
46

completed by the end of Aug. 46. A copy of the report of the Overseer is enclosed.

Construction of a shed for additional accommodation in Wandiwash High School.

..000..
The materials required for the shed have been brought to site and the roofing work reported to be in good progress and expected to be completed by the first week of Aug. 46. The flooring and other items will be got completed soon after the check measurement of masonry works.

Sd. A. R. Sivaswamy,
Divisional Engineer,

(True copy)

Copy of letter dated 30-7-46 of the Local Fund Supervisor, Arni.

Constructing a Board school building at Madam progress report for period 13-7-46 to 29-7-46.

I inspected the work on 27-7-1946. Two more king post trusses have been completed. Thus a total of eight trusses have been assembled. The 3/4th of king rod and straps have been prepared and kept ready. The angles and iron rods required for the windows have been brought to site and will have to be framed and revetted. About four cart loads of country wood scantlings for bressumens, purline and ridge pieces etc. have been brought to site.

All the cut stone work for pillars base stones, bed stones under trusses have all been brought and got dressed properly. The assembling of the trusses are in progress and will be completed in a fortnight. The contractor is active and is doing the work though slowly. The trusses will be erected over the walls and roofing work started by 15-8-46.

(True copy)

Copy of Local Fund Supervisor letter dated 30-7-46, Arni to the Divisional Engineer, Highways, Wallajah.

Sub: Constructing an elementary school building at Thellar - use of country bricks - progress of work upto 26-7-46.
Ref: Your ROC.1532M dated 15-7-1946.

I inspected the Thellar school work on 26-7-46 - Masonry arches over windows, doors and almyrahs have been completed. Thus brick masonry for a total height of 7' 6" above basement level has so far been constructed. The contractor has not arranged to cart the country bricks of size 8 3/4" x 4 1/4" x 2" as per the above memo. It is reported that he is arranging to manufacture his own bricks and burn the kiln in about a fortnight and there are no signs of his attempts even in this direction. The contractor is available neither at Thellar nor at his village. It is said that he is at Vellore arranging for the woodwork required for the trusses roofing etc. So far wooden scantlings enough for five trusses only and a few ridge pieces etc. (total 3 cart loads) have been brought to site. The contractor does not evince any interest in this work. He may be informed that unless he collects the full quantity of bricks required for completing the masonry work by 10-8-46 and push through the work vigorously by manufacturing the trusses, planning and sizing the wooden scantlings etc. his contract would be terminated and the balance of work done at his risk and cost.

Sd. C. A. Chandrasekaran/30-7-46,
Local Fund Supervisor, Arni.
/True copy/

From

Education Department.

Dr. S. R. U. Savor, M.A., D.Sc., I.E.S.,
Director of Public Instruction, Madras.

To

The Secretary to Government,
Education & P.H. Department, Madras.

Re. No. 317 B3/46 dated 4-11-1946

Sir,

Sub: Elementary Education - Subsidy - Buildings - District Board, North Arcot - Construction of elementary school buildings Thellar and Matam.

Ref: Letter from the President, District Board, North Arcot
Re. 7393/46 dated 30-10-1946.

I invite your attention to a copy of letter from the President, District Board, North Arcot, quoted above. The schemes were sanctioned in G.O. No. Ms. 644 Edn., dated 5-5-1942. Several extensions of time were granted and the last was in Government Memo No. 44916-C1/46-2 Edn., dated 26-8-1946, where-in the President District Board was made to understand that no further extensions would be granted under any circumstances.

The President, District Board reports that the construction of the building at Matam is expected to be finished within two months and that he proposes to entrust the balance of the works at Thellar to another contractor in the circumstances stated by him. He, therefore requests that a further extension of time till 28-2-1947 may be granted as a special case.

In the circumstances explained by the President, District Board, his request may be granted.

k.h.6-11.

for Director of Public Instruction.

10
20/11

19 EOP HC-12
Subsidy - St. Brada North West - Construction
of 2 schol. buildings at Thellar and
Malam - Extension of time

21/11
p107
p307

From the P.D.B. North West, Re. No. 7393/46, d/30.10.46
" " D.P.I., Re. No. 317 B3/46, d/4.11.46
Memo: No. 66307 C-1/46-2 Edw. d/19/11/46

(A-43) mi - In the circumstances stated
by the P.D.B. North West an extension of
time upto 28-2-47 is allowed as a special case
for the completion of the works mentioned above.

pp 14307
To the P.D.B. ✓
" " North West ✓
" " D.P.I. ✓
" " Engr. L.A. ✓
22/11

pp 505
15/11/46
13/11/46
22/11/46

p307

28.2.47
pp 14307

Note. The Director recommends the
request of the P.D.B. Besides, the period
upto which extension of time is requested

LOCAL ADMINISTRATION DEPARTMENT. 25 FEB 1947

From

R.C.S. Bell Esq., I.C.S.,
Special Officer, Dt. Board,
North Arcot, Vellore.

To

The Director of Public Instruction
MADRAS.

Rec.C.10.7393/46 dated 20-2-1947.

Sir,

Sub:- BUILDINGS--Board Elementary school, District Board, North Arcot District--Thellar and Matam--construction of building--further extension of time--requested.

Ref:- Divisional Engineer, Walajah L.No.327 DE/ dated 17-2-1947.
--oOo--

In enclosing herewith the copy of the report received from the Divisional Engineer(Highways), Walajah regarding the progress of the above works, I have to state that the construction of the school building at Matam is nearing completion and the whole work is expected to be finished within the end of this month and the bill submitted to Government for payment in time.

As regards Thellar, the work is at a stand-still at present, as reported by the Divisional Engineer(Highways), Walajah in his above cited reference. The contract of the original contractor, P. Chidambaram Pillai was recommended for cancellation by the Divisional Engineer as he failed to push through the work in spite of fines. He has selected a local registered contractor to finish the balance of work at the same tender rates and the matter is pending approval of the Chief Engineer, Chepak, Madras from 30-10-1946. The balance of work at tender rates amounts to 17713 and the work will be undertaken by the new contractor immediately after the approval is accorded by the Chief Engineer and finished as expeditiously as possible. The work, as reported by the Divisional Engineer(Highways), Walajah is expected to be finished within 7 more months.

Hence, I request that the Director of Public Instruction will be pleased to recommend to Government for grant of a further extension of time till 30-9-1947 as a special case, for the completion of the school building at Thellar.

[Signature]
For Special Officer.

Copy to the Secretary to Government, Education & Public Health Department
Government of Madras.

SSL.22/2.

1/14/3

Subsidy - St. Board North Arest
Construction of city school building
at Thollar - Extension of time

p 3 e f
p 1 e f

From the S.O., St. Board North Arest
Roe. C. 10/7393/46, d/20.2.47.
" " D.P.I. R.C. No. 31733/46, d/28.2.47.
Memo: No. 17622 C-1/47-2 Edn. d/13/3/47

p 3 e f

In the circumstances, stated
by the S.O., St. Board North Arest an
extension of time up to 30.9.1947 is allowed
for the completion of the work mentioned
above.

15/3

2. The D.P.I. is requested to
take action, in due course, for the provision
of funds.

to the S.O.
St. Board North
" " D.P.I. Arest
" " E & V of C.F. A

5/3/47
5/3/47

5/3/47

P.T.O.

26

C1 6A

Note Finance w.o. for acceptance.

RM
6/3/47 Finance

EXP. H. w.o.
17622C-1/47-1
6/3/47

7 inc. (Exp. A)

The draft order may be accepted.


RM
8/3/47

Co's
8.3.47.

6/3/47

13809 Exp. A
Fin. u.o. 13809 Exp. A-1
8/3.

EXP. H. (C-1)



19775

The draft memo

may be accepted.

RM
13/3/47

A

Subsidy - St. Board, North West - Construction of
ely. school buildings at Thellur and Kalam
Payment of subsidy - Extension of time for
completion of work

From the D.P.I., R.C.M. 3785B/41, d/14.3.46.
In the circumstances stated a
further extension of time may be allowed till
31.8.46 for the completion of the work.

A subsidy of Rs 1320 in respect of the
works so far completed may be paid as
recommended by the D.P.I.

A draft order is submitted.
Finance may see before issue.

15043
15.3.46

15.3.46

RM
15/3/46 Finance (Exp. B)

EXP. H. W.O. 1489



The draft order below may be accepted.

15.3.46

15.3.46

EXP. H.

Fin. u.o. 14834B-1
15.3.46

EPH(C-1)

The draft may issue.

15.3.46

15/3/46

16