

closed.
or

Seott. II-27-53,004-27-10-47.

Edu. (1949) Department.

M. SERIES.

G.O. NO.

672 Edu.

Dated

10-3-1949.

[Despatch Abstract.]

Back Papers.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Further Papers.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
Memo	18541	Edn.	14-3-49.				

LOCAL ADMINISTRATION DEPARTMENT.

From
Sri. M. Ramswamy, B.A.,
Commissioner,
Sivakasi Municipality,
Sivakasi.

To
The Secretary to Government,
Education and Public Health Department
Madras.

Through
The Director of Public Instruction
Madras.

Through
The Chairman,
Municipal Council, Sivakasi.

Rec.C.1.No. 325/48 dated 8-1-49

Sir,

Sub:-Subsidy- Elementary School construction of school building in Ammonkoilpatty Street-Payment of additional subsidy- extension of time-prayed for-
Ref:- Government Memorandum No.4596-7/48-9-Edn., dated 12-6-45

In the Government Memorandum cited above, the Government were pleased to grant a subsidy of Rs.6700/- being the one half of the cost of constructing the school building as per the then sanctioned estimate.

In G.O.Ms.No.2242-Edn., dated 20-10-47, sanction was accorded to the payment of Rs.134/- (being the half of the expenditure incurred by the Council in the year 1946-47 or the construction of the said school building) to the Municipal Council, Sivakasi. Further an extension of time upto 10-3-48 was granted for the completion of the work and for claiming the balance of subsidy.

Though the work was started in October, '45 the work could not be proceeded with and completed before 10-3-48 due to some technical difficulties. After a lapse of nearly a year, the balance of work was ordered to be carried out. But, the contractor, at that stage, declined to do the work at his original agreed rate and demanded enhanced rate due to increase in cost of materials and labour.

The matter was again referred to the Superintending Engineer, P.W.D. in this Office. Rec.C.1.No.3501/41 dated 20-7-46, 6-7-47 and finally on 9-8-47.

Finally the Superintending Engineer, P.W.D. in his No.1149 Rd/C. dated 23-9-47 ordered for the resumption of work through the same contractor and at rates 5% less than the then current schedule of rates.

The Municipal Council, Sivakasi, has in its resolution No.9 dated 6-1-48 sanctioned the revised estimate for Rs.14500/- and the same returned technically approved by the Superintending Engineer P.W.D. in his No.1427-M dated 6-4-48 for Rs.14700/-

The work was resumed in April, '48 after getting fresh agreement. The work is expected to be completed in all respects before Feb, '49 and full subsidy claimed during the year 1948-49 itself.

Under the above circumstances, I request that the Government may be pleased to grant time upto 10-3-49 for completion of the work and for claiming the entire balance of grant.

During the year 1947-48 an expenditure of Rs. 900/- was incurred towards the cost of construction (part payment). So far an expenditure of Rs.4328-9-0- has been incurred during the year 1948-49 (upto 11/48) towards the cost of construction of the school building.

I, therefore, request that the Government may be pleased to sanction the payment of Rs.2614/- to the Sivakasi Municipal Council being the half of the expenditure incurred in the year 1947-48 and to the end of November, '48. Necessary certificate in the prescribed form in G.O.No.1143 and Edn., dated 11-8-38 is also appended for favour of necessary action.

Sd.M. Ramaswamy,
Commissioner.

Commissioner 9/1/49

CERTIFICATE.

Certified that out of the grant of Rs.6700/- promised in Government Memorandum No.45967/A-I-/Edn., 11 dated 22-6-45, for the construction of a school building in Ammonkoilpatti Street, Sivakasi, an expenditure of Rs.5228-9-0 has actually been incurred towards the cost of construction of an Elementary School building at Ammonkoilpatti in the year 1947-48 and upto the end of November, 48 during the current official year.

X X X X X X X X X X X X X X X X

Subsidy promised in Government Memorandum No.45967-A1/Edn., 11 dated 22-6-45

Rs.6700 ✓

Subsidy drawn as per Government order No.719 Edn., dated 4-4-46

Rs.684 ✓

Subsidy drawn as per Government Order No.2242/Edn., dated 20-10-47

Rs.134 ✓

Rs.818 ✓

818

Rs.5882 ✓

Net subsidy available for drawl

Subsidy now claimed

Rs.2614 ✓

Balance of subsidy yet to be claimed

Rs.3268 ✓

Sd.M.Ramaswamy,
Commissioner.

(True Extract)

Commissioner Delegate.

FORWARDED

Chairman Delegate.

From
Sri.M.Ramasamy,B.A.,
Commissioner,
Sivakasi Municipality,
Sivakasi.

To
The Secretary to Government, Education
and Public Health Dept., Madras.
Thro' the Director of Public Instruc-
tion, Madras and the Chairman,
Municipal Council, Sivakasi.

Roc.C.I.No. 325/48 dated 8-1-'48. Re 51706/48

Sir,

Sub:- Education - Construction of Ammarkoilpatty Street School -
Revised Estimate for Rs. 14,700/- - Sanctioned - Additional
Grant - requested.

Ref:- Government Memorandum No. 45967-A/44-SE Edn., dated 28-6-'45

In the Government Memorandum cited above, the Government were
pleased to grant a subsidy of Rs. 6700/- being ~~xx~~ the one half of
the cost of construction of the building at the ~~xx~~ then sanctioned
estimate.

Due to some technical difficulties and extra costs involved,
a Revised Estimate of for Rs. 14,700/- was finally technically sanc-
tioned by the Superintending Engineer, P.W.D., in his letter No.
1427-M dated 6-4-'48 after a long correspondence with the Superinten-
ding Engineer and on the recommendation of the Municipal Council sanc-
tioning the Revised Estimate for Rs. 14,500/- in Municipal Council's
Resolution No. 48 dated 6-1-'48 (Copy enclosed.)

The work has been taken up for execution as per the Revised Es-
timate and the same is nearing completion. The entire work is expec-
ted to be completed before February, '49.

As per the revised estimate sanctioned by the Superintending
Engineer for Rs. 14,700/- a sum of Rs. 7350/- being the $\frac{1}{2}$ grant is due
to the Municipal Council. But, the Government in the Memorandum
cited above has sanctioned a subsidy of Rs. 6,700/- only. Hence, a
balance of additional subsidy of Rs. 650/- is still due to this Council.

I, therefore, request that the Government may be pleased to
sanction the extra additional grant of Rs. 650/-.

SD/-M.Ramaswami,
Commissioner.

(True Copy.)

M.T. 9-1-'48.A.

Commissioner Delegate,
Sivakasi Municipality.

Forwarded.

Chairman Delegate.

6
Copy of the Resolution No.9 dated 6-1-48 of the Sivakasi
Municipal Council, Sivakasi.

Subject of M.C.H.No.9.

To sanction the revised estimate for Rs.14500/-
for the construction of the Municipal Ammonkoilpatti
Elementary School.

Resolution.

Sanctioned.

(True copy)

Commissioner Delegate.

9/1/48

Sub: Subsidy - Ml. cl. Sivakasi - Ammankoilpatti
Ele. School - Construction of building - Payment -
Sanctioned - time for Completion of work - extended.

pp 145 of
p 89

Ref: From the Commr. Sivakasi, Mlty. No. 325/48 d. 8-1-49.
From the D.P.I No. 5170 B1/46 dated 18-1-49.

Order Edu. No 672 dated 10-3-1949
Ms.

Sanction is accorded to the payment to the
Ml. cl. Sivakasi of a sum of Rs 2614 (Rupees two thousand
Six hundred and fourteen only) towards one half of the
expenditure incurred by the cl. in 47-48 and 48-49 on the
construction of a building for the Ammankoilpatti Ele. School.

2. The Accountant-General is requested to
place the amount at the disposal of the Ml. cl. Sivakasi. The
Commr. should immediately present the necessary bills at the
treasury to obtain payment of the amount or to have it
adjusted.

3. The expenditure will be debited to
"37 f. Education - Primary - grants to local bodies for
primary Education - I-A-I Guiding Areas (i) Excluding
Post war Reconstruction - I-A-I (i) - 5 Buildings and
Equipment - voted"

4. In the circumstances stated, an extension
of time upto 15-3-49 is granted for the completion of the
work and for claiming the balance of subsidy.

5. The Commr. Sivakasi Mlty. is informed
that his request for the enhancement of subsidy from
Rs 6700 to Rs 7350 for the construction of the School building
will not be complied with.

8.3.49

8/3/49

Note: For the reasons stated in para 3 of

(P.T.O)

p 1 of

4082

Office of the Director of Public Instruction,
Madras.
No. 5170 B1/46 dated 18-1-1949.

- Submitted.
- Extension of time upto 10-3-49 may be granted to complete
the work and claim the subsidy therefor.
- The entire balance of subsidy due to the Municipal Council
may be sanctioned after receipt of the completion report, i.e. before
10-3-1949, and as the date is not far off, there is no need for the
payment of a subsidy now.
- Regarding the request of the Commissioner for the enhancement
of the subsidy from Rs. 6700/- to Rs. 7350/- it is submitted that the
previous approval of the Director or the Government was not obtained
for the revised enhanced estimate. I am not therefore in a position
to recommend the payment of additional subsidy to the Municipal
Council.

D. V. Panchanathan
19.1.49

To the Secretary to Government,
Education and Public Health Department,
Madras.
KHR.19-1-1949
P.M.P.

To
The Commr. Sivakasi Mlty.
(Thro. C.M.C.)
The D.P.I.
The A.G. (Thro. Finance)
Exr. L.F.A.
I.S.C.
Vide p. 59

2/10

FA 01

his endorsement at p 8 c.t, the D.P.I. is not in
favour of the part payment of subsidy requested by
the Commr. On the other hand he has suggested
that the entire balance of Subsidy due may be
sanctioned after the completion report promised by the
Commr. by 10-3-49 is received. The completion
report referred to has not so far been received.
The payment of subsidy now requested need not
therefore be withheld on that account. For the
reason stated by the D.P.I. in para 4 of the
endorsement at p.8. c.t the request of the Commr.
for the payment of an enhanced subsidy of
Rs. 7350 does not deserve any consideration and
it may be negatived. The Council may be
granted extension of time till 20-3-49 for completing
the work and claiming the balance of subsidy. The
draft above is for approval. Finance may see
before issue.



K.L.B.
8/3/49
8.3.49.

RM
8/3/49

Jai

fin (Exp-A)

Please see the note on pp 1-2 above.

The draft-order ^{on behalf} may be accepted.

mb
8.3.49

FR
8/3/49

SPH
C1

11 at insal

RM
9/3/49

by 5/11

SPH.W.O.
No. 4082-C/109
8-3-49.

Fin 1015333 E-A-1
8 3 ref

