

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	1891	Press
		~~Mis~~
145-146		
Dated	21-11-	1862

3/4

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
21st November 1862.*

No. 145. Read the following Proceedings of Government in the Public Works Department,
dated 14th November 1862, No. 2,747.

Observing that there was not sufficient explanation furnished by the Inspector General of Jails relative to the increased cost of the Ootacamund Jail, and requesting that he will report what remains to be done to complete the building and what the total excess is likely to be by the time that the work is finished.

(Vide Proceedings Public Works Department,
dated 14th November 1862, Nos. 292 and 293.)

No. 146.

ORDER THEREON, 21st November 1862, No. 1,891.

To be recorded.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

PUBLIC WORKS DEPARTMENT.
Public.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following letter from Lieutenant H. TULLOCH, R. E., in charge of the Audit and Account Departments, to Colonel W. I. BIRDWOOD, R. E., Secretary to Government, Public Works Department, dated Chepauk, 31st October 1862, No. 3,947 :—

SIR,


With reference to the Proceedings of Government, Public Works Department, No. 2,125, under date the 5th ultimo, I have the honor to submit copy of a letter from the Inspector General of Jails to the address of the District Engineer at Coimbatore explaining the cause of the excess expenditure on the Jail at Ootacamund.

ORDER THEREON, 14th November 1862, No. 2,747.

* Dated — No. 507.

Sufficient explanation is not furnished by the Inspector General of Jails in his letter* to the District Engineer, relative to the increased cost of the Ootacamund Jail. One cause of excess is shown to be the additions which suggested themselves as the work progressed, but for which the estimates did not provide. The Government request to be informed what the additions referred to consisted of, and whether their sanction was duly obtained for carrying them out. Mr. Rohde will be good enough to report what remains to be done to complete the building, and what the total excess is likely to be by the time that the work is finished.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

- " Inspector General of Jails.
- " Officer in charge of Audit Department.
- " Deputy Chief Engineer, Southern Circle.

dist of 20.4 hours

1458148

June 1852 Sept 2

Henry Knox

Pro: of Gov & P. R. St.
2747.

of 14 1/2 3
22/19 1/2 3

Mr. 2321.

Noting that there
was not sufficient expl-
nation furnished by the
Inspector General of the
true & the increased cost of
the disbursements of the
proceedings that the with-
out remaining the same &
complete the building total
the total exceeds likely be
by the time that the work
is finished.
with an Order.

J. N.

To be recorded.

NO. 1891 Date 22 March 1852

W. N.