

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No. 1065	Press <u>Misc.</u>
1-2	
Dated 1-8-1865	19

4/5

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
1st August 1865.

No. 1. Read the following Proceedings of Government in the Public Works Department, dated 24th July 1865, No. 2134.

Communicating the Progress Report of } (Vide Proceedings, Public Works Dept.,
the Coimbatore Central Jail for June } dated 24th July 1865, Nos. 612 & 613.)
1865.

No. 2. ORDER THEREON, 1st August 1865, No. 1065.
Copy furnished to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

2.
list of 8 Aug 6

Patience 1865 - 22th

Bar. gang.

Proceedings of 3rd 3rd
Mr. Decker to 2134

1874 July 185 -

1874 July 185 -

Among the proceeds
- part of the 1874
Central Jail for June
1875 -

1865

1865

1865

1865

The Inspector General
of 1865 1865 1865

1865 1865 1865
Copy furnished to the
Inspector General of 1865
1865.

1865

No. 612.

Read the

Items.	Unit.	ORIGINAL ESTIMATE.		
		Quantity.	Rate.	Amount.
Rough stone in mortar	C. Yds.	11,581½	Rs. 2 8 0	P. 12 0
Brick work in do.	"	12,919½	4 0 0	51,379 1 2
Terracing	Square.	495½		12,788 8 0
White-washing	"	4,769	0 2 2	645 12 10
Flooring brick on edge	"	754	8 3 4	6,189 1 4
Excavating foundation	"			1,614 8 0
Teak-wood wrought and put up	C. Ft.			
Jungle-wood do. do.	"	8,533½	1 12 0	14,956 1 0
Wood oil	Square.	463	1 2 8	543 2 8
Cut stone over pillars	No.	269	1 0 0	269 0 0
Do. for centre pillars	"	84	1 8 0	126 0 0
Flat arch work	C. Ft.	1,868½	0 3 0	350 5 10
Plastering	Square.			
Stone columns	No.	24	14 12 0	354 0 0
Wooden stair-case, complete	Rupees.			120 0 0
Cornice work	C. Ft.	2,947	0 6 10	1,258 9 10
Country-wood batten doors, &c., complete	Pairs.	60		1,080 8 6
Ditto windows, do.	"	35		518 8 0
Roofing with country-wood	Square.	131½	8 3 4	1,077 5 6
Painting	"	140½		298 0 6
Wooden trusses, complete	No.	38	30 0 0	1,140 0 0
Arched roof	C. Ft.	65,812½	0 3 0	12,369 13 6
Centings for do.	Rupees.			3,100 0 0
Putting jelly, two courses of flat tiles, and plastering over the arched roof.	Square.	286½	9 0 0	2,578 8 0
Iron doors with wooden frames and venetian barred above, complete.	No.	320	60 0 0	19,200 0 0
Iron doors with wooden frames, iron fixtures and venetian, complete.	"	40	35 0 0	1,400 0 0
Venetian windows barred	"			
Lead color	Square.	320	2 2 0	680 0 0
Country-wood, Necessary seat	Rupees.			16 0 0
Coping to walls	C. Ft.	123½	0 1 3	9 10 6
Wooden railing complete	Rg. Ft.	1,300	2 8 0	3,250 0 0
Iron rails with gates inside	Rupees			427 8 0
Do. do. outside	"			570 0 0
Masonry work under the gates	"			450 0 0
Eave board	"			10 0 0
Tarring	"			
Coping with laterite stone in chunam	Square.	51½	7 0 0	358 12 0
Laying with laterite stone in clay	"	36½	1 8 0	55 5 7
Well	"			
Sundries	"			
Total...				19,077 1 3
Recoveries of expenditure up to 30th June 1865.				1,87,800 0 0
Net expenditure do. do. ...				

following :—

of Central Jail at Coimbatore, for the month of June 1865.

REVISED ESTIMATE.			WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.			Remarks.
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
	RS. A. P.	RS. A. P.		RS.	RS. A. P.		RS.	RS. A. P.	
24,587½	3 8 0	86,477 11 8	1,050½	...	3,644 10 0	9,565½	...	59,486 3 7	20 Rupees recovered.
4,897¼	6 0 0	29,505 4 1	74½	...	1,751 14 10	2,038¾	...	27,057 12 3	
540½		16,209 9 3	51	...	4,414 12 0	102	...	4,753 2 0	
5,482½	0 6 0	2,055 15 0							
729½	12 0 0	8,754 4 7							
.....		1,817 0 0			31 8 0			568 0 11	
946½	4 0 0	3,786 14 0							
7,644	2 0 0	15,317 15 1			1,260 15 8			18,634 5 11	Rs. 112-14 recovered.
475½	1 4 0	594 12 0						58 8 0	
307	1 12 0	537 4 0				114	...	165 10 8	
.....									
1,663½	0 4 6	467 11 11						106 1 2	
83½	3 8 0	293 2 0							
.....									
.....		120 0 0							
2,948½	0 8 0	1,474 4 0							
43		1,199 0 0							
35		654 0 0	3	...	30 0 0	35	...	610 0 0	
132½	18 0 0	2,404 10 2			946 15 0			990 15 0	
38½	4 12 0	189 4 0			21 0 0			32 10 0	
38	80 0 0	3,116 0 0			50 0 0	35	...	2,236 13 2	
77,000	0 4 6	21,656 4 0			2,279 11 1			2,279 11 1	
.....		3,100 0 0							
394½	15 0 0	5,921 15 8						22 11 4	
160	60 0 0	9,600 0 0			547 8 10			9,524 1 2	
55	40 0 0	2,200 0 0							
169	30 0 0	4,800 0 0						1,180 10 4	
310	6 0 0	1,860 0 0							
.....		16 0 0							
10,752	0 4 0	2,688 0 0							
1,640	2 8 0	4,100 0 0			78 0 0	650	...	1,390 9 0	
.....		427 8 0							
.....		570 0 0							
.....		450 0 0							
.....		175 0 0							
.....									
.....		1,142 0 0							
.....		23,288 10 7			206 4 10			9,499 8 1	
.....		2,57,000 0 0		...	15,263 4 3		...	1,40,786 1 8	Gross expenditure.
.....				...			...	2,980 15 2	
.....				...			...	1,37,805 2 6	

*Proceedings of the Madras Government, Public Works Department,
24th July 1865.*

The plan of the Jail is as follows:—

- I.—Outer wall of 12 sides or divisions.
- II.—Inner wall of do. do.
- III.—Radial cells and workshops, eleven blocks.
- IV.—Centre warder house.
- V.—Outside, Jailer's quarter.

Work as follows has been executed to 30th June 1865:—

- I.—Outer wall, seven sides, completed to full height of 16 feet; one side built 8 feet high.
- II.—Inner wall, four sides, foundation and basement built.
- III.—Radial cells and workshop, eleven blocks.
 - 1. Workshop, } Foundation excavated.
 - 2. Radial cells, }
 - 3. Workshop, Masonry all done, eight trusses for roof ready and put up.
 - 4. Radial cell, foundation excavated.
 - 5. Workshop completed.
 - 6. Radial cells built to springing of arches, twenty-four cells roofed in, all doors and windows up.
 - 7. Workshop, masonry completed, timber for roof all up.
 - 8. Radial cells, masonry built to springing, all doors and windows ready.
 - 9. Workshop completed.
 - 10. Radial cells, masonry built to 3 feet, all doors and windows ready.
 - 11. Workshop, foundation and basement and 4 feet of wall built.
- IV.—Centre warder, lower story built, floor timber up, all doors and windows ready.
- V.—Outside, Jailer's quarter masonry completed, roof timber up: all doors and windows ready.

COIMBATORE,
14th July 1865.

(Signed) J. GEORGE,
Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 613. ORDER THEREON, 24th July 1865, No. 2,134.

CIVIL WORKS, No. 83.

Communicated to the Judicial
Department.

(True Extract.)



Colonel, R. E.,
Secretary to Government.

To the Judicial Department:

Exd. S. T. Augustin.