

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No. 1322

Press
~~Mis~~

165-166.

Dated 13. 9. 1865 19 .

6/6

Not to be folded or roughly handled

8.
10.9.20

Proceedings of the Madras Government, Judicial Department,
13th September 1865.

No. 165. Read the following Proceedings of Government in the Public Works Department, dated 8th September 1865, No. 2625.

Communicate Progress Report of the } Vide Proceedings, Public Works Department, dated 8th September 1865, 1865. } Nos. 162 and 163.)

No. 166. ORDER THEREON, 13th September 1865, No. 1322.
Copy furnished to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

Proceedings of the Madras Government, Public

No. 162.

GODAVERY

Read the

Progress Report of the Central Jail at

Items.	ESTIMATE.			WORK PER
	Quantity.	Rate.	Amount.	Quantity.
<i>Four Workshops.</i>				
Rough stone in chunam Cubic yards.	1,493 $\frac{2}{7}$	3 0 0	4,481 5 4	2
Terracing with brick on edge, &c., &c. ... Squares.	220 $\frac{6}{10}$	22 0 0	4,857 9 8	
White-washing in chunam... .. " "	261 $\frac{3}{10}$	0 3 0	45 15 8	130
Flooring with brick on edge, &c., &c. ... " "	192	7 4 0	1,392 0 0	11
Excavating foundations and filling the basement			164 0 0	
Teak-wood wrought and put up Cubic feet.	3,502 $\frac{1}{2}$	2 4 0	7,881 4 0	
Wood oil three coats Squares.	292	1 0 0	292 0 0	
Cut stones over the pillars' heads " "	152	1 4 0	190 0 0	
Do. do. centre do. " "	84	1 8 0	126 0 0	
Contingencies			1,926 13 4	
<i>Partition walls between the centre pillars, &c.</i>				
Rough stone in chunam... .. Cubic yards.	185 $\frac{2}{7}$	3 0 0	556 0 0	
Contingencies			91 6 4	
<i>Six Towers.</i>				
Rough stone in chunam Cubic yards.	421 $\frac{1}{2}$	3 0 0	1,263 2 6	39
Excavating foundations and filling the basement			15 0 0	
Teak-wood wrought and put up... .. Cubic feet.	52 $\frac{6}{10}$	2 4 0	118 2 0	
Wood oil three coats Squares.			6 0 0	
Contingencies			148 1 0	
<i>Centre Warder.</i>				
Rough stone in chunam... .. Cubic yards.	346 $\frac{3}{7}$	3 0 0	1,040 0 0	
Arch work in do. Cubic feet.	152	0 3 0	28 8 0	
Terracing with brick on edge, &c. &c.... Squares.	20 $\frac{6}{10}$	18 10 10	388 4 11	
Flooring with do. do. " "	18 $\frac{5}{10}$	7 4 0	132 5 0	3
Stone columns No.	12	12 8 0	150 0 0	
Cornice work in chunam Cubic feet.	127 $\frac{1}{2}$	0 4 0	31 14 0	
Wooden stair-case complete			180 0 0	
Excavating foundations and filling the basement			80 0 0	
Country wood batten doors with frames and iron fixtures, &c., complete 8 x 4 each.	3	26 0 0	78 0 0	
Do. do. window shutters with frames and iron bars, &c., complete	8	15 0 0	120 0 0	
Teak-wood wrought and put up Cubic feet.	322 $\frac{1}{2}$	2 4 0	725 11 6	
Cut stones over the pillars' heads No.	12	1 8 0	18 0 0	
Wood oil three coats Squares.	13	1 0 0	13 0 0	
Red paint three coats " "	5 $\frac{1}{2}$	1 12 0	9 10 0	
<i>Upper Story.</i>				
Brick work in chunam Cubic yards.	154 $\frac{1}{2}$	4 0 0	618 10 8	23
Flat arch work in do. Cubic feet.	116 $\frac{1}{2}$	0 3 0	21 13 6	10
Cornice work in do. " "	127 $\frac{1}{2}$	0 4 0	31 14 0	135
Terracing with brick on edge, &c., &c. ... Squares.	21 $\frac{7}{10}$	22 0 0	477 13 5	
Stone columns... .. No.	12	12 0 0	144 0 0	12
Cut stones over the pillars' heads " "	12	1 4 0	15 0 0	12
Teak-wood wrought and put up Cubic feet.	322 $\frac{1}{2}$	2 4 0	725 14 6	
Country-wood batten doors with frames, and iron fixtures, &c., complete 8 x 4 each.	3	26 0 0	78 0 0	
Do. do. windows, do.	8	18 0 0	144 0 0	
Wood oil three coats Squares.	8	1 0 0	8 0 0	
Paint three do. " "	7	1 12 0	12 4 0	
Contingencies			534 15 6	

Works Department, 8th September 1865.

DISTRICT.

following:—

Rajahmundry for the month of July 1865.

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	
21 14 10	43 13 9	1,592	2 10 8	4,246 5 9	Of the five Radial blocks of Cells— Three are finished (on radii 4, 6, 8). One very nearly finished. One at basement level.
.....	675 14 2			1,769 11 3	
0 1 5	11 14 9	130	0 1 5	11 14 9	
26 4 7	289 2 6	102	6 4 6	640 13 9	
.....				179 2 4	Of the six Workshops— Two are finished (on radii 5, 7). Three are being roofed. One has its wall up.
.....		2,157 $\frac{1}{2}$	2 4 0	4,854 3 0	
.....	196 7 7			196 7 7	
.....		114	1 9 8	182 14 5	
.....		63	1 7 4	91 14 11	The two Ranges of Solitary and women's Cells— Walls of one, nine feet high. Do. do. five feet ..
.....	2 0 8			1,150 1 11	
.....	3 4 0				
.....					
.....		182	2 11 7	495 10 3	Central wards will be finished in the current month.
.....				83 9 4	
0 7 2	17 7 6	210	3 15 6	833 6 5	
.....		607 $\frac{1}{2}$	2 4 0	12 13 4	
.....				136 6 6	Enclosure wall, one side (out of twelve) raised to the full height, four sides 14 feet high, three sides 9 feet high.
.....	3 1 3			3 1 3	
.....	8 7 8			74 1 5	
.....					
.....		343	2 10 0	900 12 2	Partition walls on radii, 3, 6, and 9, (the entrance angle being 0 or 12) finished.
.....		152	0 1 2	11 3 0	
.....				59 4 6	
.....		12	6 7 0	77 4 9	
1 10 1	4 14 4	12	12 13 11	154 7 7	Inner Palisade complete from 3 to 9.
.....		135	0 1 11	15 15 5	
.....				1 6 1	
.....				79 7 2	
.....					Well (22 feet diameter, 72 feet deep) finished, except parapet and counter-sloping annular pavement round it.
.....		3	26 0 0	78 0 0	
.....		8	15 0 0	120 0 0	
.....		345	2 4 0	776 2 6	
.....		12	1 6 4	16 12 6	All work in the semi-duodecagon 9, 12, 3 (i. e. on the entrance side) is suspended, pending the Civil Jail Committee's recommendation and Government orders thereon.
.....	7 15 1			7 15 1	
.....	7 6 10			7 6 10	
.....					
12 11 3	292 3 6	118	3 5 8	395 12 9	The other half containing 96 cells, each giving space for four convicts, is ready for the reception of prisoners.
0 1 7	1 0 0	110	0 0 3	2 0 8	
0 0 5	4 0 0	135	0 0 5	4 0 0	
.....	19 5 6			19 5 6	
.....		12	11 15 9	143 13 6	
.....		12	0 15 9	11 12 6	
.....		345	2 4 0	776 2 6	
.....					
.....		1	26 0 0	26 0 0	
.....		6	15 0 0	90 0 0	
.....	5 3 0			5 3 0	
.....	9 14 10			9 14 10	
.....	1 14 6			344 11 5	

Proceedings of the Madras Government, Public

Progress Report of the

Progress Report of the

Items.	ESTIMATE.			WORK PER
	Quantity.	Rate.	Amount.	Quantity.
<i>Two Workshops with truss roof.</i>				
Rough stone in chunam ... Cubic yards.	713 $\frac{1}{2}$	RS. A. P. 3 0 0	RS. A. P. 2,140 11 6	31
Roofing with country wood, reepers, nails, flat and pan-tiles and chunam borders ... Squares.	130 $\frac{3}{4}$	12 0 0	1,563 13 4	
Flooring with brick on edge, &c., &c. ...	86 $\frac{1}{2}$	7 4 0	628 12 8	
Excavating foundations and filling the basement ...			120 0 0	
Cut stones over the pillars' heads ... No.	38	1 4 0	47 8 0	19
Wooden truss, complete ... each.	38	35 0 0	1,330 0 0	
Contingencies ...			968 7 6	
<i>Five Radial Blocks of Cells.</i>				
Rough stone in chunam ... Cubic yards.	11,027 $\frac{1}{2}$	3 0 0	33,352 9 3	101
Arch work in chunam over four doors ... Cubic feet.	167 $\frac{1}{2}$	0 3 0	35 2 6	
Arched roof with brick in chunam ...	65,812 $\frac{1}{2}$	0 4 0	16,453 2 0	
Cenrings ...			2,400 0 0	
Cornice work in chunam ... Cubic feet.	2,512 $\frac{1}{2}$	0 4 0	628 2 0	
Terracing with brick on edge ... Squares.	25 $\frac{1}{2}$	22 0 0	560 15 10	
Putting jelly, two courses of flat tiles, &c., &c. ...	286 $\frac{5}{8}$	10 15 3	3,138 1 2	
White-washing in chunam ...	1,720	0 3 0	322 8 0	688
Flooring with brick on edge, &c., &c. ...	307 $\frac{5}{8}$	7 4 0	2,229 6 0	
Excavating foundations and filling the basement ...			600 0 0	
Teak-wood joists (40) ... Cubic feet.	250	2 4 0	562 8 0	
Iron doors with wooden frames, varnished and barred, complete ... each.	320	60 0 0	19,200 0 0	
Wood oil three coats to the joists ...			25 0 0	
Lead color three coats to the weather-boards and iron doors, &c. ... Squares.	300	2 6 0	712 8 0	
Contingencies ...			8,030 1 3	
<i>Solitary Cells for Women.</i>				
Rough stone in chunam ... Cubic yards.	1,513 $\frac{1}{2}$	3 0 0	4,541 5 4	109
Arch work in do. ... Cubic feet.	410 $\frac{3}{4}$	0 3 0	77 5 6	206
Terracing with brick on edge, &c., &c. ... Squares.	76 $\frac{3}{4}$	22 0 0	1,689 9 6	
Flooring with do. do. ...	54 $\frac{1}{2}$	7 4 0	392 5 10	
Excavating foundations and filling the basement ...			140 0 0	
Teak-wood wrought and put up ... Cubic feet.	776 $\frac{1}{2}$	2 4 0	1,746 10 0	
Iron doors with wooden frames, &c., do. complete, each.	40	35 0 0	1,400 0 0	
Wood oil three coats to the joists ...			60 0 0	
Lead color three coats ...			40 0 0	
Contingencies ...			1,016 3 10	
<i>Jailers' quarters.</i>				
Wood oil three coats to the beams ...			20 0 0	
Red paint three coats to the doors and windows ...			35 0 0	
<i>Out-offices for Jailers.</i>				
Country wood batten windows, with frames, &c., each.	3	6 0 0	18 0 0	
Painting ...			6 0 0	
<i>Hospital and Stores.</i>				
Batten doors with frames, and iron fixtures, &c., complete, 7 x 3 ...	24	17 0 0	408 0 0	
Do. do. do. 6 x 3 ...	9	15 0 0	135 0 0	
Wood oil three coats, red paint three coats ...			96 0 0	
Contingencies ...			1,038 14 5	

Works Department, 8th September 1865.

Central Jail, &c., &c.—(Continued.)

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
4 0 8	125 5 0	744	2 9 4	1,921 13 3	
.....	119 15 8			119 15 8	
.....				143 2 8	
.....				128 11 9	
0 7 11	9 6 8	38	0 15 1	35 13 8	
.....		22	35 0 0	770 0 0	
.....	9 8 6			299 13 1	
7 14 10	800 13 7	9,502	2 10 2	25,049 8 6	
.....		127	0 1 1	8 7 3	
.....	830 12 6	41,730	0 2 5	6,329 1 10	
.....	125 4 10			1,104 14 3	
.....	17 6 0	1,821	0 3 7	413 1 2	
.....	15 0 9			216 15 4	
.....	1,322 4 8			2,438 15 5	
0 1 8	71 12 0	1,032	0 3 8	240 6 0	
.....	552 0 6	230	10 8 6	2,422 11 1	
.....	1 0 3			817 7 3	
.....		250	2 4 0	562 8 0	
.....		246	60 0 0	14,760 0 0	
.....	20 1 8			25 15 8	
.....	530 14 1			530 14 1	
.....	17 9 3			5,292 4 4	
2 11 6	296 9 3	1,163	2 8 0	2,908 10 8	
0 0 7	7 14 3	206	0 0 7	7 14 3	
.....				1 7 9	
.....				136 13 7	
.....				143 4 4	
.....		435 $\frac{1}{2}$		979 8 0	
.....		2	35 0 0	70 0 0	
.....	40 3 3			40 3 3	
.....	32 2 2			32 2 2	
.....	18 4 11			480 2 1	
.....	14 14 8			14 14 8	
.....	24 9 3			24 9 3	
.....		1	6 0 0	6 0 0	
.....	5 0 11			5 0 11	
.....		24	17 0 0	408 0 0	
.....		4	15 0 0	60 0 0	
.....	72 0 9			72 0 9	

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.						WORK PERFORMED
	Quantity.	Rate.			Amount.		
<i>Enclosure walls.</i>							
		RS.	A.	P.	RS.	A.	P.
Rough stone in chunam Cubic yards.	6,032	3	0	0	18,096	0	0
White-washing in do. Squares.	793 $\frac{1}{2}$	0	3	0	148	12	9
Broken bottles in do. "	7,440	0	2	0	930	0	0
Excavating foundations and filling the basement					150	0	0
Contingencies					1,962	0	8
<i>Banquite, &c.</i>							
Broken bottles in chunam... .. Squares.	49 $\frac{2}{5}$	0	2	0	615	0	0
Contingencies					526	13	7
<i>Inner Partition walls.</i>							
Rough stone in chunam Cubic yards ...	1,913 $\frac{2}{7}$	3	0	0	5,740	0	0
Excavating foundations and filling the basement					70	0	0
Contingencies					589	15	0
<i>Front gate and wooden Railings.</i>							
Wooden railings, complete R. feet.	1,502	2	8	0	3,830	0	0
Masonry work... ..					560	0	0
Painting					150	0	0
Contingencies					482	8	0
<i>Well.</i>							
Earthwork Cubic yards.	2,287	0	1	4	190	9	4
Do. "	620	0	1	6	58	2	0
Do. "	2,118 $\frac{1}{2}$	0	2	5	320	0	0
Do. "	2,400	0	7	0	1,050	0	0
Baling water and sinking the well frame					442	10	0
Value of well frame					483	6	5
Cut stone in chunam... .. Cubic yards.	40-5	29	0	11	1,167	10	9
Do. "	40-5	22	6	11	901	7	1
Do. "	40-5	18	0	4	724	2	9
Do. "	16-2	17	8	0	281	4	9
Do. "	24-3	17	8	0	421	15	1
Do. "	36-4 $\frac{1}{2}$	16	14	0	610	5	0
Filling in the outside of steening	6,600	0	1	0	412	8	0
Contingencies					355	14	10
Clearing jungle							
<i>Workshops.</i>							
Iron pipes							
<i>Radial Blocks.</i>							
Iron pipes							
<i>Cisterns.</i>							
Rough stone in chunam							
Brick in chunam							
Plastering							
<i>Parapet wall on the top of roof of Workshops.</i>							
Brick in chunam							
Plastering							
White-washing... ..							
Total...							
Unadjusted advances remaining at the end of July 1865							
Total...							

WALTAIR,
21st August 1865.

Works Department, 8th September 1865.

the Central Jail, &c., &c.—(Concluded.)

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
1 0 6	806 11 5	3,677	3 0 3	11,082 8 0	
.....				120 0 0	
.....				454 9 10	
.....	12 3 0			153 7 9	
.....	33 10 4			1,073 9 10	
.....				38 15 0	
.....				5 0 0	
2 3 9	1,250 1 10	779	2 12 0	2,140 7 10	
.....	65 4 9			14 6 8	
.....				108 9 9	
.....	333 2 7			1,585 8 5	
.....	2 15 0			5 4 6	
.....	100 15 0			100 15 0	
.....	15 2 8			70 0 6	
.....		2,287	0 1 4	190 9 4	
.....		620	0 1 6	58 2 0	
.....		2,118 ¹ / ₂	0 2 5	320 0 0	
.....		2,400	0 7 0	1,050 0 0	
.....				462 10 0	
.....				483 6 5	
.....		40-5	29 0 11	1,167 11 8	
.....		40-5	22 6 9	901 1 8	
.....		40-5	18 1 10	727 14 10	
.....		16-2	17 0 9	274 0 0	
.....		24-3	17 4 6	416 9 7	
.....		28-0	17 1 5	478 8 0	
.....		6,543 ¹ / ₂	0 1 0	396 3 9	
.....				347 7 11	
.....				256 4 7	
.....	39 5 6			13 11 3	
.....	13 11 3			31 3 7	
.....	31 3 7			39 1 9	
.....	39 1 9			8 1 0	
.....	8 1 0			1 13 9	
.....	1 13 9			77 8 9	
.....	77 8 9			22 2 0	
.....	22 2 0			3 0 0	
.....	3 0 0			1,12,801 7 3	
.....	9,545 6 3			26,545 2 7	
.....				1,39,346 9 10	

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
8th September 1865.*

No. 163.

ORDER THEREON, 8th September 1865, No. 2,625.

CIVIL WORKS, No. 20.

* Rupees 1,03,496 9 0

† „ 9,545 6 3

„ 1,13,041 15 3

1. Communicated to the Judicial Department.

2. The total expenditure on the Jail, excluding "Unadjusted Advances," is entered at Rupees 1,12,801-7-3. This amount differs from the outlay* exhibited in the report for June added to

the expenditure† in July, as shown in the margin. Captain Ryves will explain the cause of this discrepancy.

(True Extract.)

Charles R. E.

Colonel, R. E.,

Secretary to Government.

To the Judicial Department,
„ Superintending Engineer of the 1st Division.

*No. 1322 - 13th September 1865
Copy furnished to the Inspector Genl.
of Jails.
Sept. 14/9/65*

*The Inspector Genl.
of Jails.*

Exd. T. O'Connor.

With Order.

*Communicate Papers
Report of the Engineer
Jail at Rajahmundry
for July 1865*

11/9/65

Date 18th September 1865

No. 2625

*Proceeding of Government
Public Works Dept.*

Judicial 1865 Sept 14

See 10 Oct 1865