

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	655	Press Mis.
21-22. Dated	3-5-	19-18-5

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
3rd May 1865.*

No. 21. Read the following Proceedings of Government in the Public Works Department, dated 25th April 1865, No. 1094.

Communicating the Report of progress } (Vide Proceedings, Public Works Dept.,
made on the Central Jail at Coimba- } dated 25th April 1865, Nos. 411 & 412.)
tore during March last.

No. 22. ORDER THEREON, 3rd May 1865, No. 655.
Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Dr. 28th Nov 1865

2

recd of Gilliam

Practical 18.5.1865

Proceedings of the
P. M. Light

Agates 27.5.1865

Co 9000:
During the report of
Progeny made with
Cock. No. at Coni
bacter, during the
out.

21 22

Ed. to Order.

The Suspension Bank
of 1865. } 27.5.1865

Nov 1865 27.5.1865
Communicated to the
Director General of Mills.

Proceedings of the Madras Government,

No 411.

Read the
Progress Report of Mr. John George, Assistant Engineer, in charge

Items.	Unit.	ORIGINAL ESTIMATE.		
		Quantity.	Rate.	Amount.
			RS. A. P.	RS. A. P.
Rough stone in mortar	C. Yds.	11,581½	2 8 0	29,271 12 0
Brick work in do.	"	12,919½	4 0 0	51,679 1 2
Terracing	Square.	495½		12,788 8 0
White-washing	"	4,769	0 2 2	645 12 10
Flooring brick on edge	"	754	8 3 4	6,189 1 4
Excavating foundation	Rupees.			1,614 8 0
Good wrought and put up	C. Ft.			
Jungle-wood do. do.	"	8,533½	1 12 0	14,956 1 0
Wood oil	Square.	463	1 2 8	540 2 8
Cut stone over pillars	No.	269	1 0 0	269 0 0
Do. for centre pillars	"	84	1 8 0	126 0 0
Flat arch work	C. Ft.	1,868½	0 3 0	350 5 10
Plastering	Square.			
Stone columns	No.	24	14 12 0	354 0 0
Wooden stair case complete	Rupees.			120 0 0
Cornice work	C. Ft.	2,947	0 6 10	1,258 9 10
Country-wood batten doors with frames and iron fixtures, &c., complete.	Pairs.	60		1,080 8 6
Ditto. windows do.	Pairs.	35		518 8 0
Do. with country-wood, &c.	Square.	131½	8 3 4	1,077 5 6
Wooden trusses complete	No.	140½		298 0 6
Arched roof	C. Ft.	38	30 0 0	1,140 0 0
Centring for do.	Rupees.	65,812½	0 3 0	12,339 13 6
Putting jelly, two courses of flat tiles, and plastering over the arched roof.	Square.			3,100 0 0
Iron doors with wooden frames and venetian barred above, complete.	No.	286½	9 0 0	2,578 8 0
Iron doors with wooden frames and venetian barred do.	"	320	60 0 0	19,200 0 0
Venetian windows barred	"	40	35 0 0	1,400 0 0
Lead color	Square.			
Country-wood Necessary seat	C. Ft.	320	2 2 0	680 0 0
Up to wall	"			16 0 0
White-washing complete	Rg. Ft.	123½	0 1 3	9 10 6
Iron rail with gates inside	Rupees.	1,300	2 8 0	3,250 0 0
Iron rail with gates outside	"			427 8 0
Masonry work under the gates	"			570 0 0
Base board	"			450 0 0
Tracing	"			10 0 0
Coating with waterite stone in chunam	Square.	51½	7 0 0	358 13 0
Coating with waterite stone in clay	"	36½	1 8 0	55 5 7
Supplies				19,077 1 3
Total				1,87,800 0 0

Public Works Department, 25th April 1865.

following:—

of the Central Jail at Coimbatore, for the month of March 1865.

REVISED ESTIMATE.			WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.	RS. A. P.	RS.	RS. A. P.	RS.	RS. A. P.	RS. A. P.
24,585½	3 8 0	86,477 11 8	1,234½		6,103 8 0	7,395½		46,285 14 11
.....	6 0 0	29,505 4 1	8½		1,837 1 9	1,628½		19,950 6 5
.....		16,209 9 3	51		303 10 0	51		309 10 0
.....	0 6 0	2,055 15 0						
.....	12 0 0	8,754 4 7						
.....		1,847 0 0			24 12 0			419 5 11
946½	4 0 0	3,786 14 0						
7,644	2 0 0	15,317 15 1	891		1,716 7 2	2,669½		10,596 1 7
475½	1 4 0							
307	1 12 0		30		45 0 0	101		146 2 8
.....								
1,663½	0 4 6	467 11 11			47 12 7			75 5 8
83½	3 8 0	293 2 0						
.....								
.....		120 0 0						
2,948½	0 8 0	1,474 4 0						
43		1,199 0 0	4		155 4 7	4		155 4 7
.....								
35			8		136 0 0	8		136 0 0
132½	18 0 0	2,404 10 2						
38½	4 12 0	189 4 0						11 10 0
38	80 0 0	3,116 0 0			32 5 0	35		1,890 11 2
77,000	0 4 6	21,656 4 0						
.....		3,100 0 0						42 3 0
394½	15 0 0	5,921 15 8						
160	60 0 0	9,600 0 0			278 8 10	113		7,402 5 9
.....								
55	40 0 0	2,200 0 0						
.....								
160	30 0 0	4,800 0 0	49		330 12 0	64		445 12 0
310	6 0 0	1,860 0 0						
.....		16 0 0						
10,752	0 4 0	2,688 0 0						
1,640	2 8 0	4,100 0 0	250		500 0 0	250		500 0 0
.....		427 8 0						
.....		570 0 0						
.....		450 0 0						
.....								
.....		175 0 0						
.....								
.....		142 0 0						
.....					99 6 2			8,395 8 1
.....		2,57,000 0 0			11,616 8 1			96,762 5 9

(Signed) JOHN GEORGE,
Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

*Proceedings of the Madras Government, Public Works Department,
25th April 1865.*

N. B.—The plan of Central Jail is as follows :—

Outer wall of 12 sides or divisions.

Inner wall of do. do.

Radial cells and Workshops, 11 blocks of buildings.

Centre.—Warder's house.

Outside Jail.—Jailer's quarters.

Work as follows, has been done to date, i. e., 31st March 1865 :—

Block No. 1. *Solitary Cells.* } Nothing done.
" 2. *Radial Cells.* }

3. *Workshop.*—Foundation built, six trusses for roof complete.

4. *Radial Cells.*—Foundation excavated.

5. *Workshop.*—Radial wall, terraced roof all completed, only the flooring remains to be done.

" 6. *Radial Cells.*—Cells built to springing of arches, centring for arches being put up, materials for arches all ready.

" 7. *Workshop with trussed roof.*—Radial wall and masonry of shop completed ; trusses (19) completed but not yet put up.

" 8. *Radial Cells.*—Radial wall complete, masonry of cells built 4 feet high, doors and windows all ready, 32 doors and 32 windows iron barred.

" 9. *Workshop.*—Radial wall and masonry complete, roof timbers all put up, and about one-half of the shop terraced in.

" 10. *Radial Cells.*—Foundation and basement built, windows (32) all ready.

" 11. *Solitary Cells.*—Foundation and basement built, six sides of outer wall built 12 feet in height, two sides of outer wall built 4 feet high, four sides of inner wall, foundation and basement built.

250 Lineal feet of wooden railings put up.

Jailer's quarters outside the Jail.—Foundation and basement built, walls built 5 feet high, doors and windows up, and roof timbers all ready.

COIMBATORE.

10th April 1865.

No. 412.

ORDER THEREON, 25th April 1865, No. 1,094.

CIVIL WORKS, No. 70.

Communicated to the Judicial Department.

(True Extract.)



Colonel, M. A.

Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.