

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No. 790	Press <u>Mis.</u>
<i>a/c</i> Dated 2. 6. 19. 1865	

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,

2nd June 1865.

No. 9. Read the following Proceedings of Government in the Public Works Department, dated 18th May 1865, No. 1353.

Communicating Progress Report of the Assistant Engineer in charge of the Central Jail at Coimbatore for April 1865. (Vide Proceedings, Public Works Dept., dated 18th May 1865, Nos. 376 & 377.)

No. 10. ORDER THEREON, 2nd June 1865, No. 790.
Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Ed. J. Tulloch.

Proc. 19th Nov 1904/62 c 14127-128.

2nd June 1865 Sept.

14.13.1904

Proceedings of Genl. in the
N. W. Dept. No 1353.

2nd June 1865 No 700.

Communicated to the
Inspector General of
Rails

By 10 May 1865

14.13.1904

No 1120

Communicating
Progress Report of the
App't Engineer in charge
of the Central Rail
at Combarone for April
1865.

To the Inspector General
of Rails - despatch 1865

Proceedings of the Madras Government, Public

No. 376.

Progress Report of Mr. JOHN GEORGE, Assistant Engineer in charge

Read the

Items.	Unit.	ORIGINAL ESTIMATE.			
		Quantity.	Rate.	Amount.	
				RS. A. P.	RS. A. P.
Rough stone in mortar	C. Yds.	11,581 $\frac{1}{2}$	2 8 0	29,271 12 0	
Brick work in do.	"	12,919 $\frac{5}{8}$	4 0 0	51,679 1 2	
Terracing	Square.	495 $\frac{8}{10}$		12,788 8 0	
White-washing	"	4,769	0 2 2	645 12 10	
Flooring brick on edge	"	754	8 3 4	6,189 1 4	
Excavating foundation	Rupees.			1,614 8 0	
Teak-wood wrought and put up ...	C. Ft.				
Jungle-wood do. do.	"	8,533 $\frac{3}{4}$	1 12 0	14,956 1 0	
Wood oil	Square.	463	1 2 8	540 2 8	
Cut stone over pillars	No.	269	1 0 0	269 0 0	
Do. for centre pillars	"	84	1 8 0	126 0 0	
Flat arch work	C. Ft.	1,868 $\frac{5}{8}$	0 3 0	350 5 10	
Plastering	Square.				
Stone columns	No.	24	14 12 0	354 0 0	
Wooden stair-case complete	Rupees.			120 0 0	
Cornice work	C. Ft.	2,947	0 6 10	1,258 9 10	
Country-wood batten doors, &c., complete.	Pairs.	60		1,020 0 0	
Ditto. windows, do.	"	35		518 8 0	
Roofing with country-wood	Square.	131 $\frac{1}{4}$	8 3 4	1,077 5 6	
Painting	"	140 $\frac{1}{4}$		298 0 6	
Wooden trusses complete	No.	38	30 0 0	1,140 0 0	
Arched roof	C. Ft.	65,812 $\frac{1}{2}$	0 3 0	12,339 13 6	
Centrings for do.	Rupees.			3,100 0 0	
Putting jelly, two courses of flat tiles, and plastering over the arched roof.	Square.	286 $\frac{1}{2}$	9 0 0	2,578 8 0	
Iron doors with wooden frames and venetian barred above, complete.	No.	320	60 0 0	19,200 0 0	
Iron doors with wooden frames, iron fixtures and venetians, complete.	"	40	35 0 0	1,400 0 0	
Venetian windows barred	"				
Lead color	Square.	320	2 2 0	680 0 0	
Country-wood Necessary seat	Rupees.			16 0 0	
Coping to walls	C. Ft.	123 $\frac{3}{5}$	0 1 3	9 10 6	
Wooden railing complete	Rg. Ft.	1,300	2 8 0	3,250 0 0	
Iron rails with gates inside	Rupees			427 8 0	
Iron rails with gates outside	"			570 0 0	
Masonry work under gates	"			450 0 0	
Eave board	"			10 0 0	
Tarring	"				
Coping with laterite stone in chunam ...	Square.	51 $\frac{1}{2}$	7 0 0	358 12 0	
Laying with laterite stone in clay ...	"	36 $\frac{9}{10}$	1 8 0	55 5 7	
Well	"				
Sundries	"				
Total...				19,077 1 3	
Recoveries of expenditure during the year				1,87,800 0 0	
Net expenditure to 30th April 1865...					

Works Department, 18th May 1865.

following :—

of the Central Jail at Coimbatore, for the month of April 1865.

REVISED ESTIMATE.			WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.	RS. A. P.	RS.	RS. A. P.	RS.	RS. A. P.	
24,585 $\frac{1}{2}$	3 8 0	86,477 11 8	1,018 $\frac{1}{2}$	...	6,262 6 10	8,414 $\frac{23}{27}$	...	52,548 5 9
4,897 $\frac{1}{2}$	6 0 0	29,505 4 1	147	...	621 13 6	1,775 $\frac{1}{2}$	...	20,572 3 11
540 $\frac{5}{8}$		16,209 9 3		...		51	...	309 10 0
5,482 $\frac{1}{2}$	0 6 0	2,055 15 0		...			...	
729 $\frac{1}{2}$	12 0 0	8,754 4 7		...			...	419 5 11
		1,847 0 0		...			...	
		3,786 14 0		...			...	14,534 14 7
946 $\frac{3}{4}$	4 0 0	15,317 15 1	191 $\frac{3}{4}$	...	3,938 13 0	2,861 $\frac{5}{7}$	...	
7,644	2 0 0	594 12 0		...		101	...	146 2 8
475 $\frac{1}{2}$	1 4 0	537 4 0		...			...	
307	1 12 0			...			...	106 1 2
		467 11 11		...	30 11 6		...	
1,663 $\frac{1}{2}$	0 4 6	293 2 0		...			...	
83 $\frac{1}{2}$	3 8 0			...			...	
		120 0 0		...			...	
		1,474 4 0		...	31 0 0	4	...	186 4 7
2,948 $\frac{1}{2}$	0 8 0	1,199 0 0		...		8	...	136 0 0
43		654 0 0		...	44 0 0		...	44 0 0
35		2,404 10 2		...			...	11 10 0
132 $\frac{1}{2}$	18 0 0	189 4 0		...		35	...	1,890 11 2
38 $\frac{3}{4}$	4 12 0	3,116 0 0		...			...	
38	80 0 0	21,656 4 0		...			...	42 3 0
77,000	0 4 6	3,100 0 0		...	22 11 4		...	22 11 4
394 $\frac{1}{2}$	15 0 0	5,921 15 8		...			...	
160	60 0 0	9,600 0 0		...	904 3 7	113	...	8,306 9 4
55	40 0 0	2,200 0 0		...			...	
169	30 0 0	4,800 0 0		...		64	...	445 12 0
310	6 0 0	1,860 0 0		...			...	
		16 0 0		...			...	
		2,688 0 0		...			...	
10,752	0 4 0	4,100 0 0	400	...	812 9 0	650	...	1,312 9 0
1,640	2 8 0	427 8 0		...			...	
		570 0 0		...			...	
		450 0 0		...			...	
		175 0 0		...			...	
				...			...	
		1,142 0 0		...			...	8,395 9 0
		23,288 10 7		...			...	
		2,57,000 0 0		...	12,668 4 9		...	1,09,430 11 5
				...			...	2,848 1 2
				...			...	1,06,582 10 3

*Proceedings of the Madras Government, Public Works Department,
18th May 1865.*

The plan of the Jail is as follows :—

- I. Outer walls of 12 sides or divisions.
- II. Inner walls of do. do.
- III. Radial cells and Workshops, 11 blocks.
- IV. Centre. Warder's house.
- V. Outside. Jailer's quarters.

Work as follows has been executed to 30th April 1865 :—

- I. Outer wall three sides completed to full height of 16 feet.
Three sides built 12 feet high, two sides built four feet.
- II. Inner wall four sides foundation and basement built.
- III. Radial cells and Workshop, eleven blocks.
No. 1. Workshop. } Nothing done.
„ 2. Radial Cells. }
„ 3. Workshop, radial wall built eight feet, out of 12'. Masonry of shop completed ;
six trusses for roof ready.
„ 4. Radial Cells, foundation excavated only.
„ 5. Workshop, radial wall completed.
„ 6. Radial Cells. Cells built to springing of arches, *i. e.*, eight feet ; all the doors and
windows put up.
„ 7. Workshop and Radial Cells. Masonry completed, and all the roof timber includ-
ing 19 trusses ready to put up.
„ 8. Radial Cells. Masonry of cells built four feet, all the doors and windows ready.
„ 9. Workshop and Radial wall. All masonry completed ; terraced roof nearly com-
pleted.
„ 10. Radial Cells, foundation and basement built.
„ 11. Workshop foundation and basement built.

COIMBATORE,

6th May 1865.

(Signed) JOHN GEORGE,
Assistant Engineer.
(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.


No. 377.

ORDER THEREON, 18th May 1865, No. 1,353.

CIVIL WORKS, No. 53.

1. Communicated to the Judicial Department.
2. The Superintending Engineer, 7th Division, will be requested to explain under what circumstances Rs. 1,87,800 are entered as the amount of the original estimate. The sum sanctioned in G. O. No. 2,806, dated 21st November 1862, is only Rupees 1,80,800.*
3. Colonel Walker will also report, in detail, the causes which are expected to lead to the large excess of Rupees 76,200 over the original estimate, and why the revised estimate has not been formally laid before Government.

(True Extract.)



Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

„ Superintending Engineer, 7th Division.

Exd. S. T. Augustin.