

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	1257	Press
		~~Mis.~~
Dated	14 - 8.	191866

144-145

8/9

Not to be folded or roughly handled*Mis*

Proceedings of the Madras Government, Judicial Department.

14th August 1866.

No. 144. Read the following Proceedings of Government in the Public Works Department, dated 8th August 1866, No. 2506.

Communicating Progress Report of the } (Vide Proceedings, Public Works Department, dated 8th August 1866, Nos. 178
Coimbatore Central Jail for June } and 179.)
last.

No. 145.

ORDER THEREON, 14th August 1866, No. 1251.
Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Erd. J. Tulloch.

Proceedings of the Madras Government, Public

No. 178. Read the following Endorsement of the Superintending Engineer, 7th Progress Report of the Executive Engineer in charge of the Central

Items.	Revised Estimate by John George, Esq.		
	Quantity.	Rate.	Amount.
		RS. A. P.	RS. A. P.
Rough stone in mortar Cubic yards.	24,585½	3 8 0	80,477 11 8
Brick in do.	4,897½	6 0 0	29,505 4 1
Terracing Squares.	540½		16,209 9 3
Whitewashing	5,482½	0 6 0	2,053 15 0
Flooring brick on edge	729½	12 0 0	8,754 4 7
Do. with brick jelly in chunam, well beaten down, and asphalt over Squares.			
Excavating foundation Rupees.			1,847 0 0
Teakwood wrought and put up Cubic feet.	946½	4 0 0	3,788 14 0
Jungle-wood do.	7,644	2 0 0	15,317 15 1
Cut stone over pillars No.	307	1 12 0	537 4 0
Flat arch work Cubic yards.			
Plastering Cubic feet.	1,603½	0 4 6	467 11 11
Wooden stair-case, complete Squares.	83½	3 8 0	293 2 0
Cornice work Rupees.			120 0 0
Country-wood batten doors, &c., complete Cubic feet.	2,948½	0 8 0	1,474 4 0
Wooden gate, 6 X 10 with frames, &c., complete No.	43		1,199 0 0
Iron gate, 6 X 10 do. do.			
Country-wood batten windows, complete			
Batten doors 3½ X 6½ with frames, &c., complete	35		654 0 0
Do. 3½ X 6 do. do.			
Half-panelled and half-venetian doors, 4 X 7½ with frames, &c., complete No.			
Do. do. 4 X 7 with do. do.			
Iron barred windows, 4 X 4 with frames, &c., complete			
Panelled doors, 3½ X 6½ do. do.			
Batten windows, 3 X 4 do. do.			
Windows of glazed and barred with do. do.			
Half-venetian and half-glazed windows, complete			
Fixed gratings, 4 X 8 with frames, &c., complete			
Do. 4 X 7 do. do.			
Do. 4 X 7½ do. do.			
Do. 3 X 6 do. do.			
Iron doors, 4 X 8 do. do.			
Do. 4 X 7 do. do.			
Do. 4 X 7½ do. do.			
Roofing with country-wood Squares.	132½	18 0 0	2,404 10 2
Roofing with Vengay-wood rafters, reepers, nails, flat and pan-tiles, &c. Squares.			
Roofing with Vengay-wood coupled rafters, reepers, &c., complete Squares.			
Trusses, 24 feet each No.			
Do. 18 feet each			
Arch work Cubic feet.	77,000	0 4 6	21,656 4 0
Centrings for do. Rupees.			3,100 0 0
Semi-trusses of 12' 6" each, with iron straps, &c., complete No.			
Do. of 9' 6" each with do. do.			
Putting jelly, two courses of flat tiles, and plastering over the arched roof Squares.	394½	15 0 0	5,921 15 8

Works Department, 8th August 1866.

Division, dated Coonoor, 28th July 1866, No. 104:—
Jail at Coimbatore for the month of June 1866.

Work performed up to 31st December 1865.			Estimate by Lieutenant-Colonel F. J. Moberly, R. E.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
14,097½	5 15 11	84,388 11 5	8,655½	5 0 0	43,277 7 9
2,507½	14 11 0	30,874 8 2	440½	7 0 0	3,082 14 5
203½	66 7 11	13,499 11 9	32½	40 0 0	1,311 9 7
1,067½	0 9 9	657 6 9	2,012½	0 6 0	754 11 9
210½	42 6 1	8,900 9 0	442½	15 0 0	6,641 2 5
.....			151½	30 0 0	4,532 6 4
.....			C. yards.		
.....		617 3 7	2,575½	0 4 0	643 14 5
.....		2,398 10 6			
.....		23,070 12 3	1,419½	2 8 0	3,547 9 1
2,675	8 10 0	165 10 8			
114	1 7 8		3	15 0 0	45 0 0
.....		699 10 11	2,038½	0 8 0	1,019 4 0
.....		278 11 7			
.....					
.....		139 0 0	736½	0 12 0	552 5 0
.....		985 0 7			
36	27 5 9		1	50 0 0	50 0 0
.....			1	100 0 0	100 0 0
.....		610 0 0			
35	17 6 10		3	24 0 0	72 0 0
.....			1	30 0 0	30 0 0
.....					
.....			21	45 0 0	945 0 0
.....			1	35 0 0	35 0 0
.....			5	30 0 0	150 0 0
.....			2	30 0 0	60 0 0
.....			3	15 0 0	45 0 0
.....			4	35 0 0	140 0 0
.....			2	25 0 0	50 0 0
.....			84	25 0 0	2,100 0 0
.....			15	25 0 0	375 0 0
.....			11	25 0 0	275 0 0
.....			20	22 0 0	440 0 0
.....			18	50 0 0	900 0 0
.....			5	50 0 0	250 0 0
.....			2	50 0 0	100 0 0
65½	39 8 8	2,576 14 9			
.....			92½	40 0 0	36,838 11 2
.....			45½	45 0 0	2,026 12 9
.....			32	80 0 0	2,560 0 0
.....			21	65 0 0	1,365 0 0
C. yards.					
1,598½	14 3 8	22,841 11 10	4,393-54	0 8 0	2,196 12 2
.....		1,472 5 10			
.....			65	25 0 0	1,625 0 0
.....			15	24 0 0	360 0 0
.....					
212	13 11 8	2,911 10 5			

Proceedings of the Madras Government, Public

Progress Report of the Executive Engineer in charge of the Central

Items.	Work performed in this month.		
	Quantity.	Rate.	Amount.
		RS. A. P.	RS. A. P.
Rough stone in mortar Cubic yards.	886		2,246 11 6
Brick in do. "	147-67		853 7 9
Terracing Squares.			
Whitewashing "	38-39		15 10 9
Flooring brick on edge "	18-42		48 2 5
Do. with brick jelly in chunam, well beaten down, and asphalt over Squares.			
Excavating foundation Rupees.			48 8 0
Teakwood wrought and put up Cubic feet.			
Jungle-wood do. "			119 3 6
Cut stone over pillars No.			
Cut stone Cubic yards.			
Flat arch work Cubic feet.			
Plastering Squares.			
Wooden stair-case, complete Rupees.			
Cornice work Cubic feet.	135½		12 2 8
Country-wood batten doors, &c., complete No.			
Wooden gate, 6 X 10 with frames, &c., complete "			
Iron gate, 6 X 10 do. do. "			23 1 6
Country-wood batten windows, complete "			
Batten doors, 3½ X 6½ with frames, &c., complete "			
Do. 3½ X 6 do. do. "			
Half-panelled and half-venetian doors, 4 X 7½, with frames, &c., complete No.			
Do. do. 4 X 7 with do. do. "			
Iron barred windows, 4 X 4 with frames, &c., complete "			
Panelled doors, 3½ X 6½ do. do. "			
Batten windows, 3 X 4 do. do. "			
Windows of glazed and barred with do. do. "			
Half-venetian and half-glazed windows, complete "			
Fixed gratings, 4 X 8 with frames, &c., complete "			180 8 0
Do. 4 X 7 do. do. "			
Do. 4 X 7½ do. do. "			
Do. 3 X 6 do. do. "			
Iron doors, 4 X 8 do. do. "			
Do. 4 X 7 do. do. "			
Do. 4 X 7½ do. do. "			
Roofing with Country-wood Squares			
Roofing with Vengay-wood rafters, reepers, nails, flat and pan-tiles, &c. Squares	17-86		363 4 8
Roofing with Vengay-wood coupled rafters, reepers, &c., complete Squares			
Trusses, 24 feet each No.			
Do. 18 feet each "			
Arch work Cubic feet.			
Centrings for do. Rupees.			
Semi-trusses of 12' 6" each, with iron straps, &c., complete No.			48 10 3
Do. of 9' 6" each with do. do. "			
Putting jelly, two courses of flat tiles, and plastering over the arched roof Squares.			

Works Department, 8th August 1866.

Jail at Coimbatore for the month of June 1866.—(Continued.)

JANUARY 1866.

Work performed up to this month.			Remarks.
Quantity.	Rate.	Amount.	
	RS. A. P.	RS. A. P.	
5,670½	3 15 5½	22,476 0 6	Including from Stock—Stone Rs. 1,315 13 3 Mortar " 701 10 0 Total Rs. 2,017 7 3
444-92	8 6 4	3,736 7 10	{ Bricks Rs. 71 11 2 Mortar " 353 10 0 Total Rs. 425 5 2
26-33	9 11 11½	253 8 3	Labor only.
506-44	0 5 2	165 0 0	{ Bricks Rs. 75 6 4 Mortar " 47 13 0 Total Rs. 123 3 4
81-42	12 5 9	1,003 14 3	
.....		321 1 9	
.....		475 10 0	Paid for labor only, wood work not charged.
475		79 9 0	
3	26 8 4		
.....			Bricks Rs. 31 3 2 Mortar " 8 4 0 Total Rs. 39 7 2
.....		113 4 5	Repairs and alteration.
288½	0 6 3	25 13 6	
.....		53 4 0	
.....			
.....			
.....		677 9 3	
30	22 9 4½	381 4 0	Paid for labor.
.....			
.....		725 3 8	
16	46 5 2½		
.....			
.....		1,824 8 2	{ Pan tiles Rupees 113 1 2 Flat tiles " 28 1 2 Mortar " 26 4 0 Total Rupees 167 6 4
89-61	20 5 8		Wood work not charged.
.....			
.....		1,878 3 7	
8,244		27 10 0	Ra 534-5-4 paid in excess by mistake for 4,122 C. ft. of arch work, Rs. 1,343-14-3, for 4,122, therefore correct rate should be Rs. 0-5-2½ per cubic feet.
.....		382 1 6	
15	25 7 6	48 10 3	Paid for labor.
.....			
.....			

Progress Report of the Executive Engineer in charge of the Central

Works Department, 8th August 1866.

Jail at Coimbatore for the month of June 1866.—(Continued.)

Work performed up to 31st December 1865.

Estimate by Lieutenant-Colonel
F. J. Moberly, R. E.

[illegible]

Progress Report of the Executive Engineer in charge of the Central

Items.		Work performed in this month.		
		Quantity.	Rate.	Amount.
Iron doors with wooden frames, venetian barred above, complete	No.		RS. A. P.	RS. A. P.
Iron doors with wooden frames, iron fixtures, &c., complete	No.			27 4 8
Venetian windows barred	No.			
Ventilators, 5 X 1½ with iron bars, and weather-boards, &c., complete	No.			
Lead colour	Squares.			12 1 0
Country-wood Necessary seat	Cubic feet.			
Coping to walls	R. feet.			
Wooden railings, complete	Rupees.			
Iron rails with gates inside	"			
Do. do. outside	"			
Masonry work under the gates	"			
Tarring	"			
Bengal roofing	Squares.			
Planking to gables	Rupees.			112 3 0
Honey-comb tile work	Squares.			
Batten doors, 3½ X 6 with frames, &c., complete	No.			
Windows, 3 X 4 do. do.	"			
Venetian windows, 3 X 4 do. do.	"			
Wooden trusses, complete	"			
Painting	Squares.			
Wood oil	"			
Rock for deepening well	Rupees.			
Half-venetian and half-batten doors, 4 X 8	No.			1 4 0
Do. do. 3 X 6	"			98 10 9
Do. do. 4 X 7½	"			
Do. do. 4 X 7	"			
Do. do. 3' 7" X 5' 9"	"			
Sundries	Rupees.			106 4 6
Stock.				
Mortar	Paras.			
Rough stone	Cubic yards.			
Bricks, &c.	No.			
Vengay-wood	Cubic feet.			1,149 2 5
Firewood	B. load.			659 8 4
Iron doors,	No.			
Screw nails of sizes...	"			124 1 0
Soft iron	Mds.			220 0 0
Reeper nails	"			39 0 0
Rafter nails	"			54 0 0
Iron bars	"			832 11 9
Reepers	R. feet.			82 2 0
Teakwood	Cubic feet.			4 0 0
Terrace bricks	No.			
Flat tiles	"			
Bandies and bullocks	"			
Total				7,480 12 5
Deduct at 5 per cent. kept back as security...				29 0 0
Total Expenditure				7,451 12 5
Recoveries				
Net Expenditure...				

Works Department, 8th August 1866.

Jail at Coimbatore for the month of June 1866.—(Concluded.)

JANUARY 1866.

Jail at Coimbatore for the month of June 1866.			JANUARY 1866.			Remarks.
Work performed up to this month.						
Quantity.	Rate.	Amount.				
	RS. A. P.	RS. A. P.				
.....		59 2 8				For alterations.
.....						
.....						
20	10 5 10	207 6 0				
.....						
.....		35 0 0				For tarring.
.....						
.....						
.....						
.....						
.....						
36-19	14 14 3	538 5 9				Flat tiles Rupees 71 7 4
.....		26 4 0				Mortar 44 8 0
.....						113 15 4
.....						Wood work not charged.
.....						
.....		45 4 0				
.....		137 0 0				
.....		98 10 9				Paid for labor.
.....						
.....						
.....						
.....		1,294 5 1				Stone Rupees 19 0 0
.....						Bricks 32 8 0
.....						Mortar 25 8 0
.....						77 0 0
.....		223 10 8				
.....		932 10 7				
.....		3,572 11 11				
.....		3,166 6 1				
.....		3,904 13 6				
.....		385 0 2				
9		124 1 0				
.....		227 0 0				
.....		70 8 0				
.....		54 0 0				
.....		853 5 9				
.....		99 15 0				
.....		165 4 5				
.....						
.....						
.....						
.....						
.....		50,843 0 3				
.....		38 0 0				
.....		50,805 9 3				

*Proceedings of the Madras Government, Public Works Department,
8th August 1866.*

The plan of the Central Jail is as follows:—

- I. Outer wall of 12 sides.
- II. Inner wall of 12 do.
- III. Three Radial Cells.
- IV. Two Barracks of eight rooms each.
- V. Two do. of four do. do.
- VI. Seven Work-shops.
- VII. Seven Cook-rooms.
- VIII. Centre Warder house.
- IX. Solitary Cells.
- X. Do. Work-shop.
- XI. Female ward with out-houses.
- XII. Juvenile ward with do.
- XIII. Civil debtors.
- XIV. Store rooms.
- XV. Hospital with out-houses.
- XVI. Latrine.
- XVII. Outside Jailer's quarter.
- XVIII. Guard room.
- XIX. Hospital enclosure wall.

Work as follows has been executed up to 30th June 1866:—

- I. Outer wall of 12 sides, completed.
- II. Inner wall of do. do.
- III. Radial Cells do.
- IV. Two Barracks of eight rooms, masonry completed, wood work in progress.
- V. Two do. of four do., both completed.
- VI. Seven Work-shops, four completed.
- VII. Seven Cook-rooms, completed.
- VIII. Centre Warder house do.
- IX. Solitary Cells do.
- X. Work-shop, not commenced.
- XI. Female ward do.
- XII. Juvenile ward do.
- XIII. Civil debtors do.
- XIV. Store rooms do.
- XV. Hospital do.
- XVI. Latrine do.
- XVII. Outside Jailer's quarter completed.
- XVIII. Guard room, wood work of roof finished.
- XIX. Hospital enclosure wall, built to eight feet height.

COIMBATORE,
23rd July 1866.

(Signed) H. C. SMITH, Lieutenant, R. E.,
Assistant Engineer.

In forwarding this Progress Report of the Coimbatore Central Jail work for the month of June, the Superintending Engineer remarks that, for the month of July, he proposes to instruct the Range Officer to substitute, in the 3rd column, Lieutenant-Colonel Moberly's revised estimate for the entire work, as called for by Government for his estimate for work remaining to be done after 1st January 1866. Also in the 5th column the total expenditure from the commencement of the work instead of that from the above-mentioned date.


(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 179. ORDER THEREON, 8th August 1866, No. 2,506.

CIVIL WORKS, No. 28.

Communicated to the Judicial
Department.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

Exd. J. Tulloch.

Dec 15th Aug 1853 - 247712
 Received \$1000 of \$1000
 Dec 21 Aug 1853

Received \$1000 of \$1000
 Dec 25 53

\$100 } Aug 4/53
 \$100 }

Received \$1000 of \$1000
 Dec 25 53
 Received \$1000 of \$1000
 Dec 25 53

144-145

With an order

No 1201. 14 August 1853.
 To communicate to
 the Inspector General
 of India

MR

So Enquiry, full of India, 14 Aug 53