

MADRAS RECORD OFFICE.

Government of Madras.

Indicil DEPARTMENT.

213-214	G.O. No.	1290	Press
			~~Mis.~~
	Dated	21-8	19-1866

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
21st August 1866.*

No. 213. Read the following Proceedings of Government in the Public Works Department, dated 1st August 1866, No. 2419.

Communicating Progress Report of the } (Vide Proceedings, Public Works Department, dated 1st August 1866, Nos. 3 & 4.)
Central Jail at Rajahmundry for the }
month of May 1866.

No. 214. ORDER THEREON, 21st August 1866, No. 1290.
Communicated to the Inspector General of Jails.

(Signed) J. D. SIM,
Secretary to Government.

To the Inspector General of Jails.

Encl. J. Tulloch.

*Proceedings of the Madras Government, Public Works Department,
1st August 1866.*

Read the following :—

No. 3.

REMARKS.

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.
One at basement level.

Of the six Workshops—

Four are finished on radii 3, 5, 7, and 9.
One is being roofed.
One has its walls up.

The two Ranges of Solitary and Women's Cells—

Walls of one 10 feet high.
Do. of one 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet.
The flying arches and foot-way on the six sides about two-thirds done.

Partition Walls.—on radii 3, 6, and 9, (the entrance angle being 0 or 12), finished.

Inner palisade.—Complete from 3 to 9.

Well.—22 feet diameter, 72 feet deep finished, except parapet and counterloping annular pavement round it.

Towers.—Four out of six finished.

Jailers' quarters.—Walls raised to full height and roof work in progress.

Do. Out-offices.—Walls of the cook-room built. Four temporary sheds for latrine have been erected on the requisition of the Jail authorities.

For particulars of progress, [see the Progress Report of Works the estimated cost of which exceeds 20,000 Rupees.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public

Progress Report of the Central Jail

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Four Workshops.</i>			
Rough stone in chunam	Cubic yards.	1,493 $\frac{1}{4}$	3 0 0
Terracing with brick on edge, &c., &c.	Squares.	220 $\frac{1}{4}$	22 0 0
White-washing in chunam	"	261 $\frac{1}{4}$	0 3 0
Flooring with brick on edge, &c., &c.	"	192	7 4 0
Excavating foundations and filling the basement	"		
Teak-wood wrought and put up	Cubic feet.	3,640 $\frac{1}{4}$	2 4 0
Wood-oil three coats	Squares.	292	1 0 0
Cut stones over pillars' heads	No.	152	1 4 0
Do. do. centre do.	"	84	1 8 0
Contingencies	"		1,957 13 4
<i>Partition wall between centre pillars.</i>			
Rough stone in chunam	Cubic yards.	185 $\frac{1}{4}$	3 0 0
Contingencies	"		91 6 4
<i>Six Towers.</i>			
Rough stone in chunam	Cubic yards.	405	3 0 0
Flooring with brick on edge	Squares.	5 $\frac{1}{4}$	7 4 0
White-washing in chunam	"	73 $\frac{1}{4}$	0 3 0
Excavating foundations and filling the basement	"		
Brick in chunam	"	89 $\frac{1}{4}$	4 0 0
Terrace work	"	104 $\frac{1}{4}$	22 0 0
Teak-wood wrought and put up	Cubic feet.	52 $\frac{1}{4}$	2 4 0
Wood-oil three coats	"		
Contingencies	"		256 13 6
<i>Centre Warder.</i>			
Rough stone in chunam	Cubic yards.	346 $\frac{1}{4}$	3 0 0
Arch work in do.	Cubic feet.	152	0 3 0
Terracing with brick on edge, &c.	Squares.	20 $\frac{1}{4}$	18 10 10
Flooring with do. do.	"	18 $\frac{1}{4}$	7 4 0
White-washing in chunam	"	48	0 3 0
Stone columns	each.	12	12 8 0
Cornice work in chunam	Cubic feet.	127 $\frac{1}{4}$	0 4 0
Wooden stair-case, complete	"		
Excavating foundations and filling the basement	"		180 0 0
Country-wood batten doors with frames and iron fixtures, each.	"	3	26 0 0
Do. do. window shutters with frames and iron bars, &c., complete	"	8	15 0 0
Teak-wood wrought and put up	Cubic feet.	333 $\frac{1}{4}$	2 4 0
Cut stones over pillars' heads	each.	12	1 8 0
Wood-oil three coats	Squares.	13	1 0 0
Red paint three do.	"	5 $\frac{1}{4}$	1 12 0
<i>Upper Story.</i>			
Brick in chunam	Cubic yards.	154 $\frac{1}{4}$	4 0 0
Flat arch work	Cubic feet.	116 $\frac{1}{4}$	0 3 0
Cornice work in chunam	"	127 $\frac{1}{4}$	0 4 0
Terracing with brick on edge, &c.	Squares.	21 $\frac{1}{4}$	22 0 0
White-washing in chunam	"	71	0 3 0
Stone columns	each.	12	12 0 0
Cut stones over pillars' heads	"	12	1 4 0
Teak-wood wrought and put up	Cubic feet.	336 $\frac{1}{4}$	2 4 0
Country batten doors with frames, and iron fixtures, complete, 8 x 4	each.	3	26 0 0
Do. do. window shutters do. &c., complete 5 x 2-6	"	8	18 0 0
Wood-oil three coats	Squares.	8	1 0 0
Paint three do.	"	7	1 12 0
Contingencies	"		539 13 6

Works Department, 1st August 1866.

at Rajahmundry for the month of May 1866.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
.....	Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
.....			1,583 $\frac{1}{4}$	2 13 0	4,453 13 9
.....			105	21 6 4	2,246 7 0
.....			130 $\frac{1}{4}$	0 5 10	48 6 3
.....			90 $\frac{1}{4}$	6 9 9	654 11 0
.....					179 2 4
.....			3,544 $\frac{1}{4}$	2 4 0	7,974 12 0
.....			146	1 15 8	285 0 8
.....			114	1 9 8	182 14 5
.....			63	1 7 4	91 14 11
.....					1,487 11 1
.....			185 $\frac{1}{4}$	2 12 8	516 0 3
.....					83 9 4
.....			304 $\frac{1}{4}$	3 3 6	978 0 11
.....			3 $\frac{1}{4}$	5 1 1	20 4 5
.....			24	0 8 3	12 6 6
.....					17 5 7
.....			65	4 8 0	295 1 1
.....		16 2 0	7		178 12 9
.....			60 $\frac{1}{4}$	2 4 0	136 6 6
.....					3 1 3
.....		20 12 5			160 15 5
.....					
.....			354 $\frac{1}{4}$	2 13 3	1,001 15 6
.....			152	0 2 11	27 14 0
.....			20 $\frac{1}{4}$	17 10 3	370 7 7
.....			18 $\frac{1}{4}$	7 6 6	133 4 5
.....			48	0 5 4	16 0 11
.....			12	12 13 11	154 7 7
.....			127 $\frac{1}{4}$	0 3 10	80 7 11
.....					180 12 8
.....					79 7 2
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
.....			409 $\frac{1}{4}$	2 4 0	922 2 0
.....			12	1 9 0	18 12 6
.....			13	1 2 2	14 12 1
.....			5 $\frac{1}{4}$	1 13 6	10 1 4
.....			142 $\frac{1}{4}$	4 1 5	580 4 10
.....			116 $\frac{1}{4}$	0 2 3	16 5 8
.....			127 $\frac{1}{4}$	0 2 9	22 14 0
.....			21 $\frac{1}{4}$	16 13 9	370 13 9
.....			71	0 3 11	17 8 6
.....			12	14 0 9	168 9 6
.....			12	1 5 8	16 4 6
.....			409 $\frac{1}{4}$	2 4 0	922 3 6
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
.....			8	1 2 4	9 3 0
.....			7	2 3 4	15 7 4
.....					394 1 0

Proceedings of the Madras Government, Public

Progress Report of the Central

Items	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Two truss roof Workshops.</i>			
Rough stone in chunam	Cubic yards.	713 1/4	Rs. A. P. 3 0 0
Roofing with country-wood reapers, nails, flat and pantiles, and chunam borders	Cubic yards.	130 1/2	Rs. A. P. 12 0 0
White-washing in chunam	Squares.	160	0 3 0
Flooring with brick on edge, &c.	"	86 1/2	7 4 0
Excavating foundations and filling the basement	"	38	1 4 0
Cut stones over the pillars' heads	each.	38	35 0 0
Wooden truss, complete	"	1,706 1/4	2 4 0
Teak-wood wrought and put up	Cubic feet.	1,706 1/4	968 7 6
Contingencies	"	1,706 1/4	968 7 6
<i>Five Radial Block of Cells.</i>			
Rough stone in chunam	Cubic yards.	11,117 1/4	3 0 0
Arch work in chunam over four doors	Cubic feet.	187 1/4	0 3 0
Arched roof with brick in chunam	"	65,812 1/4	0 4 0
Centrings	"	2,512 1/4	0 4 0
Cornice work in chunam	"	25 1/4	0 4 0
Terracing with brick on edge, &c.	Squares.	386 1/4	22 0 0
Putting jelly, two courses of flat tiles, &c.	"	1,720	10 15 3
White-washing in chunam	"	307 1/4	0 3 0
Flooring with brick on edge, &c.	"	307 1/4	7 4 0
Excavating foundations and filling the basement	"	260	2 4 0
Teak-wood joists (forty)	Cubic feet.	320	60 0 0
Iron doors with wooden frames, &c.	each.	320	712 0 0
Wood-oil three coats to the joists	"	320	2,880 0 0
Lead color three coats to the weather boards, and iron doors	"	320	8,156 12 9
Pad-locks	Squares.	300	2 6 0
Contingencies	each.	360	8 0 0
<i>Solitary Cells for Women.</i>			
Rough stone in chunam	Cubic yards.	1,513 1/4	3 0 0
Arch work in do.	Cubic feet.	412 1/4	0 3 0
Terracing with brick on edge, &c.	Squares.	76 1/4	22 0 0
Flooring with do.	"	54 1/4	7 4 0
Excavating foundations and filling the basement	"	776 1/4	2 4 0
Teak-wood wrought and put up	each.	40	35 0 0
Iron doors with wooden frames, &c.	"	40	60 0 0
Wood-oil three coats to the joists	"	40	1,400 0 0
Lead color three coats	"	40	60 0 0
Contingencies	"	40	1,016 3 10
<i>Jailers' quarters.</i>			
Rough stone in chunam	Cubic yards.	465 1/4	3 0 0
Arch work	Cubic feet.	409 1/4	0 3 0
Terracing with brick on edge	Squares.	26 1/4	22 0 0
Flooring with do.	"	24 1/4	7 4 0
Excavating foundations, &c.	"	334 1/4	2 4 0
Teak-wood wrought and put up	Cubic feet.	334 1/4	753 9 0
Wood-oil three coats to the beams and joists	"	334 1/4	20 0 0
Red paint three coats to the doors and windows	"	334 1/4	35 0 0
Contingencies	"	334 1/4	359 4 3
<i>Out-offices for Jailers.</i>			
Rough stone in chunam	Cubic yards.	109	3 0 0
Flat arch work in do.	Cubic feet.	112 1/4	0 3 0
Flooring with brick on edge	Squares.	8 1/4	7 4 0
Terracing with do.	"	4 1/4	22 0 0
Country-wood batten windows, with frames and iron fixtures, &c., complete, 2-6 X 3-3	"	3	6 0 0
Painting	"	3	18 0 0
Excavating foundations	"	3	6 0 0
Contingencies	"	3	62 11 9

Works Department, 1st August 1866.

Jail at Rajahmundry, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
.....			714 1/4	2 5 11	2,230 1 2
.....		3 10 6	130 1/2	10 4 7	1,337 0 1
.....			80	0 5 8	28 6 8
.....			90	7 5 5	660 10 5
.....					128 11 9
.....			38	1 2 1	42 13 8
.....			38	35 0 0	1,330 0 0
.....			1,775 1/4	2 4 0	3,993 15 9
.....					865 15 2
.....			10,375 1/4	2 9 2	26,719 3 10
.....			150	0 2 8	25 2 3
.....			46,575	0 2 4	6,758 0 1
.....					1,356 10 10
.....			2,010	0 3 3	413 1 2
.....			21 1/4	17 3 8	430 12 11
.....		14 0 0	306 1/4	9 11 7	2,975 11 10
.....		22 13 6	1,471	0 4 4	400 10 0
.....			246	9 13 7	2,422 11 1
.....					821 14 8
.....			250	2 4 0	562 8 0
.....			320	60 0 0	19,200 0 0
.....					25 15 8
.....			240	2 9 7	623 12 1
60		39 1 11	227	2 3 11	509 8 5
.....		50 15 0			5,907 6 4
.....			1,036 1/4	3 1 7	3,213 7 10
.....			206	0 2 2	28 11 9
.....					1 7 9
.....					136 13 7
.....					143 4 4
.....			770 1/4	2 4 0	1,734 10 6
.....			40	35 0 0	1,400 0 0
.....					40 3 3
.....					32 2 2
.....					708 14 8
11 1/4	7 12 10	93 10 5	451 1/4	3 2 1	1,416 8 2
.....			408	0 3 0	76 11 11
.....		26 5 0			26 5 0
.....		173 6 0	22 1/4	7 14 2	173 6 6
22 1/4	7 14 2				80 4 8
162 1/4	2 4 0	365 14 6	162 1/4	2 4 0	365 14 6
.....					14 14 8
.....					24 9 3
.....		96 12 2			245 5 4
.....			90	2 15 9	268 9 0
90	0 3 8	21 9 8	94 1/4	0 3 8	21 9 8
.....		0 10 6			0 10 6
.....		1 6 0			1 6 0
.....			1	6 0 0	6 0 0
.....					5 0 11
.....		8 5 6			8 5 6
.....		27 12 4			27 12 4

Proceedings of the Madras Government, Public

Progress Report of the Central

Items.	ESTIMATE.					
	Quantity.	Rate.			Amount.	
<i>Hospital and Store, &c.</i>						
Batten doors with frames, and iron fixtures, &c., complete, 7 x 3	24	17	0	0	408	0 0
Do. do. do. 6 x 3	9	15	0	0	135	0 0
Wood-oil three coats, red paint three coats					96	0 0
<i>Enclosure wall.</i>						
Rough stone in chunam	Cubic yards	6,854	3	0	0	20,562 15 1
Brick in do.	"	8,551	4	0	0	3,422 13 0
Brick work in do. (arches)	"	346	5	1	0	1,753 2 0
Cornice work over arches ...	"	69	1	12	0	121 4 3
White-washing in do.	Squares.	1,364	0	3	0	255 13 4
Broken bottle in do.						
Wrought iron railings, &c.	lbs.	8,800	0	2	6	1,375 0 0
Fixing and setting up do.					300	0 0
Red paint to iron railings... ..					200	0 0
Excavating foundations and filling the basement					280	0 0
Contingencies					693	4 6
Scaffoldings and sundries					1,100	0 0
<i>Lanquette, &c.</i>						
Broken bottle in chunam	Squares.					
Contingencies						
<i>Inner Partition wall.</i>						
Rough stone in chunam	Cubic yards.	2,529	3	0	0	7,589 12 0
White-washing in do.	Squares.	427	0	3	0	80 1 0
Excavating foundations and filling the basement					100	0 0
Broken bottle in chunam	Squares.					
Contingencies					778	10 8
<i>Front gate and wooden Railings.</i>						
Wooden railings, complete	R. feet.	1,532	2	8	0	3,830 0 0
Masonry work					560	0 0
Painting					150	0 0
Contingencies					510	0 0
<i>Well.</i>						
Earthwork	Cubic yards.	2,287	0	1	4	190 9 4
Do.	"	620	0	1	6	58 2 0
Do.	"	2,118	0	2	5	220 0 0
Do.	"	2,400	0	7	0	1,050 0 0
Daling water and sinking the well frame					422	10 0
Value of well frame					483	6 5
Cut stone in chunam	Cubic yards.	40-5	20	0	11	1,167 10 9
Do. do.	"	40-5	22	6	11	901 7 1
Do. do.	"	40-5	18	0	4	724 2 9
Do. do.	"	16-2	17	8	0	281 4 9
Do. do.	"	21-3	17	8	0	421 15 1
Do. do.	"	36-11	16	14	0	610 5 0
Filling in outside of steening		6,900	0	1	0	412 8 0
Contingencies					355	14 10
Clearing jungle						
<i>Workshop.</i>						
Iron pipes... ..						
<i>Cisterns.</i>						
Rough stone in chunam						
Brick in do.						
Plastering						
Contingencies						

Works Department, 1st August 1866.

Jail at Rajahmundry, &c.—(Continued.)

[illegible]

Proceedings of the Madras Government, Public

Progress Report of the Central

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Parapet wall on the top of the Workshops.</i>			
Brick in chunam		RS. A. P.	RS. A. P.
Plastering			
White-washing in chunam			
<i>Centre Warder upper story.</i>			
Iron pipes			
<i>Radial Blocks.</i>			
Iron pipes			
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in chunam			
Plastering			
<i>Parapet wall on the top of the Radial Blocks.</i>			
Brick in chunam			
Plastering			
White-washing in chunam			
Temporary sheds for latrine, &c.			
Bamboo tatties			
Materials at site			
Total			
Unadjusted advances remaining at the end of May 1866			
Grand Total...			

CAMP DOWLAISHWERAM,
17th July 1866.

Works Department, 1st August 1866.

Jail at Rajahmundry, &c.—(Concluded.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....					16 4 4
.....					0 12 0
.....					1 2 0
.....					130 14 1
.....					32 3 7
.....					39 1 9
.....					8 1 0
.....					1 13 9
.....			46	4 0 0	184 2 2
.....			20	2 6 9	48 6 9
.....					3 0 0
.....					669 1 8
.....		25 0 0			82 1 9
.....		208 11 2			2,651 5 1
.....		2,442 14 6			1,55,301 7 0
.....					6,179 1 0
.....					1,61,480 8 0

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
1st August 1866.*


No. 4.

ORDER THEREON, 1st August 1866, No. 2,419.

CIVIL WORKS, No. 1.

Communicated to the Judicial
Department.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Mr. J. J. Woodhouse

April 28 Aug 1886

Just with Report

W¹¹

Wm. J. J. Woodhouse
W. J. J. Woodhouse

By 1st Aug 1886
By 3rd Aug 1886

W. J. J. Woodhouse

W. J. J. Woodhouse

Commencing
by the Report of the
Contract paid at the
meeting for the month
of May 1886.

2/3-2/4.

W. J. J. Woodhouse

By 1290. 21st August 1886
Commenced to the
Supt. General as
per.

W. J. J. Woodhouse

W. J. J. Woodhouse

So Supt. General
as per 21st Aug 1886