

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	1312	Press
		<u>Mis.</u>
Dated	24. 8.	1918

249-330

8/9

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
24th August 1866.

No. 249. Read the following Proceedings of Government in the Public Works Department, dated 14th August 1866, No. 2558.

Communicating Progress Report of the } (Vide Proceedings, Public Works De-
Rajahmundry Central Jail for June } partment, dated 14th August 1866,
last. } Nos. 303 and 304.)

No. 250. ORDER THEREON, 24th August 1866, No. 1312.
Communicated to the Inspector General of Jails.

(Signed) J. D. SIM,
Secretary to Government.

To the Inspector General of Jails.

3

*Proceedings of the Madras Government, Public Works Department,
14th August 1866.*

Read the following :—

No. 303.

REMARKS.

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

Of the six Workshops—

Four are finished on radii 3, 5, 7, and 9.

One is being roofed.

One has its walls up.

The two Ranges of Solitary and Women's Cells—

Walls of one 10 feet high.

Do. of one 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 1½ feet.
The flying arches and foot-way on the six sides, about two-thirds done.

Partition Walls.—On radii 3, 6, and 9, (the entrance angle being 0 or 12), finished.

Inner palisade.—Complete from 3 to 9.

Well.—Twenty-two feet diameter, 72 feet deep finished, except parapet and countersloping annular pavement round it.

Towers.—Four (out of six) finished.

Jailers' quarters.—Walls raised to full height and roof work nearly finished.

Do. Out-offices.—Walls raised to full height. Four temporary sheds for latrine have been erected on the requisition of the Jail authorities.

For particulars of progress, see Progress Report of Works the estimated cost of which exceeds 20,000 Rupees.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public

Progress Report of the Central Jail

Items.		ESTIMATE.								
		Quantity.		Rate.			Amount.			
Four Workshops.										
Rough stone in chunam	Cubic yards.	1,493	1	3	0	0	4,181	5	4	
Terracing with brick on edge, &c.	Squares.	220	22	0	0	0	4,857	9	8	
White-washing in chunam	"	261	0	3	0	0	48	15	8	
Flooring with brick on edge, &c.	"	192	7	4	0	0	1,392	0	0	
Excavating foundations and filling the basement	"						164	0	0	
Teak-wood wrought and put up	Cubic feet.	3,640	2	4	0	0	8,190	4	0	
Wood-oil three coats	Squares.	292	1	0	0	0	292	0	0	
Cut stones over pillars' heads	No.	162	1	4	0	0	193	0	0	
Do. do. centre do.	"	84	1	8	0	0	126	0	0	
Contingencies	"						1,957	13	4	
Partition wall between centre pillars.										
Rough stone in chunam	Cubic yards.	185	3	0	0	0	536	0	0	
Contingencies	"						91	6	4	
Six Towers.										
Rough stone in chunam	Cubic yards.	403	3	0	0	0	1,215	0	0	
Flooring with brick on edge	Squares.	51	7	4	0	0	40	10	6	
White-washing in chunam	"	73	0	3	0	0	13	11	0	
Excavating foundations and filling the basement	"						15	0	0	
Brick in chunam	Cubic yards.	89	4	0	0	0	357	5	0	
Terrace work	"	104	22	0	0	0	233	9	0	
Teak-wood wrought and put up	Cubic feet.	52	2	4	0	0	118	2	0	
Wood-oil three coats	"						6	0	0	
Contingencies	"						256	13	6	
Centre Warder.										
Rough stone in chunam	Cubic yards.	316	3	0	0	0	1,040	0	0	
Arch work in do.	Cubic feet.	152	0	3	0	0	29	8	0	
Terracing with brick on edge, &c.	Squares.	20	18	10	10	10	388	4	11	
Flooring with do.	"	18	7	4	0	0	132	5	0	
White-washing in chunam	"	48	0	3	0	0	9	0	0	
Stone columns	each.	12	12	8	0	0	150	0	0	
Cornice work in chunam	Cubic feet.	127	0	4	0	0	31	14	0	
Wooden stair-case, complete	"						180	0	0	
Excavating foundations and filling the basement	"						80	0	0	
Country-wood batten doors with frames and iron fixtures, each.	"	3	26	0	0	0	73	0	0	
Do. do. window shutters with frames and iron bars, &c., complete	"	8	15	0	0	0	120	0	0	
Teak-wood wrought and put up	Cubic feet.	333	2	4	0	0	750	7	6	
Cut stones over pillars' heads	each.	12	1	3	0	0	18	0	0	
Wood-oil three coats	Squares.	13	1	0	0	0	13	0	0	
Red paint three do.	"	5	1	12	0	0	9	10	0	
Upper Story.										
Brick in chunam	Cubic yards.	154	4	0	0	0	618	10	8	
Flat arch work	Cubic feet.	116	0	3	0	0	21	13	6	
Cornice work in chunam	"	127	0	4	0	0	31	14	0	
Terracing with brick on edge, &c.	Squares.	21	22	0	0	0	477	13	5	
White-washing in chunam	"	71	0	3	0	0	13	5	0	
Stone columns	each.	12	12	0	0	0	144	0	0	
Cut stones over pillars' heads	"	12	1	4	0	0	15	0	0	
Teak-wood wrought and put up	Cubic feet.	333	2	4	0	0	750	7	6	
Country batten doors with frames, and iron fixtures, &c., complete, 8 x 4	each.	3	26	0	0	0	73	0	0	
Do. do. window shutters do. &c., complete 5 x 2-6	"	8	18	0	0	0	144	0	0	
Wood-oil three coats	Squares.	8	1	0	0	0	8	0	0	
Paint three do.	"	7	1	12	0	0	12	4	0	
Contingencies	"						539	13	6	

Works Department, 14th August 1866.

at Rajahmundry for the month of June 1866.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
.....			1,583½	2 13 0	4,453 13 8
.....			105	21 6 4	2,246 7 0
.....			130½	0 5 11	43 6 3
.....			99½	6 9 9	654 11 0
.....					179 2 4
.....			3,541½	2 4 0	7,974 12 0
.....			146	1 15 3	285 0 8
.....			114	1 9 8	182 14 5
.....			63	1 7 4	91 14 11
.....					1,487 11 1
.....			185½	2 12 8	516 0 3
.....					83 9 4
.....			304½	3 3 6	978 0 11
.....			3½	5 1 1	20 4 5
.....			24	0 8 3	12 6 6
.....					17 5 7
.....			65	4 8 0	295 1 1
.....					173 12 9
.....			601½	2 4 0	136 6 6
.....					3 1 3
.....					163 15 5
.....			354½	2 13 3	1,001 15 6
.....			152	0 2 11	27 14 0
.....			20½	17 10 3	370 7 7
.....			18½	7 6 6	133 4 5
.....			48	0 5 4	16 0 11
.....			12	12 13 11	151 7 7
.....			127½	0 3 10	30 7 11
.....					180 12 8
.....					79 7 2
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
.....			409½	2 4 0	922 2 0
.....			12	1 9 0	18 12 6
.....			13	1 2 2	14 12 1
.....			5½	1 13 6	10 1 4
.....			142½	4 1 5	380 4 10
.....			116½	0 2 3	16 5 8
.....			127½	0 2 9	22 14 0
.....			21½	16 13 9	370 13 9
.....			71	0 3 11	17 8 6
.....			12	14 0 9	168 9 6
.....			12	1 5 8	16 4 6
.....			409½	2 4 0	922 3 6
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
.....			8	1 2 4	9 3 0
.....			7	2 3 4	15 7 4
.....					394 1 0

Proceedings of the Madras Government, Public

Progress Report of the Central

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Two truss roof Workshops.</i>			
Rough stone in chunam	Cubic yards.	713 1/4	Rs. A. P. 2,140 11 6
Roofing with country wood reapers, nails, flat and pantiles, and chunam borders			
White-washing in chunam	Squares.	130 1/2	1,563 13 4
Flooring with brick on edge, &c.		160	30 0 0
Excavating foundations and filling the basement		86 1/2	623 12 8
Cut stones over pillars' heads	each.	38	120 0 0
Wooden truss, complete		38	47 8 0
Teak-wood wrought and put up	Cubic feet.	1,700 1/4	1,330 0 0
Contingencies			3,840 11 0
			968 7 6
<i>Five Radial Block of Cells.</i>			
Rough stone in chunam	Cubic yards.	1,117 1/4	33,352 9 3
Arch work in chunam over four doors		187 1/4	35 2 6
Arched roof with brick in chunam	Cubic feet.	65,812 1/4	16,453 2 0
Centring			2,400 0 0
Cornice work in chunam			623 2 0
Terracing with brick on edge, &c.	Squares.	2,512 1/4	580 15 10
Putting jelly, two courses of flat tiles, &c.		25 1/2	4,236 5 8
White-washing in chunam		386 1/4	322 8 0
Flooring with brick on edge, &c.		1,720	2,229 6 0
Excavating foundations and filling the basement		307 1/2	600 0 0
Teak-wood joists (forty)	Cubic feet.		562 8 0
Iron doors with wooden frames, &c.	each.	250	19,200 0 0
Wood-oil three coats to the joists		320	25 0 0
Lead color three coats to the weather boards, and iron doors			
Pad-locks	Squares.	300	712 0 0
Contingencies	each.	360	2,890 0 0
			8,136 12 9
<i>Solitary Cells for Women.</i>			
Rough stone in chunam	Cubic yards.	1,513 1/4	4,541 5 4
Arch work in do.	Cubic feet.	412 1/4	77 5 6
Terracing with brick on edge, &c.	Squares.	76 1/2	1,639 9 6
Flooring with do. do.		54 1/4	382 5 10
Excavating foundations and filling the basement			140 0 0
Teak-wood wrought and put up			1,746 10 0
Iron doors with wooden frames, &c.	each.	776 1/4	1,400 0 0
Wood-oil three coats to the joists		40	60 0 0
Lead color three coats do.			40 0 0
Contingencies			1,016 3 10
<i>Jailers' quarters.</i>			
Rough stone in chunam	Cubic yards.	465 1/4	1,396 5 3
Arch work	Cubic feet.	409 1/4	76 12 6
Terracing with brick on edge	Squares.	26 1/4	575 15 4
Flooring with do.		24 1/4	177 0 8
Excavating foundations, &c.			22 0 0
Teak-wood wrought and put up	Cubic feet.	334 1/4	753 9 0
Wood-oil three coats to the beams and joists,			20 0 0
Red paint three coats to the doors and windows			35 0 0
Contingencies			359 4 3
<i>Out-offices for Jailers.</i>			
Rough stone in chunam	Cubic yards.	109	327 0 0
Flat arch work in do.	Cubic feet.	112 1/4	21 1 6
Flooring with brick on edge	Squares.	3 1/4	24 4 7

Works Department, 14th August 1866.

Jail at Rajahmundry, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	R ^s . A. P.	M ^s . A. P.		R ^s . A. P.	M ^s . A. P.
.....			744 ¹ / ₁₇	2 15 11	2,230 1 2
.....			130 ³ / ₁₇	10 4 7	1,837 9 1
.....			80	0 5 8	28 6 8
.....			90	7 5 5	600 10 5
.....					128 11 9
.....			38	1 2 1	42 13 8
.....			38	55 0 0	1,330 0 0
.....			1,775 ¹ / ₁₇	2 4 0	5,993 15 9
.....					865 13 2
.....			10,375 ¹ / ₁₇	2 9 2	20,719 3 10
.....			150	0 2 8	25 9 3
.....			46,575	0 2 4	6,758 0 1
.....					1,856 10 10
.....			2,010	0 3 3	413 1 2
.....			21 ¹ / ₁₇	17 3 8	430 12 11
.....			306 ¹ / ₁₇	9 11 7	2,975 11 10
.....			1,471	0 4 4	400 10 0
.....			246	9 13 7	2,422 11 1
.....					821 14 8
.....			250	2 4 0	562 8 0
.....			320	60 0 0	19,200 0 0
.....					25 13 8
.....			240	2 9 7	623 12 1
.....			227	2 3 11	509 8 5
.....		42 5 11			5,949 12 3
.....			1,036 ¹ / ₁₇	3 1 7	3,213 7 10
.....			206	0 2 2	23 11 9
.....					1 7 9
.....					136 13 7
.....					143 4 4
.....			770 ¹ / ₁₇	2 4 0	1,734 10 6
.....			40	35 0 0	1,400 0 0
.....					40 3 3
.....					32 2 2
.....					708 14 8
13 ¹ / ₁₇	2 12 7	38 6 1	465 ¹ / ₁₇	3 2 1	1,454 14 3
18	5 1 9	92 0 3	408	0 3 0	76 11 11
6 ¹ / ₁₇	2 12 10	18 0 0	18	6 9 2	118 5 3
.....			28 ¹ / ₁₇	6 9 11	191 6 6
.....					80 4 8
.....			162 ¹ / ₁₇	2 4 0	363 14 6
.....					74 14 8
.....					24 9 3
.....		21 3 11			263 9 3
2	0 13 7	1 11 3	92	2 15 0	270 4 3
18	0 3 7	4 0 8	112 ¹ / ₁₇	0 3 8	25 10 4
3	3 0 3	9 0 8	3	3 3 9	9 11 2

Proceedings of the Madras Government, Public

Progress Report of the Central

Items.	ESTIMATE.								
	Quantity.	Rate.			Amount.				
<i>Out-offices for Jailers.—(Concluded.)</i>									
Terracing with brick on edge Squares.	47,111	22	0	0	104	12	5		
Country-wood batten windows, with frames and iron fixtures, &c., complete, 2-6 X 3-3	3	6	0	0	18	0	0		
Painting					6	0	0		
Excavating foundations, &c.					6	0	0		
Forgongs and chimney					400	0	0		
Contingencies					62	11	9		
<i>Hospital and Stores.</i>									
Batten doors with frames and iron fixtures, &c., complete, 7 x 3	21	17	0	0	408	0	0		
Do. do. do. 6 x 3	9	15	0	0	135	0	0		
Wood-oil three coats, red paint three coats					96	0	0		
<i>Enclosure wall.</i>									
Rough stone in chunam Cubic yards.	6,854 1/2	3	0	0	20,562	15	1		
Brick in do.	853 1/2	4	0	0	3,422	13	0		
Brick work in do. arches	346 1/2	5	1	0	1,753	2	0		
Concrete work over arches	69 1/2	1	12	0	121	4	3		
White-washing in chunam	1,364 1/2	0	3	0	255	13	4		
Broken bottle in do.									
Wrought iron railings, &c.	8,800	0	2	6	1,375	0	0		
Fixing and setting up do.					300	0	0		
Red painting to iron railings					200	0	0		
Excavating foundations, &c.					280	0	0		
Contingencies					693	4	6		
Scaffoldings and sundries					1,100	0	0		
<i>Banquette, &c.</i>									
Broken bottle in chunam									
Contingencies									
<i>Inner Partition wall.</i>									
Rough stone in chunam	2,529 1/2	3	0	0	7,589	12	0		
White-washing in do.	427	0	3	0	80	1	0		
Excavating foundations, &c.					100	0	0		
Broken bottle in chunam									
Contingencies					778	10	8		
<i>Front gate and wooden Railings.</i>									
Wooden railings, complete	1,532	2	8	0	3,820	0	0		
Masonry work					560	0	0		
Painting					150	0	0		
Contingencies					510	0	0		
<i>Well.</i>									
Earthwork	2,287	0	1	4	199	9	4		
Do.	620	0	1	6	58	2	0		
Do.	2,118 1/2	0	2	5	320	0	0		
Baling water and sinking the well frame	2,400	0	7	0	1,050	0	0		
Value of well frame					422	10	0		
Cut stone in chunam					483	6	5		
Do. do.	40-5	29	0	11	1,167	10	9		
Do. do.	40-5	22	6	11	901	7	1		
Do. do.	40-5	18	0	4	721	2	9		
Do. do.	16-2	17	8	0	241	4	9		
Do. do.	21-3	17	8	0	421	13	1		
Do. do.	36-4 1/2	16	14	0	610	5	0		

Works Department, 14th August 1866.

Jail at Rajahmundry, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
1	1 9 4	1 5 0	1	3 2 8	2 11 0
.....					
.....					
.....		11 2 3			8 5 6
.....		6 12 8			11 2 3
.....					34 9 0
.....					
.....			24	17 0 0	408 0 0
.....			4	15 0 0	60 0 0
.....					72 0 9
.....					
192	8 4 6	1,590 0 7	8,473 1/2	2 8 8	16,458 1 6
153	2 0 6	310 12 9	252 1/2	2 7 4	620 4 4
.....		18 13 5	233 1/2	3 15 2	1,119 13 5
82	1 10 9	137 4 9	118 1/2	3 6 7	404 7 9
.....					120 0 0
.....					484 9 10
851	0 1 5	75 10 6	3,170	0 2 9	561 12 6
.....		55 4 11			115 6 9
.....					46 0 0
.....		46 11 0			257 7 11
.....					1,073 9 10
.....		105 13 4			580 4 2
.....					
.....					88 15 0
.....					5 0 0
.....					
16 1/2	2 14 2	48 2 2	905 1/2	4 8 0	3,736 10 2
.....			182 1/2	0 2 4	26 12 1
.....					19 1 0
.....			753 R. feet	0 0 7	28 7 6
.....					151 0 0
.....					
.....			300	10 14 10	3,280 13 4
.....					127 2 5
.....					118 13 0
.....					138 10 6
.....					
.....			2,287	0 1 4	190 9 4
.....			620	0 1 6	58 2 0
.....			2,118 1/2	0 2 5	320 0 0
.....			2,400	0 7 0	1,050 0 0
.....					462 10 0
.....					483 6 5
.....			40-5	29 0 11	1,167 11 8
.....			40-5	22 6 9	901 1 8
.....			40-5	18 1 10	727 14 10
.....			16-2	17 0 9	274 0 0
.....			24-3	17 4 6	416 9 7
.....			304	15 4 4	601 15 0

Proceedings of the Madras Government, Public

Progress Report of the Central

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Well.—(Concluded.)</i>			
Filling in outside of steening	6,600	RS. A. P. 0 1 0	RS. A. P. 412 8 0
Contingencies			355 14 10
Clearing jungle			
<i>Workshop.</i>			
Iron pipes...			
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in do.			
Plastering			
Contingencies			
<i>Parapet wall on the top of the Workshop.</i>			
Brick in chunam			
Plastering			
White-washing in chunam			
<i>Centre Warder upper story.</i>			
Iron pipes			
<i>Radial Blocks.</i>			
Iron pipes			
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in chunam			
Plastering			
<i>Parapet wall on the top of the Radial Blocks.</i>			
Brick in chunam			
Plastering			
White-washing in chunam			
Temporary sheds for latrine, &c.			
Bamboo tatties			
Materials at site			
Total			
Unadjusted advances remaining at the end of June 1866			
Grand Total			

CAMP DOWLAISHWERAM,
30th July 1866.

Works Department, 14th August 1866.

Jail at Rajahmundry, &c.—(Concluded.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.	6,811 1/4	RS. A. P. 0 1 0	RS. A. P. 420 8 11
					347 7 11
					483 1 6
					13 11 3
					2 13 9
					1 1 0
					4 7 0
					0 9 0
					16 4 4
					0 12 0
					1 2 0
					130 14 1
					32 3 7
					39 1 9
					8 1 0
					1 13 9
			46	4 0 0	184 2 2
			20	2 6 9	48 6 9
					3 0 0
					669 1 8
					82 1 9
					2,223 0 3
		2,634 10 1			1,57,508 4 7
					5,187 1 0
					1,62,695 5 7

(Signed) J. G. BYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
14th August 1866.*

No. 304. ORDER THEREON, 14th August 1866, No. 2,558.

CIVIL WORKS, No. 44.

Communicated to the Judicial
Department.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

Aug 20 Aug 1866

Lucia & Mr. Ryke

Post paid P.M. Ryke
No. 2538

Aug 14 Aug 1/30

No. 1801

Commy Rogers & Co
of the Baya Laundry
Central paid for form
book

(over)

249.257

Watts and Co. (Ld.)

No. 1312-24 August 1866.

Communicated to
the Inspector General
of Police.

188

8K

50 copies sent to Sir W. P. Wood 24/8