

MADRAS RECORD OFFICE.

Government of Madras.

Jurial DEPARTMENT.

G.O. No.	1714	Press ~~Mis~~
Dated	38 - 10 - 1866	

363-364

34

Not to be folded or roughly handled

Dec 10/66

*Proceedings of the Madras Government, Judicial Department,
30th October 1866.*

No. 363. Read the following Proceedings of Government in the Public Works Department, dated 23rd October 1866, No. 3387.

Passing orders on the Progress Report } (Vide Proceedings, Public Works Department, dated 23rd October 1866, Nos. 554 & 555).
of the Central Jail at Rajahmundry for August last.

No. 364. ORDER THEREON, 30th October 1866, No. 1714.
Communicated to the Inspector General of Jails.

(Signed) J. D. SIM,

Secretary to Government.

To the Inspector General of Jails.

Ed. J. Tulloch.

*Proceedings of the Madras Government, Public Works Department,
23rd October 1866.*

No. 554. Read the following from the Acting Superintending Engineer of the
1st Division:—

Progress Report of the Central Jail at Rajahmundry, for the month of August 1866. } (Here enter 3rd October 1866.)

No. 555. ORDER THEREON, 23rd October 1866, No. 3,387.

CIVIL WORKS, No. 104.

1. It appears from this Report that Rupees 3,959-13-4 were expended on the Central Jail at Rajahmundry in August last, and that the total outlay on the work up to the 31st idem was Rupees 1,63,321-7-10 irrespective of unadjusted advances to the extent of Rupees 4,309-3-0. The progress made with the construction of the building is reported to have been as follows:—

Five Radial Blocks of Cells.—Four finished on radii 2, 4, 6 and 8 and one at basement level.

Six Workshops.—Four finished on radii 3, 5, 7 and 9. One being roofed and the walls of another built.

Two Ranges of Solitary and Women's Cells.—Walls of one built 10 feet high and those of another 5 feet.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet. The flying arches and foot-way on the six sides finished.

Partition walls on radii 3, 6, and 9 (the entrance angle being 0 or 12).—Finished.

Inner Palisade.—Complete from 3 to 9.

Well 22 feet in diameter and 72 feet in depth.—Finished.

Towers.—Four (out of six) finished.


Jailer's Quarters.—Walls being plastered and doors and windows fixed.

Out-Offices to do.—Walls raised to full height. Four temporary sheds for latrine erected on the requisition of the Jail authorities.

Rupees 1,59,901 14 9
" 3,959 13 4
" 1,63,321 7 10

2. The total outlay exhibited in the Report for July added to the expenditure in August does not agree with the sum entered in the last column of the Return under review, and the Superintending Engineer should have explained the cause of the difference.

(True Extract.)



Colonel, R. E.,
Secretary to Government.

To the Judicial Department.
" Superintending Engineer, 1st Division.

Exd. T. O'Connor.

Rec'd 13 Nov.

Madame M. K. K.

New York 10th Ave
Nov 13/03

12/23/03
12/23/03

11.2345

Passing notes with
Bureau of the
Central Pacific
- number for Bureau
each.

3/3-5/11

Notes and Cards

to the public - to public of the public

to the public - to public of the public
to the public - to public of the public
to the public - to public of the public

18/11