

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	862	Press
		~~Mis.~~
Dated	16	19-1866

17-18

8/9

Not to be folded or roughly handled

11

Proceedings of the Madras Government, Judicial Department,
1st June 1866.

No. 17. Read the following Proceedings of Government in the Public Works Department, dated 25th May 1866, No. 1656.

Communicating Progress Report of the } (Vide Proceedings, Public Works De-
Coimbatore Central Jail for April } partment, dated 25th May 1866, Nos.
last. } 586 & 587.)

No. 18. ORDER THEREON, 1st June 1866, No. 862.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,

Chief Secretary.

To the Inspector General of Jails.

Edw. J. Tulloch.

Proceedings of the Madras Government, Public

Read the following :—

No. 586.

Proceedings of the Madras Government, Public

Progress Report of the Officer in charge of the Central

Items.	Revised Estimate by John George, Esq.					
	Quantity.	Rate.			Amount.	
		RS.	A.	P.	RS.	A. P.
Iron doors with wooden frames, venetian barred above, complete No.	160	60	0	0	9,600	0 0
Iron doors with wooden frames, iron fixtures, and venetians, complete No.	55	40	0	0	2,200	0 0
Venetian windows barred	160	30	0	0	4,800	0 0
Ventilators, 5 X 14 with iron bars, frames, and weather boards, &c., complete No.						
Semi-trusses of 9' 6" each with straps, complete No.						
Lead colour Squares.	370	0	0	0	1,500	0 0
Country-wood Necessary seat Rupees.					14	0 0
Coping to walls Cubic feet.	10,752	0	4	0	2,638	0 0
Wooden railings, complete R. feet.	1,640	2	8	0	4,100	0 0
Iron rails with gates inside Rupees.					427	8 0
Do. outside					570	0 0
Masonry work under the gates					450	0 0
Tarring					175	0 0
Bengal roofing Squares.						
Planking to gables Rupees.						
Honeycomb tile work Squares.						
Batten doors, 3 1/2 X 6 with frames, &c., complete No.						
Windows, 5 X 4 with do. &c., complete						
Venetian windows, 3 X 4 with do. &c., do.						
Wooden trusses, complete	38	20	0	0	3,118	0 0
Painting Squares.	38 1/2	4	12	0	199	4 0
Wood oil	475 1/2	1	4	0	582	12 0
Rock deepening for well Rupees.					1,142	0 0
Sundries					23,288	10 7
Total ..					2,57,000	0 0
Stock.						
Mortar Rupees.						
Stones						
Bricks						
Vengay-wood Cubic feet.						
Firewood B. load.						
Iron doors, 4 X 6 No.						
Soft iron Mds.						
Reeper nails						
Teakwood Cubic feet.						
Iron bars Mds.						
Arch bricks No.						
Do. half do.						
Terrace bricks						
Pan tiles						
Flat tiles						
Chunam Paras.						
Jelly Cubic yards.						
Bandies and Bullocks Rupees.						
Total ...						
Total value of Stock on hand on 1st January 1866...						
Net expenditure up to 31st December 1865...						

Works Department, 25th May 1866.

Jail at Coimbatore for the month of April 1866.—(Continued.)

Work performed up to 31st December 1865.			Estimate by Lieutenant-Colonel F. J. Moberly, R. E.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.
160	53 15 0	10,057 11 5			
160	16 0 2 1/2	2,560 15 3			
.....			20	20 0 0	400 0 0
.....			15	24 0 0	360 0 0
.....					
1,195	2 1 9	2,530 6 0	1,392	2 0 0	2,784 0 0
.....					
.....					
.....					
.....			65 1/2	25 0 0	1,629 0 0
.....					85 0 0
.....			30 1/2	12 0 0	363 12 5
.....			1	21 0 0	21 0 0
.....			14	12 0 0	168 0 0
.....			2	18 0 0	36 0 0
38	76 13 3	2,912 14 8			
.....		43 2 0			
.....		360 8 0			
.....			C. yards.		
.....			500	3 0 0	2,490 0 0
.....		11,782 14 3			6,874 10 9
.....		2,27,339 14 0			
Paras.					
208	0 7 0	90 2 0			
Cubic yards.					
1,252 1/2	1 0 0	1,252 5 4			
2,74,711	10 0 0	2,747 1 9			
2,042 1/2	1 12 0	3,574 9 6			
.....					
.....					
.....					
181 1/2	3 0 0	545 5 4			
49,114	10 0 0	491 2 2			
39,701	5 0 0	198 8 0			
80,000	3 0 0	240 0 0			
72,350	2 0 0	217 0 9			
40,080	3 0 0	120 3 10			
250	0 6 0	93 12 0			
250	0 8 0	125 0 0			
.....		4,500 0 0			
.....					1,32,800 0 0
.....		14,195 2 8			
.....		2,13,141 11 4			

Proceedings of the Madras Government, Public

Progress Report of the Officer in charge of the Central

Items.	Work performed in this month.		
	Quantity.	Rate.	Amount.
		RS. A. P.	RS. A. P.
Iron doors with wooden frames, venetian barred above, complete No.			
Iron doors with wooden frames, iron fixtures, and venetians, complete No.			
Venetian windows barred			
Ventilators, 5 X 14 with iron bars, frames, and weather boards, &c., complete No.			85 0 0
Semi-trusses of 9' 6" each with straps, complete No.			
Lead colour Squares.			
Country-wood Necessary seat Rupees.			
Coping to walls Cubic feet.			
Wooden railings, complete R. feet.			
Iron rails with gates inside Rupees.			
Do. outside			
Masonry work under the gates			
Tarring			
Bengal roofing Squares.			
Planking to gables Rupees.			
Honeycomb tile work Squares.			
Batten doors, 2 1/2 X 6 with frames, &c., complete No.			
Windows, 3 X 4 with do. &c., complete			
Venetian windows, 3 X 4 with do. &c., do.			
Wooden trusses, complete			
Painting Squares.			
Wood oil			
Rock deepening for well Rupees.			59 8 0
Sundries			154 10 4
Stock.	Total...		
Mortar Rupees.			834 3 6
Stone	1,196		697 3 3
Bricks			534 4 3
Vengay-wood Cubic feet			
Firewood B. lond.			2,131 10 7
Iron doors, 4 X 8 No.	9		385 0 2
Soft iron Mds	12	4 0 0	48 0 0
Reaper nails	6	5 4 0	31 8 0
Teakwood Cubic feet.	164 1/2		418 2 11
Iron bars Mds	9 1/2		22 10 0
Arch bricks No.			
Do. half do.			
Terrace bricks			
Pan tiles			
Flat tiles			
Chunam Paras.			
Jelly Cubic yards.			
Bandies and Bullocks Rupees.			
Total ...			9,734 1 1
Deduct at 5 per cent. kept back as security...			423 0 0
Net expenditure up to 30th April 1866...			2,311 1 1
Recovered up to do. do. ...			
Net expenditure up to do. do. ...			

Works Department, 25th May 1866.

Jail at Coimbatore for the month of April 1866.—(Concluded.)

Work performed up to this month.			Remarks.
Quantity.	Rate.	Amount.	
	RS. A. P.	RS. A. P.	
.....		31 14 0	Including from Stock— Vengay-wood ... Rs. 110 5 0
.....			
.....			
20	9 12 3	195 5 0	
.....			
.....			
.....			
.....		35 0 0	
.....			
.....			
.....		26 4 0	
.....			
.....			
.....		45 4 0	
.....			
.....		129 4 0	
.....		891 9 11	
.....			
.....			
.....			
Paras.			
4,201	0 6 0	1,575 7 10	
1,196		1,196 9 2	
.....		3,194 15 3	
470-75	1 13 5	865 2 7	
1,565 1/2	2 6 1/2	3,245 5 2	
.....		385 0 2	
.....		48 0 0	
.....		31 8 0	
.....		418 2 11	
.....		22 10 0	
.....			
.....			
.....			
.....			
.....			
.....			
.....			
.....			
.....		29,822 11 4	
.....			
.....			
.....			
.....		2,57,163 9 4	
.....		3,269 0 2	
.....			
.....		2,53,893 9 2	
.....			
.....			
.....			

*Proceedings of the Madras Government, Public Works Department,
25th May 1866.*

The Plan of the Central Jail is as follows :—

- I. Outer wall of 12 sides.
- II. Inner wall of do.
- III. Three Radial Cells.
- IV. Two Barracks of 8 rooms each.
- V. Two do. of 4 do.
- VI. Seven Workshops.
- VII. Seven Cook-rooms.
- VIII. Central Warder house.
- IX. Solitary Cells.
- X. Do. Workshop.
- XI. Female ward with out-houses.
- XII. Juvenile ward with out-houses.
- XIII. Civil Debtors.
- XIV. Store-rooms.
- XV. Hospital with out-houses.
- XVI. Latrine rooms.
- XVII. Outside Jailer's quarters.
- XVIII. Guard-room.
- XIX. Hospital enclosure wall.

Work as follows has been executed up to 30th April 1866 :—

- I. Outer wall of 12 sides completed.
- II. Inner wall of do. do.
- III. Radial Cells completed.
- IV. Two Barracks of 8 rooms foundation completed, $\frac{1}{2}$ walls built.
- V. Two do. of 4 do. both completed.
- VI. Seven Workshops, 4 completed.
- VII. Seven Cook-rooms, 4 completed, walls of 3 more nearly finished.
- VIII. Central Warder house completed.
- IX. Solitary Cells arches turned.
- X. Do. Workshop not commenced.
- XI. Female ward ditto.
- XII. Juvenile ward ditto.
- XIII. Civil Debtors ditto.
- XIV. Store-rooms ditto.
- XV. Hospital ditto.
- XVI. Latrine. ditto.
- XVII. Outside Jailer's quarters completed.
- XVIII. Guard-room foundation laid, walls built to 7 feet.
- XIX. Hospital enclosure wall 8 feet high.

COIMBATORE,
10th May 1866.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.


No. 587.

ORDER THEREON, 25th May 1866, No. 1,656.

CIVIL WORKS, No. 80.

Communicated to the Judicial
Department.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

On 22nd Aug 1860 24223-24

11th of June

Indicant 1065 at 10th

N 12

Post paid P. P. Dept
No 1636

12th 23rd Aug 1860

No 1152.

Comms. Bureau Report
P. P. Department Central
paid for April last.

1671 1497

17.18.

W. J. M. and O. J. M.

No 862 - 1st June 1065.

Communicated to
the Superior General
of 862.

So Superior General
of 862 } 1065 1/2