

MADRAS RECORD OFFICE.

Government of Madras.

Medical DEPARTMENT.

G.O. No. 907	Press ~~Mis.~~
<i>63-28</i> Dated 6 - 6 - 1918	1866

13/14

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
6th June 1866.*

Read the following papers:—

No. 83. Proceedings of Government in the Public Works Department.

Communicating Progress Reports of the
new Jail at Coimbatore, for the months
of December 1865, and January and
February 1866. (Dated 27th March 1866, No. 1001.)

Referred to the Inspector General of Jails, for his remarks.

FORT SAINT GEORGE,

9th April 1866.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

No. 84. From the Superintending Engineer, 7th Division, to the Secretary to Government, Public Works Department, Fort Saint George; dated Coonoor, 12th April 1866, No. 328.

I have the honor to forward, herewith, a Plan and Estimate of the New Central Jail at Coimbatore, as proposed to be completed, in accordance with the instructions of G. O., No. 3762, of 13th December 1865. The estimate* is for all work remaining to be executed from 1st January 1866, and amounts to Rupees 1,32,800. The actual net expenditure up to the same date amounted to Rupees 2,24,085, less Rupees 14,195, value of stock in hand, or Rupees 2,09,890; making a total of Rupees 3,42,690, for which sanction is required, in lieu of the original amount of Rupees 1,80,800.

Enclosures 2.

* No. 94 of 1865-66.

2. This great increase is attributable partly to a large increase of accommodation to be provided, partly to omissions (of latrines, wells, &c.,) in the original plans of the Inspector General of Jails, and partly to enhanced rates. I am fully of opinion that the present high rates would never have prevailed, but for the want of continuous efficient supervision, and am equally convinced that better results may be expected for the future, ending in an eventual saving on the present enhanced demand. From the date of Lieutenant Trail's giving over charge in February 1864, till Lieutenant Colonel Moberly's arrival in January 1866, the work has never been superintended to my satisfaction; a succession of temporary and inexperienced Officers having held the Coimbatore Range till 1865, during the whole of which year Mr. George had charge. His management has proved to have been extravagant and remiss to an extent which the character he brought to this Division gave me no reason to anticipate, and which, in late reports, I have been obliged to attribute to the state of his health.

3. The position of the Hospital does not accord with that proposed by the Inspector General of Jails, whose suggestion, not having been made in writing on the spot, was not known to me till too late. But I am of opinion that the site now shown, flanked as it is by the Guard room and Jailer's house, is quite unobjectionable in itself, and that it would be better to adhere to it, as the best portion of its enclosure wall has been constructed, though without my orders, and contrary to my judgment.

4. The instructions in G. O., No. 3762, of 13th December 1865, to dig another well at the corner of the Jail compound have not been carried out, in consequence

Proceedings of the Madras Government, Judicial Department,
6th June 1866.

of objections made by the Medical Officer to the quality of the water obtainable in that vicinity. And in accordance with the views of the Inspector General of Jails, communicated through the Medical Officer, operations have hitherto been restricted to attempts at deepening the well originally commenced by his orders, and which I have directed to be persevered in to the utmost.

	RS.
Expenditure up to 30th April 1865.....	1,06,583
Do. in 1865-66.....	1,45,000
Budget allotment of 1866-67.....	50,000
Remaining to be provided.....	41,107
Total...	3,42,690

Referred to the Judicial Department.

FORT SAINT GEORGE, (Signed) C. A. ORR, Colonel, R. E.,
17th April 1866. Secretary to Government, P. W. D.

Referred to the Inspector General of Jails, for his remarks.

FORT SAINT GEORGE, (Signed) J. GROSE,
18th April 1866. Under Secretary.

No. 85. From the Inspector General of Jails, to the Chief Secretary to Government, Fort Saint George; dated Madras, 17th May 1866, No. 11.

I have the honor to return the Progress Reports of the Coimbatore Central Jail for December 1865, and for January and February 1866, together with the Report of the Superintending Engineer, dated 12th ultimo, and the plan and estimate, referred to me on the 18th idem for remark.

2. The only buildings regarding which special instructions are required are the Hospital and the General Latrine. It was intended that the former should have been built in front of compartment B, but, owing to some misunderstanding, preparations have been made for placing it in front of compartment L, and two of the enclosing walls have been nearly completed. It is, however, incumbent upon me to point out that, as the prevailing winds are south-westerly, they blow over this site into the Jail, and to build the Hospital thereon would be contrary to recognized principles. The best situation appears to me to be in front of the wall marked B, which ought to be lowered to the height of four feet, and surmounted by iron railings; the entrance to be through a gate at C, which should be large enough to admit of the passage of a cart. The other three sides of the enclosure ought to be walled. The Hospital, as at present designed, consists of two ordinary wards, each to contain 18 persons, and of two special wards, each to contain 9 persons; but, as the number of convicts who are to be imprisoned in this Jail has been increased, Hospital accommodation for about 72 persons is required. This may be provided, either in one building as shown in the plan of Central Jail, or in two separate buildings, as shewn in the plan herewith returned, and which appears to be the best arrangement with reference to the site.

3. I am unable to make any proposal with regard to the situation of the General Latrine, which is free from objection. In the Central Jail it is so placed that

Proceedings of the Madras Government, Judicial Department,
6th June 1866.

the men can be marched straight to it without entering any of the Prison yards, but it is not possible to manage this here. The best positions seem to be immediately beyond the walls marked 8 and 9, where a Latrine may be built in a palisaded enclosure, to be entered through a small gate to be made in the wall. There should be another gate in the palisading, sufficiently wide for a cart. The question as to the particular description of Latrine has been submitted for the orders of Government, in my letter, No. 10, of this date.

No. 86. ORDER THEREON, 6th June 1866, No. 907.

The suggestions made by the Inspector General of Jails in the foregoing letter, in regard to the position of the Hospital and Latrine, are approved. The Hospital should consist of two separate buildings.

(True Extract).

Acting Chief Secretary.

To the Public Works Department, with Plan and Estimate.
,, Inspector General of Jails.

Exd. J. H. Burns.

Proceedings of the Madras Government, Public

Progress Report of the Officer in charge of the Central

Items.		ORIGINAL ESTIMATE.		
		Quantity.	Rate.	Amount.
			RS. A. P.	RS. A. P.
Rough stone in chunam	Cubic yards.	11,581½	2 8 0	29,271 12 0
Brick-work do.	"	12,919½	4 0 0	51,679 1 2
Terracing	Squares.	495½		12,788 8 0
Whitewashing	"	4,769	0 2 2	645 12 10
Flooring with brick on edge	"	754	8 3 4	6,189 1 4
Excavating foundation	Rupees.			1,614 8 0
Teakwood wrought and put up	Cubic feet.			
Jungle-wood do.	"	8,533½	1 12 0	14,956 1 0
Wood oil	Squares.	463	1 2 8	540 2 8
Cut stone over pillars	No.	269	1 0 0	269 0 0
Do. for centre pillars	"	84	1 8 0	126 0 0
Flat arch work	Cubic feet.	1,868½	0 3 0	350 5 10
Plastering	Squares.			
Stone column	No.	24	14 12 0	354 0 0
Wooden stair-case, complete	Rupees.			120 0 0
Cornice work	Cubic feet.	2,947	0 6 10	1,258 9 10
Country wood batten doors, complete	Pairs.	60		1,080 8 6
Do. windows do.	"	35		518 8 0
Roofing with country wood	Squares	131½	3 8 4	1,077 5 6
Painting	"	140½		298 0 6
Wooden trusses, complete	No.	38	30 0 0	1,140 0 0
Arched roof	Cubic feet.	67,812½	0 3 0	12,339 13 6
Centrings for do.	Rupees.			3,100 0 0
Putting jelly, two courses of flat tiles, and plastering over the arched roof	Squares.	286½	9 0 0	2,578 8 0
Iron doors with wooden frames, &c., and venetian barred above, complete	No.	320	60 0 0	19,200 0 0
Iron doors with wooden frames, iron fixtures, and venetian, complete	No.	40	35 0 0	1,400 0 0
Venetian windows barred	"			
Lead colour	Squares.	320	2 2 0	680 0 0
Country-wood Necessary seat	Rupees.			16 0 0
Coping to walls	Cubic feet.	128½	0 1 3	9 10 6
Wooden railings, complete	R. feet.	1,300	2 8 0	3,250 0 0
Iron rails with gates inside	Rupees.			427 8 0
Do. outside	"			570 0 0
Masonry work under gates	"			450 0 0
Eaves board	"			10 0 0
Tarring	"			
Coping with laterite stone in chunam	Squares.	51½	7 0 0	358 12 0
Laying with laterite stone in clay	"	28½	1 8 0	55 5 7
Well	"			
Sundries	"			19,077 1 3
Total				1,87,800 0 0
Recovered up to 31st December 1865				
Net expenditure up to 31st December 1865				

COIMBATORE,
29th January 1866.

Works Department, 27th March 1866.

Jail at Coimbatore for the month of December 1865.

REVISED ESTIMATE.			WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
24,585½	3 8 0	86,477 11 8	114	18 15 1	2,159 12 2	14,097½	5 15 11	84,388 11 5
4,897½	6 0 0	29,503 4 1	147	7 6 7	1,080 5 3	2,507½	12 14 0	30,874 8 2
540½	30 0 0	16,209 9 3	23½	6 4 0	293 12 0	203½	66 7 11	13,499 11 9
5,482½	0 6 0	2,055 15 0	131½	0 4 9	38 15 0	1,067½	0 9 9	657 6 9
729½	12 0 0	8,754 4 7	61½	9 5 0	572 12 0	210½	42 6 1	8,906 9
.....		1,847 0 0			49 2 8			617 3 7
946½	4 0 0	3,786 14 0			894 5 0			2,398 10 6
7,644	2 0 0	15,317 15 1			367 5 0	2,675	8 10 0	23,070 12 3
475½	1 4 0	594 12 0						360 8 0
307	1 12 0	537 4 0				114	1 7 8	165 10 8
1,663½	0 4 6	467 11 11						699 10 11
83½	3 8 0	293 2 0						278 11 7
.....		120 0 0						
2,948½	0 8 0	1,474 4 0			139 0 0			139 0 0
43		1,199 0 0				36	27 5 9	985 0 7
35		654 0 0				35	17 6 10	610 0 0
132½	18 0 0	2,404 10 2			40 6 3	65½	39 8 0	2,576 14 9
38½	4 12 0	189 4 0						40 2 0
38	80 0 0	3,116 0 0			46 14 0	38	76 13 3	2,912 14 8
77,000	0 4 6	21,656 4 0			1,307 12 4	C. yard.	14 3 8	22,841 11 10
.....		3,100 0 0						1,472 5 10
394½	15 0 0	5,921 15 8	90½	13 8 11	1,227 0 0	212	13 11 8	2,911 10 5
160	60 0 0	9,600 0 0				160	55 15 8	10,057 11 5
55	40 0 0	2,200 0 0						
160	30 0 0	4,800 0 0				160	16 9 7	2,566 15 3
310	6 0 0	1,860 0 0						
.....		16 0 0						
10,752	0 4 0	2,688 0 0						
1,640	2 8 0	4,100 0 0	95	2 0 0	190 0 0	1,195	2 1 9	2,530 6 0
.....		427 8 0						
.....		570 0 0						
.....		450 0 0						
.....		175 0 0						
.....		1,142 0 0						
.....		23,288 10 7			471 14 0			11,782 14 8
.....		2,57,000 0 0			8,888 3 8			2,27,389 14 0
.....								3,254 0 2
.....								2,21,085 13 10

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Proceedings of the Madras Government, Public Works Department.
27th March 1866.

REMARKS.

The plan of the Central Jail is as follows :—

- I. Outer wall of 12 sides or divisions.
- II. Inner wall of do. do.
- III. Radial Cells and Workshops, 11 blocks.
- IV. Centre Warder house.
- V. Outside Jailer's quarter.

Work as follows has been executed up to 31st December 1865.

- I. Outer wall 10 sides completed, and 2 sides untouched.
- II. Inner wall 9 sides do. and 1 side do.
- III. Radial Cells and Workshops, 11 blocks :—
 - 1. Workshop, } Foundation excavated; woodwork, doors, and windows all ready.
 - 2. Radial cells, }
 - 3. Workshop—Masonry completed; roofing in progress.
 - 4. Radial cells—Foundation partly laid; all doors and windows ready.
 - 5. Workshop completed.
 - 6. Radial cell do.
 - 7. Workshop do.
 - 8. Radial cell do.
 - 9. Workshop do.
 - 10. Radial cells do. Part of money paid in this month.
 - 11. Workshop do.
- IV. Centre Warder house completed. Paid to Contractor for upper story work in this month.
- V. Outside Jailer's quarter completed.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Proceedings of the Madras Government, Public

Progress Report of the Executive Engineer in charge of the Central

Items.	ORIGINAL ESTIMATE.			REVISED		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	
		RS. A. P.	RS. A. P.		RS. A. P.	
Rough stone in mortar ... C. yard.	11,581½	2 8 0	29,271 12 0	24,585½	3 8 0	
Brick-work in do. "	12,919½	4 0 0	51,679 1 2	4,897½	6 0 0	
Terracing ... Squares.	495½		12,788 8 0	540½		
White-washing ... "	4,769	0 2 2	645 12 10	5,482½	0 6 0	
Flooring brick on edge ... "	754	8 3 4	6,189 1 4	729½	12 0 0	
Excavating foundation ... Rs.			1,614 8 0			
Teakwood wrought and put up ... C. feet.				946½	4 0 0	
Jungle-wood do. do. "	8,533½	1 12 0	14,956 1 0	7,644	2 0 0	
Wood oil ... Squares.	463	1 2 8	540 2 8	475½	1 4 0	
Cut stone over pillars ... No.	269	1 0 0	269 0 0	307	1 12 0	
Do. for centre pillars ... "	84	1 8 0	126 0 0			
Flat arch work ... C. feet.	1,868½	0 3 0	350 5 10	1,663½	0 4 6	
Plastering ... Squares.				83½	3 8 0	
Stone columns ... No.	24	14 12 0	354 0 0			
Wooden stair-case, complete ... Rs.			120 0 0			
Cornice work ... C. feet.	2,947	0 6 10	1,258 9 10	2,948½	0 8 0	
Country-wood batten doors, &c., complete ... Pairs.	60		1,080 8 6	43		
Do. windows do. do. "	35		518 8 0	35		
Roofing with country-wood ... Squares.	131½	8 3 4	1,077 5 6	132½	18 0 0	
Painting ... "	140½		298 0 6	38½	4 12 0	
Wooden trusses, complete ... No.	38	30 0 0	1,140 0 0	38	80 0 0	
Arched roof ... C. feet.	65,812½	0 3 0	12,339 13 6	77,000	0 4 6	
Centrings for do. Rs.			3,100 0 0			
Putting jelly, two courses of flat tiles, and plastering over the arched roof ... Squares.	286½	9 0 0	2,578 8 0	394½	15 0 0	
Iron doors with wooden frames and venetian barred above, complete. No.	320	60 0 0	19,200 0 0	160	60 0 0	
Iron doors with wooden frames, iron fixtures, and venetian, complete. "	40	35 0 0	1,400 0 0	55	40 0 0	
Venetian windows barred ... "				160	30 0 0	
Lead colour ... Squares.	320	2 2 0	680 0 0	310	6 0 0	
Country-wood Necessary seat ... Rs.			16 0 0			
Coping to walls ... C. feet.	123½	0 1 3	9 10 6	10,752	0 4 0	
Wooden railings, complete ... R. feet.	1,300	2 8 0	3,250 0 0	1,640	2 8 0	

Works Department, 27th March 1866.

Jail at Coimbatore for the month of January 1866.

ESTIMATE.	WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.
	RS. A. P.		RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.
86,477 11 8	67½	3 4 7	221 13 0	14,164½	5 15 7	94,610 8 5
29,505 4 1				2,507½	12 5 0	30,874 8 2
16,209 9 3				203½	66 2 9	13,499 11 9
2,055 15 0				1,067½	0 9 10	657 6 9
8,754 4 7				210½	42 4 6	8,700 9 0
1,847 0 0			23 8 0			640 11 7
3,786 14 0						2,398 10 6
15,317 15 1				2,675	8 9 11	23,070 12 3
594 12 0						360 8 0
537 4 0				114	1 7 4	165 10 8
.....						639 10 11
467 11 11						278 11 7
293 2 0						
.....						
120 0 0						139 0 0
1,474 4 0						
1,199 0 0			25 13 6	36	28 1 5	1,010 14 1
654 0 0				35	17 6 10	610 0 0
2,404 10 2			488 2 0	65½	47 2 5	3,065 0 9
189 4 0						40 2 6
3,116 0 0			45 4 0	38	77 13 6	2,958 2 8
21,656 4 0				1,598½	14 4 8	22,841 11 10
3,100 0 0						1,472 5 10
5,921 15 8				212	13 11 9	2,911 10 5
9,600 0 0			31 14 0	160	63 0 11	10,089 9 5
2,200 0 0						
4,800 0 0				160	16 0 9	2,566 15 3
1,860 0 0						
16 0 0						
2,688 0 0						
4,100 0 0			35 0 0	1,195	2 2 4	2,565 6 0

*Proceedings of the Madras Government, Public Works Department.
27th March 1866.*

Progress Report of the Executive Engineer in charge of the Central

Items.	ORIGINAL ESTIMATE.			REVISED	
	Quantity.	Rate.	Amount.	Quantity.	Rate.
		RS. A. P.	RS. A. P.		RS. A. P.
Iron rails with gates inside ...	Rs.		427 8 0		
Do. outside ...	"		570 0 0		
Masonry work under the gates ...	"		450 0 0		
Eaves-board ...	"		10 0 0		
Tarring ...	"				
Coping with late-rite stone in chunam ...	Squares. 51½	7 0 0	358 12 0		
Laying with late-rite stone in clay. ...	36½	1 8 0	55 5 7		
Well ...	"				
Sundries ...	"		19,077 1 8		
Stock.					
Bricks ...	"				
Mortar ...	"				
Rough stone ...	"				
Total ...			1,87,800 0 0		
Deduct for Convicts' labor...			7,000 0 0		
			1,80,800 0 0		

COIMBATORE,
23rd February 1866.

Works Department, 27th March 1866.

Jail at Coimbatore for the month of January 1866.

ESTIMATE.	WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
427 8 0						
570 0 0						
450 0 0						
175 0 0						
.....						
1,142 0 0			8 10 0			8 10 0
23,288 10 7			135 0 6			11,917 15 2
.....			1,631 5 3			1,631 5 3
.....			279 8 0			279 8 0
.....			487 6 4			487 6 4
2,57,000 0 0			3,413 4 7			2,30,753 2 7
Recovered up to 31st January 1866...						3,254 0 2
Net expenditure up to 31st January 1866...						2,27,499 2 5

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.
(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Proceedings of the Madras Government, Public Works Department.
27th March 1866.

The plan of the Central Jail is as follows :—

- I. Outer wall of 12 sides.
- II. Inner wall of 12 do.
- III. Three Radial Cells.
- IV. Two Barracks of 8 rooms each.
- V. Two do. of 4 do.
- VI. Seven Workshops.
- VII. Seven Cook-rooms.
- VIII. Centre Warder room.
- IX. Solitary Cells.
- X. One Workshop.
- XI. Female Ward with out-houses.
- XII. Juvenile Ward with do.
- XIII. Civil Debtors.
- XIV. Store-rooms.
- XV. Hospital with out-houses.
- XVI. Latrine.
- XVII. Outside Jailer's quarter.
- XVIII. Guard-room.
- XIX. Hospital enclosure wall.

Work as follows has been executed up to 31st January 1866 :—

- I. Outer wall 10 sides completed and 2 in progress.
- II. Inner do. 9 do. and 3 in do.
- III. Radial Cells completed.
- IV. Two Barracks foundation laid.
- V. Two do. roofed in, partition walls of one completed.
- VI. Four completed.
- VII. Do. do. except partition walls and fagongs.
- VIII. Centre Warder room completed.
- IX. Solitary Cells in progress.
- X. Do. Workshop not begun.
- XI. Female Ward do.
- XII. Juvenile do. do.
- XIII. Civil Debtors do.
- XIV. Store-room do.

Proceedings of the Madras Government, Public Works Department.
27th March 1866.

- XV. Hospital do.
- XVI. Latrine do.
- XVII. Outside Jailer's quarter completed.
- XVIII. Guard-room foundation laid.
- XIX. Hospital enclosure wall not begun.

COIMBATORE,
23rd February 1866.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Proceedings of the Madras Government Public

Progress Report of the Executive Engineer in charge of the Central

Items.	ORIGINAL ESTIMATE.			REVISED	
	Quantity.	Rate.	Amount.	Quantity.	Rate.
		RS. A. P.	RS. A. P.		RS. A. P.
Rough stone in mortar ... C. yard.	11,581½	2 8 0	29,271 12 0	24,585½	3 8 0
Brick-work indo... "	12,919½	4 0 0	51,679 1 2	4,897½	6 0 0
Terracing ... Squares.	495½		12,788 8 0	540½	
White-washing ... "	4,769	0 2 2	645 12 10	5,482½	0 6 0
Flooring brick on edge ... "	754	8 3 4	6,189 1 4	729½	12 0 0
Excavating foundation ... Rs.			1,614 8 0		
Teakwood wrought and put up ... C. feet.				946½	4 0 0
Jungle-wood do. ... "	8,533½	1 12 0	14,956 1 0	7,614	2 0 0
Wood oil ... Squares.	463	1 2 8	540 2 8	475½	1 4 0
Cut stone over pillars ... No.	269	1 0 0	269 0 0	307	1 12 0
Do. for centre pillars ... "	84	1 8 0	126 0 0		
Flat arch work... C. feet.	1,868½	0 3 0	350 5 10	1,663½	0 4 6
Plastering ... Squares.				83½	3 8 0
Stone columns ... No.	24	14 12 0	354 0 0		
Wooden stair-case, complete ... Rs.			120 0 0		
Cornice work ... C. feet.	2,947	0 6 10	1,258 9 10	2,948½	0 8 0
Country-wood batten doors, &c., complete ... Pairs.	60		1,080 8 6	43	
Do. windows do. ... "	35		518 8 0	35	
Roofing with country wood ... Squares.	131½	8 3 4	1,077 5 6	132½	18 0 0
Painting ... "	140½		298 0 6	38½	4 12 0
Wooden trusses, complete ... No.	38	30 0 0	1,140 0 0	38	80 0 0
Arched roof ... C. feet.	65,812½	0 3 0	12,339 13 6	77,000	0 4 6
Centrings for do... Rs.			3,100 0 0		
Putting jelly, two courses of flat tiles, and plastering over the arched roof ... Squares.	286½	9 0 0	2,578 8 0	394½	15 0 0
Iron doors with wooden frames and venetian barred above, complete... No.	320	60 0 0	19,200 0 0	160	60 0 0
Iron doors with wooden frames, iron fixtures, and venetian, complete. ... "	40	35 0 0	1,400 0 0	55	40 0 0
Venetian windows barred ... "				160	30 0 0
Lead colour ... Squares.	320	2 2 0	680 0 0	310	6 0 0
Country-wood Necessary seat ... Rs.			16 0 0		
Coping to walls ... C. feet.	123½	0 1 3	9 10 6	10,752	0 4 0
Wooden railings, complete ... R. feet.	1,300	2 8 0	3,250 0 0	1,640	2 8 0

Works Department, 27th March 1866.

Jail at Coimbatore for the month of February 1866.

ESTIMATE.	WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.
	RS. A. P.		RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.
86,477 11 8	2,118	1 15 9	4,207 4 4	16,282½	5 6 7	88,817 12 9*
29,505 4 1				2,507½	12 5 0	39,874 8 2
16,209 9 3				203½	66 8 0	13,499 11 9
2,055 15 0				1,067½	0 9 10	657 6 9
8,754 4 7				210½	42 4 5½	8,900 0 0
1,847 0 0			83 14 0			724 9 7
3,786 14 0						2,398 10 6
15,317 15 1			168 5 0			23,239 1 3
594 12 0						360 8 0
537 4 0				114	6 7 3	165 10 8
.....						
467 11 11						699 10 11
293 2 0						278 11 7
.....						
120 0 0						
1,474 4 0			3 11 2			142 11 2
1,199 0 0				36	28 1 3	1,010 14 1
654 0 0				35	17 6 10	610 0 0
2,404 10 2	61 2½		236 9 3	127 12 10	25 15 8	3,301 10 0
189 4 0						40 2 0
3,116 0 0				38	77 13 6	2,958 2 8
21,656 4 0				1,598½	14 4 6	23,841 11 10
3,100 0 0						1,472 5 10
5,921 15 8				212	13 10 3	2,911 10 5
9,600 0 0				160	63 1 0	10,089 9 5
2,200 0 0						
4,800 0 0				160	16 0 8	2,566 15 3
1,860 0 0						
16 0 0						
2,688 0 0						
4,100 0 0				1,195	2 2 4	2,565 6 0

* Recovered Rupees 15.

Proceedings of the Madras Government, Public

Progress Report of the Executive Engineer in charge of the Central

Items.	ORIGINAL ESTIMATE.			REVISED	
	Quantity.	Rate.	Amount.	Quantity.	Rate.
		RS. A. P.	RS. A. P.		RS. A. P.
Iron rails with gates inside ...	Rs.		427 8 0		
Do. outside ...	"		570 0 0		
Masonry works under the gates...	"		450 0 0		
Eaves board ...	"		10 0 0		
Tarring ...	"				
Coping with laterite stone in chunam... Squares.	51½	7 0 0	358 12 0		
Laying with laterite stone in clay ...	36½	1 8 0	55 5 7		
Well ...	Rs.				
Sundries ...	"		19,077 1 3		
Stock.					
Bricks ...	Rs.				
Mortar ...	"				
Rough stone ...	"				
Firewood ...	"				
Vangaywood ...	"				
Total...			1,87,800 0 0		
Deduct for Convicts' labor work...			7,000 0 0		
			1,80,800 0 0		

COIMBATORE,
12th March 1866.

Works Department, 27th March 1866.

Jail at Coimbatore for the month of February 1866.

ESTIMATE.	WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.
	RS. A. P.		RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.
427 8 0						
570 0 0						
450 0 0						
175 0 0						
.....						
1,142 0 0			11 8 0			20 2 0
23,288 10 7			286 15 0			12,205 7 2
.....			599 11 6			2,231 0 9
.....			1,238 5 2			1,517 13 2
.....			1,634 5 7			2,121 11 11
.....			1,113 10 7			1,113 10 7
.....			651 13 5			651 13 5
2,57,000 0 0			10,236 1 0			2,40,989 3 7
Recovered up to 28th February 1866...						3,259 0 2
Net expenditure up to 28th February 1866						2,37,730 3 5

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Proceedings of the Madras Government, Public Works Department.
27th March 1866.

The plan of the Central Jail is as follows :—

- I. Outer wall of 12 sides.
- II. Inner wall of 12 do.
- III. Three Radial Cells.
- IV. Two Barracks of 8 rooms each.
- V. Two do. of 4 do.
- VI. Seven Workshops.
- VII. Seven Cook-rooms.
- VIII. Centre Warder.
- IX. Solitary Cells.
- X. Do. Workshop.
- XI. Female Ward with out-houses.
- XII. Juvenile Ward with do.
- XIII. Civil Debtors.
- XIV. Store-rooms.
- XV. Hospital with out-houses.
- XVI. Latrine.
- XVII. Outside Jailer's quarter.
- XVIII. Guard-room.
- XIX. Hospital enclosure wall.

Work as follows has been executed up to 28th February 1866 :—

- I. Outer wall 12 sides completed.
- II. Inner do. 12 do. do.
- III. Radial Cells completed.
- IV. Two Barracks foundation laid.
- V. Two do. roofed, partition wall of one completed.
- VI. Four completed.
- VII. Do. do. except partition wall and fagongs.
- VIII. Centre Warder house completed.
- IX. Solitary Cells in progress.
- X. Workshop not begun.
- XI. Female Ward do.
- XII. Juvenile do. do.
- XIII. Civil Debtors do.
- XIV. Store-rooms do.
- XV. Hospital do.
- XVI. Latrine do.
- XVII. Outside Jailer's quarter completed.
- XVIII. Guard-room foundation laid.
- XIX. Hospital enclosure wall built 8 feet high and work stopped.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

COIMBATORE,
12th March 1866.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 629.

ORDER THEREON, 27th March 1866, No. 1,001.

CIVIL WORKS, No. 76.

Communicated to the Judicial
Department.

(True Extract.)

Charles A. M.

Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

5. I cannot understand the bearing
of the first portion of the 8th
paragraph of the Prof. Engineer's
letter to the Secy to Government
which forms one of the enclosures
to this Report.

8 PM
Judicial Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

Read the following Papers
Proceedings of Govt. Pub. Works Dept. Here enter 27th March /66 N^o 1001
From the Insp. Engineer & Divⁿ (tho' the Pub. Works Dept.) " 12th April /66 N^o 322.
" Inspector Genl. of Jails " 17th May /66 N^o 11.

Order 6th June 1866 N^o 907.

N
WVB
The suggestions made by
the Inspector General of Jails
in the foregoing letter in regard
to the position of the Hospital
and Latrine are approved. The
Hospital should consist of two
separate buildings.

to the Pub. Works Dept. - with Plan & Estimate
Insp. Genl. of Jails - {despatch}

53286

(4)

Judicial 1865. Department.

No. 907

PROCEEDINGS OF GOVERNMENT.

Office 1864 - 2192 -

Dated June 1868

C. L. Linn
R. S. "