

14-9- B/D
3-7-23 V ✓

L & M
[3,000-44-97.]

Local & Munl. (1897) Department.

MISCELLANEOUS.

G.O., No. 1667 M.
DATED 26-7-97-

INDEXED *CR*

DESPATCHED

[Despatch Abstract.]

Emulator

Recording G.O. P.W.D. Com^{dt} and t. from
the Sup^d. Engr. W. Circle forwarding
explanation from the Executive Engr. West
Coast Division in regard to the delay in the
construction of a silchar — for the local
mutty.

✓

atory
is

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Local & Munl. (1897) Department. ^{MIS}

CURRENT No. 260.8M

From The Public Works Dept.

Musi

Order No 1667 M-mis. dt 26-7-97.

Recorded.

P.A.
24/7/97

8/7/97

No. 1945 W

Dated 17 July 97

Received 18 JUL 1897

Registered 19-7-1897

Enclosures

Spare copies.

SUBJECT Communicating
Silchar Cinerator. Indorse
-ment from the Superintending
Engineer, IV Circle forwarding
Explanation from the
Incentive Engineer, West Coast
D^o in regards to the delay
in the construction of a — for
the Calicut Municipality.

Copy to the C. Master of Malabar

dt 29/7/97

24/7 2/10/97

BACK PAPERS.

G.O.	No.	Department.	Date.
Go	1166	Ln	11-5-97
"	1641	hch	29-9-96
"	830	hch	14-5-96

FURTHER PAPERS.

G.O.	No.	Department.	Date.

LOCAL & MUNICIPAL DEPT.
CORRESPONDENCE
2608M

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following.

Letter from the Executive Engineer
West Coast Division to the Superintending
Engineer 4th Circle, dated 30 June 1897. No. 381 S.E.

In reply to your No. ^{W.C.} 315 of 18 June 1897,
I have the honour to state that the estimate
for the Silchar Cinerator for the Calicut Muni-
cipality was submitted in November 1895 and
sanctioned by you in your No. 8 W.C. dated 8th
January 1896. It was completed and handed
over on 24th March 1897.

2 The site was handed over on 25 April
1896 so that the period of construction was less
than 12 months and not two years as stated
by the Collector.

3. The delay in construction was due to
the fact that owing to the absence of detailed
working drawings of the iron work there was
some difficulty in fitting up the roof and
furnace door.

4. Messrs F. E. Thompson & Co. of Calcutta
who supplied the iron work to the order of the
Municipality were asked to furnish Explanatory
drawings

drawings and specification, but although subsequently reminded by wire they failed to comply with my request.

5. Finally the iron work had to be fitted up in the best way that could be devised without working drawings.

Endorsement thereon by the Superintending Engineer IV Circle No. 363 dated 5 July 1897.

Copy forwarded to the Chief Engineer Public Works Department with reference to G.O. No. 1619 W dated 14 June 1897.

Order thereon No. 1945 W & 17.4.97

Communicated to the Local and Municipal Department, with reference to G.O. No. 1166 W, Local and Municipal, dated 11 May 1897.

It would seem that the Collector's remark about the period of delay is incorrect.
(True extract.)

C. J. M. S.
Under Secretary
Wm

To.

The Local & Municipal Department.

When given for copying
When copied 28-7-97
When examined
When signed 28/7/97

READ AGAIN G.O., No.
189

DATED

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT

A A A A A A A

LETTER OF GOVERNMENT

STATEMENT WITH DITTO

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL.

N.B.—

A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.