

(1) Number of pages 6(2) Date of repair 27-5-38(3) Initials of the Referencer g**MADRAS RECORD OFFICE.****Government of Madras.***Public Works* **DEPARTMENT.**

G.O. No. <u>1367</u>	Press Mis. <u> </u>
<i>83 83</i> Dated <u>6-6</u>	18 <u>57</u>

Not to be folded or roughly handled*9/4*
27/5/38

Proceedings of the Madras Government, Public Works Department,
from 1st to 10th June 1859.

No. 82. Read the following.

No. 1144.

List of a Bill submitted for the sanction of Government which exceeds its Estimate by more than 5 per cent.

Audit No.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Excess.	Per centage of Excess.	The year to which the expenditure appertains	Remarks.
335	1859 April 30	Constructing a District Moonsiff's Court at Palasa in the District of Ganjam sanctioned by Government 26th October 1857.....	Rs. 1,150	Rs. 1,262	Rs. 110	9 ² / ₁₆	1858-59.	The excess is stated to be owing to the following causes: The original Estimate is dated 7th May 1857, but the work was not commenced till January 1859, when the "State" works were ordered to be executed. Since 1857 the price of timber has trebled, owing to demand for works at Kimeddy, and for increased ship building at Poondy. Work-people were scarce and inexperienced at Palasa, and it was necessary therefore to bring bricklayers and carpenters 60 miles from Chicacole.

Central Office of P. W.,
Fort Saint George,
1st June 1859.

(Signed) J. H. BELL, Lieut-Colonel,
Chief Engineer.

No. 83. ORDER THEREON, 6th June 1859, No. 1369.

The Bill is sanctioned.

(Signed) J. D. BOURDILLON,
Secretary to Government.

List of a Bill submitted for the sanction of Government which exceeds its Estimate by more than 5 p Cent.

Audit No.	Date of Bill	Description of Work	Amount of Estimate	Amount of Bill	Excess	Percentage of Excess	The year to which the expenditure pertains	Remarks.
335	1859 April 30	Constructing a District Moot Hall at Palasa in the District of Ganjam Sanctioned by Govt. 26 th Oct. 1857	1150	1260	110	9 1/2	1858/59	The excess is stated to be owing to the following causes: The Original Estimate is dated 1 st May 1857, but the work was not commenced till January 1859, when the State works were ordered to be executed. Since 1857 the price of timber has trebled, owing to demand for work at Remedy, and for increased ship building at Pondy. Work people were scarce and inexperienced at Palasa, and it was necessary therefore to bring bricklayers & carpenters 60 miles from Chicacore.
	2nd June 1859							

Control Office of
Fort Saint George
1st June 1859

J. Bell Lieut Col.
Chief Engineer

DOPT-1859 Sept 11th
Encls 2. 2nd.

1/11/59.

From
The Chief Engineer
D. S. M.

To
The Secretary to Govt
D. S. M.

Encl 1. done } 1859
Encl 2. do }
Encl 3. 1/11/59

Let the full record
from the Govt Engineer
and submitted for the
sanction of Government
concerning to Mr. 1260-4-
which records to submit
by more than 15 Nov.

At 12 1869. 6th June 1869.
With an order L

1869 8th 1369.

The 13th no connection



Sept 1859
6th June 1859 }
10th June to the City of London
with 1860.
1st Dec 1861

N. 82/183-