

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.*Cons. 4-1-59*

G.O. No.

*3-4*Press
Mis.

Dated

*3-1-**1859.*Not to be folded or roughly handled

Fort Saint George, Public Works Consultation of 4th January 1859.

No. 5. Read the following letter from Lieutenant-Colonel E. LAWFORD, Officiating Chief Engineer; to W. H. BAYLEY, Esq., Acting Secretary to Government, dated 8th October 1858, No. 4337.

SIR,

I have the honor to acknowledge the receipt of the Extract Minutes Consultation dated the 17th Instant, No. 1918, in which the Government require to be furnished with the report called for in para. 2 of Extract Minutes Consultation dated the 25th April 1857, No. 787, before submitting the Bills* forwarded with my letter of the 23rd August last, No. 3046, to the Government of India for sanction.

* For the improvement of the Hassanoor Ghaut and Bridge over the Bowany at Suttimungalum in Coimbatore.

2. I beg to observe that more complete information than that furnished by Captain Francis in his letter of the 10th April last, No. 39, respecting the works cannot be obtained, and which I submitted with my letter of the 23rd August last. The order of Government alluded to above was, as stated in that letter, duly communicated to the District Engineer, but no report thereon was received, and when his attention was directed to it in July 7th July 1858, No. 1758. last, Mr. Fraser merely forwarded a copy of Captain Francis' letter of the 10th April last already referred to.

3. The state of the accounts regarding these works does not permit of a detailed statement being prepared, shewing exactly how much each of the assigned causes has influenced the excess of expenditure over the estimate, than has been mentioned in Captain Francis' letter alluded to above, and as that Officer, now in the Central Office, agrees with me in my present remarks, I beg to re-submit the Bills in question for submission to the Government of India for sanction.

Letter from Captain P. M. FRANCIS, District Engineer of Coimbatore; to the Chief Engineer, dated Jackatalla, 10th April 1858, No. 39.

SIR,

Bill No. 1 of 1855-56 and 2 of 1856-57 amounting to Rupees 37,061-12-11. Memo. shewing the amount of extra work performed to the bridge amounting to Rupees 4,205-12-9. Bill No. 70 of 1857-58, Rupees 176-10-3.

I have the honor to forward Bills as per margin for the Hassanoor Ghaut and Suttimangalum bridge those two works having been originally sanctioned together, the amount of

Rs. A. P.

the first sanctioned estimate for the Bridge itself.....	16,029	4	0
Supplemental estimate.	3,200	0	0
Hassanoor Ghaut.....	9,549	11	0

the Ghaut work was done for the amount of the estimate the bridge therefore has cost Rupees 27,688, annas 12 and pice 2 or Rupees 8,459 annas 8 and pice 2, in excess of the two sanctions, but in Extract of Minutes of Consultation No. 876, dated 5th June 1856, I was ordered to continue the bridge with the other funds at my disposal and I now proceed to give some reasons for the excess.

2. In the first place extra work was done to the amount of Rupees 4,206 as per Memorandum attached, partly due to the omission in the original estimate of the rough-stone flooring and partly due to the additional height given to the bridge as recommended by Captain Ludlow the Architect, before he left the district, in order to bring its road-way to the level of the country, the expediency of which has been proved by the subsequent height of rise of the river at the spot, the remaining portion of the excess viz. 4,076 Rupees is due to a rise of prices and delay in the work, rates higher than those estimated were forced to be given to induce Bricklayers to come from Coimbatore, Palghaut and Tanjore to such a reputed unhealthy spot as Suttimangalum, and to enable us to compete with the Railway passing through the adjoining Talooks, Carpenters and Smiths had to be brought from Mysore and Palghaut, there are scarcely any local workmen to be obtained in Coimbatore, the length of time, nearly three years, over which the work was spread tended also to raise its cost by necessitating the removal of the dams, and during all this time the Staff of Maistries &c. had to be kept up, the delay again was caused by the constant sickness and change of Superintendents.

3. Again in the original estimate the approaches were not considered, but the site fixed on, involved a mile of new road which was made and metalled towards Coimbatore and half a mile which was also metalled towards Bowany; planks, palmyrahs wedges, moulds &c. were left and were to have been carried to the Bernary road bridges at a valuation which would have reduced the bill somewhat, but the stop put to those works has involved the destruction of almost all the plant at Suttimangalum. I trust this explanation will be considered satisfactory and that the Government will pass the bill for this handsome and most useful bridge which is 386 feet long and 31 feet above the bed of the river.

Fort Saint George, Public Works Consultation of 4th January 1859.

No. 6.

ORDER THEREON, No. 3; dated 3rd January 1859.

The Officiating Chief Engineer submitted for sanction with his letter dated 23rd August 1858, No. 3046, three bills amounting to Rupees 37,238-7-2 for the improvement of the Hussanoor Ghaut, and construction of a Bridge over the Bowanny at Sattiamungulum in Coimbatore and the Government in Extract Minutes Consultation, dated 17th September 1858, No. 1918, required Colonel Lawford preparatory to forwarding the documents to the Government of India a complete report on the accounts connected with the Bridge as well as a clear Statement showing exactly how much each of the assigned causes has influenced the excess, with any explanation that can be adduced in regard to them severally.

2. Colonel Lawford in his letter above recorded states that no further explanation than that submitted with his former communication can be afforded, and that the accounts are in such a state as not to admit of the preparation of the detailed Statement called for.

3. The Government must express their dissatisfaction at the incomplete manner in which the accounts connected with the works in question have been kept; they resolve however to submit the bills for the sanction of the Government of India.

(Signed) W. H. BAYLEY,
Acting Secretary to Government.

No. 7. Ordered in consequence that the following letter be despatched.

From W. H. BAYLEY, Esq., Acting Secretary to the Government of Fort Saint George; to Major R. STRACHEY, Officiating Secretary to the Government of India, dated 3rd January 1859, No. 4.

SIR,

I have the honor under the orders of the Governor in Council to submit for the sanction of the Government of India, agreeably to No. II of the Rules communicated with Colonel Baker's letter dated 1st August 1856, No. 3605, three Bills for the improvement of the Hussanoor-Ghaut and construction of a Bridge over the Bowanny at Suttiamungalum in Coimbatore, amounting to Rupees (37,238-7-2)* thirty-seven thousand, two hundred and thirty-eight, annas seven, and pice two, with copies of the papers noted in the margin†.

	R.	A.	P.
In 1855-56	28,100	11	11
1856-57	8,952	1	0
1857-58	176	10	3
Total....	37,238	7	2

† From Officiating Chief Engineer dated 8th October 1858, No. 4337.
From District Engineer of Coimbatore to the Chief Engineer, dated 10th April 1858, No. 39.

2. The original estimate for these works amounting to Rupees 25,578-15-0 was sanctioned by the Government of India under date the 8th June 1853 and the Supplemental estimate for the Bridge authorized by this Government under date the 6th January 1856 amounted to Rupees 3,200, thus making a total of Rupees 28,778-15-0 for both the works. The actual cost now reported according to the Bill is Rupees 37,238-7-2 or Rupees 8,459-8-2 or 44 per cent. in excess of the estimates. The District Engineer states that the Ghaut work has been completed for the estimated amount, viz. Rupees 9,549-11-0 and that the excess expenditure arose in the construction of the Bridge.

3. The Officiating Chief* Engineer in submitting the Bills alluded only to the general explanation afforded by the District Engineer for the increase viz., that it was "partly due to the omission in the original estimate of the rough stone flooring and partly" "to the additional height given to the bridge" "to bring its roadway to the level of the country and the remaining portion" "to a rise of prices and delay in the work," and the Government in Extract Minutes Consultation dated 17th September 1858 No. 1918, called upon Colonel Lawford to submit a complete report with a clear statement shewing exactly, how much each of the assigned causes has influenced the excess with any explanation that can be adduced in regard to them severally.

4. Colonel Lawford states that he is not in a position to afford more explanation than what has already been given and that the state of the accounts does not admit of the preparation of the statement called for. The Government have recorded their displeasure at the loose manner in which the accounts appear to have been kept and as no good can be derived from further correspondence

From Chief Engineer 8th October 1858, No. 4337.

† Public Works Consultation 13th June 1856, Nos. 38-39
28th April 1857, " 84-85
23rd August 1858, " 29-30
are already before the Government of India.

I am desired to solicit sanction for the Bills in question and to refer you to the correspondence noted in the margin,† copies of which

No 39

From

Captain P. M. Francis

District Engineer of Coimbatore

To

The Chief Engineer
Department Public Works

Sir, 10th April 1859, Fort Saint George

I have the honor to forward Bills

Bill No 10 of 1855/56 as per margin for the Hussanoor Ghaut and and 2 of 1856/57 amounting to Rupees 37,061-12, Suttiamungalum Bridge those two works having

11. Memo. shewing the amount of extra work been originally sanctioned together the performed to the bridge amounting to Rs 4205, amount of the first sanctioned estimate for the 12-9. Bill No 70 of 1857. Bridge itself Rupees — 16,029 — 4 — "

Supplemental estimate — 3,200 — " — "

Hussanoor Ghaut — 9,549 — 11 — "

the Ghaut work was done for the amount of the estimate the bridge therefore has cost 27,688, 12, 2 or

Rupees 8459-8-2 in excess of the two sanctions but in Extract of Minutes of Consultation No 876 dated 5th June 1856 I was ordered to continue the Bridge with the other funds at my disposal and I now proceed to give some reasons for the

Excess.

excess.

2. In the first place extra work was done to the amount of Rupees 4,206 as per Memorandum attached, partly due to the omission in the original estimate of the rough stone flooring and partly due to the additional height given to the bridge as recommended by Captain Ludlow the Architect, before he left the district, in order to bring its roadway to the level of the Country, the expediency of which has been proved by the subsequent height of rise of the river at the spot, the remaining portion of the excess viz 4,076 Rupees is due to a rise of prices and delay in the work, rates higher than those estimated, were forced to be given to induce Bricklayers to come from Limbatoore, Balghaut, and Tanjore to such a reputed unhealthy spot as Lattimangalum, and to enable us to compete with the railway passing thro' the adjoining talooks, Carpenters and Smiths had to be brought from Mysore and Balghaut, there are scarcely any local workmen to be obtained in Limbatoore, the length of time, nearly three years, over which the work was spread tended also to raise its cost by necessitating the removal of the dams, and during all this time the Staff of Maistries had

to be kept up, the delay again was caused by the constant sickness and change of Superintendents.

3. Again in the original estimate the approaches were not considered, but the site fixed on, involved a mile of new road which was made and metalled towards Limbatoore and half a mile which was also metalled towards Bowany, planks palmtrunk wedges, moulds &c were left and were to have been carried to the Ber-many road bridges at a valuation which would have reduced the bill some what, but the stop put to those works has involved the destruction of almost all the plant at Lattimangalum, &c, this explanation will be considered satisfactory and that the Government will pass the bill for this handsome and most useful bridge which is 386 feet long and 31 feet above the bed of the river.

Jackatalla } I have the honor
10th April 1858. } Signed / P. Mc. Francis
District Engineer

/ A true Copy /
Signed / W. Fraser
Acting Dist. Engineer

Central Office of Public Works,
Fort St. George 8th October 1858

No 4337

From The Officiating Chief Engineer,
To The Secretary to Government
Public Works Department.

Public

Sir,

I have the honor to acknowledge the receipt of the Extract Minutes Consultation dated the 17th Instant, No 1918, in which the Government require to be furnished with the report called for in para 2 of Extract Minutes Consultation dated the 25th April 1857, No 187 before submitting the

* For the improvement of the Caenoor
Chaut & Bridge over the Boring
at Putamungalam in Coimbatore.

* Bills, forwarded with my letter of the 23rd August last, No 3046, to the Government of India for sanction.

2. I beg to observe that more complete information than that furnished by Captain Francis in his letter of the 10th April last No 39, respecting the works cannot be obtained, and which I submitted with my letter of the 23rd August last. - The order of Government alluded to above was, as stated in that letter, duly communicated to the District Engineer, but no report thereon was received

Coimbatore

D. P. N.

In a letter No 80 dated 21st
July 1858.

From

The District Engineer

To

The Chief Engineer

D. P. N.

Fort St. George

Copy of letter from the

letter regarding and explaining

the cause of the expense

over the estimate for the

work of a bridge at the

turning above.

received, and when his attention was directed to it
in July last, Mr. Fraser merely forwarded a
copy of Captain Francis' letter of the 10th April
last, already referred to.

3 The state of the accounts regarding these
works does not permit of a detailed statement
being prepared, shewing exactly how much each
of the assigned causes has influenced the excess
of expenditure over the Estimate, than has been
mentioned in Captain Francis' letter alluded to
above, and, as that officer, now in the Central Office,
agrees with me in my present remarks, I beg to
resubmit the Bills in question for submission
to the Government of India for sanction.

Central Office of P. W.
Fort St. George
8th October 1858

E. May

I have the honor to be,
Sir,

Your most obedient servant

Leopold Smith Call

Officiating Chief Engineer.

Sub Works Dept.

No 3

Extract from the Minutes of Consultation
Under date the 3^d January 1859

Read the following
letter from the Offy
Chief Engineer.

Here enter 8th October 1858
No 4337

The Officiating
Chief Engineer submits
for sanction with his
letter dated 23rd August
1858, No 3046 three bills
amounting to Rupees
37,238. 7-2 for the im-
provement of the
Huparoor Khoul and
construction

He
will

Mr. Comr. 2102/1858 29-30

1st 17th 1858 8th 1858
2nd 15th 1858 4th 1859
No 4336

From
The Officiating Chief Engineer
to the Secretary
to Government 17th 1858

Dated 8th
Received 11th 1858

Copy of the letter with
that of the 17th 1858
sent to the Secy to Govt
in 2nd - 3rd January 1859

No 5

Improvement of the Huparoor Khoul
and 3rd 1858 over the 13th 1858
determined in Committee for
subscribing to the improvement of
the Huparoor Khoul.
1858 3rd 1859

213 Dec 1858

construction of a Bridge
over the Bowanny at
Sattermangulunn and
Combatore and the
Government in Ex Min
Ord. dated 17th September
1858 & 1918 required
Colonel Lawford pre-
paratory to forwarding
the documents to the
Govt of India a com-
plete report on the
accounts connected with
the Bridge as well as
a clear statement show-
ing exactly how much
each of the assigned
causes has influenced
the exps, with any
explanation that can
be adduced in regard
to them severally.

2. Colonel Lawford
in his letter above
recorded states that
further explanation
than that submitted
with his former
communications ^{can} could
be afforded, and
that the accounts
are in such a state
as not to admit of
the preparation of
the detailed statement
called for.

3. The Government
must express their dissatisfaction
~~cannot refrain~~
~~from remarking~~
at the incomplete
that the loose man-
ner in which the
accounts connected
with the works in
question have been
kept

kept it unsatisfactory
they resolve however
to submit the Bill
for the sanction of
the Government of
India. with the
correspondence notes
the accompanying
had passed on the
subject

WAT

Att. 15 Jan 1856 No. 58/59

" 28 April 1857 84/85

" 23 Aug 1858 29/58

9 Copies to Chief Eng.
Dep't.

N^o 4

Major R. Streekey
Offg. Secy to the Govt of India
D. W.

John P. Streekey

Sir,

I have the honor
under the orders of the
Governor in Council to sub-
mit for the sanction of the
Government of India agree-
ably to N^o II of the Rules
communicated with both
Bakers' letter of 1 August
1856 N^o 3605 three Bills for
the improvement of the
Hussanoor Ghaut and con-
struction of a Bridge over
the Bowany at Sultannur
gothum in Coimbatore
amounting to Rs (37,238.72)
thirty seven thousand
two hundred and thirty
eight annas seven and paces.
two with copies of the papers
noted in the Margin.

St

W. W.

1855/56 28109-11-11.
1856/57 - 8,952-1-4
1857/58 - 176-10-3
Total 37,238-7-2.

From Offg Ch. Engr of 8 Oct/58 N^o 4037
From District Engr of Coimbatore
to the Ch. Engr of 10 April/58 2
N^o 39.

The Original Estimate
for these works amounting
to

Mr. Secy. 21 Sept/58. 2920.

John P. Streekey
D. W. Secy to the Govt of India

N^o 7.

Abstract of the
Accounts of the Govt.

2732. January 1859.
From the offg Secy to the Govt of
India. 27214 Jan'y 1859. 6.11.
1881 in Gov. 22 March

Regarding their dis-
position of the incomplete man-
ners in which the accounts are
submitted with the papers of the
and the Bridge and the Bowany
at Sultannur gothum in Coimbatore
have been kept and relating
to submit the bills for the bills
to the Government of India.

With Belts & the
Port of India
2732 Jan'y 1859. 11.11.

N^o 16.

to Rupees 28,578-15-0 and was sanctioned by the Govt. of India under date the 8th June 1856 and the supplemental Estimate for the Bridge authorized by this Government under date the 6th January 1856 amounted to Rupees 3,200, thus making a total of Rs. 28,578-15-0 for both the works. The actual cost, now reported according to the Bill is Rupees 37,238-7-2 or Rs. 8459-8-2 or 44 per cent in excess of the Estimate. The District Engineer states that the grant work has been completed for the estimated amount viz. Rupees 9,549-11-0 and the excess expenditure arose in the construction of the Bridge.

The Officiating Chief Engineer in submitting the bills alluded only to the general explanation afforded by the District Engineer

* From Ch. Eng. of 23rd Augt 1856

Engineer for the increase viz that it was "partly due to the omission in the original estimate of the rough stone flooring and partly to the additional height given to the Bridge to bring its roadway to the level of the country and the remaining portion to a rise of prices and delay in the work," and the Govt. in Ex. Min. Com. app. September 1858 No. 1918 called upon Col. Sawford to submit a complete report with a clear statement showing exactly how much each of the assigned causes has influenced the excess with any explanation that can be adduced in regard to them severally. Colonel Sawford states that he is not in a position to afford more explanation than what has already been given and that the state of the accounts does

From Ch. Eng. 8th Oct 58 No. 437.

does not admit of the prepa-
-ration of the statement
called for. The Government
have recorded their dis-
-pleasure at the loose
manner in which the
accounts appear to have
been kept and as no good
can be derived from
further correspondence
I am desirous to solicit a
sanction for the bills in
question and to refer
you to the correspondence
noted in the margin
of what are already before
the Govt of India.

+ P.W. Com. 13 June/56 N° 38039.
— " — 28 April/57 — 84085
— " — 23 Aug/58 — 29 + 30

W.H.B.

Fort St. George
3^d January 1859

W.H.B.

Public Works 1892
20th Dec 14th January

1894.

To the Hon Secretary to the
Gov. of India. D. P. M.
23rd January 1894.

Submitting for the
sanction of the Government of
India certain Bills of Rates
37, 238-7-2 for the improvement
of the Waponaon Grant and the
Bridges over the Waponaon at
Sulliamma gulum in (Sulliamma?)

1897.