

1. Number of pages, 58
2. Date of receipt, 26-3-38
3. Initials of Receiver.

M.R.O. 1-22,400-22-11-80

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.
Can 8/3/38

G.O. No.	477	Press Mis.
Dated	2-3-18	58

Not to be folded or roughly handled

26/3/38

Fort Saint George, Public Works Consultation of 8th March 1859.

Read again letters from the late Officiating Chief Engineer, dated 4th August and 27th October 1858, and recorded in Diary to Consultation, dated 7th September and 7th December 1858, Nos. 1814 and 2624.

No. 3. Read also the following letter from Lieutenant Colonel E. LAWFORD, Officiating Chief Engineer; to the Secretary to Government, dated 21st December 1858, No. 6472.

SIR,

In acknowledging the receipt of Extract Minutes Consultation, No. 2624, dated the 6th Instant, I have the honor to represent, that although I called for a "full and complete report", on the excess in the cost of the Murdayaur under-Tunnel, yet I received
No. 4890. no other information than that laid before Government, with my letter of the 27th October 1858, which has been returned to me.

2. Captain Moberly seems to have considered that the enquiry into the alleged overcharge of materials was all that he had to make, and in truth, I think it will be very difficult to give any more precise account of the causes of this excess, than that already furnished in Captain Ryves's letter of the 26th July 1858, No. 607.

3. These causes are as follows, viz.,

1st. Stoppage of Work in July 1857.

2nd. Delay in the sanction for its resumption and loss of the three best working months of 1858, viz., January, February and March.

3rd. Want of method in the executive arrangements, and scarcity of labour in the vicinity of the work.

4th. Deficiency in the Accounts.

4. Assuming the excess at the date of Captain Ryves's report, (July 1858,) at 7,500 Rupees, I calculate the following as the proportions to be assigned to each cause. First, 20 per cent. Second, 60 per cent. Third, 5 per cent. Fourth, 15 per cent.

5. For the two first causes the local Officers are of course wholly irresponsible, for although it may be said that seeing the delay that had taken place, they should have deferred the work until the following Season to ensure fine weather, yet it was very desirable to use up the materials then on the ground, and the Season proved uncommonly wet in April and May.

6. As to the third cause, it was chiefly owing to want of experienced Officers to superintend the work, and the last is due to a considerable degree of laxity and irregularity in the system of Accounts, during the operations, the responsibility for which it is very difficult to determine individually, although I consider the District Engineer principally in fault.

7. It is to be borne in mind that this work has been carried on during a very unsettled condition of the Department, and that it is situated almost at the extremity of the Trichinopoly District; that Mr. Ricketts, the Executive Officer chiefly concerned, had little experience in Irrigation Works, and that he was succeeded by Lieutenant Mead, a very young, although promising Officer, and while I do not think that the District Engineer's arrangements were satisfactory, I believe the untoward result reported by Captain Ryves, to have been produced by causes very much beyond his control.

8. I must here beg to notice that the letter returned by Government, was drawn up by the Officiating Superintending Engineer, Southern Circle, and although I do not seek to avoid the responsibility of the position I have lately held, I think that this case affords an additional instance of the inconvenience resulting from the present constitution of the Department. If I had not adopted Major Birdwood's draft, I must necessarily have gone into the whole subject myself, and then the time of that Officer would have been entirely lost, and his position lowered, but if, instead of writing in my name, the Superintending Engineer had addressed his report to me, I should either have forwarded it to Government, with my simple countersignature in token of approval, or returned it for those additions which might have seemed necessary. The responsibility

range

Fort Saint George, Public Works Consultation of 8th March 1859.

of sending up an imperfect paper would then have been fairly mine. I pointed out the anomalies produced by the present system in my report* on the Benga-
* No 5886, dated 30th November 1858. Code. The Chief Engineer is publicly and personally made responsible for the work of the Superintending Engineers, who although Officers of very nearly his own standing and official rank, take the place only of Secretaries, as I think to the disadvantage of the public service.

9. I regret to add to this letter an expression of my conviction, that the expenditure on the Murdayaur Tunnel, will amount to even more than the sum already reported, for the work has since been exposed in its unfinished state, to more severe and disastrous inundations than any previously known. The Acting District Engineer's attention is, however so occupied at present, with the repairs of damages caused by those floods, that I cannot expect an early report on this work in particular, and my object in now addressing Government, is to point out the imperative necessity of permitting the work to be completed *at once*, without awaiting the result of that reference to the Government of India, which experience has shewn may be so long delayed. The next three months will almost certainly be fine, and I would earnestly recommend the prosecution of this and all other unfinished works, liable to injury, with the utmost vigour during that period.

10. If the Government will be pleased to pass early orders on this my strong recommendation, I will convey such instructions to Major Birdwood, the Officiating Superintending Engineer, now on duty in Tanjore, as to enable that Officer to act promptly and decisively in the case, before he returns to the Presidency.

No. 4. ORDER THEREON, No. 477; dated 2nd March 1859.

The letter here recorded is the reply of Colonel Lawford, the late Officiating Chief Engineer, to the order* of Government calling for explanation regarding the causes which led to a large excess in the expenditure on the Murthayaur Under-Tunnel in the Trichinopoly District, he having previously reported that Rupees 15,054, had been spent on the work, and that Rupees 2,500 more would be required to complete it, making Rupees 17,500, in all, or about 70 per cent. in excess of the cost estimated by the District Engineer,† viz., Rupees 10,720.

No new information is now submitted, as Colonel Lawford was unable to obtain any from the Acting District Engineer Captain Moberly; and the letter contains only the Acting Chief Engineer's opinion on the information previously laid before Government.

2. The causes of the excess are detailed by the District Engineer Lieutenant Ryves in his letter of the 26th July 1858 No. 607, and are summed up by Colonel Lawford as follows:

- 1st. Stoppage of work in July 1857.
- 2nd. Delay in the sanction for its resumption, and loss of the three best working months of 1858, viz., January, February and March.
- 3rd. Want of method in the Executive arrangements, and scarcity of labor in the vicinity of the work.
- 4th. Deficiency in the accounts.

There is another cause of excess mentioned by Lieutenant Ryves, in para. 6 of his letter, viz., the direct loss of Rupees 2,948, being the value of work in the river carried away by floods; and it is not improbable that some portion of the excess was also the result of an imperfect and ill-considered estimate. Colonel Lawford rightly exempts the local Officers from blame in connection with the first two of the four causes mentioned by him; the third he ascribes to the want of an experienced Officer to superintend the work; the blame of the last he considers to belong mainly to the late District Engineer Lieutenant Ryves.

3. The Right Honorable the Governor in Council is of opinion that much allowance is properly to be made for the peculiar circumstances under which the work was undertaken and carried on. Its stoppage after expensive preparations had been made, and the delay of permission to go on with it which prevented its resumption at the right season, must have greatly

Fort Saint George, Public Works Consultation of 8th March 1859.

contributed to increase the cost. The Governor in Council cannot agree with Colonel Lawford in treating so lightly the want of method in the Executive arrangements of this work; (the third of the four causes of excess of expenditure stated by him); the immediate blame of this must rest on Mr. Ricketts who was in direct charge, but it was clearly Lieutenant Ryves' duty to correct any defect in the arrangements, and that Officer must bear the blame of neglecting to do this.

4. But the last of the four causes is the most serious. It is briefly described by Colonel Lawford as a deficiency in the accounts, signifying in reality however a large discrepancy between the materials entered in the accounts as received and paid for, and those forthcoming. It appears from Colonel Lawford's special report on the subject dated 27th October 1858, that certain materials were prepared in March to June 1857, which remained unused in consequence of the stoppage of the work, under the general restrictive order of the 17th July. On the resumption of the work in 1858, a considerable portion of the materials appearing in the accounts as prepared was not forthcoming. The responsibility for this deficit is laid on Mr. Ricketts, the Assistant Engineer, under whose orders and control the operations in 1857, were conducted. Mr. Ricketts however in his letter dated 26th July 1858, No. 83, repudiates all responsibility in connection with the transactions in March and April 1857, on the ground chiefly of Assistant Overseer Rungasawmy Naidoo's repeated disobedience of his orders. But the facts adduced by Captain Ryves in paras. 4 to 6 of his report dated 29th July 1858, clearly show that Mr. Ricketts was the responsible Executive Officer in charge of the work from 1st March to 30th April 1857. With respect to the Assistant Overseer's neglect of orders, Captain Ryves states (para. 7) that Mr. Ricketts made no report to him on the subject till the 13th of May; and he justly observes that the Overseer's alleged disobedience cannot be held to relieve Mr. Ricketts of responsibility for an absolute error in accounts of materials supplied during the two preceding months, viz, March and April.

5. The Governor in Council has carefully perused the correspondence on the subject submitted by the Officiating Chief Engineer with his report of the 27th October 1858, and he is compelled to agree with Colonel Lawford (para. 16) that Mr. Ricketts is justly chargeable in the matter with serious neglect of duty and carelessness. Under these circumstances, and with the view of maintaining the efficiency of the Department and marking his sense of Mr. Ricketts' disregard of the public interests, the Governor in Council resolves to direct that he be degraded from his Acting appointment of Executive Engineer to his permanent Office of Assistant Engineer, until he shall prove by diligence his fitness for promotion to the higher grade.

6. Adverting to Mr. Ricketts' letter to the District Engineer, dated 26th July 1858, the Governor in Council desires that Assistant Overseer Rungasawmy Naidoo be called upon for an explanation of his neglect to keep Station Books and other Vouchers as directed by Mr. Ricketts. In laying this explanation before Government the Chief Engineer will state his opinion whether the loss of materials on the Under-Tunnel may not to some extent be attributed to the lax and careless manner in which the Assistant Overseer is represented to have conducted his duties.

7. The Government see with displeasure that when charge of the work was transferred in April 1858, from Mr. Ricketts to Lieutenant Mead, the materials present were not examined.† This was a neglect of duty on the part of both those Gentlemen. The Chief Engineer will point out to all District Engineers the duty and necessity of enforcing exactness and punctuality in such transfers. Any District Engineer omitting to do so will incur the serious displeasure of Government; and Executive Officers taking over materials or cash without actual verification will become liable for all that is shewn in the documents.

8. In para. 4 of Colonel Lawford's letter of the 27th October 1858, it is stated that when the work was resumed in that year, Mr. Ricketts was unwilling to undertake it, on the ground that the project would not succeed, and that Captain Ryves thereupon relieved him and placed Lieutenant Mead in charge. The Governor in Council observes that Mr. Ricketts had no option in the matter; it was his duty to obey the orders of his Superior Officer, and do his best to execute the work entrusted to him in an efficient manner, with liberty however to state for the consideration of the District Engineer such objections as he saw to the project.

Fort Saint-George, Public Works Consultation of 8th March 1859.

9. In para. 7 of his letter of the 21st December, Colonel Lawford states his expectation that the expenditure on the Under-Tunnel will exceed the amount already reported, in consequence of the work having been exposed in its unfinished state to inundation; and he urges the necessity of permitting it to be completed at once.

Submitted by the Chief Engineer with his Proceedings of the 24th Decr. 1857, in Consultation 26th January 1858.

Estimated cost...	Rs. 52,952
Excess above estimate sanctioned by Government of India in letter dated 15th February 1858, No. 794.	1,120
	<u>54,072</u>

10. In a Minute dated 22nd December 1857, Colonel Lawford stated that the construction of the Marthayaur Under-Tunnel was absolutely necessary to the success of the Ponairy Channel, on which upwards of 54,000\$ Rupees has been spent, and as delay in its completion, besides adding to its own cost, is likely to compromise the utility of the Channel, His Lordship in Council authorizes the Chief Engineer to issue instructions for the immediate completion of the Under Tunnel from the general funds conditionally apportioned to the District. He will immediately, however, submit a careful Estimate of the amount required for this purpose, in excess of the sum already sanctioned, in order to an application being made to the Government of India on the subject.

11. Colonel Lawford having been deputed to the Neilgherry Hills to inspect and report on the Jackatalla Barracks, the Governor in Council resolves to direct that on the completion of that duty he shall inspect the Murthayaur Under-Tunnel and submit a report upon it, as well as on the present condition of the Ponairy Channel, stating particularly whether it is now of use and to what extent.

(Signed) J. D. BOURDILLON,
Secretary to Government.

at the Public Works Consultation of the Ponairy Channel.

No 3-14.

Mr. The Hon. Secy. to Govt. of Madras. Sir, I have the honor to acknowledge the receipt of your letter of the 24th inst. in relation to the proposed construction of the Marthayaur Under-Tunnel. I have the honor to inform you that the Government of India have sanctioned the expenditure of Rs. 54,072 for the completion of the Under-Tunnel. I have the honor to inform you that the Government of India have sanctioned the expenditure of Rs. 54,072 for the completion of the Under-Tunnel.

Done at the Secy. to Govt. of Madras. 24th Decr. 1857.

Done at the Secy. to Govt. of Madras. 24th Decr. 1857.

Done at the Secy. to Govt. of Madras. 24th Decr. 1857.

Done at the Secy. to Govt. of Madras. 24th Decr. 1857.

Done at the Secy. to Govt. of Madras. 24th Decr. 1857.

Central Office of Public Works,
Fort St. George, 21st December 1858.
No 6472
From Secy. to Govt. of Madras.
The Offs. Chief Engineer,
The Secretary to Government,
Public Works Deptt.

Public.

No 1890.

I acknowledge the receipt of your letter of the 6th inst. in relation to the proposed construction of the Marthayaur Under-Tunnel. I have the honor to inform you that the Government of India have sanctioned the expenditure of Rs. 54,072 for the completion of the Under-Tunnel. I have the honor to inform you that the Government of India have sanctioned the expenditure of Rs. 54,072 for the completion of the Under-Tunnel.

in the Public Works Deptt.

in Captain Rye's letter of the 26th July 1888
No. 607.

3. These causes are as follows viz.

1st Stoppage of work in July 1887.

2nd Delay in the situation for its procurement
and loss of the three best working months
of 1888 viz. January, February & March.

3. Want of method in the Executive arrange-
ments, and scarcity of labour in the vicinity
of the work.

4. Deficiency in the accounts.

4. Assuming the excess at the date of
Captain Rye's report (July 1888) at 7000
Rupees, I calculate the following as the
proportions to be assigned to each cause:—
First 20 per Cent. Second 40 per Cent. Third
5 per Cent. Fourth 15 per Cent.

5. For the two first causes the local officers
are of course wholly responsible, for, although it
may be said, that seeing the delay that had
taken place they should have deferred the work until
the following season to ensure fine weather, yet it
was very desirable to use up the materials then on the
ground, and the season proved uncommonly
wet in April and May.

18.

6. As to the third cause, it was chiefly owing to
want of experienced officers to superintend the work, and
the last is due to a considerable degree of laxity and irre-
gularity in the system of accounts during the operations,
the responsibility for which it is very difficult to
determine individually although I consider the Div-
istrict Engineer principally in fault.

7. It is to be borne in mind that this work has
been carried on during a very unsettled condition of
the Department, and that it is situated almost
at the extremity of the Pichinopoly District, that Mr.
Pichetto, the Executive Officer chiefly concerned,
had little experience in irrigation works, and that he
was succeeded by Lieutenant Reed, a very young although
promising Officer, and while I do not think that the Div-
istrict Engineer's arrangements were satisfactory, I believe the
unfavourable result reported by Captain Rye to have
been produced by causes very much beyond his control.

8. I must here beg to notice that the letter
returned by Government was drawn up by the
Officiating Superintending Engineer Southern Circle,
and although I do not seek to avoid the per-
sonality of the position I have lately held,
I think that this case affords an addi-
tional instance of the inconvenience resulting
from

no delay in the work

from the present constitution of the Department. If I had not adopted Major Birdwood's draft, I must necessarily have gone into the whole subject myself and then, the time of that I fear would have been entirely lost, and his position lowered, but if instead of writing in my name, the Superintending Engineer had addressed his letter to me, I should either have forwarded it to Government with my humble counter signature in token of approval, or returned it for those additions which might have seemed necessary. The responsibility of sending up an imperfect paper would then have been fairly mine. I pointed out the anomalies produced by the present system in my report on the Bengal Code. The Chief Engineer is publicly and personally made responsible for the work of the Superintending Engineers, who although Officers of very nearly his own standing and official rank, take the place only of Secretaries, as I think to the disadvantage of the public service.

9. I regret to add to this letter an expression of my conviction that the expenditure

225886 dated
3rd Nov 1882

on the Murdighur Canal will amount to even more than the sum already expended for the work that has since been executed in its unfinished state to more rivers and directions in which than any previously known. The Acting District Engineer's attention is however so occupied at present with the report of damages caused by those floods that I cannot expect an early report on this work in particular, and my object is now, addressing Government is to point out the imperative necessity of permitting the work to be completed at once, without awaiting the result of that reference to the Government of India which experience has shown may be so long delayed. The next three months will almost certainly be given, and I would earnestly recommend the prosecution of this and all other unfinished work likely to injure in the utmost degree during that period.

10. If the Government will be pleased to pass early orders on this my strong recommendation, I will convey such instructions to Major Birdwood, the

to be kept in respect

large

The Officiating Superintending Engineer
now on duty in Tanjore, as to enable
that Officer to act promptly and deci-
sively in the case, before he returns to
the Presidency. —

Central Office of S. E.
T. H. George,
21 December 1858

I have the honor to be,

Sir,

Your most Obedt Servt

Samuel Smith

Off. Secy Engineer.

The Secretary to Government
Public Works Dept.

Supd

Cancelled
N. B. 10/11/11

Read the following letter
from the Off. Chief Engineer.

(Here entered 21st December 1858-59 6/72)

The Government are not prepared to pass orders respecting the work of the Murdayair under Linnel on the imperfect and unsatisfactory explanation afforded in this communication; they must therefore request that Colonel Faber will give his attention to the subject, and that after instituting a thorough enquiry into the causes which led to the large

I have been looking
 for a while now for
 a house. The
 Municipal Market
 Station between the
 main line & the
 to delay a special

Defenses of the New York
 State of the State of New York
 1861-1862

109 York St. New York
Dec 10 - 80
3137.

From the Ch. Secy
8/31st 1881
Chas. D. D.

Ms. A. 6. 2. 23
1760-1823
C. 16. 6. 17. 2
Dec 10 47, and March 1859.

ج. ۱۰۰

[illegible]

114
 115
 116
 117
 118
 119
 120
 121
 122
 123
 124
 125
 126
 127
 128
 129
 130
 131
 132
 133
 134
 135
 136
 137
 138
 139
 140
 141
 142
 143
 144
 145
 146
 147
 148
 149
 150
 151
 152
 153
 154
 155
 156
 157
 158
 159
 160
 161
 162
 163
 164
 165
 166
 167
 168
 169
 170
 171
 172
 173
 174
 175
 176
 177
 178
 179
 180
 181
 182
 183
 184
 185
 186
 187
 188
 189
 190
 191
 192
 193
 194
 195
 196
 197
 198
 199
 200
 201
 202
 203
 204
 205
 206
 207
 208
 209
 210
 211
 212
 213
 214
 215
 216
 217
 218
 219
 220
 221
 222
 223
 224
 225
 226
 227
 228
 229
 230
 231
 232
 233
 234
 235
 236
 237
 238
 239
 240
 241
 242
 243
 244
 245
 246
 247
 248
 249
 250
 251
 252
 253
 254
 255
 256
 257
 258
 259
 260
 261
 262
 263
 264
 265
 266
 267
 268
 269
 270
 271
 272
 273
 274
 275
 276
 277
 278
 279
 280
 281
 282
 283
 284
 285
 286
 287
 288
 289
 290
 291
 292
 293
 294
 295
 296
 297
 298
 299
 300
 301
 302
 303
 304
 305
 306
 307
 308
 309
 310
 311
 312
 313
 314
 315
 316
 317
 318
 319
 320
 321
 322
 323
 324
 325
 326
 327
 328
 329
 330
 331
 332
 333
 334
 335
 336
 337
 338
 339
 340
 341
 342
 343
 344
 345
 346
 347
 348
 349
 350
 351
 352
 353
 354
 355
 356
 357
 358
 359
 360
 361
 362
 363
 364
 365
 366
 367
 368
 369
 370
 371
 372
 373
 374
 375
 376
 377
 378
 379
 380
 381
 382
 383
 384
 385
 386
 387
 388
 389
 390
 391
 392
 393
 394
 395
 396
 397
 398
 399
 400
 401
 402
 403
 404
 405
 406
 407
 408
 409
 410
 411
 412
 413
 414
 415
 416
 417
 418
 419
 420
 421
 422
 423
 424
 425
 426
 427
 428
 429
 430
 431
 432
 433
 434
 435
 436
 437
 438
 439
 440
 441
 442
 443
 444
 445
 446
 447
 448
 449
 450
 451
 452
 453
 454
 455
 456
 457
 458
 459
 460
 461
 462
 463
 464
 465
 466
 467
 468
 469
 470
 471
 472
 473
 474
 475
 476
 477
 478
 479
 480
 481
 482
 483
 484
 485
 486
 487
 488
 489
 490
 491
 492
 493
 494
 495
 496
 497
 498
 499
 500
 501
 502
 503
 504
 505
 506
 507
 508
 509
 510
 511
 512
 513
 514
 515
 516
 517
 518
 519
 520
 521
 522
 523
 524
 525
 526
 527
 528
 529
 530
 531
 532
 533
 534
 535
 536
 537
 538
 539
 540
 541
 542
 543
 544
 545
 546
 547
 548
 549
 550
 551
 552
 553
 554
 555
 556
 557
 558
 559
 560
 561
 562
 563
 564
 565
 566
 567
 568
 569
 570
 571
 572
 573
 574
 575
 576
 577
 578
 579
 580
 581
 582
 583
 584
 585
 586
 587
 588
 589
 590
 591
 592
 593
 594
 595
 596
 597
 598
 599
 600
 601
 602
 603
 604
 605
 606
 607
 608
 609
 610
 611
 612
 613
 614
 615
 616
 617
 618
 619
 620
 621
 622
 623
 624
 625

for, however, a stable, business
 success. The capital value of the
 stock, and the income of the

large excess in the cost of
the Tunnel furnish a full
report. It will be for Col^l
Faber to consider with refer-
ence to the statements in pa-
ra 6 & 7 respecting the
then Engineer of the District
and the Officers by whom
the work was carried on,
whether ^{these officers have} ~~they are~~ not disquali-
fied ^{therefore} for the position assign-
ed to them in the Department
Public Works. Captain Ryves,
it is observed, is now District
Engineer of Madras; Mr
Pickett though an Assistant
Engineer for four years in
the department and now
acting L^l Col^l Executive En-
gineer is stated to have
little experience in Irrigation
works, and Lieutenant Mencl
is a Probationary Assist^t
Engineer

15
Engineer who like Mr Pickett
should not have been entru-
sted with a work requiring
Engineering skill and
experience.

W H B

Draft - Jan 17
 These papers relate to
 the Sunday school under the
 Trinitarian Dist. The estimate
 has been largely exceeded; about
 17,000 have been spent instead
 of 10,700, & still more remains
 to do.

Part of this is due to work
 in the mine carried away by flood
 part apparently to the stoppage
 of the water under the restriction
 order; part is probably the con-
 sequence of an ill-considered
 estimate; but there is also a con-
 siderable sum carried by care-
 lessness.

Former draft

perhaps if not more, on the part of the
of the execution - the officer prime-
- is responsible for this seems to be
- Mr. Richetti who was the execution
- of the cause - He repudiated
responsibility, but it seems to be clearly
established against him - The particu-
- culars of the case are given in the
- enclosed two office memoranda. No.
1 is a general abstract, & No. 2
contains information on numerous
not sufficiently brought in the
first -

There is much want
of clearness as to the facts, as some
points; but that materials were
either from falsified evidence or not, or

were made away with afterwards,
seems clear; & also that Mr.
Richetti is responsible for it -

The question on which
I am now asked for the order of
Jury is whether he ought not,
for the sake of the efficiency of the
Dept. to be made to feel his responsi-
- bility - Besides the correspondence
which led to the trial, it will be
seen that he was negligent of the
Dist. Inspector - He is now acting
as Ins. - ought he not to be
deprived of that appointment & put back
to his permanent work of Asst.
Ins., till he shall prove to satis-
- fy his fitness for the higher -

The conduct of the Sub-
- versive Bureau is under

in the matter needs further report.

Capt. Lusk seems to have
mentioned the quantity of Chumam
fish for a cul. of morning, in
order to assess the Nichols -

The work should go on & be
completed without delay - but
immediate report should be called
for on the probable amount -
-summed - I think it will be
a good thing also to derive Col.
Lusk from the work
report on it, on his way from
the Gulf Stream - He might also state the
present condition of the
Penning Channel, &
whether it is of use to
what extent -

There was culpable laxity also on the part of
Lt. West in taking over charge of the work. This
also should be noted -

Memo - B.

For half year ending 30th April 1857 Rs 1157
 For half year ending 30th October 1857 Rs 4132
5319

Statement B.

Two bills amounting together to Rs 5319 (as shown in statement A which accompanied Captain Ryves letter of 20th July 1858) were submitted by Mr. Rickolls for certain materials prepared for the work, but which were not used in consequence of the restrictive orders of July 1857.

When charge of the work was made over to Lieutenant Mead, the materials were neither examined nor counted. Subsequently a list was made out by these Officers conjointly, showing the quantity of materials in hand, and of those used on the work by Lieutenant Mead after assuming charge. On comparison of the quantity used and in hand with that which should have remained as charged for in the bills, there was a deficiency of the following materials of the value of Rupees 1207, as shown in statement D.

Bricks (burnt)	Value	Chunnam stone	Value	Raw bricks	Value	Timber	Value	Chunnam stone	Value
Rs	Rs	Paras	Rs	Rs	Rs	Rs	Rs	Paras	Rs
3,44,480	694	1168	309	53,365	33	490	145	209	26.

M.

Mr. Ricketts having been called upon to explain, repudiated all responsibility with respect to the first bill, on the ground that he was not in charge of the work but Assistant Overseer Rungasamy Naidoo. The District Engineer however in his letter of the 29th July 1858 has shown that he was in charge from 1st March 1857, and Colonel Lawford in para 9 of his letter of 27th October 1858 has expressed his opinion to the same effect. Mr. Ricketts admits his responsibility for the materials charged for in the second bill, but alleges that no allowance has been made for those used in the construction of other works.

The Officiating Chief Engineer then directed Captain Elloberry the Officiating District Engineer, to enquire into the matter, and the following appears to have been the results of that Officer's investigation.

In regard to Bricks, after deducting the quantity expended, and making allowance for wastage, Captain Elloberry considers

		Bricks	23
Entered in bills	8,74,650	considers the	
Expended	6,59,517	number unac-	
Missing	2,15,133	counted for to be	
Deduct for wastage	15,133	2,00,000. The offic-	
Total unaccounted for	2,00,000	ating Chief Engineer	
Entered in bills	8,74,650	however makes it	
Expended	6,59,517	2,87,424; but neither	
Deduct bricks used on other works	31,424	gives the value of	
	6,28,093	these bricks. Taking	
	Unaccounted for 2,46,557	the value of 8,74,650	
	15,133	bricks as given	
Deduct for wastage	2,31,424	in the bills at Rs 1670;	
	84,000	the value of 200,000	
Add missing to be replaced by the contractor	2,87,424		
Total unaccounted for			
as per statement D			
Burnt Bricks	3,64,480	Rs 694	
Raw bricks	53,365	33	

will be Rupees 382, and of 2,87,424, Rs 529

With regard to Churnam, Captain Ayres showed in statement D that 1468 paras of the value of Rupees 369 were unaccounted for. Captain Elloberry differs from him in regard to the quantity considered necessary for 1000 bricks, and calculates that 1920 paras have been used on the works. Deducting this from 2900, the number of paras charged for in the bills, he considers 980 paras, the value of which is not given, to be unaccounted for. But the Officiating Chief Engineer, agreeing with Captain Ayres, considers the quantity of Churnam missing

missing to be, as represented by that office,
1468 parabs, of the value of Rupees 309.

In paras 12 to 16 Captain Alcock refers to a discrepancy brought to Lieutenant Alcock's notice by the Assistant Engineer, viz that the number of Cubes charged in the bills did not agree with those in the foundation and on the ground. It appears however that there are no means of ascertaining the extent of work executed ^{up to} the 29th April 1858, as the numbers marked away by a flood which occurred three days after, but assuming the correctness of the Assistant Engineer's statement, the difference amounts only to 22,000 cubes.

With regard to the other items in the bills, viz Firwood, saw bricks and Churnam stone, it appears from Captain Alcock's letter (paras 1 and 5) that the Firwood was given to the brick contractors in consideration of a reduction ^{made} in the price of the bricks, and that nothing certain is known of the other two items.

The Officiating Chief
Engineer.

25
Engineer's conclusions on the matter
are given in paras 16 and 17 of his letter
of 27th October 1858.

James L. ...
... of the ...
... ..

James L. ...

Memo No. 2 -

1. Mr. M. W. Nicholls
actually in charge of the
work in 1857 - what facts
prove this?

In support of his statement
that Mr. Nicholls was actually in charge
of the Ponnay works from the 1st March
1857, Captain Ryces adduces the following
facts:

Letter from Captain Ryces to 1st
the Chief Engineer dated 27th
July 1855 paras 4 to 6, and
letter to Mr. Nicholls thereon
enclosed dated 23rd February
1857.

+ 23rd February 1857

He alleges that on the 23rd Feb.
1857, he divided the District into four
separate Executive ranges, of which the
officer was to take charge from the 1st
March 1857, and that in his letter to
Mr. Nicholls, defining the limits of his
range, he specified the Ponnay channel
as one of the works to be under his charge,
and named Assistant Engineer Rungasamy
Naidee as one of his subordinates. 2nd that,
in addition to the above, he gave Mr.
Nicholls full and particular information
both in dense official notes and by
personal communication; and that there
was not at the time the slightest doubt
on either side that he was in full charge
of the Muthayyar under tunnel. 3rd The
appeals

appeals to a Mr. Richells Inspection list for March 1857, in which it is stated that he was engaged from the 4th to the 9th March "in inspecting the Ponnaiy Channel and the materials in preparation for the construction of the under tunnel."

Captain Ryves adds that from the 9th March to the 11th May 1857, Mr. Richells neglected the Ponnaiy works, and though requested to meet him at the under tunnel on the 18th and 20th April, he failed to do so, and that he was in consequence obliged to communicate several orders direct to the Assistant Overseer in charge of the work.

The two bills submitted by Mr. Richells, amounting together to Rs. 5319, relate to transactions in the last half-year of 1856/57 and first half of 1857/58, being confined to materials prepared for the under tunnel in the months of April May and June 1857, as stated by Captain Ryves in para 4 of

2. What plans does he urge to avoid the responsibility?

For half year ending 30 th April 1857	Rs. 1187
For half year ending 31 st October 1857	4132
	<u>5319</u>

* The change of the Ponnaiy works was made over to Mr. Richells from 1st March 1857

of his letter of 20th July 1858. Mr. Richells disclaims responsibility for the materials charged for in the bill for the half year ending 30th April 1857, on the following grounds:

He urges that the bill merely passed through him ex officio, Mr. Horgan having been in charge of the work during November and December 1856, and Asst. Overseer Rungasamy Naiddoo during January and February 1857; and that he cannot be held responsible for the transactions in March and April, in consequence of Rungasamy Naiddoo's repeated disobedience of his orders in not keeping station books and other vouchers by which he could check the expenditure, as brought to the notice of the District Engineer in his letter to that Officer dated 13th May 1857, annexed. He also states that the Assistant Overseers rates and mode of working were notoriously extravagant, that, besides the independent charge of the Ponnaiy channel, which is almost

almost an executive charge in itself, he had also three other talooks in his range, and that under these circumstances, it is hardly fair to hold him responsible for the expenditure on a work, the executive subordinates of which for two whole months disregarded his repeated orders.

Why others have been
to
+ 29th July 1858.

(Captain Ryves in his reply, after showing that Mr. Richells was responsible from 1st March to 30th April 1857, observes (para 6) that the work was commenced only at the very end of February, orders for the preparation of materials having been given to Rangasamy Naides on the 23rd February, which orders, he says, were binding on Mr. Richells when he took charge of the 1st Circle on 1st March 1857. With regard to Mr. Richells report of Rangasamy Naides misconduct, Captain Ryves observes that the report in question was made only on the 13th of May; and that as it referred only to incorrectness and laxity in keeping accounts

X
X
X

I.E. ending April 30th 1857.
viz. to be made in
month of April -
2nd April 1858. ^{3rd correct, however}
viz. of that month really
in March -

To District Engineer
26th July 1858 para 13

accounts according to the new system (which irregularities for a few months after the transfer of the execution from the Collector were general throughout the District, and which could be overcome only by the care and watchfulness of the officers) it cannot fairly be made to relieve Mr. Richells of responsibility for an absolute error in accounts of materials supplied during the two preceding months. Captain Ryves further states that in the 1st half year bill, the responsibility of which Mr. Richells repudiates, the principal part of the deficiency shown in his statement does not come; the total charge for bricks in that bill being Rupees 400, and for Chumam Rupees 100 (evidently advances) and therefore whole amount of the bill Rupees 1187; whereas in the bill for the 2nd half year, for which Mr. Richells appears willing to be responsible, the charges for brick and chumam amount respectively to Rupees 1269 and 488, the grand total of the bill being Rupees 1132. Captain Ryves adds

adds

adds that Mr. Rickitto should state distinctly how far the value of work done and materials prepared up to 30th April 1857 falls short of Rupees 1187; and why this difference of value and expenditure was not then enquired into and immediately reported.

The materials found on the work and those used are deducted from the quantity charged for in the bills, and the difference is the quantity of missing materials, the value of which is calculated at the average rates charged in the bills. According to Captain Ryves, the following is the extent and value of missing materials, in regard to the two principal items as shown in Statement D, dated 3rd July 1855.

	Bricks (burnt)	Value Rs.	Churnam Paras	Value Rs.
Charged in bills	8,74,650	1669	2900	555
Value of materials on the work	5,10,170	975	1432	280
Difference	3,64,480	694	1468	305

Captain Hobart gives the

The following Statement of the bricks used, so far as he has been able to calculate the quantity.

Bricks	
Stacked up in Cubes on the mudlat	2,88,168.
Used in sluices	11,424.
Bricks 1 st Sort	1,05,200.
" 2 nd "	98,700.
Used before the numbers were counted	19,800.
" 1 st " 2 nd " on the Moolacherry mudlat	20,000.
More shed	30,000.
Kilns	25,000.
Churnam tubs	4,725
Missing and damaged to be replaced by Contractors	2,56,300
Total	6,59,517.

Charged for in the bills	8,74,650.
Deduct quantity expended	6,59,517.
	2,15,133.
Deduct for wastage & loss in counting	15,133.
Number of bricks missing, according to Captain Hobart's calculation	2,00,000.

As regards Churnam, Captain Hobart first calculated the quantity of work executed; and allowing 6 paras to the yard he reckons that 1920 paras have been used, leaving 980 unaccounted.

unaccounted for as shown below:

	Rupiah
Charged for in the bills	2900.
Used	1920.
Churnam missing	980

The officiating Chief Engineer makes the following calculation, after disallowing the quantity used on other works amounting to Rupees 31,424, as well as the share missing and to be replaced by contractors, making together Rupees 87,424:

	Rupiah
According to bills	8,74,650.
Expended as shown by Captain Mobley	6,59,517.
	2,15,133
Deduct for wastage and counting as given to by Mr. Nicholls	15,133
	2,00,000
Add the items disallowed as above shown	87,424
Total unaccounted for	2,87,424.

With regard to Churnam Col. Stanford considers the quantity allowed by Captain Mobley for a cubic yard far too much; and agrees with Captain Ryces that 1468 pounds of the value of Rupees 309 must

* on shares
on the machinery fund
11,424.
20,000.
31,424.

must be considered as the quantity missing. The following table shows the different calculations made

Quantity supposed to be missing	Price	Value	Amount	Value	Remarks
By Capt. Ryces, as per Stat D	30,480.	594	1453.	309.	These values are not given by Capt. Mobley in Col. Stanford's list they are calculated as they are charged on the bills.
By Capt. Mobley	200,000	382	980	305	
By Officiating Chief Eng.	2,87,424.	509	1453.	309.	

There other claims are included in Statement D, but they are small in amount, and are noticed by Capt. Mobley in paras 4 and 5 of his letter.

On the 3rd of April 1858. When were the materials taken no formalities were observed by the Engineer and with what on the 17th of May 1858 however formalities. a list of materials was prepared by Secy. and sent to Mr. Nicholls conjointly as per Statement B. Under paras 6 and 7 of Capt. Ryces letter to Offg Chief Engineer 20 July 1858.

On the 23rd and 24th June 1858 Capt. Ryces inspected covered and what was then done. The under tunnel, and took the
* Letter to Offg Chief Eng. 20 July 1858

the opportunity to examine the accounts of the work, and to compare them with work done and materials supplied. The result was a large discrepancy between the cost, as given in the accounts, and the value of the work done. Although part of this deficiency (how much is not stated, and in fact cannot be ascertained) was to be accounted for by floods which washed away temporary embankments &c, there still remained a very large sum for which he could find no value and the value of material could not have been lost by floods. On the 3rd July 1858 Capt. Thos. called upon Mr. Prokett for explanation, and sending up to the 20th idem that he received no reply he reported the matter to the Offsetting Chief Engineer, and subsequently forwarded Mr

Mr. Prokett's explanation with his own letter of 27 July. Upon this Colonel Crawford requested Capt. Prokett to investigate the matter and the result has already been given.

N^o 477

Extract from the Minutes of Consultation
March.
Under date the 2^d February, 1859.

Read again letters from
the late officiating Chief Engineer
dated 11th August and 27th October
1858, and recorded in Diary to
Consultation dated 7th September
and 7th December 1858 N^o 1814 & 2624.

Read also the following
letters from the officiating Chief
Engineer.

/ Here enter 21st December 1858 N^o 6472 /

The letter here recorded
is the reply of Colonel Lawford,
the late officiating Chief Engineer,
in reply to the order of Government
calling for explanation regarding
the causes which led to a large
excess in the expenditure on the
Muthayam under-tunnel in
the Trichinopoly District, he
having

Wm. L. C.

Handwritten signature

Handwritten initials

W. M.
* Ecl^l Min. Cons. 6th Dec 1858 N^o 2624.

c9 July 1814 c19 1825

having previously reported that
Rupees 15,054 had been spent on
the work, and that Rupees 2,500
more would be required to com-
plete it, making Rupees 17,500
in all, or about 70 per cent in
excess of the cost estimated by the
District Engineer, No. Rs 10,720.

No new information
is now submitted, as Colonel
Lawford was unable to obtain
any from the Acting District
Engineer Captain Roberts; and
the letter contains only the
Acting Chief Engineer's opinion
on the information previously laid
before Government.

2. The causes of the
excess are detailed by the District
Engineer Lieut. Ryves in his
letter of the 26th July 1858 No 607,
and are summed up by Colonel
Lawford as follows:

1st Stoppage of work in July 1857.
Delay

From the Officer in charge Central
Office L.M. dated 7th April 58 No 8781
Para 2.

- 43
- 2nd Delay in the sanction for
its resumption, and loss of
the three best working
months of 1858, viz. January
February and March.
 - 3rd Want of method in the
Executive arrangements, and
scarcity of labor in the vic-
inity of the work.
 - 4th Deficiency in the accounts.

There is another cause
of excess mentioned by Lieut.
Ryves in para 6 of his letter, viz.
the direct loss of Rupees 2948,
being the value of work in the
river carried away by floods;
and it is not improbable that
some portion of the excess was
also the result of an imperfect
and ill-considered estimate.
Colonel Lawford rightly exempts
the local Officers from blame
in connection with the first
of the four causes mentioned by him;
two, the third he ascribes to
the want of an experienced
Officer to Superintend the
work,

work; the blame of the last
he considers to belong mainly
to the late District Engineer
Lieut. Ryves.

3. The Right Honorable
the Governor in Council is of
opinion that much allowance
is properly to be made for the
peculiar circumstances under
which the work was undertaken
and carried on. Its stoppage
after expensive preparations
had been made, and the delay
of permission to go on with it
which prevented its resumption
at the right season, must have
greatly contributed to increase
the cost. The Governor in
Council cannot agree with
Colonel Lawford in treating so
lightly the want of method
in the executive arrangements
of this work, (the third of the
four causes of excess of expenditure
stated by him); the immediate

45
blame of this mishap
on Mr. Tickett who
was in direct charge,
but it was clearly Lieut.
Ryves' duty to correct
any defect in the arrange-
ments, and that Officer
must bear the
blame of neglecting to
do this.

4. But the last of
the four causes is the
most serious. It is
briefly described by
Colonel Lawford as a
deficiency in the accounts,
signifying in reality
however a large dis-
crepancy between the
materials entered in
the accounts as received
and paid for, and
those

those forthcoming. It
appears from Col. Lauford's
special report on the sub-
ject dated 27th October
1858, that certain mate-
rials were prepared
in March to June 1857,
which remained unused
in consequence of the
stoppage of the work,
under the general res-
trictive order of the 17th
July. On the resump-
tion of the work in
1858, a considerable por-
tion of the materials
appearing in the accounts
as prepared was not
forthcoming. The res-
ponsibility for this
deficit is laid on
Mr. Dickette, the
Assistant Engineer,
under

41
under whose orders and
control the operations
in 1857 were conducted.
Mr. Dickette however
in his letter dated 26th
July 1858 No 83, repudiates
all responsibility in
connection with the
transactions in March
and April 1857, on the
ground chiefly of Assist-
ant Overseer Pungar-
sawmy Maidoo's re-
peated disobedience
of his orders. But the
facts adduced by
Captain Ryves in paras
4, 5 & 6 of his report dated
29th July 1858, clearly
show that Mr.
Dickette was the
responsible Executive
Officer in charge of
the

the work from 1st March
to 30th April 1857. With
respect to the Assistant
Overseer's neglect of
orders, Captain Ryves
states (para 7) that
Mr. Dicketts ^{made no} report
to him ^{on the subject} ~~regarding~~ that
~~subordinates were not~~
~~made~~ till the 13th of

May; and he justly
observes that ^{the overseer alleged disobedience} ~~it~~ cannot
be held to relieve Mr.
Dicketts of responsibility
for an absolute error in
accounts of materials
supplied during the
two preceding months,
viz March and April.

5. The Governor in Council
has carefully perused
the correspondence on
the subject submitted
by

49
by the Officiating Chief
Engineer with his
special Report of the
27th October 1858, and
he is compelled to
agree with Colonel
Lawford (para 16)
that Mr. Dicketts
is justly chargeable
in the matter with
serious neglect of duty
and carelessness. Under
these circumstances,
and with the view
of maintaining the
efficiency of the Depart-
ment and marking
his sense of Mr.
Dicketts disregard
of the public interest,
the Governor in Council
resolves to direct that
he be, degraded from
his

his acting appointment
of Executive Engineer
to his permanent office
of Assistant Engineer,
until he shall prove
by diligence his fitness
for promotion to the
higher grade.

6. Adverting to
Mr. Ricketto's letter to
the District Engineer
dated 26th July 1858,
the Governor in Council
desires that Assistant
Overseer Pungawany
Naidoo be called upon
for an explanation of his neglect
to keep station books
and other vouchers as
directed by Mr.
Ricketto. In laying
his explanation before
Government the
Chief

Chief Engineer will
state his opinion whe-
ther the loss of ma-
terials on the Under-
tunnel may not to
some extent be attribu-
ted to the lax and
careless manner in
which the Assistant
Overseer is represented to
have conducted his
duties.

7. 7- The Govern-
ment see with dis-
pleasure that when
charge of the work
was transferred in
April 1858 from Mr.
Ricketto to Lieutenant
Mead, the materials
present were not
examined ~~and counted~~.
This was a neglect
of

* From Col. Sawford
27th Oct 1858 para 5.

of duty on the part of
both those gentlemen.
The Chief Engineer
will point out to all
District Engineers the
duty and necessity
of enforcing exactness
and punctuality in
such transfers. Any
District Engineer
omitting to do so
will incur the serious
displeasure of Govern-
ment; and Executive
Officers taking over
materials or cash
without actual verifi-
cation will become
liable for all that
is shown in the
accounts.

In para 4 of
Colonel Lawford's
letter

letter of the 27th October 1858,
it is stated that when
the work was resumed
in that year, Mr. Ricketts
was unwilling to undertake
it, on the grounds that the
project would not succeed,
and that Captain
Pyres thereupon relieved
him and placed Lieut.
Mead in charge. The
Governor in Council observed
that Mr. Ricketts had
no option in the matter;
it was his duty to obey
the orders of his Superior
Officer, and do his best
to execute the work en-
trusted to him in an
efficient manner, with
liberty however to state
for the consideration of
the District Engineers—
such

such objections as he saw to the project.

9 In para 7 of his letter of the 21st December, Colonel Lawford states his expectation that the expenditure on the under-tunnel will exceed the amount already reported, in consequence of the work having been exposed in its unfinished state to inundation; and he urges the necessity of permitting it to be completed at once.

10 In a Minute dated 22nd December 1857, Colonel Lawford stated that the construction of the Marthayam under tunnel was absolutely necessary to

* Submitted by the Chief Engineer with his Proceedings of the 24th Dec/57 in Cons: 26th Jan 1858.

* Estimated Cost. 52,952
 Excess above Estimate sanctioned by Govt. of India in letter dated 15th February 1858. Rs 796-11/20
54,072.

to the success of the Ponnaiy Channel, on which upwards of 54,000 Rupees has been spent, and as delay in its completion, besides adding to its own cost, is likely to compromise the utility of the Channel, His Lordship in Council authorizes the Chief Engineer to issue instructions for the immediate completion of the Under-tunnel from the general funds conditionally apportioned to the District. He will immediately, however, submit a careful Estimate of the amount required for this purpose, in excess of the sum already sanctioned,

5/



to Copy to the Chief Clerk & District
1 — " — " Carl Hudson

Cons: 7th December/58 A. 96-97.
 " 4th May — " — 116-117.
 " 7th Sept^r — " — 72-73

Public Works 1859 Depar^t.
 D^r to Cons 8th March.

N: 477.

From the Surcharge of the
 Audit and Account
 Depar^t. D/17th May/62
 C^o: 1499-

Extract Minis of Cons.

D/ 2nd March/59.

From the Chief Engineer N/22nd
 March/59 & A. 678 in Cons. 1st 4th 6th

From the Chief Engr D/3rd May 1859
 C^o: 1086. in Cons.

Directing that Mr. Picketts
 Acting Executive Engineer of Trichinopoly
 be degraded to his permanent office
 of Assistant Engineer for his neglect
 of duty in the under Tunnel work -
 Calling upon Assistant Overseer
 Rungya Munny Aideo for an expla-
 nation of his disobedience of
 Mr. Picketts orders. Authorizing
 the Chief Engineer to issue instru-
 ctions for the immediate comple-
 tion of the under Tunnel and
 directing that Col. Lawford on the
 completion of his duty on the
 Jackatalla Barracks shall
 inspect the Minir Theyaur under
 Tunnel and submit a report upon
 it as well as on the present con-
 dition of the Ponnaiy Channel.

N: 344.