

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <i>2686</i>	Press
<i>326-327</i>	Mis.
Dated <i>15-7-</i>	<i>1864.</i>

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
15th September 1864.*

No. 326. Read the following Endorsement of the Acting Superintending Engineer, 5th Division, dated Bangalore, 9th September 1864, No. 940.

Read the following :—

FIFTH DIVISION, DEPARTMENT PUBLIC WORKS.

Salem District, Salem Range.

Report for the quarter ending July 31st 1864 of progress made with the upper story of the Salem Jail, called for in G. O. No. 2,519 of September 1st 1863.

Estimate, Rupees 40,500, sanctioned in G. O. No. 380 of March 12th 1863.

Work commenced in January 1863.

Expenditure during the past quarter Rupees 4,526 11 3

Do. from commencement of work up to date .. 24,867 9 8

Particulars of work done up to date :—

1. One large block to accommodate fifty-four prisoners, and one small block to accommodate forty-two prisoners, completed and handed over to the prison authorities.

Another small block, to accommodate forty-two prisoners, finished, but not handed over to the prison authorities.

Basement and stair-case of another large block completed.

Wood work of verandah roofing and joists for terraced roofing of one large block ready for putting up.

Iron revolving doors, with granite lintels and bolt stones, ready for one large and one small block.

Corrugated iron sheeting ready for one large and one small block.

About 64,000 bricks ready for the second large block, which has just been commenced.

2. During the period under report one hundred Convicts were available daily for work in the brick field, and one hundred and eighty for assisting the Contractor's bricklayers inside the Jail.

3. During the quarter, many thousands of raw bricks have, from time to time, been destroyed by sudden and heavy showers of rain, and there has, at times, been considerable difficulty in procuring lime for the work.

SALEM,
6th September 1864.

(Signed) A. R. EDGCOME, Lieutenant, R. E.,
Assistant Engineer in charge of Salem Range.

Submitted to Government with reference to G. O. No. 2,519 of the 1st September 1863.

(Signed) C. HILL, Lieut.-Colonel, R. E.,
Acting Superintending Engineer, 5th Division.

No. 327. ORDER THEREON, 15th September 1864, No. 2,686.

1. Communicated to the Judicial Department.

2. The sum expended upon the Jail up to 30th April 1864 is given in the last return at Rupees 19,541-11-4; if to this amount be added Rupees 4,526-11-3, the outlay during the quarter ended 31st July, the aggregate expenditure up to that date would be Rupees 24,068-6-7. The Superintending Engineer will explain under what circumstances Rupees 24,867-9-8 are entered in the report recorded above.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

been commenced.

Arriving

Fifth Division A.P.W.

Salem District, Salem Range.

Report for the quarter ending July 31st 1864 of progress made with the upper story of the Salem Jail - called for in C.O. No 2519 of September 1st 1863.

Estimate, Rupees 40,500, sanctioned in C.O. No 380 of March 12th 1863.

Work commenced in January 1863. Expenditure during the past quarter Rs. 4526. 11. 3.

Rs. from commencement of work, up to date. Rs. 21,867. 9. 8.

Particulars of work done up to date.

1. One large block, to accommodate 54 prisoners, and one small block, to accommodate 42 prisoners, completed and handed over to the prison authorities.

Another small block, to accommodate 42 prisoners, finished, but not handed over to the prison authorities.

Basement and stair case, of another large block, completed.

Wood work of verandah roofing, and joists for terraced roofing of one large block, ready for putting up.

Iron revolving doors, with granite lintels and bolt stones, ready for one large and one small block.

Corrugated iron sheeting, ready for one large and one small block.

About 64,000 bricks, ready for the second large block, which has just been commenced.

During

2. During the period under report one hundred convicts were available daily, for work in the brickfield, and 180 for assisting the contractor's bricklayers inside the jail

3. During the quarter, many thousands of raw bricks, have from time to time, been destroyed, by sudden and heavy showers of rain, and there has, at times, been considerable difficulty, in procuring lime for the work.

Signed / A.R. Edgemoor Esq.
Asst. Engr. in ch. Salem Range

Salem Range Office,
Salem, 6th September 1862.

N^o 940

Submitted to Government
with reference to G.O. No 2519 of the 1st
September 1863.

W. Hill Esq. Asst. Engr. in ch.

By: Supg. Engr. 5th Div.

Supg. Engr. Office 5th Div.
Bangalore, 9 September 1864

To
The Secretary to
Government A.P.W
Madras.

Camp 2508

21864-327

From

The Asy. Surpr: Surgeon
to the Secretary of
the Department of War

No 0720

dated 9th Sept 1864
Recd 12 3 Sept 1864

21864-327

Submits Report of

Surgeon made with the
Mater. Store of the station
for the quarter
ending 31st July 1864

W. H. W. C. D.

21864-327

21864-327

Communicated to the Judicial

Department

2. The sum expended upon the last

up to 30th April 1864 is given in the last

Return at Surpr 19,041-11-4, up to the

amount be added 21864-327-11-3, the

outlay during the quarter ended 31st July

The aggregate expenditure up to that date

would be 21864-327-6-7. The Surpr

ing Surgeon will explain under what

circumstances Surpr 24,867-9-8 are

entered in the report recorded above.

2. The Asy. Surpr: Surgeon

W. H. W. C. D.