

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2961	Press
249-280	Mis.
Dated 14 — 12	18 64

Not to be folded or roughly handled

No. 249.

Read the following:—

SIXTH DIVISION.
Report of Progress of the Junction Canal between Negapatam and Terupoondy for the month of September, 1864, called for in Government Order No. 1,780,
of 20th June 1864, Department Public Work.

Description of work.	Amount of Estimate.	By whom sanctioned. No. and date of sanction.	Date of commencement of work.	Net expenditure up to the end of previous year.	Recoveries in this year of expenditure of previous years.	Number of item in the Budget of current year and amount authorized in it.	Expenditure in this year.		Recoveries of expenditure in this year.		Net expenditure in this year.	Bills submitted up to this month.			Balance of expenditure in this year remaining to be accounted for.
							In this month.	Up to this month.	In this month.	Up to this month.		13	14	15	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
"	Rs.			Rs. A. P.	Rs. A. P.	Rs.	Rs. A. P.	Rs. A. P.	Rs.	Rs.	Rs. A. P.	Rs.	Rs.	Rs. A. P.	
Junction Canal. Between Negapatam and Terupoondy.	22,565	Government, 30th Jan. 1864. Order No. 3511, dated 30th Nov. 1863.	30th Jan. 1864.	6,193 13 3		150 8,065	634 15 5	5,572 8 4			5,572 8 4	...	...	5,572 8 4	

REMARKS.—Of 65,153 cubic yards of earthwork, and 70,130½ cubic feet of masonry work, in all, provided in the estimate, 58,404 cubic yards of the former and 18,383 cubic feet of the latter executed up to end of August, and 1,133 cubic yards of earthwork and 4,642 cubic feet of masonry executed during September.

Excavation of canal finished, with the exception of interior slopes. Chundranuddy under-tunnel finished. Foundations of abutments and wings of canal bridge raised up to level of bed of canal. Flooring under the arch and over the under-tunnel finished.

NEGAPATAM,
6th October 1864.

TANJORE,
7th October 1864.

(Signed) H. ROBERTS,
Assistant Engineer, D. P. W.

(Signed) J. BEAN, Captain, R. E.,
Offg. Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
14th October 1864.*

No. 250.

ORDER THEREON, 14th October 1864, No. 2,961.

Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

6th Division.

Report of progress of junction Canal between Arzapatan and Serupondy for the month of September 1864. Called for in Government Order N^o. 1780 of 20th June 1864, Department Public Works.

Description of Work	Amount of Estimate	By whom sanctioned	In and date of sanction.	Date of commencement of work	Est. expenditure up to the end of previous year.	Recoveries in this year of expenditure of previous years	No. of items in the Budget of Current year & amount authorized in it.	Expenditure in this year.		Recoveries of Expenditure in this year.		Est. Expenditure in this year.	Bills submitted up to this month.	Balance of Expenditure in this year remaining to be accounted for.	Remarks.
								In this month	Up to this month	In this month	Up to this month				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Junction Canal between Arzapatan and Serupondy	22565	Government	Order N ^o . 3511, dated 30 th November 1863.	30 th January 1864.	6193 13 3	150 80 65	634 15 5	5572 8 4	5572 8 4	5572 8 4	5572 8 4	5572 8 4	5572 8 4	5572 8 4	Of 65153 cubic yards of Earth work, and 70130⁺ cubic feet of Masonry work in all, provided in the Estimate, 58404 cu. yards of the former and 18383 cu. feet of the latter executed up to end of August, and 1133 cu. yards of Earthwork & 4642 cubic feet of Masonry executed during September. Excavation of Canal finished with the exception of interior slopes. Chundra muddy Under Tunnel finished. Foundation of Abutments and Wings of Canal Bridge raised up to level of bed of Canal. Flooring under the Arch and over the Under Tunnel finished.

1st Range Officer
Arzapatan
6th October 1864.

Supt. Eng. Office 6th Div.
Tanjore 7th October 1864.

[Signature]
Captain R. Co
Off^{ce} Supt. Engineer, 6th Division

/Signed/ J. Roberts
Assistant Engineer D. S. W.

No 249. 28.

249 2967-144 Oct 1866

Report of progress of Sum
and various operations
and expenditure for the
month of September 1866.

Date of the } October 1866
No. 10 }

The Secretary
to Government St

The Office of the
1st Division

1866
No. 249 2967-144 Oct 1866

Chapman
144 Oct 1866

The Revenue Dept
No 87

249 2967

Communicated to
the Revenue Department.

144

Oct 15th 1866