

(1) Number of pages 6(2) Date of repair 8. 12. 1964

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public works* **DEPARTMENT.**G.O. No. 91Press
Mis.188-189Dated 11 - 1 - 1864.**Not to be folded or roughly handled**

1 B

*Proceedings of the Madras Government, Public Works Department,
11th January 1864.*

No. 188.

Read the following:—
GODAVERY DISTRICT.

*Monthly Report on the Progress made in constructing the Central Jail at Rajahmundry in
the month of November 1863.*

	RS.	A.	P.
Expenditure including advances in this month	839	10	0
Do. up to this month including advances for doors, &c.	7,839	14	0

Work performed.

180½ Cubic yards of lime and 30 cubic yards of rough stone have been quarried. Bushes, &c., cleared for a space of 13,907 square yards. Carpenters, work for 53 doors finished and iron works for 13 in progress.

*Superintending Engineer's
Office, 1st Division,
Wallair, 9th December 1863.*

(Signed) O. W. S. CHAMBERS, Captain, R. E.,
Superintending Engineer, 1st Division.

No. 189. ORDER THEREON, 11th January 1864, No. 91.

From the foregoing Report, the Government observe that the total outlay, including advances, on the Central Jail at Rajahmundry up to the 30th November 1863 amounted only to Rupees 7,839-14-0, while the current year's allotment for the building is Rupees 50,000. The Government trust that the Superintending Engineer will make such arrangements as may be necessary to ensure the prosecution of the work with vigour more commensurate with the importance of the structure.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.

Exd. S. T. Augustin.

No. 91

36

From the foregoing report

the Government observe that the total outlay including advances on the Central Jail at Rajahmundry up to the 30th November 1868 amounted only to Rs. 7889-14- while the current years allotment for the building is Rs. 50,000. The Govt trusts that the Superintending Engineer will make such arrangements as may be necessary to ensure the prosecution of the work with a vigour more commensurate with the importance of the structure.

Chepauk
11th Jan 1869
The Supg Engr. J. D. S.

No. 12th Jan^{ry}

A. B.

P.N. 1863 No 116
Ch. of Govt. for Jail
from N 3434
The Superintending Eng.
1st Division

To
The Secretary to Govern-
ment D. P. Works
Dated 9 December 1863
Despatch 14—80
Recd. 28

Monthly Report on
the Progress made
in constructing the
Central Jail at
Rajahmundry in the
month of November 1863

No 188-189

No 91-11 January 1864
With an Order