

(1) Number of pages 26

(2) Date of repair 22-10-1942

(3) Initials of the Referencer J. K.
21.12.42

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3500	Press
31- 139	~~Mis.~~
Dated 8 - 12 -	1964.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public

No. 137.

Read the following

GODAVERY

Monthly report on the progress made in constructing the Central Jail at

ESTIMATE.			
ITEM.	Quantity.	Rate.	Amount.
<i>Four Workshops.</i>			
		RS. A. P.	RS. A. P.
Rough stone in chunam... .. Cubic yards.	1,493 $\frac{2}{7}$	3 0 0	4,481 5 4
Excavating the foundations and filling the basement ...			164 0 0
Cut-stones over the pillars' heads No.	144	1 4 0	190 0 0
Contingencies			1,926 13 4
<i>Centre Warder.</i>			
Stone columns No.	12	12 8 0	150 0 0
<i>Two Workshops with truss roof.</i>			
Rough stone in chunam... .. Cubic yards.	733 $\frac{1}{7}$	3 0 0	2,140 11 6
Excavating the foundations and filling the basement ...			120 0 0
<i>Five radial blocks of Cells.</i>			
Rough stone in chunam... .. Cubic yards.	11,027 $\frac{1}{7}$	3 0 0	33,352 9 3
Centring			2,400 0 0
Flooring with brick on edge in chunam and a levelling			
Course of wall bricks underneath Square.	307 $\frac{1}{2}$	7 4 0	2,229 6 0
Excavating the foundations and filling the basement ...			600 0 0
Contingencies			8,030 1 3
<i>Solitary Cells for Women.</i>			
Excavating foundations and filling the basement ...			140 0 0
<i>Enclosure walls.</i>			
Rough stone in chunam Cubic yards.	4,776 $\frac{8}{7}$	3 0 0	14,328 14 2
Broken bottle in do. Square.	7,440	0 2 0	930 0 0
<i>Well.</i>			
Earthwork Cubic yards.	2,287	0 1 4	190 9 4
Do.	620	0 1 6	58 2 0
Do.	2,118 $\frac{1}{10}$	0 2 5	320 0 0
Do.	2,400	0 7 0	1,050 0 0
Bailing water and sinking the well frame			442 10 0
Value of the well frame			483 6 5
Cut-stone in chunam Cubic yards.	40 $\frac{5}{7}$	29 0 11	1,167 10 9
Do. do.	40 $\frac{5}{7}$	22 6 11	901 7 1
Do. do.	40 $\frac{5}{7}$	18 0 4	724 2 9
Do. do.	16 $\frac{3}{7}$	17 8 0	281 4 9
Do. do.	24 $\frac{3}{7}$	17 8 0	421 15 1
Do. do.	36 $\frac{1}{7}$	16 14 0	610 5 0
Earthwork for filling in the outside of the steening ...	6,600	0 1 0	412 8 0
Contingencies			355 14 10
Clearing jungle Square yards.			
Total ...			
Unadjusted advances remaining at the end of October 1864 ...			
Total ...			

WALTAIR,
23rd November 1864.

Works Department, 8th December 1864.

papers:—

DISTRICT.

Rajahmundry in the month of October 1864.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.			REMARKS.
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
66 $\frac{1}{2}$	22 11 7	1,509 12 6	685 $\frac{1}{7}$	3 12 0	2,568 8 7	
.....					143 2 5	
.....		31 8 0			44 2 5	
.....		52 0 0			450 12 3	
.....		40 0 0			40 0 0	
.....		10 10 5			10 10 5	
.....		13 12 9			13 12 9	
1,726 $\frac{6}{7}$	2 12 5	4,794 13 4	5,021 $\frac{1}{7}$	3 7 7	17,436 15 5	
.....		29 12 3			220 10 2	
.....		93 4 10			93 4 10	
.....		222 14 9			663 14 11	
.....		277 10 3			3,371 3 3	
.....		2 6 6			2 6 6	
.....		656 4 0			656 4 0	
.....		173 6 5			422 2 10	
.....			2,287	0 1 4	190 9 4	
.....			620	0 1 6	58 2 0	
.....			2,118 $\frac{1}{10}$	0 2 5	320 0 0	
.....			2,400	0 7 0	1,050 0 0	
.....					462 10 0	
.....					483 6 5	
.....		286 14 0	40 $\frac{5}{7}$	29 0 11	1,167 11 8	
.....		286 14 0	40 $\frac{5}{7}$	22 6 9	901 1 8	
.....		687 3 2	40 $\frac{5}{7}$	18 1 6	727 14 10	
16 $\frac{2}{7}$	10 11 4	172 2 6	16 $\frac{2}{7}$	10 11 4	172 2 6	
24 $\frac{3}{7}$	9 13 7	237 7 2	24 $\frac{3}{7}$	9 13 7	237 7 2	
.....		255 8 0			255 8 0	
659 $\frac{5}{16}$	0 1 5	59 9 1	1,764	0 1 8	188 5 6	
.....		6 3 5			347 7 11	
.....					181 2 1	
.....		9,000 1 4			32,881 7 10	
.....					57,001 9 4	
.....					89,883 1 2	

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public

No. 138.

GODAVERY

Monthly report on the progress made in constructing the

ITEM.	ESTIMATE.				
	Quantity.	Rate.		Amount.	
<i>Four Workshops.</i>					
Rough stone in chunam Cubic yards.	1,493 $\frac{1}{4}$	RS.	A.	P.	RS. A. P.
Excavating the foundations and filling the basement ...		3	0	0	4,481 5 4
Cut-stones over the pillars' heads... .. No.	144	...	...	...	164 0 0
Contingencies		1	4	0	190 0 0
		...	...	...	1,926 13 4
<i>Five radial blocks of Cells.</i>					
Rough stone in chunam Cubic yards.	11,027 $\frac{1}{4}$	3	0	0	33,352 9 3
Centring		...	...	...	2,400 0 0
Excavating the foundation and filling the basement ...		...	...	...	600 0 0
Contingencies		...	...	...	8,030 1 3
<i>Enclosure walls.</i>					
Broken bottle in chunam Squares.	7,440	0	2	0	930 0 0
<i>Well.</i>					
Earthwork Cubic yards.	2,287	0	1	4	190 9 4
Do. do.	620	0	1	6	58 2 0
Do. do.	2,118 $\frac{1}{8}$	0	2	5	320 0 0
Do. do.	2,400	0	7	0	1,050 0 0
Bailing water and sinking the well frame		...	...	...	442 10 0
Value of the well frame		...	...	...	483 6 5
Cut-stone in chunam Cubic yards.	40 $\frac{5}{7}$	29	0	11	1,167 10 9
Do. do. do.	40 $\frac{5}{7}$	22	6	11	901 7 1
Do. do. do.	40 $\frac{5}{7}$	18	0	4	724 2 9
Earthwork for filling the outside of the steening do.	6,600	0	1	0	412 8 0
Contingencies		...	...	...	355 14 10
Clearing jungle		...	...	...	
Total ...		...	...	...	
Unadjusted advances remaining at the end of September 1864		...	...	...	
Total ...		...	...	...	

WALTAIR,
23rd November 1864.

Works Department, 8th December 1864.

DISTRICT.

Central Jail at Rajahmundry in the month of September 1864.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.			REMARKS.
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
318 $\frac{6}{7}$	2 3 2	700 6 2	618 $\frac{6}{7}$	1 11 5	1,058 12 1	
.....		99 3 3			143 2 5	
.....		10 8 9			12 10 5	
.....		79 2 11			398 12 3	
1,471 $\frac{1}{4}$	1 8 9	2,276 4 9	3,295 $\frac{1}{4}$	3 13 4	12,642 2 1	
.....		190 13 11			190 13 11	
.....		363 3 6			441 0 2	
.....		387 4 7			3,093 9 0	
.....					248 12 5	
.....			2,287	0 1 4	190 9 4	
.....			620	0 1 6	58 2 0	
.....			2,118 $\frac{1}{8}$	0 2 5	320 0 0	
.....			2,400	0 7 0	1,050 0 0	
.....					462 10 0	
.....					483 6 5	
.....		45 9 8	40 $\frac{5}{7}$	21 14 9	880 13 8	
24 $\frac{3}{7}$	25 7 7	614 3 8	40 $\frac{5}{7}$	15 4 7	614 3 8	
40 $\frac{5}{7}$	1 0 3	40 11 8	40 $\frac{5}{7}$	1 0 3	40 11 8	
370	0 1 11	44 1 10	1,104 $\frac{1}{8}$	0 1 10	128 12 5	
.....		51 8 9			341 4 6	
.....					181 2 1	
.....		4,906 3 5			22,981 6 6	
.....					54,654 5 10	
.....					77,635 12 4	

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

3 1/4 6

*Proceedings of the Madras Government, Public Works Department,
8th December 1864.*

No. 139. ORDER THEREON, 8th December 1864, No. 3,500.

1. The foregoing reports will be communicated to the Judicial Department.
2. The Superintending Engineer, 1st Division, will be requested to explain, in future Returns, in the column of "Remarks," the cause of all excesses over the rates allowed in the sanctioned estimate for the various portions of the work. It is observed that the rates at which the items noted below are being carried out exceed those entered in the estimate:—

SEPTEMBER 1864.

Five radial blocks of Cells.

Rough stone in chunam.

Estimate	...	...	...	Rupees	3	0	0	per cubic yard.
Actual cost	...	...	...	"	3	13	4	do.

Well.

Earth-work for filling the out side of the Steening.

Estimate	...	...	...	Rupees	0	1	0	per cubic yard.
Actual cost	...	...	...	"	0	1	10	do.

OCTOBER 1864.

Workshops.

Rough stone in chunam.

Estimate	...	...	...	Rupees	3	0	0	per cubic yard.
Actual cost of work performed in the month...				"	22	11	7	do.
Do. of do. up to the month. ...				"	3	12	0	do.

Five radial blocks of Cells.

Rough stone in chunam.

Estimate	...	...	...	Rupees	3	0	0	per cubic yard.
Actual cost...	...	...	...	"	3	7	7	do.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
" Judicial Department.

Exd. S. T. Augustin.

Monthly Report on the Progress made in Constructing the Central Jail at Rajahmundry, in the month of October 1861

Estimate

Work performed in this month

Work performed up to this month

Item Quantity Rate Amount Quantity Rate Amount Quantity Rate Amount Remarks

Brought over

6575 11 21021 153

8 11A

Excavating the foundations and filling the basement

600 222 149 663 1411

Contingencies

8030 1 3 277 103 3371 33

Voluntary bells for women

Excavating foundations and filling the basement

140 2 66 2 66

Enclosure Walls

Rough stone in chunam Cys 4776 27 3 14328 14

656 4 656 4

Broken bottles in do Sgt 7440 2 930

173 65 422 210

Well

Earth work Cys 2287 14 190 9 4

2287 14 190 9 4

do do 620 16 58 2

620 16 58 2

do do 2118 16 25 320

2118 16 25 320

do do 2400 7 1050

2400 7 1050

Carried over

7908 40 27756 101

Monthly Report on the Progress made in Constructing the Central Jail at Rajahmundry in the month of October 1864

Estimate

Work performed in this month Work performed up to this month

Item

Quantity Rate

Amount

Quantity Rate

Amount

Quantity Rate

Amount

Remarks

Brought Over—

Bailing water and sinking the well frame. 442 10

Value of the well frame 483 6 5

Cut Stone in Chumam. Cysr 40 $\frac{5}{27}$ 29 11 1167 10 9

Do Do 40 $\frac{5}{27}$ 22 6 11 901 7 1

Do Do 40 $\frac{5}{27}$ 18 11 4 724 2 9

Do Do 16 $\frac{2}{27}$ 17 8 11 281 4 9

Do Do 24 $\frac{2}{27}$ 17 8 11 421 15 1

Do Do 36 $\frac{4}{27}$ 16 14 11 610 5 1

Earth work for filling in the outside of the steering 6600 1 11 412 8

Contingencies 355 14 10

Clearing Jungle 191 10 1

Total

Unadjusted advances remaining at the

Superintending Engineer's Office / Dug
Walter 23rd November 1864

Compd. S. A. accd.

7908 40 27756 101

. 462 10

. 483 6 5

286 14 40 $\frac{5}{27}$ 29 11 1167 10 9

286 14 40 $\frac{5}{27}$ 22 6 11 901 7 1

687 32 40 $\frac{5}{27}$ 18 11 4 724 2 9

172 26 16 $\frac{2}{27}$ 17 8 11 281 4 9

237 72 24 $\frac{2}{27}$ 17 8 11 421 15 1

255 8 255 8

659 76 15 59 91 17 64 18 188 56

6 35 347 7 11

. 181 2 1

. 9900 14 32881 7 10

End of October 1864 57001 9 4

Total 89883 1 2

Superintending Engineer's Division

10181884 20th

Pro. of Genl. & Engineer
Division 1108197

The Substanting Engineer
for Division

to
The Secretary of Government
Report 9108197

Date 23 November 1884

Re: D. D. D.

Monthly Report on the
progress made in
constructing the Central
Rail at Rapidanbury
in the month of October

1018197

1018197-818197

Monthly Report on the Progress made in constructing the Central Jail at Rajahmundry in the month of September 1864.

18 21A

Items

Estimate

Work performed in this month

Work performed up to this month

Remarks

Quantity Rate Amount Quantity Rate Amount Quantity Rate Amount

4 Workshops

Rough stone in Churram — cys —	1493 ²¹ / ₂₇	3	4481	54	318 ¹⁶ / ₂₇
Excavating the foundations and filling the basement	"	"	164	"	"
Cut Stones over the Pillar heads — sq —	144	1	4	190	"
Contingencies —	"	"	1926	134	"

2	32	700	62	618 ¹⁶ / ₂₇	1	115	1058	121
"	"	99	33	"	"	"	143	25
"	"	10	89	"	"	"	12	105
"	"	79	211	"	"	"	398	123

14 17A

5 Radial Block of Cells

Rough stone in Churram — cys —	11027 ¹¹ / ₂₇	3	33352	93	1471 ¹¹ / ₂₇
Centering —	"	"	2400	"	"
Excavating the foundations and filling the basement	"	"	600	"	"
Contingencies —	"	"	8030	13	"

1	29	2275	49	3295 ¹¹ / ₂₇	3	134	12642	21
"	"	190	1311	"	"	"	190	1311
"	"	363	36	"	"	"	441	62
"	"	387	47	"	"	"	3093	9

Enclosure Walls

Broken bottle in Churram — cys —	7440	2	930	"	"
----------------------------------	------	---	-----	---	---

"	"	"	"	"	"	"	248	125
---	---	---	---	---	---	---	-----	-----

Carried over

4106 15 10 . . . 18229 10 9

Monthly Report on the Progress made in constructing the Central Jail at Rajahmundry in the month of September 1864.

Item	Estimate			Work performed in this month			Work performed up to this month			Remarks						
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount							
Brought over																
Well																
Earth work	Cyds	2287	14	190	94		2287	14	190	94						
Do		620	16	58	2		620	16	58	2						
Do		2118 ¹¹ / ₁₆	25	320			2118 ¹¹ / ₁₆	25	320							
Do		2400	7	1050			2400	7	1050							
Drilling water and sinking the well frame			442	10					462	10						
Value of the well frame			483	65					483	65						
Limestone in Chumam	Cyds	40 ⁵ / ₂₇	29	11	1167	109	4598	40 ⁵ / ₂₇	21	149	880	138				
Do	Do	40 ⁵ / ₂₇	22	6	11	901	71	24 ⁸ / ₂₇	25	77	614	38				
Do	Do	40 ⁵ / ₂₇	18	4	724	29	40 ⁵ / ₂₇	1	3	40	118	40 ⁵ / ₂₇	1	3	40	118
Earth work for filling the outside of the stening	Cyds	6600	1	412	8	370	11	44	110	1104 ¹¹ / ₁₆	10	128	125			
Contingencies			355	140			54	89		341	46					
Clearing Jungle									181	21						
Total							4906	35		22981	66					
Unadjusted advances remaining at the end of September 1864											54654	510				
Total											77635	124				

Superintending Engineer's Office, D. D. V.
Walla on 23rd November 1864
Comd. J. A. A. D.

[Signature]
Superintending Engineer 1st Division

18 2/17

18 2/17

Estimate

Work performed in this month Work performed up to this month

Remarks

Quantity	Rate	Amount	Quantity	Rate	Amount
100	10	1000	100	10	1000
200	20	4000	200	20	4000
300	30	9000	300	30	9000
400	40	16000	400	40	16000
500	50	25000	500	50	25000
600	60	36000	600	60	36000
700	70	49000	700	70	49000
800	80	64000	800	80	64000
900	90	81000	900	90	81000
1000	100	100000	1000	100	100000

[illegible]

29

Shirley

Public Works Dept
23rd Sept

No 2000

Proceedings of the Madras Government
Under date the 8th December 1864

Read the following

From the Superintending Engineer
1st Division

Monthly Report on the
Progress made in constructing
the Central Jail at Rajahmundry
in the month of October 1864.

Here enter 23rd Nov 1864

From — Do — Do

Monthly Report on — Do —
for Sept 1864.

Here enter 23rd — Do —

1 The foregoing reports
will be communicated
to the Judicial Depart-
ment.

2 The Superintending
Engineer 1st Division will
be

No. of Council Decisions
from No 5198

The Superintending Engineer
1st Division

By

The Secretary to Government

Approved by the

Dated 23rd November 1864

Sd/-

W. D. Dorr

Monthly Report on the
Progress made in
constructing the Central
Jail at Rajahmundry
in the month of Sept 1864

No 3500-8th Decem 1864

No 1038

be requested to explain in
 future Returns, in the
 Column of Remarks
 the cause of all excesses
 over the rates allowed
 in the sanctioned
 Estimate for the various
 portions of the work. It
 is assumed that the rates
 at which the items men-
 tioned are being car-
 ried out ~~exceed~~
 exceed those entered
 in the estimate.

Sept 1864
 5 Radial Blocks of Cells
 Rough Stone in Chumam
 Estimate Rupees 3-0-0 per C
 Actual cost in 3-13-4 do
 Earthwork for filling the outside
 of the Steaming
 Estimate Rupees 11-1-0 per C
 Actual cost in 1-10 do

October 1864
 Workshop.
 Rough Stone in Chumam
 Estimate Rs 3-0-0 per C
 Actual cost for
 work performed } 22-11-7- do -
 in the month }
 - do - of do - } 3-12-0 do -
 up to the month }
 5 Radial Blocks of Cells.
 Rough Stone in Chumam
 Estimate Rupees 3-0-0 per C
 Actual cost in 3-7-7 do.

To S.E. 1000
 To the Jail Dept

Dec 9th December

70 W 1864 Sept
P. M. of Govt for De

No 3570
Pro: of the Albion
20/8 Decr/64

Monthly Report
of the progress made
in constructing
the Central Jail
at Rajahmundry.
Godavery, D. 5 in Oct.
Communicated
with certain remarks
to the Judicial D.

N^o 187 @ 189