

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 1094	Press ~~Mis.~~
411-412	
Dated 25-4-	1865.

Not to be folded or roughly handled

73

*Proceedings of the Madras Government, Public Works Department,
25th April 1865.*

N. B.—The plan of Central Jail is as follows :—

Outer wall of 12 sides or divisions.

Inner wall of do. do.

Radial cells and Workshops, 11 blocks of buildings.

Centre.—Warder's house.

Outside Jail.—Jailer's quarters.

Work as follows, has been done to date, *i. e.*, 31st March 1865 :—

- | | | |
|--------------|------------------------------------|---|
| Block No. 1. | <i>Solitary Cells.</i> | } Nothing done. |
| " " 2. | <i>Radial Cells.</i> | |
| " " 3. | <i>Workshop.</i> | Foundation built, six trusses for roof complete. |
| " " 4. | <i>Radial Cells.</i> | Foundation excavated. |
| " " 5. | <i>Workshop.</i> | Radial wall, terraced roof all completed, only the flooring remains to be done. |
| " " 6. | <i>Radial Cells.</i> | Cells built to springing of arches, centring for arches being put up, materials for arches all ready. |
| " " 7. | <i>Workshop with trussed roof.</i> | Radial wall and masonry of shop completed ; trusses (19) completed but not yet put up. |
| " " 8. | <i>Radial Cells.</i> | Radial wall complete, masonry of cells built 4 feet high, doors and windows all ready, 32 doors and 32 windows iron barred. |
| " " 9. | <i>Workshop.</i> | Radial wall and masonry complete, roof timbers all put up, and about one-half of the shop terraced in. |
| " " 10. | <i>Radial Cells.</i> | Foundation and basement built, windows (32) all ready. |
| " " 11. | <i>Solitary Cells.</i> | Foundation and basement built, six sides of outer wall built 12 feet in height, two sides of outer wall built 4 feet high, four sides of inner wall, foundation and basement built. |

250 Lineal feet of wooden railings put up.

Jailer's quarters outside the Jail.—Foundation and basement built, walls built 5 feet high, doors and windows up, and roof timbers all ready.

COIMBATORE.

10th April 1865.

No. 412.

ORDER THEREON, 25th April 1865, No. 1,094.

CIVIL WORKS, No. 70.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Proceedings of the Madras Government,

No 411.

Read the
Progress Report of Mr. John George, Assistant Engineer, in charge

Items.	Unit.	ORIGINAL ESTIMATE.		
		Quantity.	Rate.	Amount.
			RS. A. P.	RS. A. P.
Rough stone in mortar	C. Yds.	11,581 $\frac{1}{2}$	2 8 0	29,271 12 0
Brick work in do.	"	12,919 $\frac{3}{4}$	4 0 0	51,679 1 2
Terracing	Square.	495 $\frac{8}{10}$		12,788 8 0
White-washing	"	4,769 $\frac{1}{10}$	0 2 2	645 12 10
Flooring brick on edge	"	754	8 3 4	6,189 1 4
Excavating foundation	Rupees.			1,614 8 0
Teak-wood wrought and put up	C. Ft.			
Jungle-wood do. do.	"	8,533 $\frac{1}{2}$	1 12 0	14,956 1 0
Wood oil	Square.	463	1 2 8	540 2 8
Cut stone over pillars	No.	269	1 0 0	269 0 0
Do. for centre pillars	"	84	1 8 0	126 0 0
Flat arch work	C. Ft.	1,868 $\frac{5}{8}$	0 3 0	350 5 10
Plastering	Square.			
Stone columns	No.	24	14 12 0	354 0 0
Wooden stair case complete	Rupees.			120 0 0
Cornice work	C. Ft.	2,947	0 6 10	1,258 9 10
Country-wood batten doors with frames and iron fixtures, &c., complete.	Pairs.	60		1,080 8 6
Ditto. windows do.	Pairs.	35		518 8 0
Roofing with country-wood, &c.	Square.	131 $\frac{1}{2}$	8 3 4	1,077 5 6
Painting	"	140 $\frac{1}{2}$		298 0 6
Wooden trusses complete	No.	38	30 0 0	1,140 0 0
Arched roof	C. Ft.	65,812 $\frac{1}{2}$	0 3 0	12,339 13 6
Centring for do.	Rupees.			3,100 0 0
Putting jelly, two courses of flat tiles, and plastering over the arched roof.	Square.	286 $\frac{1}{2}$	9 0 0	2,578 8 0
Iron doors with wooden frames and venetian barred above, complete.	No.	320	60 0 0	19,200 0 0
Iron doors with wooden frames and venetian barred do.	"	40	35 0 0	1,400 0 0
Venetian windows barred	"			
Lead color	Square.	320	2 2 0	680 0 0
Country-wood Necessary seat	"			16 0 0
Coping to wall	C. Ft.	123 $\frac{3}{4}$	0 1 3	9 10 6
Wooden railing complete	Rg. Ft.	1,300	2 8 0	3,250 0 0
Iron rail with gates inside	Rupees			427 8 0
Iron rail with gates outside	"			570 0 0
Masonry work under the gates	"			450 0 0
Eave board	"			10 0 0
Tarring	"			
Coping with laterite stone in chunam	Square.	51 $\frac{1}{2}$	7 0 0	358 12 0
Laying with laterite stone in clay	"	36 $\frac{9}{10}$	1 8 0	55 5 7
Well				
Sundries				19,077 1 3
Total				1,87,800 0 0

Public Works Department, 25th April 1865.

following:—

of the Central Jail at Coimbatore, for the month of March 1865.

REVISED ESTIMATE.			WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.	RS. A. P.	RS.	RS. A. P.	RS.	RS. A. P.	RS. A. P.
24,585 $\frac{1}{2}$	3 8 0	86,477 11 8	1,234 $\frac{1}{2}$		6,103 8 0	7,395 $\frac{2}{3}$		46,285 14 11
4,897 $\frac{1}{4}$	6 0 0	29,505 4 1	8 $\frac{1}{2}$		1,837 1 9	1,628 $\frac{1}{2}$		19,950 6 5
540 $\frac{3}{8}$		16,209 9 3	51		309 10 0	51		309 10 0
5,482 $\frac{1}{2}$	0 6 0	2,055 15 0						
729 $\frac{1}{2}$	12 0 0	8,754 4 7						
.....		1,847 0 0						
946 $\frac{3}{4}$	4 0 0	3,786 14 0			24 12 0			419 5 11
7,644	2 0 0	15,317 15 1						
475 $\frac{8}{10}$	1 4 0	594 12 0	891		1,716 7 2	2,669 $\frac{1}{2}$		10,596 1 7
307	1 12 0	537 4 0	30		45 0 0	101		146 2 8
1,663 $\frac{1}{2}$	0 4 6	467 11 11						
83 $\frac{1}{2}$	3 8 0	293 2 0			47 12 7			75 5 8
.....								
.....		120 0 0						
2,948 $\frac{1}{2}$	0 8 0	1,474 4 0						
43		1,199 0 0	4		155 4 7	4		155 4 7
35		654 0 0	8		136 0 0	8		136 0 0
132 $\frac{1}{2}$	18 0 0	2,404 10 2						
38 $\frac{3}{4}$	4 12 0	189 4 0						
38	80 0 0	3,116 0 0						
77,000	0 4 6	21,656 4 0			32 5 0	35		11 10 0
.....		3,100 0 0						1,890 11 2
394 $\frac{8}{10}$	15 0 0	5,921 15 8						42 3 0
160	60 0 0	9,600 0 0						
55	40 0 0	2,200 0 0			278 8 10	113		7,402 5 9
160	30 0 0	4,800 0 0						
310	6 0 0	1,860 0 0	49		330 12 0	64		445 12 0
10,752	0 4 0	16 0 0						
1,640	2 8 0	2,688 0 0						
.....		4,100 0 0	250		500 0 0	250		500 0 0
.....		427 8 0						
.....		570 0 0						
.....		450 0 0						
.....		175 0 0						
.....								
.....		1,142 0 0						
.....		23,288 10 7			99 6 2			8,395 8 1
.....		2,57,000 0 0			11,616 8 1			96,762 5 9

(Signed) JOHN GEORGE,

Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,

Superintending Engineer, 7th Division.

Rough Stone in Mortar	Expd.	11581 1/2	2	8	292712	21,585 9/16	3	8	86477	11	8	1234 3/4	6103	8	7395 3/4	46285 14/11
Brickwork in — Ditto	"	12919 5/8	4	"	51679 1/2	4,897 2/7	6	"	29505 1/1	8 1/2	"	1837	19	1628 1/2	19950 6/5	
Terracing	Expd.	495 5/10	"	"	12788 8	540 5/16	"	"	16209 9/3	51	"	309	10	51	"	309 10
Whitewashing	"	1769	"	22	645 12/10	5482 1/2	"	6	2055 15	"	"	"	"	"	"	"
Flooring Brick on edge	"	754	8	34	6189 1/4	729 1/2	12	"	8754 4/7	"	"	"	"	"	"	"
Excavating foundation	As	"	"	"	1611 8	"	"	"	1847	"	"	24	12	"	"	419 5/11
Scale wood wrought and put up	Expd.	"	"	"	"	946 2/3	1	"	3786 1/4	"	"	"	"	"	"	"
Junglewood Ditto Ditto	Expd.	8533 3/4	1	12	11,956 1	764 1/4	2	"	15317 15/1	891	"	1716	72	2669 1/2	"	70396 1/7
Wood Oil	Expd.	463	1	28	510 2/8	475 5/16	1	4	594 12	"	"	"	"	"	"	"
Cut Stone Over Pillars	No.	269	1	"	269	307	1	12	537 1/4	30	"	45	"	101	"	116 2/8
Ditto for Centre Pillars	No.	81	1	8	126	"	"	"	"	"	"	"	"	"	"	"
Flat Archwork	Expd.	1868 5/8	"	3	350 5/10	1663 3/5	"	46	467 11/11	"	"	47	127	"	"	75 5/8
Plastering	Expd.	"	"	"	"	83 3/4	3	8	293 2	"	"	"	"	"	"	"
Stone Columns	No.	24	11	12	35 1/4	"	"	"	"	"	"	"	"	"	"	"
Wooden stair case complete	As	"	"	"	120	"	"	120	"	"	"	"	"	"	"	"
Cornice work	Expd.	2947	"	610	1258 9/10	2948 1/2	"	8	11,714 1/4	"	"	"	"	"	"	"
Country wood Batten Doors with frames and iron fixtures & Complete	pains	60	"	"	1080 8/6	43	"	1199	"	155	47	155	47	4	"	155 4/7
Ditto Windows Ditto	pains	35	"	"	51 5/8	35	"	65 1/4	"	8	"	136	"	8	"	136
Roofing with Country wood & Painting	Expd.	13 1/4	8	34	1077 5/6	132 1/2	18	"	2404 10/2	"	"	"	"	"	"	"
Wooden Trusses Complete	No.	38	30	"	110	38 3/4	1	13	189 4	"	"	"	"	"	"	11 10
Archib Roof	Expd.	658 12 1/2	"	3	12339 13/10	38	80	"	3116	"	325	32	5	35	"	1890 11/2
Quintry for Ditto	As	"	"	"	3100	77000	"	1	621656 1/4	"	"	"	"	"	"	"
						"	"	3100	"	"	"	"	"	"	"	42 3/4

Carried Over 13971/2

"	"	19976 139	"	"	10407 131	"	"	80018 11 11
---	---	-----------	---	---	-----------	---	---	-------------

Brought Over

1397728

19976039

10207131

80018116

Putting Selly 2 Courses of flat
tiles and plastering over the arches
Roof.

Sgt 286 1/2 9 25788

394 8/10 15 592158

Iron Doors with wooden frames
and Venetian bars above Complete

Ch 320 60 19200

160 60 9600

278 810 413 740259

Iron Doors with wooden frames
and Venetian bars - ditto

140 35 1100

55 40 2200

Venetian Windows barred

Lead Color

Sgt 320 22 680

160 30 4800

49 330 13 64 14512

Country wood necessary seat

Coping to Wall

Cft 123 1/2 13 9 106

10752 4 2688

Wooden Railing Complete

Sgt 1300 28 3250

Iron Rail with gates

inside

Rs 1278

1610 28 4100

250 500 250 500

Iron Rail with gates

outside

Rs 570

1278

Masonry work under the

gates

Rs 450

570

Ceave Board

10

Tarring

Rs

Coping with labrite stone

in Chammeu

Sgt 51 1/4 9 35812

175

Carried Over

1685302

1397728

23256955

1157111

88366138

Brought Over 1686692
 Laying with laterite stone in clay 7836 $\frac{9}{10}$ 18 55 57
 Well
 Sundries 1907713

To Job Paper 187800

13. The plan of Central Jail is as follows
 outer wall of 12 sides or Divisions
 Inner wall of do do
 Radial Cells & Workshops - 11 Blocks of Buildings
 Centre - Warden's House
 outside Jail - Sailors Quarters

Work, as follows has been done to date - i.e. 31 March 65

- Block 1 - Solitary Cells 2 - Nothing done
 2 - Radial Cells 3 - Nothing done
 3 - Workshop - foundation built - 6 trusses for roof complete
 4 - Radial Cells - foundation excavated
 5 - Workshop - Radial wall - Terraced roof - all completed - only the flooring remains to be done
 6 - Radial Cells - Cells built & bracing of arches
 Centering for arches being put up - Materials for arches all ready
 7 - Workshop with trussed roof - Radial wall & masonry of shop completed - all the trusses (19) completed but not yet put up
 8 - Radial Cells - Radial wall complete - masonry of cells built 4 feet high - Doors & windows all ready - 32 doors & 32 windows iron bands
 9 - Workshop - Radial wall & masonry complete - roof trusses all put up, and about one half of the shop terraced in
 10 - Radial Cells - Foundation of Basement built - Windows (32) all ready
 11 - Solitary Cells - Foundation of Basement built

6 sides of outer wall built 12 feet in height - 2 sides of outer wall built 4 feet high - 4 sides of inner wall, foundations and basement built -
 250 linear feet of wooden palings put up -

Sailors Quarters - outside the Jail - Foundation & basement built - walls built 5 feet high - Doors & windows up, and roof trusses all ready -

Correspondence
 10 April 1865

23256955	1151711	883661387
1142		
23288107	9962	839581
257100	1161681	9676259

John G. Brown
 Alvin C. Brown
 Munckert & Co
 Superintendents

Civil Works

24th 1894

Communicated to
the Judicial Department

From George D. Webb
25th April 1895

To the Judicial Department
X982

Doct. 22nd April

(Faint handwritten text, possibly a signature or date)

(Faint handwritten text at the top of the page)

13184 21
To Mr. of Genl. for Civil
Team of 1830
the Superintendent's Engineer

To 1832

The Secretary to Government
Dated 103
George
Proprietor of the
John George of the
exchange of the
Mail at the
for the month of March 1835

Civil Works

1834

Communicated to
the Special Agent

1834 George
1835

To the Special Agent

1832

about 1835

with an order

1834-25th of June 1835

1834 11 412