

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____


MADRAS RECORD OFFICE.

Government of Madras.

Public & Works DEPARTMENT.

G.O. No. 1353	Press
326-377	~~Mis~~
Dated 18-5-52	1865.

Not to be folded or roughly handled



*Proceedings of the Madras Government, Public Works Department,
18th May 1865.*

The plan of the Jail is as follows :—

- I. Outer walls of 12 sides or divisions.
- II. Inner walls of do. do.
- III. Radial cells and Workshops, 11 blocks.
- IV. Centre. Warder's house.
- V. Outside. Jailer's quarters.

Work as follows has been executed to 30th April 1865 :—

- I. Outer wall three sides completed to full height of 16 feet.
Three sides built 12 feet high, two sides built four feet.
- II. Inner wall four sides foundation and basement built.
- III. Radial cells and Workshop, eleven blocks.

No. 1. Workshop. } Nothing done.
„ 2. Radial Cells. }

- „ 3. Workshop, radial wall built eight feet, out of 12'. Masonry of shop completed ;
six trusses for roof ready.
- „ 4. Radial Cells, foundation excavated only.
- „ 5. Workshop, radial wall completed.
- „ 6. Radial Cells. Cells built to springing of arches, i. e., eight feet ; all the doors and
windows put up.
- „ 7. Workshop and Radial Cells. Masonry completed, and all the roof timber includ-
ing 19 trusses ready to put up.
- „ 8. Radial Cells. Masonry of cells built four feet, all the doors and windows ready.
- „ 9. Workshop and Radial wall. All masonry completed ; terraced roof nearly com-
pleted.
- „ 10. Radial Cells, foundation and basement built.
- „ 11. Workshop foundation and basement built.

COIMBATORE,
6th May 1865.

(Signed) JOHN GEORGE,
Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 377.

ORDER THEREON, 18th May 1865, No. 1,353.

CIVIL WORKS, No. 53.

1. Communicated to the Judicial
Department.

2. The Superintending Engineer, 7th Division, will be requested to explain
under what circumstances Rs. 1,87,800

* After deducting value of convict labor and of materials to be worked up from the old Jail. are entered as the amount of the origi-
nal estimate. The sum sanctioned in
G. O. No. 2,806, dated 21st November 1862, is only Rupees 1,80,800.*

3. Colonel Walker will also report, in detail, the causes which are expected to
lead to the large excess of Rupees 76,200 over the original estimate, and why the
revised estimate has not been formally laid before Government.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.
„ Superintending Engineer, 7th Division.

Exd. S. T. Augustin.

Progress Report of Mr John George Assistant Engineer in charge of the Central Jail at Coimbatore for the month of April 1865

Items	Unit	Original Estimate			Revised Estimate			Work performed in this Month			Work performed up to the Month			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Rough stone in Mortar	Cy	1158 1/2	2 8	2927 12	2158 3/4	3 8	864 77 11 8	1018 1/2	"	"	1262 6 10	841 1/2	5254 8 59	
Brickwork in Ditto	Cy	12919 5/8	4	51679 1 2	4897 3/4	6	29515 4 1	147	"	"	621 13 6	1775 1/2	20572 3 11	
Terracing	Sqr	495 5/10	"	12788 8	540 5/11	"	16209 9 3	"	"	"	51	"	309 10	
Whitewashing	Sqr	4769	2 2	645 12 10	548 2 1/2	6	2055 15	"	"	"	"	"	"	
Flooring Brick on edge	"	754	8 3 4	6189 1 4	729 1/2	12	8754 4 7	"	"	"	"	"	"	
Excavating foundation	Per	"	"	1614 8	"	"	1847	"	"	"	"	"	419 5 11	
Teak wood wrought and put up	Cft	"	"	"	946 3/5	4	3786 14	"	"	"	"	"	"	
Jungle wood wrought and put up	Cft	8533 3/2	1 12	14956 1	764 1/4	2	15317 15 1	191 2/2	"	"	3938 13	286 1/2	14534 11 7	
Wood oib	Sqr	463	1 2 8	540 2 8	475 5/8	1 4	594 12	"	"	"	"	"	"	
Cut stone over Pillars	No	269	1	269	307	1 12	537 4	"	"	"	101	"	146 2 8	
Ditto for Centre Pillars	No	84	1 8	126	"	"	"	"	"	"	"	"	"	
Flat arch work	Cft	1868 5/8	3	350 5 10	1663 3/2	4 6	467 11 11	"	"	"	30 11 6	"	106 1 2	
Plastering	Sqr	"	"	"	83 3/4	3 8	293 2	"	"	"	"	"	"	
Stone Columns	No	24	14 12	354	"	"	"	"	"	"	"	"	"	
Wooden stair Case Complete	No	"	"	120	"	"	120	"	"	"	"	"	"	
Cornice work	Cft	2947	6 11	1258 9 11	294 8 1/2	8	1474 4 2	"	"	"	37	"	186 4 7	
Country wood latten Doors	Per	60	"	1081 8 6	143	"	1199	"	"	"	31	"	136	
Complete	"	"	"	"	35	"	654	"	"	"	"	"	"	
Country wood Window	"	35	"	518 8	132 1/2	18	2404 10 2	"	"	"	44	"	44	
Complete	"	"	"	"	38	4 12	189 4	"	"	"	"	"	11 10	
Roofing with Country wood	Sqr	131 1/2	8 3 1	1077 5 6	38 3/4	80	3116	"	"	"	35	"	1890 11 2	
Painting	"	110 1/2	"	1140	"	"	"	"	"	"	"	"	"	
Wooden Scaffolding Complete	No	38	30	"	"	"	1750 1/2 9 9	"	"	"	10928 12 10	"	90905 59	

Progress Report of Mr. John George Assistant Engineer in charge of the Central Jail at Coimbatore for the month of April 1865

John George Assistant Engineer

in charge of the Central Jail at Coimbatore for

Items	Unit	Original Estimate			Revised Estimate	Work performed in the Month			Work performed up to the Month			Remarks
		Quantity	Rate	Amount	Quantity	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought Over				121,277 5 2				17,500 9 9			10,928 12 10	90,905 5 9
Arched Roof	Cft	658 1/2	3	1233 9 13 6	7700	4 6	2156 1	"	"	"	"	"
Centring for Dite	Rs			3100			3100	"	"	"	"	42 3
Putting Jelly 2 Courses												
of floor tiles and plastering	Sft	286 1/2	9	2578 8	39 1/2	15	592 15 8	"	22 11 1/4	"	22 11 1/4	
Over the arched Roof												
Iron Doors with wooden frames and Venetian bars	No	320	60	19200	160	60	9600	"	904 3 7	113	"	8306 9 1/4
above Complete												
Iron Doors with wooden frames					55	40	2200	"	"	"	"	"
iron fixtures and Venetians	No	40	35	1400								
Complete					160	30	4800	"		64		445 12
Venetian windows bars					310	6	1860	"				
Lead Color	Sft	320	2 2	680			16	"				
Country wood for iron doors	Rs			16			2688	"				
Looping to Walls	Cft	123 3/4	1 3	9 11 6	107 5/2	2 8	4100	"	812 9	650	"	1312 9
Wooden Railing Complete	Sft	1300	2 5	3250			427 8	"				
Iron rails with gates inside	Rs			427 8			570	"				
Iron rails with gates outside	Rs			570			150	"				
Masonry work under gates	Rs			450				"				
Leaving Board	Rs			11			175	"				
Tarring	Rs											
Carried Over				23256 9 5 5			12668 4 9	"			101035 2 5	
				23274 5 5								
				16828 13 2								

Progress Report of Mr. John George Assistant Engineer in charge of the Central Jail at Coimbatore for
the month of April 1865

Items	Unit	Original Estimate			Revised Estimate			Work performed in this Month			Work performed up to the Month			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought Over —	"	"	"	168308 13 2	"	"	232569 5 5	"	"	12668 4 9	"	"	101035 2 5	
Looping with latirito Stone in Chunnam.	Sq ft	51 1/4	7	358 12	"	"	" " "	"	"	" " "	"	"	" " "	
Laying with latirito Stone in clay.	Sq ft	36 9/10	1 8	55 5 7	"	"	" " "	"	"	" " "	"	"	" " "	
Wells	"	"	"	"	"	"	114 2	"	"	" " "	"	"	" " "	
Gundries	"	"	"	19077 1 3	"	"	23288 11 7	"	"	" " "	"	"	8395 9	
Total Rupees				187800			257000			12668 4 9			109430 11 5	

Recovery of *Pseudotsuga sitchensis* - 2848.1.2
in year 3

Nett Expenditure to 30 Apr 1866 = 106582.10.3

The Plan of the Laib is as follows—

- I. Outer walls of 12 sides or divisions.
- II. Inner walls of do do
- III. Radii cells and work shop 17 blocks.
- IV. Centre warder house.
- V. Outside Jailers Quarters.

Work as follows has been executed to 30th April 1886.

- I. Outer wall 3 sides completed to full height of 16 feet.
- II. Inner wall 4 sides foundation and basement built.
- III. Radii cells and work shop eleven blocks.

No 1 work shop

" 2 Radii cells } Nothing done

" 3 Work shop Radii wall built 8 feet out of 12'

" 4 Masonry of shop completed 6 feet for roof ready.

" 5 Radii cells foundation excavated only.

" 6 Work shop and Radii wall completed.

- No. 6. Radicul Cells Cells built to Springing of arches & 08 ft
all the doors and windows put up.
- " 7 Workshop and Radicul wall Masonry completed and all
the roof timber including 19 Trusses ready to put up.
- " 8 Radicul Cells Masonry of Cells built to feet all the doors
and windows ready.
- " 9 Workshop and Radicul wall all Masonry completed
terraced roof nearly complete
- " 10 Radicul Cells foundation and basement built
- " 11 Workshop foundation and basement built

Crinkatoro
6 May 1865

Walker L. J. - ~~John C. Brown~~
Superintendent. Allen & Co. 1913

Public Works Dept.

No. 1353.

Under date the 18th May 1865

Read the following

From the Superintending Engineer

7th Division

Progress Report of Mr John George Assistant Engineer in charge of Contract Sail at Comberlow for the month of April 1865.

(Here crater 6th May 1865)

Communicated to the
Judicial Department.

2. The Superintending Engineer of S.E. will be requested to explain under what circumstances Rs. 18,7,800 are entered as the amount of the original Estimate. The sum sanctioned in G.O No. 2806 dated 21st Nov/62 is only Rs. 1,80,800

Cell

* After deducting value of Con:
= net labor & of materials to
be inheal up from the old
Soil -

pp 11. The Defendant
 No. of Court for 1865
 5000
 The Judge says y^r Dea
 Dates 6th & 7th May 1865
 Received 10th May 1865
 Prognosis Report of
 Mr John George M^r
 Longwicher of
 Jail at Combarakere
 for the month of April
 1865

Q. 12th Nov 1866 Jan 13

1896.

1353-1875, May 1865-

3 Colonel Walker
will also report, in detail
the causes which are ex-
pected to lead to the large
excess of Rs 76200
over the original estimate
and why the revised es-
timate has not been
forwarded to the
Government

The Education
Superintendent

19th May

J. W. 1865 Department
Pro: of Govt for May

No 1353.

Pro: of the Madras Govt.

D¹¹ 18th May 1865.

The Hoogee Report
of the Central Jail at Coim-
batore for April 1865. with
Orders thereon.

No 346-347