

D. Ray

M.R.O. 1-77,006-8-6-37.

(1) Number of pages 5

(2) Date of repair 2-11-62

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1354	Press
328329	Mis.
Dated 18-5-	1868-

Not to be folded or roughly handled

OK

No. 378.

Read the following:—

TANJORE DISTRICT.
Report of Progress of Junction Canal between Negapatam and Tirapooandy for the month of April 1865, called for in Government Order, No. 1,789,
of the 20th June 1864.

Description of works.	Amount of Estimate.	By whom sanctioned, number and date of sanction.	Date of commence- ment of work.	Net expenditure up to the end of previ- ous year.	Recoveries in this year appertaining to previous year.	Number of item in the Budget of the current year, and the amount autho- rized in it.	EXPENDITURE IN THIS YEAR.		RECOVERIES OF EXPENDITURE IN THIS YEAR.		Net expenditure in this year.	Balance of expendi- ture in this year counted for.
							In this month.	Up to this month.	In this month.	Up to this month.		
1	2	3	4	5	6	7	8	9	10	11	12	13
Junction Canal from Negapa- tam to Tirap- pooandy.	RS. 22,565	3,511, dated 30th Nov. 1863.	30th Jan. 1864.	RS. A. P. 5,562 8 10		150	RS. 8,065 1,210 13	RS. A. P. 78,627 14 10		RS. A. P. 1 8 7	8,626 6 3	8,626 6 3

REMARKS.—59,537 Cubic yards of earthwork done.

31,360½ Cubic feet of brickwork in chunam.

12,598½ Do. in this month.

43,958½ up to this month.

Abutments are raised to the height of seven feet with the wings. Under-tunnel finished, with the exception of parapets of the upper wings. Two un-
der-tunnels on the south of the bridge finished, with the exception of basin walls and crossings.

(Signed) W. F. BATEMAN,
Sub-Engineer, D. P. W.

(True Copy.)

(Signed) R. F. OAKES, Captain, R. E.,
Acting Superintending Engineer, 6th Division.

NEGAPATAM,
6th May 1865.

Proceedings of the Madras Government, Public Works Department;
18th May 1865.

No. 379. ORDER THEREON, 18th May 1865, No. 1,354.

CIVIL WORKS, No. 54.

Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government

To the Revenue Department.

Report of Progress of Junction Canal between Vegapattam and Tritrapoody for the Month of April 1865 Called for in Government Order No 1780 of the 28th June 1864.

Description of Works	Amount of Estimate	By whom sanctioned	Date of sanction & date of sanction	Date of Commencement of work	Actual Expenditure up to the end of previous year	Revenues in this year of expenditure of standing to previous year	Est of a ton in the Budget of the current year & the amount authorized in it.	Expenditure in this year		Revenues of Expenditure in this year		Actual Expenditure in this year	Balance of Expenditure in this year remaining unaccounted for.	Remarks						
								In this month	Up to this month	In this month	Up to this month									
1	2	3	4	5	6	7	8	9	10	11	12	13	14							
Junction Canal from Nagapatam to Tritra pondy.	22,665	35,113	30/11/63	30/1/64	5,562	8-10	"	150	8,065	12 10	13 7	8,627	14 10	"	1 8 7	8,626	63	8,626	63	59,537 Cys. earth work done 31,560 1/2 Cys. Brick work in Chumam 12,598 3/4 - do. - in this month 43,958 7/8 - up to this month of but mounds are raised to the height of 7 ft. with the wings. Under Tunnel finished with the exception of Parapets of the upper wings. 2 Under Tunnel on the South of the Bridge finished with the exception of basin walls and Crossings.

4th Range Office
Vegapattam
6th May 1865
Exd D. S. S.

Signed/ W. F. Pateman
Sub Engineer
(True Copy)
J. Parker Captain R.E.
Asst. Sup. Engineer 6th Div.

Civil Works

1357

Dec 1854

Communicated to
the Revenue Department

W.B.

March 6 George }
1854 May 1865 }

The Revenue Department

1852

31

Dec 19th May

Dec 1865

1861

From

The Sup. General

to the

To the Secretary of the

Dec 1865

March 1865

Dec 1865

Dec 1865

Report of Progress

of American Canal

between California

& the Atlantic for

the route of which

with an order 1865

Dec 1865