

(1) Number of pages _____

(2) Date of receipt _____

(3) Initials of the Officer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	1647	Press Mr.
Dated	17-6-1887.	

Not to be folded or roughly handled

Proceedings of the Madras Government, Public

Progress Report of the

Items.	Estimated.			Work done
	Quantity	Rate	Amount.	Quantity.
<i>Well.</i>				
Earthwork	Cubic yards.	Rs. A. P.	Rs. A. P.	
Do.	2,257	0 1 4	190 9 4	
Do.	620	0 1 6	58 2 0	
Do.	2,118 1/2	0 2 5	329 0 0	
Do.	2,100	0 7 0	1,050 0 0	
Baling water and slopping the well frame			412 10 0	
Value of well frame			483 6 5	
Cut stone in chunam	Cubic yards.	Rs. A. P.	Rs. A. P.	
Do.	10 5	29 0 11	1,167 10 9	
Do.	40 5	22 6 11	991 7 1	
Do.	40 5	18 0 4	721 2 9	
Do.	16 2	17 8 0	281 1 9	
Do.	213	17 8 0	421 15 1	
Plastering in the outside of steaming			610 5 0	
Contingencies			412 8 0	
Clearing jungle			555 11 10	
Total				
Unadjusted advances remaining up to the end of April 1865				
Total				

1. Of the five radial blocks of cells three are finished, one half finished, the other at present level.
2. Of the six work blocks, one is finished, two being roofed, and the remaining three have their walls up.
3. The walls of the cells for the first and second story cells are raised 5 feet.
4. The central warder lower story finished.
5. Enclosure wall about one-third done, three sides 11 feet high, two sides 8 1/2 feet high and two sides 1 with cut stone (and sunk 7 1/2 feet) has been completed.

WALTER,

20th May 1865.

Works Department, 17th June 1865.

Central Jail, &c.—Concluded.

WORKED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.		Remarks.
Rate.	Amount.	Quantity.	Rate.	
RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	
		2,287	0 1 4	190 9 4
		620	0 1 6	58 2 0
		2,118 1/2	0 2 5	329 0 0
		2,100	0 7 0	1,050 0 0
				462 10 0
				483 6 5
		105	29 0 11	1,167 11 8
		40 5	22 6 9	991 1 8
		10 5	18 1 10	721 14 10
		16 2	17 0 9	281 0 0
		213	17 8 0	421 9 7
		28	17 1 5	478 8 0
		6,543 1/2	0 1 0	322 7 6
				547 7 11
				181 2 1
				27,087 12 11
	11,131 13 7			27,091 4 11
				1,24,179 1 10
				27,091 4 11

Government Workshop .. 13,882 0 10
Other advances ... 13,209 4 1

feet high. Two of the radial walls commenced, and four of the lower. A large well (22 feet diameter) line

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
17th June 1865.*

No. 411

Order in Council, 17th June 1865, No. 1,087.

CIVIL WORKS, No. 73.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Esq. T. O'Connor.

1870-1871

Amount Date Amount Date Date Interest

Agnes M. Jones