

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2068	Press Mrs.
482-483	
Dated 19-7-	1865.

Not to be folded or roughly handled

[Handwritten mark]

No. 482.

Read the following :—

List of Bill received from the Superintending Engineer, 2nd Division, for work executed in Nellore District, submitted for the sanction of Government, which exceeds its estimate by more than 5 per cent.

No. 605.

Audit No.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Excess.	Percentage of excess.	For what year expenditure appertain- ing.	Date when received.
133	5th April 1865.	Constructing a calingulah to the Partapally tank. Amount of bill already passed Rs. 232-14-4 Deduct refund " 7-4-0	Rs. A. P. 610 0 0	Rs. A. P. 453 11 7	Rs. A. P.		1864-65.	20th June 1865.
				225 10 4	60 5 11	11½		
				679 5 11				

REMARKS.—The cause of excess over the estimate for this work is as follows, as explained by the Officer in charge of the Central Range of the Nellore District :—
" This work has exceeded the estimate Rupees 69-5-11, being above 11-37 per cent.; the excess on the several items is as follows :—

Sundries	...	...	...	...	Rs. A. P. 8 13 3
Superintendence	...	...	...	...	23 4 7
Labor and materials	...	...	...	...	37 4 1
					69 5 11

" The excess on the first item was caused by the difficulty experienced in the transport of materials; a temporary road had to be constructed for this purpose.
" The sum sanctioned for superintendence appears to have been exceeded, partly owing to the length of time this work was under construction, and partly in consequence of the increased expenditure on the other items, which raised the amount on which per-centage had to be paid.
" The additional sum paid for labor and materials is to be attributed to the enhanced price of chunam, the distance sand had to be brought, and the removal of a portion of the tank embankment at the site of the calingulah which entailed more earthwork than was anticipated."

(Signed) J. F. FISCHER, Captain, R. E.,
Controller of Public Works Accounts

MADRAS,
4th July 1865.

*Proceedings of the Madras Government, Public Works Department,
19th July 1865.*

No. 483.

ORDER THEREON, 19th July 1865, No. 2,068.

ACCOUNT, No. 80.

The Bill is sanctioned.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Controller of Public Works Accounts, with three Enclosures.
,, Superintending Engineer, 2nd Division.
,, Accountant General.

Exd. S. T. Augustin.

51

List of Bill received from the Superintending Engineer 2^d Division for work executed in Vellore District submitted for the sanction of Government which exceeds its Estimate by more than 5 per Cent.

Audit Date of N ^o Bill	Description of work	Amount of Estimate		Percentage of Excess	For what Year's Ex- penditure Appropriated	Date when received	Remarks
		Amount	Bill				
133	Constructing a Culingulah to the Partapully Tank	610	453 11 7	18 2 1/2	1865	26 June 1865	The cause of excess over the Estimate for this work is as follows as explained by the Officer in charge of the Central Range of the Vellore District. "This work has exceeded the Estimate Rupees 69-5-11 being above 11-37 per Cent the excess on the several items is as follows: Sundries Rupees 4-13-3 Superintendence 23-4-7 Labor and Materials 37-4-1 69-5-11 "The excess on the first item was caused by the difficulty experienced in the transport of materials a temporary road had to be constructed for this purpose. "The sum sanctioned for superintendence appears to have been exceeded, partly owing to the length of time this work was under construction and partly in consequence of the increased expenditure on the other items, which raised the amount on which percentage had to be paid. "The additional sum paid for labor and materials is to be attributed to the enhanced price of Chunar the distance sand had to be brought and the removal of a portion of the Tank Embankment at the site of the Culingulah which entailed more Earth work than was anticipated."
1865	Amount of Bill already passed . . . 232-14-1 Deduct refund . . . 7-4-0		225 10 4 679 5 11 69 5 11 11 3/4				

Office of the Controller of
Public Works Accounts
14th July 1865

Enclosure
Enclosure
Enclosure

To
The Secretary to Government
Public Works Department

Capt^d R B
Controller of P. W. Accounts

15th Aug 49
Office of George Thompson
Capt. J. H. Thompson A.B.
Customs of Mill Mount

of Colonel L. A. D. A.B.

Accounting to Govt.
July 11th

Oct 11th } July 1865
Received of }
P.D. 28.605

List of B.M. received from
the Indian Land Survey Engineer
in connection for work done
in the St. Mary District
submitted for the payment
of Government by the
credit to Ordnance by the
then of the Govt.

With an Order

no 2068-19 July 1865

Received

Account B

no 2068

The Bill is

constructed.

1869 }
Hunt & Co. }
19 July 1865

To the Committee on the
Manufacturing Engineers & the
In. Association & the
23

July 20 July

July 20 July