

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Relations DEPARTMENT.

G.O. No. 2134

Press
Mis.

Dated

18

Not to be folded or roughly handled

3R

Read the

following :—

Works Department, 24th July 1865.

[illegible]

*Proceedings of the Madras Government, Public Works Department,
24th July 1865.*

The plan of the Jail is as follows:—

- I.—Outer wall of 12 sides or divisions.
- II.—Inner wall of do. do.
- III.—Radial cells and workshops, eleven blocks.
- IV.—Centre warder house.
- V.—Outside, Jailer's quarter.

Work as follows has been executed to 30th June 1865:—

- I.—Outer-wall, seven sides, completed to full height of 16 feet; one side built 8 feet high.
- II.—Inner wall, four sides, foundation and basement built.
- III.—Radial cells and workshop, eleven blocks.
 - 1. Workshop, } Foundation excavated.
 - 2. Radial cells, }
 - 3. Workshop, Masonry all done, eight trusses for roof ready and put up.
 - 4. Radial cell, foundation excavated.
 - 5. Workshop completed.
 - 6. Radial cells built to springing of arches, twenty-four cells roofed in, all doors and windows up.
 - 7. Workshop, masonry completed, timber for roof all up.
 - 8. Radial cells, masonry built to springing, all doors and windows ready.
 - 9. Workshop completed.
 - 10. Radial cells, masonry built to 3 feet, all doors and windows ready.
 - 11. Workshop, foundation and basement and 4 feet of wall built.
- IV.—Centre warder, lower story built, floor timber up, all doors and windows ready.
- V.—Outside, Jailer's quarter masonry completed, roof timber up; all doors and windows ready.

COIMBATORE,
14th July 1865.

(Signed) J. GEORGE,
Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 613.

ORDER THEREON, 24th July 1865, No. 2,134.

CIVIL WORKS, No. 83.

Communicated to the Judicial
Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Erd. S. T. Augustin.

Diagnosis of the ... of ... and Engineer in charge of ... for the ... of June 1865.

Item	Unit	Original Estimate			Revised Estimate			Work performed in this Month			Work performed up to this Month			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought Over				112295 108			205682 135			114316 7			119209 51	111
Iron Doors with wooden frames and Venetian bars above Complete	No	320	60	19200	160	60	9600			547 80			9521 12	
Iron Doors with wooden frames iron fasteners and Venetian Complete	No	40	35	1400	55	40	2200							
Fenchon windows barred	No				160	30	4800						1180 10 1/2	
Lead Color	Sqr	320	2 2	680	310	6	1860							
Country wood necessary	Rs			16			16							
Ceiling to walls	Cft	123 3/5		13 9 106	107 52		4 2688							
Wooden Railing Complete	Pys	1300	2 8	3250	1640	2 8	4100			78 650			1390 9	
Iron Rails with gates inside	Rs			427 8			427 8							
Iron Rail with gates outside	Rs			570			570							
Masonry work under the gates	Rs			450			450							
Carboured	Rs			10										
Painting	Rs						175							
Ceiling with Lateral Stone in Chundam	Sqr	51 1/4	7	358 12										
Laying with lateral stone in clay	Sqr	36 9/10	1 8	55 57										
Carried Over				168722 15 9			232569 5 5			15056 15 5			131286 9 7	

24th July

Item	Unit	Original Estimate			Revised Estimate			Work performed in this Month			Work performed up to this Month			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Rough stone in Mortar	Cy	1158 1/2	2 8	2927 1/2	2158 5/8	3 8	8647 1/8	1050 1/2		3644 10	9565 2/3		59486 3/7	24th July
Brick work in Ditch		12919 5/8	4	51679 1/2	4897 1/2	6	29585 4/1	7 1/4		1751 14 10	2038 3/4		27057 12 3	24th July
Terracing	Sqr	495 5/8		12788 8	540 5/8		16209 9 3	51		4414 12	102		4753 2	24th July
Whitewashing		4769	2 2	645 12 10	5482 1/2	6	2055 13							24th July
Flooring Brick on edge		754	8 3 4	6189 1 4	729 1/2	12	8754 4 7							24th July
Excavating foundation				1614 8			1847			31 8			568 11	24th July
Teak wood wrought band flat up	Cft				946 2/3	4	3786 14							24th July
Jungle wood Ditto		8535 3/4	1 12	14956 1	764 1/4	2	15317 15 1			1260 15 8			18634 5 11	24th July
Wood oil	Sqr	463	1 2 8	540 2 8	475 1/2	1 4	594 12						58 8	24th July
Lent stone Over Pillars	Cy	269	1	269	307	1 12	537 4			114			165 0 8	24th July
Ditto for Centre Pillars		84	1 8	126										24th July
Flat Arch work	Cft	1868 5/8	3	350 5 10	1663 1/3	4 6	467 11 11						106 7 2	24th July
Plastering	Sqr				83 1/2	3 8	293 2							24th July
Stone Columns	Cy	24	14 12	354										24th July
Wooden stair Case Complete	Rs			120			120							24th July
Cornice work	Cft	2947	6 10	1258 9 10	2948 1/2	8	1474 4							24th July
Country wood Satten Doors	pair	60		1080 8 6	43		1199							24th July
Ditto Windows Complete	pair	35		518 8	35		654	3		30	35		610	24th July
Roofing with Country wood	Sqr	131 1/4	8 3 1/2	1077 5 6	132 1/2	18	2404 10 2			946 15			990 15	24th July
Painting		140 1/4		298 6	38 3/4	4 12	189 4			21			32 10	24th July
Wooden Truss		30		1140	38	80	3116			50	35		2256 13 2	24th July
Arched Roof	Cft	658 1/2	3	12339 13 6	77000	4 6	21656 4			2279 4 1			2279 11 1	24th July
Centering for Ditto	Rs			3100			3100							24th July
Putting Satten two Courses of flat	Sqr	286 1/2	9	2578 8	394 1/2	15	5921 15 8			1			22 11 4	24th July
Satten plastering over the arched Roof														24th July
Carried Over				142295 10 8			24549 4 5	205682 13 5		14431 6 7			119209 5 1	24th July

16th of June 1865.

Item	Unit	Original Estimate			Revised Estimate			Work performed in this Month			Work performed up to this Month			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
21th June														
Brought Over				168722 15 9			231564 5 5			150561 5 5			131286 9 7	Bt
Wall							1142							
Sundries				19077 1 3			23288 10 7			206 4 10			9499 8 1	
Slab Papers				187800			257000			15263 4 3			110786 1 8	Gross Expend. turo

Gross Expenditure

Recovery of Expenditure up to 30th June 1865	2980 15 2
Net Expenditure - Ditto - Ditto -	137815 2 6

The Plan of the Jail is as follows

- I Outer wall of 12 sides or divisions
 - II Inner wall of Ditto Ditto
 - III Radiab Cells and Work shops 11 Blocks
 - IV Centre warder house.
 - V Outside Jailers Quarter.
- Work as follows has been executed to 30th June 1865
- I Outer wall 7 sides completed to full height of 16 feet 1 side built 8 feet high
 - II Inner wall 4 sides foundation and basement built
 - III Radiab Cells and work shop 11 Blocks
 - 1 Workshop } Foundation excavated masonry all
 - 2 Radiab cells } done & trusses for roof ready
 - 3 Workshop } and put up.
 - 4 Radiab cells } foundation excavated.
 - 5 Workshop } completed
 - 6 Radiab Cells built to springing of arches 21 Cells roofed in all doors and windows up.
 - 7 Workshop masonry completed timber for roof all up.

- 8 Radiab Cells masonry built to springing all doors and windows ready
- 9 Workshop completed
- 10 Radiab Cells masonry built to 3 feet all doors and windows ready
- 11 Workshop Foundation and basement 12 feet built and masonry
- IV Centre warder. Lower story built floor timber up all doors and windows ready.
- V Outside Jailers Quarter masonry completed roof timber up all doors and windows ready.

Wm. G. G. Assistant Engineer

Wm. Walker & Co. Superintend.

Comptroller
14th July 1865

Cont'd of June 1865.

Item	Unit	Original Estimate			Revised Estimate			Work performed in this month			Work performed up to this month			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	

24th July

[Faint, mostly illegible handwritten notes and scribbles in the left column of the table.]

[Faint, mostly illegible handwritten notes and scribbles in the right column of the table.]

21
 To the Structural Dept
 21st July 1865
 [Signature]
 Department
 Communicated to
 2134
 [Signature]
 2134

27 July 1865
 Grand View of the
 Grand Canyon

At 3 o'clock
 The Proprietor of the
 Hotel George
 Engineer in charge of
 the Colorado
 Colorado for the
 month of June 1865

Mr. Wm. Baker
 No. 2134-24 July 1865

134

Communicated to

The Medical

Department

1

Frank & George
 21 July 1865

Dr. J. H. D. D. D.

Dr. J. H. D. D. D.