

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No.	Press
	Mis.
Dated	18

Not to be folded or roughly handled

7/11/1865

*Proceedings of the Madras Government, Public Works Department,
27th July 1865.*

No. 659. Read the following letter from J. ROHDE, Esq., Inspector General of Jails, to A. J. ARBUTHNOT, Esq., Chief Secretary to Government, Fort Saint George, Judicial Department, dated Ootacamund, 28th June 1865, No. 50:—

SIR,

1. I have the honor to report the completion of the last block of upper story in the Salem Jail.
2. The Assistant Engineer of the Range informs me that the other estimates having been struck out of the Budget, the works are at a stand still.
3. I need hardly say that discipline and the intermural labor insisted on cannot be carried out unless proper internal arrangements are made.
4. The erection of work sheds and the separation of the enclosure by palisades are essential to these ends.
5. The cost of buildings is greatly enhanced by the discontinuance of works and discharge of workmen, who often are collected from distances of several hundred miles.
6. I want the Jail cleared of scaffolding and material, but this cannot be done without inconvenience and expense; I need not say that to have a Jail enclosure lumbered up, while 600 Convicts are in it, with all kinds of material is neither convenient or safe.
7. I presume the ventilation of the cells is now stopped with other works.

1. Transferred to the Public Works Department.
2. It is very desirable that the works referred to should be completed, if funds can be made available.

18th July 1865.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

No. 660. ORDER THEREON, 27th July 1865, No. 2,158.

CIVIL WORKS, No. 90.

1. The Government observe that the unexpended balances of the estimates for the undermentioned work, in connection with the Salem Jail, were placed at the disposal of the Superintending Engineer of the 5th Division, in Proceedings No. 1,868, dated 4th July 1865:—

Work.	Estimate.	Expenditure up to 30th April 1865.	Balance allotted on the 4th July 1865.
	RS.	RS.	RS.
Workshops	4,890	1,541	3,349
Ventilators	3,040	2,212	828
Dividing off the court yard with wooden railings.	4,870	1,846	3,024

2. The works should be completed as speedily as possible.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.

„ Inspector General of Jails.
„ Judicial Department.

Exd. S. T. Augustin.

Judicial Department.

1850.

From,

J. Rohde Esquire.
Inspector General of jails.

To,

A. J. Tribuhn Esquire
Chief Secy. to Government
Fort St. George.

Sir

I have the honor to report
the completion of the last block of upper
story in the Salem jail.

The Assistant Engineer
of the Range informs me that the other
Estimates having been struck out of
of the budget the works are at a stand
still.

I need hardly say that
discipline and the intermural labor
insisted on cannot be carried out unless
proper internal arrangements are made.

The erection of work sheds
and the separation of the enclosure by
Palisades are essential to these ends.

The cost of buildings is
greatly

greatly enhanced by the discontinuance of works and discharge of work men who often are collected from distances of several hundred miles.

6 I want the jail clear of scaffolding and material but this can not be done without inconvenience and expense, I need not say that to have a jail enclosure lumbered up while prisoners are in it with all kinds of material is neither convenient or safe.

7 I presume the ventilation of the cells is now stopped with other works.

I have the honor to be

Sir

Your Most Obedt Servant

Potlammund
Off of Insp.
Genl of jails
8 June 1865.

[Signature]

Insp. Genl of jails.

Civil Works

Public Works Department

2158 - 2158

Proceedings of the Madras Government

Under date the 27th July 1865

Read the following
from the Inspector General of Jails.

Reports the completion of the last block of the Salem Jail & states that discipline and internal labor cannot be carried out unless the works herein stated are also completed.

The Government
deems that the unexpended balances of the estimates for the under-mentioned works in connection with the Salem Jail were placed at the disposal of the Superintending Engineer of the 5th Division in Proceedings No. 1868, dated

[Signature]

4th July 1865.

	Estimate	Expenditure up to 30 th April/65	Balance allotted on the 1 st July 1865.
Workshop	1,870	1541	3349
Ventilators	3,040	2,212	828

Dividing off the Court Yard with wooden ceilings	1,870	1846	3024
--	-------	------	------

The works should
be completed as speedily
as possible.

all the work should be
done in the most
expedient manner
and the cost should be
kept as low as possible.
The works should be
completed by the 1st of
August.

With the water still in
hand return the scaffolding
to the works.

30
4
6 Superficial 5th Jan
3 Inspected of order
11 Judicial sent

12/12/65
34

Sept. 28th July

No. 47 July 1864 at 37-25

Transcript & the
Public order 37-25

It is my desire
that the order
should be printed
in pamphlet, if
possible, and be made
available -

W. J. Cunningham
(with notes)
184 July 1865

184 July 1865

184 July 1865

184 July 1865 at 37-25

184 July 1865 - 1865

184 July 1865 - 1865

184 July 1865 - 1865

The chief duty
to government
to be done

to be done

184 July 1865

184 July 1865

184 July 1865

184 July 1865

184 July 1865

184 July 1865

184 July 1865

184 July 1865

184 July 1865

184 July 1865

184 July 1865

184 July 1865

184 July 1865

184 July 1865

9th V 1865 Depte
Pro: of Govt for duty

No. 2158
Pro: of the M^l Govt
D/ 27 July / 65

21/7/65
J. H. H. H.

The Chief Secretary
informed that the unexpen-
ded balances of the estimates
for workshops &c in con-
nection with the Salem Jail
were placed at the disposal of
the superintending Engineer
of the 5th Division in Pro:
No. 1862 of 1865.

No. 659. 660