

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	2388	Press ~~Mis.~~
415-416		
Dated	17-8	18 65.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
17th August 1865.*

No. 415. Read the following Endorsement of the Superintending Engineer, 5th Division, dated Salem, 11th August 1865, No. 1,135 :—

5th Division, D. P. W., Salem District, Salem Range.

Report for the quarter ending July 31st 1865 of progress made with the upper story of the Salem Jail, called for in G. O. No. 2,519 of September 1st 1863.

Estimate Rupees 40,500; sanctioned in G. O. No. 380 of March 12th 1863.

Expenditure during the past quarter... .. Rupees 418 5 5

Do. from commencement of work up to date ,, 44,335 2 6

Particulars of work done up to date.

1. Three large blocks to accommodate 54 prisoners each, and three small blocks to accommodate 42 prisoners each, completed and handed over to the Prison authorities.

2. The estimate has been worked out, but final payments not yet made.

3. During the period under report, about 120 Convicts were available daily for assisting the Contractor's bricklayers inside the Jail.

SALEM,
8th August 1865.

(Signed) A. R. EDGCOME, Lieutenant, R. E.,
Assistant Engineer, in charge of the Salem Range.

Submitted to Government, with reference to G. O. No. 3,371, dated 24th November 1864.

(Signed) E. A. FOORD, Lieut.-Colonel, R. E.,
Superintending Engineer, 5th Division.

No. 416. ORDER THEREON, 17th August 1865, No. 2,388.

CIVIL WORKS, No. 57.

Communicated to the Judicial
Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

Assistant Engineer

Salem District

Salem Range

Report for the quarter ending July 31. 1865.
of progress made with the Upper Story of the
Salem jail, Called for in G. O. No. 2519 of
September. 1st 1863.

Estimate Refus 40,500, Sanctioned in G. O.
No. 380 of March. 12. 1863.

Expenditure during the past quarter Rs. 418. 5. 5.
— Do — from commencement of work up to date.
Rs. 44. 335. 2. 6.

Particulars of work done up to date.

1- Three large blocks to accommodate 54
prisoners each, and three small blocks, to
accommodate 42 prisoners each, completed and
handed over to the prison authorities.

2- The Estimate has been worked out, but
final payments not yet made.

3- During the period under report, about
120 convicts were available daily for assisting
the Contractors bricklayers inside the jail.

Signed/ A. R. Edgewood R.E.

Assistant Engineer

In charge of the Salem Range
Submitted

Salem
August. 8th 1865

No: 1135

Submitted to the Government, with reference
to G. O. No 3371, dated 24th November 1862.

Superintg. Engrs Office 5th Dec. 3 Edward Lenth Co. R.E.
Salem 11th August 1865 3 Superintg. Engineer 5th Dec.

To
The Secretary to Government
D. P. W.

C. J. G. S.

To Mr. [unclear] the
Hon. Secy of the Interior
Washington

Dear Sir

April 1888

2386

The Department of Congress
5 divisions

Of

The Secretary to Government
28. P.M.

2388

Communicated to the

Dated 11/17 } August 1865
Recd 14 }

Judicial Department

W.B.

2388. 17th August 1865
Submitting report for the

Stark & Seager
17th August 1865

quarto ending July 31st 1865

of papers made with the

upper story of the section

paid called for in G. O. 1865

2519 of September 1st 1865

with a record

To the Judicial Department

Sept 18th August -

21
2

No. 415. 416