

(1) Number of pages 20

(2) Date of repair 7.12.1922

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2412

Press
Mis.

464-465

Dated 19-8

1865.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public

No. 264.

Read the
Progress Report of the Central Jail at

		ESTIMATE.						WORK PER	
Items.		Quantity.	Rate.			Amount.			Quantity.
			RS.	A.	P.	RS.	A.	P.	
<i>Four Workshops.</i>									
Rough stone in chunam	 Cubic yards.	1,493 $\frac{1}{2}$	3	0	0	4,481	5	4	43
Terracing with brick on edge, &c., &c.	... Squares.	220 $\frac{8}{10}$	22	0	0	4,857	9	8	
Flooring with do.	do.	192	7	4	0	1,392	0	0	
Excavating foundation and filling the basement						164	0	0	
Teak-wood wrought and put up	... Cubic feet.	3,502 $\frac{1}{2}$	2	4	0	7,881	4	0	
Cut stones over the pillars' heads		152	1	4	0	190	0	0	
Do. do. centre do.		84	1	8	0	126	0	0	
Contingencies						1,926	13	4	
<i>Partition walls between the centre pillars, &c.</i>									
Rough stone in chunam	 Cubic yards.	185 $\frac{2}{7}$	3	0	0	556	0	0	
Contingencies						91	6	4	
<i>Six Towers.</i>									
Rough stone in chunam	 Cubic yards.	421 $\frac{1}{2}$	3	0	0	1,263	2	6	
Excavating foundations and filling the basement						15	0	0	
Teak-wood wrought and put up	... Cubic feet.	52 $\frac{6}{12}$	2	4	0	118	2	0	
Contingencies						148	1	0	
<i>Centre Warder.</i>									
Rough stone in chunam	 Cubic yards.	316 $\frac{1}{2}$	3	0	0	1,010	0	0	
Arch work in do.	 Cubic feet.	152	0	3	0	28	8	0	
Terracing with brick on edge, &c. &c.	... Squares.	20 $\frac{8}{10}$	18	10	10	388	4	11	
Flooring with do.	do.	18 $\frac{2}{10}$	7	4	0	132	5	0	
Stone columns		12	12	8	0	150	0	0	1
Cornice work in chunam	 Cubic feet.	127 $\frac{1}{2}$	0	4	0	31	14	0	
Excavating foundations and filling the basement						80	0	0	
Pairs, country-wood batten doors with frames and iron fixtures, &c., complete, 8x4	 Each.	3	26	0	0	78	0	0	
Do. do. batten windows, buttresses with do. do. complete, 5x2-6		8	15	0	0	120	0	0	
Teak-wood wrought and put up	... Cubic feet.	322 $\frac{1}{2}$	2	4	0	725	11	6	
Cut stones over the pillars' heads	... No.	12	1	8	0	18	0	0	
<i>Upper Story.</i>									
Brick in chunam	 Cubic yards.	154 $\frac{1}{2}$	4	0	0	618	10	8	95
Flat arch work in do.	 Cubic feet.	116 $\frac{1}{2}$	0	3	0	21	13	6	100
Stone columns		12	12	0	0	144	0	0	
Cut stones over the pillars' heads	... No.	12	1	4	0	15	0	0	
Teak-wood wrought and put up	... Cubic feet.	322 $\frac{1}{2}$	2	4	0	725	14	6	
Country-wood batten doors with frames, &c.		3	26	0	0	78	0	0	
Do. do. windows, do. 5x2-6		8	18	0	0	144	0	0	
Contingencies						534	15	6	
<i>Two Workshops with truss roof.</i>									
Rough stone in chunam	 Cubic yards.	713 $\frac{1}{2}$	3	0	0	2,140	11	6	17
Flooring with brick on edge, &c., &c.	... Squares.	86 $\frac{1}{10}$	7	4	0	628	12	8	
Excavating foundations and filling the basement						120	0	0	
Cut stones over the pillars' heads	... No.	38	1	4	0	47	8	0	19
Wooden truss, complete		38	35	0	0	1,330	0	0	
Contingencies						968	7	6	

Works Department, 19th August 1865.

following:—

Rajalmundry for the month of June 1865.

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
2 0 9	98 6 6	1,590	2 10 3	4,202 8 0	The foundations have been built deeper than that allowed in estimate. 102 Squares of terrace work done.
.....	174 0 3			1,093 13 1	
.....	6 3 1	91	3 13 10	351 11 3	
.....				179 2 4	
.....		2,157 $\frac{1}{2}$	2 4 0	4,854 3 0	Few stones remain at work.
.....		114	1 9 8	182 14 5	
.....		63	1 7 0	89 14 3	
.....	6 1 10			1,146 13 11	
.....		182	2 11 7	495 10 3	Stone, chunam, &c., remain at work.
.....				83 9 4	
.....	2 4 0	171	4 12 4	815 14 11	
.....				12 13 4	
.....		60 $\frac{1}{2}$	2 4 0	136 6 6	Terrace made with brick. Bricks remain at work.
.....	29 13 5			83 9 4	
.....		343	2 10 0	900 12 2	
.....		152	0 1 2	11 3 0	
63 7 8	14 6 6			59 4 6	Work nearly completed. Do. do.
.....	63 7 8	9	8 0 8	72 6 5	
.....		12	12 13 11	154 7 7	
.....	1 4 8	135	0 1 11	15 15 5	
.....	0 13 10			78 0 8	Bricks, &c., remain at work.
.....		3	26 0 0	78 0 0	
.....		8	15 0 0	120 0 0	
.....		315	2 4 0	776 2 6	
.....		12	1 6 4	16 12 6	Stones remain at work.
1 1 5	103 9 3	95	1 1 5	103 9 3	
0 0 2	1 0 8	100	0 0 2	1 0 8	
.....	4 14 0			143 13 6	
.....	4 13 9			11 12 6	Stones remain at work.
.....		315	2 4 0	776 2 6	
.....		1	26 0 0	26 0 0	
.....		6	15 0 0	90 0 0	
.....				357 12 11	Stones remain at work.
0 11 0	11 11 0	713	2 8 3	1,796 8 3	
.....				143 2 8	
.....				128 11 9	
0 1 4	1 10 0	19	1 7 1	26 7 0	Stones remain at work.
.....		22	35 0 0	770 0 0	
.....				290 4 7	
.....					

Proceedings of the Madras Government, Public

Progress Report of the

Items.	ESTIMATE.			WORK PER
	Quantity.	Rate.	Amount.	Quantity.
<i>Radial Block of Cells.</i>				
Rough stone in chunam Cubic yards.	11,027 ^{14 1/2}	3 0 0	33,352 9 3	516
Arch work in chunam over the four doors Cubic feet.	167 1/2	0 3 0	35 2 6	15
Arched roof with brick in chunam	65,812 1/2	0 4 0	16,453 2 0	6,560
Centring			2,400 0 0	
Cornice work in chunam	2,512 1/2	0 4 0	628 2 0	336
Terracing with brick on edge, &c., &c. ... Squares.	25 ^{5/10}	22 0 0	560 15 10	
Putting jelly, two courses of flat tiles, &c. Yards.	286 ^{5/10}	10 15 3	3,138 1 2	
White-washing in chunam... .. Squares.	1,720	0 3 0	322 8 0	314
Flooring with brick on edge, &c., &c. ...	307 ^{5/10}	7 4 0	2,229 6 0	16
Excavating foundations and filling the basement			600 0 0	
Teak-wood wrought and put up Cubic feet.	250	2 4 0	562 8 0	
Iron doors with wooden frames, &c., &c. ... No.	320	60 0 0	19,200 0 0	
Lead color three coats to the weather-boards and iron doors, &c. Squares.	300	2 6 0	712 8 0	
Contingencies			8,030 1 3	
<i>Solitary Cells for Women.</i>				
Rough stone in chunam... .. Cubic yards.	1,513 ^{1/2}	3 0 0	4,541 5 4	67
Terracing with brick on edge, &c. &c. ... Squares.	76 ^{5/10}	22 0 0	1,689 9 6	
Flooring with do. do.	54 ^{1/10}	7 4 0	392 5 10	
Excavating foundations and filling the basement... ..			140 0 0	
Teak-wood wrought and put up Cubic feet.	776 ^{1/2}	2 4 0	1,746 10 0	
Iron doors with wooden frames, &c., do. complete, 6-6x3-6	40	35 0 0	1,400 0 0	
Contingencies			1,016 3 10	
<i>Out-offices for Jailers.</i>				
Batten window, shutters with frames, wooden bars, and iron fixtures, &c., complete, 6x3 No.	3	6 0 0	18 0 0	
<i>Hospital and Stores, &c.</i>				
Batten doors with frames, and iron fixtures complete 7x3 No.	24	17 0 0	408 0 0	
Do. do. do. 6x3	9	15 0 0	135 0 0	
Contingencies			1,038 14 5	
<i>Enclosure walls.</i>				
Rough stone in chunam Cubic yards.	4,776 ^{1/2}	3 0 0	14,328 14 2	
White-washing in do. Squares.	793 ^{1/10}	0 3 0	148 12 9	
Broken bottles in do.	7,440	0 2 0	930 0 0	
Excavating foundations and filling the basement... ..			150 0 0	
Contingencies			1,552 5 1	
<i>Banquile, &c.</i>				
Broken bottles in chunam... .. Squares.	49 ^{1/10}	0 2 0	615 0 0	
Contingencies			526 13 7	
<i>Inner partition walls.</i>				
Rough stone in chunam Cubic yards.	1,913 ^{1/2}	3 0 0	5,740 0 0	78
Excavating foundations and filling the basement... ..			70 0 0	
Contingencies			589 15 0	

Works Department, 19th August 1865.

Central Jail, &c., &c.—(Continued.)

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
2 9 3	1,329 9 9	9,401	2 9 3	21,248 10 11	
0 0 6	0 7 9	127	0 1 1	8 7 3	
0 0 11	391 0 3	41,730	0 2 1	5,498 5 4	
.....	114 8 1			979 9 5	
0 1 8	34 8 6	1,821	0 3 5	395 11 2	
.....	16 9 6			201 14 7	Work is in progress.
.....	197 7 10			1,116 10 9	Do.
0 0 10	18 10 0	344	0 7 10	168 10 0	Chunam remain at work.
2 15 6	47 7 9	230	8 2 1	1,870 10 7	Bricks do.
.....	6 7 3			816 7 0	
.....		250	2 4 0	562 8 0	
.....		216	60 0 0	14,760 0 0	
.....	5 14 0			5 14 0	Work is in progress.
.....	2 6 0			5,299 11 1	
0 7 5	30 14 3	1,054	2 7 8	2,612 1 5	
.....				1 7 9	
.....				136 13 7	Bricks have been collected at work.
.....				143 4 4	
.....		435 ^{1/2}	2 4 0	979 8 0	
.....		2	35 0 0	70 0 0	
.....				461 13 2	
.....		1	6 0 0	6 0 0	
.....		24	17 0 0	408 0 0	
.....		4	15 0 0	60 0 0	
.....				38 8 0	
.....	19 8 11	2,894	3 8 9	10,275 12 7	Rough stone, &c., remain at work.
.....				120 0 0	Chunam at work.
.....				454 9 10	22,731 bottles remain at work.
.....				141 4 0	
.....	2 3 0			1,109 15 6	
.....	7 9 7			38 15 0	1,947 bottles remain at work.
.....				5 0 0	
0 13 0	63 6 6	219	4 1 1	890 6 0	Chunam, &c., remain at work.
.....	3 8 10			14 6 8	
.....	43 5 0			43 5 0	

Proceedings of the Madras Government, Public

Progress Report of the

Progress Report of the

Items.	ESTIMATE.			WORK PER
	Quantity.	Rate.	Amount.	Quantity.
<i>Front gate and wooden railings.</i>				
Wooden railings complete R. feet	1,300	RS. A. P. 2 8 0	RS. A. P. 3,250 0 0	
Masonry work... ..			560 0 0	
Contingencies			482 8 0	
<i>Well.</i>				
Earthwork				
Do. Cubic yards.	2,287	0 1 4	190 9 4	
Do.	620	0 1 6	58 2 0	
Do.	2,118 ¹ / ₂	0 2 5	220 0 0	
Baling water and sinking the well frame	2,400	0 7 0	1,050 0 0	
Value of well frame			412 10 0	
Cut stone in chunam... ..			483 6 5	
Do. Cubic yards.	40-5	29 0 11	1,167 10 9	
Do.	40-5	22 6 11	901 9 1	
Do.	40-5	18 0 4	724 2 9	
Do.	16-2	17 8 0	281 4 9	
Do.	21-3	17 8 0	421 15 1	
Filling in the outside of steening, do.	36-4 ¹ / ₂	16 14 0	610 5 0	
Contingencies	6,600	0 1 0	412 8 0	
Clearing jungle			355 14 10	
.....				
Total...				
Adjusted advances remaining at the end of June 1865				
Total...				

RAJAHMUNDRY,
8th July 1865,

Works Department, 19th August 1865.

Central Jail, &c., &c.—(Concluded.)

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
.....	43 3 6			1,252 5 10	Work is going on rapidly.
.....				2 5 6	
.....	25 8 10			123 13 10	
.....		2,287	0 1 4	190 9 4	Stone remain at work.
.....		620	0 1 6	58 2 0	
.....		2,118 1/2	0 2 5	320 0 0	
.....		2,400	0 7 0	1,050 0 0	
.....				462 10 0	
.....				483 6 5	
.....		40-5	29 0 11	1,167 11 8	
.....		40-5	22 6 9	901 1 8	
.....		40-5	18 1 10	727 14 10	
.....		16-2	17 0 9	274 0 0	
.....		21-3	17 4 6	416 9 7	
.....		28-0	17 1 5	478 8 0	
.....		6,513 1/2	0 1 0	396 3 9	
.....				347 7 11	
.....				216 15 1	
.....	35 13 0			1,03,496 9 0	
.....	2,964 10 5			29,823 2 11	
.....				1,33,319 11 11	

(Signed) A. RAMIAH,
Supervisor in charge of No. 6 Range.

(True Copy.)

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

9E

*Proceedings of the Madras Government, Public Works Department,
19th August 1865.*

No. 265.

ORDER THEREON, 19th August 1865, No. 2,412.

CIVIL WORKS, No. 65.

1. Communicated to the Judicial
Department.

2. The Superintending Engineer

has omitted to insert the usual foot-note descriptive of the progress made on the
several portions of the work.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

„ Superintending Engineer of the 1st Division.

Progress Report of the Central Jail at Rajahmundry for the month of June 1885

19E

Estimate				Work performed in the month				Work performed up to the month				Remarks
Items	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount			
4 Workshops												
Rough Stone in Chumam Cyl	11932 1/2	3	4481 51	48	2	98 66	1590	2	103	4202 8	The foundations have been built deeper than that shown in estimate	
Excavating with brick on edge 8x4	320 3/4	22	4857 28			1174 5			1093 13	1		
Excavating foundations filling the	1 1/2	7 1/4	12 1/2			16 3	91	3	13 10	3151 11	3	11E
Leak wood wrought 4 feet up	3502 9/16	2 1/4	7881 2				2157 1/2	2 1/4	4834 3			
Cut stones over the pillars heads	152 1/2	1	152				114 1/2	1	98	182 1/2	5	
Contingencies	84	1	84				63	1	7	89 1/4	3	
Excavating foundations filling the	185 1/2	3	556 1/2				182	2	117	495 10	3	
Rough Stone in Chumam Cyl	421 1/2	3	1263 2 1/2			2 1/4	171	4	12 1/4	815 14	11	Stone Chumam & remain at work
Excavating foundations filling the	27	2 1/2	67 1/2				607 1/2	2 1/4	136 6 1/2			
Leak wood wrought 4 feet up	52 1/2	2 1/4	118 1/2				12			83 9 9		
Contingencies			148 1/2			29 1/2						
2 Workshops												
Rough Stone in Chumam Cyl	346 1/2	3	1040				343	2	10	900 12	2	Bricks made with brick. Bricks remain at work.
Excavating with brick on edge 8x4	152 1/2	3	458 1/2				152	1	12	11 3		
Excavating foundations filling the	20 3/4	18	352 1/2			14 6 1/2			59 4 1/2	6		
Leak wood wrought 4 feet up	18 3/4	7 1/4	138 1/2			13 7 1/2	912	8	13 1/2	712 6 1/2	5	
Cut stones over the pillars heads	12 1/2	12	150			1 4 1/2	135	12	13 1/2	154 7 1/2	7	
Contingencies	127 1/2	2 1/4	311 1/2			13 10			15	15 1/2	5	
Excavating foundations filling the			80						78	2	8	
Leak wood wrought 4 feet up							3	26		78		
Cut stones over the pillars heads							8	15		120		
Contingencies							345	2	4	776 2 1/2	6	
Excavating foundations filling the							12	1	6 1/4	16 12 1/2	6	
Leak wood wrought 4 feet up												
Cut stones over the pillars heads							95	1	15	103 9 3	3	
Contingencies							100			143 13 1/2	6	
Excavating foundations filling the										11 12 1/2	6	
Leak wood wrought 4 feet up							345	2	4	776 2 1/2	6	
Cut stones over the pillars heads							1	26		26		
Contingencies							6	15		90		
Excavating foundations filling the										1357 12 1/2	11	
Leak wood wrought 4 feet up												
Cut stones over the pillars heads							713	2	8 3	1796 8 8	8	
Contingencies										143 2 8	8	
Excavating foundations filling the										128 11 9	9	
Leak wood wrought 4 feet up							19	1	7 1/2	26 7 1/2	7	
Cut stones over the pillars heads							22	35		770		
Contingencies										290 4 7	7	
Excavating foundations filling the												
Leak wood wrought 4 feet up							9401	2	9 3	24248 10 11	11	
Cut stones over the pillars heads							127	1	11	8 7 3	3	
Contingencies												
Excavating foundations filling the							41730	2	1	5498 5 4	4	
Leak wood wrought 4 feet up												
Cut stones over the pillars heads												
Contingencies										50432 14 2	2	

Progress Report of the Central Jail at Rajahmundry for the month of June 1885

19E

Estimate

Work performed
in the month

Remained

135

Centerings																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

13E

Work is in progress.

Chumam remain at work.

Bricks remain at work.

Work is in progress.

Bricks have been collected at work.

Brough stone & remain at work.

Chumam at work.

Bottles remain at work.

Bottles remain at work.

Chumam & remain at work.

Work is going on rapidly.

Progress Report of the Central Jail at Rajahmundry for the month of June 1865

19E

Items	Estimate			Work performed in the month			Work performed up to the month		
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount
Brought forward						2928 13 5			97624 1
Boring water and sinking the well frame. - - -			442 10 0						462 10 0
Value of well frame.			483 6 5						483 6 5
Cut Stone in Chumam Coy	40-5	29 - 11	1167 10 9				40-5	29 - 11	1167 11 8
Do Do Do	40-5	22 6 11	901 7 1				40-5	22 6 9	901 1 8
Do Do Do	40-5	18 - 4	724 2 9				40-5	18 1 10	727 14 10
Do Do Do	16-2	17 8 -	281 4 9				16-2	17 - 9	274 -
Do Do Do	24-3	17 8 -	421 15 1				24-3	17 4 6	416 9 7
Do Do Do	36-4 1/2	16 14 -	610 5 -				28 -	17 15	478 8 -
Filling in the outside of Vetting Do - - -	6600	1 4	412 8 -				6543 1/2	1 -	396 3 9
Porting fences. - - -			355 14 10						347 7 11
Clearing jungle. - - -						35 13 -			216 15 1
						2964 10 5			103496 9 -
Unadjusted advances remaining at the end of the month									29823 2 11
									133319 11 11

Stone remain at work

Rajahmundry
18 July 1865.

(Sig) A. Bassiak.
Superior Engineer & Manager

(True copy)

W. J. ... Capt. R. E. ...
Superintending Engineer

19E

17E

Progress Report of the Central Jail at Rajahmundry for the month of June 1865

19E

Estimate

Work performed
in the month

Work performed up to
the middle of the month

Items

Quantity

Rate

Amount

Quantity

Rate

Amount

Quantity

Rate

Amount

Remarks

