

(1) Number of pages _____

(2) Date of repair 10-1-65

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.



Government of Madras.

Public works DEPARTMENT.

G.O. No. 2699	Press
113-114	~~Mis.~~
Dated 14-9	1865.

Not to be folded or roughly handled

2/



Proceedings of the Madras Government, Public

No. 313.

Read the

Progress Report of Mr. JOHN GEORGE, Assistant Engineer, in charge

Items.	Unit.	ORIGINAL ESTIMATE.			P.
		Quantity.	Rate.	Amount.	
Rough stone in mortar	C. Yds.	11,581½	2 8 0	12 0	0
Brick work do.	"	12,919½	4 0 0	51,579	1 2
Terracing	Square.	493½		12,788	8 0
White-washing	"	4,769	0 2 2	615	12 10
Flooring brick on edge	"	754	8 3 4	6,189	1 4
Excavating foundation	"			1,614	8 0
Jungle wood wrought and put up... ..	C. Ft.	8,533½	1 12 0	14,956	1 0
Teak-wood do. do.	"				
Wood oil	Square.	463	1 2 8	541	2 8
Cut stone over pillars	No.	269	1 0 0	269	0 0
Do. for centre pillars	"	84	1 8 0	126	0 0
Flat arch work	C. Ft.	1,868½	0 3 0	350	5 10
Plastering	Square.				
Stone columns	No.	24	14 12 0	354	0 0
Wooden stair-case, complete	Rupees.			120	0 0
Cornice work	C. Ft.	2,917	0 6 10	1,258	9 10
Country-wood batten doors, &c., complete... ..	Pairs.	60		1,050	8 6
Ditto. windows, do.	"	35		518	8 0
Roofing with country-wood... ..	Square.	131½	8 3 4	1,077	5 6
Painting	"	140½		298	0 6
Wooden trusses, complete	No.	38	30 0 0	1,140	0 0
Arched roof	C. Ft.	65,812½	0 3 0	12,339	13 6
Centring for do.	"			3,100	0 0
Putting jelly, two courses of flat tiles, and plastering over the arched roof	Square.	286½	9 0 0	2,578	8 0
Iron doors with wooden frames and venetian barred above, complete.	No.	320	60 0 0	19,200	0 0
Iron doors with wooden frames, iron fixtures and venetian, complete.	"	40	35 0 0	1,400	0 0
Venetian windows barred	"				
Lead color	Square.	320	2 2 0	680	0 0
Country-wood, Necessary seat	Rupees.			16	0 0
Coping to walls	C. Ft.	123½	0 1 3	9	10 6
Wooden railing	Rg. Ft.	1,300	2 8 0	3,250	0 0
Iron rails with gates inside	Rupees			427	8 0
Do. do. outside	"			570	0 0
Masonry work under the gates	"			450	0 0
Eave board	"			10	0 0
Tarring	"				
Coping with laterite stone in chunam	Square.	51½			
Laying with laterite stone in clay	"	36½	1 8 0		
Well					
Sundries				19,077	1 3
Total... ..				1,87,800	0 0
Deduct for Convict labor				7,000	0 0
Recoveries up to 31st August 1865.				1,80,800	0 0
Net expenditure up to do. do.					

Works Department, 14th September 1865.

following :—

of Central Jail at Coimbatore, for the month of August 1865.

[illegible]

Proceedings of the Madras Government, Public Works Department,
14th September 1865.

The plan of the Jail is as follows:—

- I.—Outer wall of twelve sides or divisions.
- II.—Inner wall of ten do. do.
- III.—Radial cells and workshops, eleven blocks.
- IV.—Centre Warder house.
- V.—Outside, Jailer's quarter.

Work as follows has been done to 31st August 1865:—

- I.—Outer wall—eight sides completed, one side nearly completed, three sides not started.
- II.—Inner wall—nine sides completed, one side unfinished.
- III.—Radial cells and workshops, eleven blocks.
 1. Workshop. } Foundation excavated; wood works, doors and windows
 2. Radial cells, } all ready.
 3. Workshop—masonry completed; fifteen trusses (out of nineteen) for roof all ready.
 4. Radial cells—foundation partly laid; all doors and windows ready.
 5. Workshop—completed.
 6. Radial cell—completed.
 7. Workshop—completed, all but flooring.
 8. Radial cell—masonry built to springing; roofing half done.
 9. Workshop—completed.
 10. Radial cell—masonry built to springing; all doors and windows up; materials ready for roof; will be completed by end of September 1865.
 11. Workshop—nearly completed.
- IV.—Centre Warder—lower story completed.
- V.—Jailer's quarter—completed.

COIMBATORE,
4th September 1865.

(Signed) J. GEORGE,
Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 314.

ORDER THEREON, 14th September 1865, No. 2,699.

CIVIL WORKS, No. 35.

Communicated to the Judicial Department.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,

Under Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

11th Sept 1865
The Secy to the Govt
14th Sept 1865
Progress Report of Mr
John George, Assistant
Engineer in charge of
Coimbatore Jail at Coimbatore
for the month of August
1865
With an order
No 314. 314.
2699-14th Sept 1865
Comm 2 to the
Judicial Department
John St George
14th Sept 1865
11th Sept 1865
21
14th Sept 1865

*Proceedings of the Madras Government, Public Works Department,
14th September 1865.*

The plan of the Jail is as follows:—

- I.—Outer wall of twelve sides or divisions.
- II.—Inner wall of ten do. do.
- III.—Radial cells and workshops, eleven blocks.
- IV.—Centre Warder house.
- V.—Outside, Jailer's quarter.

Work as follows has been done to 31st August 1865:—

- I.—Outer wall—eight sides completed, one side nearly completed, three sides not started.
- II.—Inner wall—nine sides completed, one side not started.
- III.—Radial cells and workshops, eleven blocks.
 - 1. Workshop, } Foundation excavated; wood works, doors and windows
 - 2. Radial cells, } all ready.
 - 3. Workshop—masonry completed; fifteen trusses (out of nineteen) for roof all ready.
 - 4. Radial cells—foundation partly laid; all doors and windows ready.
 - 5. Workshop—completed.
 - 6. Radial cell—completed.
 - 7. Workshop—completed, all but flooring.
 - 8. Radial cell—masonry built to springing; roofing half done.
 - 9. Workshop—completed.
 - 10. Radial cell—masonry built to springing; all doors and windows up; materials ready for roof; will be completed by end of September 1865.
 - 11. Workshop—nearly completed.
- IV.—Centre Warder—lower story completed.
- V.—Jailer's quarter—completed.

COIMBATORE,
4th September 1865.

(Signed) J. GEORGE,
Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 314.

ORDER THEREON, 14th September 1865, No. 2,699.

CIVIL WORKS, No. 35.


Communicated to the Judicial Department.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Under Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.



Progress Report of Mr. John George Assistant Engineer in charge of Central Jail at Coimbatore for the
Month of August 1865

Name	Unit	Original Estimate		Revised Estimate		Work performed in this Month			Work performed up to this month			Remarks
		Quantity	Rate Amount	Quantity	Rate Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	

Rough stone in Harbor	sq ft	11587 1/2	2 8	2927 1/2	24585 1/2	3 8	85477 1/8	1750 1/4	"	"	49956 1/4	11864 2/3	"	"	68924 1/4
Brickwork Ditto	"	12919 5/8	1 1	51679 1/2	24897 1/2	6	29505 4 1	13 1/4	"	"	915 12 7	2281	"	"	28910 1/2
Terracing	sq ft	495 5/8	"	12788 8	540 5/8	"	16209 9 3	17 1/2	"	"	3339 8 4	14 1/4	"	"	10575 2 1/4
Whitewashing	"	1769	2 2	645 12 10	5182 1/2	6	2055 15	152 1/4	"	"	491 5 9	152 1/4	"	"	491 5 9
Laying brick on edge	"	751 1/8	8 3 1/4	6189 1 4	729 1/2	12	8754 4 7	89 1/2	"	"	1800 10	89 1/2	"	"	2256 7 8
Excavating foundation	"	"	"	1614 5	"	"	1847	"	"	"	"	"	"	"	568 1/4
Junglared wrought and put up	sq ft	5533 1/2	1 12	14955 1	764 1/4	2	15317 15 1	"	"	"	986 3 4	"	"	"	22042 1 9
Stickwood wrought and put up	sq ft	"	"	"	946 2/3	4	3786 14	"	"	"	"	"	"	"	"
Wood Oil	sq ft	163	1 28	510 28	475 1/2	1 4	594 12	"	"	"	302	"	"	"	360 8
Coast stone over Pillars	sq ft	269	1	269	307	1 12	537 4	"	"	"	"	"	"	"	165 10 8
Ditto for Centre Pillars	"	81	1 5	125	"	"	"	"	"	"	"	"	"	"	"
Flat archwork	sq ft	1568 5/8	3	350 5 11	1563 1/2	1 6	467 11 11	"	"	"	"	"	"	"	106 1 2
Plastering	sq ft	"	"	"	83 1/2	3 8	293 2	73 1/2	"	"	104	"	"	"	199 3 7
Stone column	sq ft	"	"	"	"	"	"	"	"	"	"	"	"	"	"
Wooden stair case complete	sq ft	214	11 1/2	354	"	"	120	"	"	"	"	"	"	"	"
Cornice work	sq ft	291 7	6 1/2	1258 9 11	2918 1/2	" 8	1171 1/4	"	"	"	"	"	"	"	"
Country wood batten Doors	pair	60	"	1080 5 6	163	"	1199	"	"	"	"	"	"	"	985 1/2
To Complete	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"
Ditto Window Ditto	pair	35	"	518 8	35	"	65 1/4	"	"	"	"	"	"	"	610
Roofing with Country wood	sq ft	131 1/2	8 3 1/4	1877 5 6	132 1/2	16	2104 10 2	"	"	"	531 4	65 1/4	"	"	2536 8 6
Painting	"	116 1/4	"	295 6	38 1/2	1 1/2	189 4	"	"	"	"	"	"	"	40 2
Wooden trusses complete	sq ft	38	30	1110	38	50	3116	"	"	"	"	"	"	"	2236 18 2
Arched Roof	sq ft	658 12 1/2	3	12339 13 6	77000	" 1/4	21656 1 1/4	217 2/9	"	"	8026 3 4	217 2/9	"	"	14397 12 1
Centrings for Ditto	"	"	"	3100	"	"	3100	"	"	"	26810 6	"	"	"	1472 5 10
Carved over	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"
				139717 2 8	139717		199760 13 9				21761 2	"	"	"	156908 4 7

Brought Over	16866/92	232569 55	23894 " " " " " " " " " " " "	171784 " "
Laying with laterite stone in clay	369 18 55 57	" " " " " " " " " " " "	" " " " " " " " " " " "	" " " " " " " " " " " "
Well	" " " " " " " " " " " "	1142 " " " " " " " " " " " "	" " " " " " " " " " " "	" " " " " " " " " " " "
Sundries	19077/13	23288 107 " " " " " " " " " " " "	388 148 " " " " " " " " " " " "	10533 156
Deduction account of Convict labour	187800 " " " " " " " " " " " "	257000 " " " " " " " " " " " "	23982 157 " " " " " " " " " " " "	182317 156
	7000 " " " " " " " " " " " "			
	180800 " " " " " " " " " " " "			

Recovered up to 31st August 1865 — 2980 152

Net Expenditure up to Ditto 179337 " 1

The plan of the jail is as follows

I Outer wall of 12 sides or Divisions.

II Inner wall of 10 Ditto — ditto —

III Radial bells and Work Shops — 11 Blocks.

IV Central ward or house.

V Outside — jailers Quarters.

Work as follows has been done to 31st August 1865

I Outer wall — 8 sides completed 1 side nearly completed 3 sides untouched.

II Inner walls — 9 sides completed 1 side untouched.

III Radial bells & work shops — 11 Blocks.

1 Work Shop — } Foundation excavated woodwork done window sill ready.

2 Radial bells }

3 Work Shop Masonry completed 15 trusses (out of 19) for roof all ready.

4 Radial bells Foundation partly laid all inner windows ready.

5 Work Shop — completed.

6 Radial bell completed.

7 Work Shop completed all but flooring.

8 Radial bell Masonry built to springing roofing half done.

9 Work Shop completed.

10 Radial bell — Masonry built to springing all done & windows up materials ready for roof will be completed by end of September 1865.

11 Work Shop — Nearly completed.

III Central Ward — Lower story completed.

V Jailers Quarters completed.

Comptrolr — }
1st September 1865 }

John George
Assistant Engineer

Walker & Co
Super.

[The page contains faint, illegible handwritten notes or bleed-through from the reverse side.]