

(1) Number of pages 1(2) Date of repair 15-7-58(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3358	Press Mis.
157-58	
Dated 8 11 1865.	

Not to be folded or roughly handled

62

*Proceedings of the Madras Government, Public Works Department,
8th November 1865.*

No. 157. Read the following Endorsement of the Under Secretary to Government, in charge of the Office of the Consulting Engineer for Railways, dated Madras, 30th October 1865, No. 534 :—

Read the following letter from the Agent and Manager of the Madras Railway Company, to the Under Secretary to Government, in charge of the Consulting Engineer's Office, dated Madras, 21st October 1865, No. 738.

I have the honor to forward, accompanied by two receipts, the undermentioned accounts "Capital," and shall feel obliged by your obtaining the sanction of Government to the expenditure incurred, viz., Rupees 30,860-12-0 :—

August 1865.						RS.	A.	P.
Construction, South-West Line	...	...	...	...	...	12,610	7	0
Do. Bangalore Branch	...	...	...	...	...	16,525	7	0
Do. Salt Cotauro	...	...	...	...	...	1,595	4	0
September 1865.								
Contingencies, General Superintendence, South-West Line	...	...	...	...	...	11	2	0
Do. do. North-West Line	...	...	...	...	...	118	8	0
Total...						30,860	12	0

From the Consulting Engineer for Railways, to the Agent and Manager, Madras Railway Company, dated Madras, 24th October 1865, No. 733.

The estimate sanctioned for the "Circular Engine Shed" at Beypoor amounts to Rupees 7,938. The expenditure up to the 31st July last, amounted to Rupees 8,341-9-0, or Rupees 403-9-0 in excess of the sanctioned estimate. The excess being slightly over five per cent. was passed and recommended for sanction. In the Construction Account for August, received yesterday, a further sum of Rupees 820-12-0 is entered as expended on the shed, and I have the honor to inform you that without full explanation it cannot be recommended for the sanction of Government.

(True Copy.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,

Under Secretary to Government,

In charge of the Office of Consq. Engr. for Railways.

From the Agent and Manager Madras Railway Company, to the Under Secretary to Government in charge of the Office of the Consulting Engineer for Railways, dated Madras, 27th October 1865, No. 760.

Adverting to your letter of the 24th instant, No. 733, I have the honor to furnish the following explanation which has reached me from the Chief Engineer.*

* No. 471, 25th October.

"The excess over estimate of the Circular Engine Shed therein referred to, has for some weeks occupied my attention. The Engineer has been called upon to explain the causes of excess, to enable me to prepare a supplemental estimate, which I hope shortly to send in for the sanction of Government."

"The work at the building has, in the interim, been suspended."

1. The accounts for the expenditure specified have been examined.
2. In the Construction account of the Beypoor Terminal Station, a sum of Rupees 820-12-0 has been entered as expended on the "Circular Engine shed" under construction. The expenditure has been found in this Office to be in excess of the sanctioned outlay, and the circumstance having been pointed out to the Agent and Manager, a supplemental estimate, it is stated, will shortly be sent in for

*Proceedings of the Madras Government, Public Works Department,
8th November 1865.*

sanction. Pending the receipt of this, the sum of Rupees 820-12-0 should be disallowed; and I would recommend for sanction the balance of the expenditure specified, viz., Rupees (30,040) thirty thousand and forty.

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Under Secretary to Government,
In charge of the Office of the Consig. Engr. for Railways.

No. 158. ORDER THEREON, 8th November 1865, No. 3,358.

RAILWAY, No. 12.

1. His Excellency the Governor in Council sanctions the expenditure incurred on "Capital" Account of the Madras Railway, under the heads, and for the period, specified in the foregoing application, amounting to Rupees (30,040) thirty thousand and forty.

2. The sum of Rupees 820-12-0, referred to in paragraph 2 of the Consulting Engineer's observations, will be disallowed pending the submission of a supplement estimate for the Circular Engine shed at Beypoor.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Consulting Engineer for Railways.
Deputy Auditor and Accountant General.

Exd. S. T. Augustin.

Railway Department.

CONSULTING ENGINEER'S OFFICE,

No. 733

From

The Consulting Engineer for Railways,

To

The Agent and Manager, Madras Railway Company,
Madras.

SIR,

The Estimate sanctioned for the "Circular Engine shed" at Beypoor amounts to Rs 7938. The expenditure up to the 31st July last amounted to Rs 8341. 9. or Rupees 403. 9. in excess of the sanctioned Estimate. The Excess being slightly over five per cent was passed and recommended for sanction. In the construction account for August, received yesterday, a further sum of Rs. 820. 12. is entered as expended on the shed, and I have the honor to inform you that full explanation if cannot be recommended for the sanction of Government. I have the honor to be, Sir, your obedient servant,

*Madras
24th Oct/65*

*J. H. M. Shaw Stewart Major R.E.
In ch of the Office of the
Consulting Engr for Ry.*

J. P. M. M. M.

*Major R.E.
In charge of the Office of the Consulting Engr for Ry.*

No. 538

MADRAS RAILWAY COMPANY.

AGENT AND MANAGER'S OFFICE.

Madras, 21st October 1865.

From

D. B. Glavin Esq.,
Agent and Manager of the M. R. Co.

To

Major J. H. M. Shaw Stewart, R.E.,
Under Secretary to Government in charge
of the Consulting Engineer's Office.

Sir,

I have the honor to forward accompanied by two receipts, the undermentioned Accounts "Capital", and shall feel obliged by your obtaining the sanction of Government to the expenditure incurred, vizt. 30,860-12-0.

August 1865.

Construction South West Line	Rs. 12,610-7-0
Bangalore Branch	" 16,525-7-0
Salt Water	" 1,595-4-0

September 1865.

Contingencies General Superintendence M.R.C.	" 11-2-0
Do. Do. M.R.C.	" 118-8-0

Rs. 30,860-12-0

I have the honor to be,
Sir,

Your most Obedient servant

Walter F. Schoof

for Agent and Manager

The Accounts of the expenditure specified have been examined.

In

Dated
Received

The Agent and Manager, Madras
Railway Company

The Consulting Engineer for Railways

No.

No. 538

MADRAS RAILWAY COMPANY.

AGENT AND MANAGER'S OFFICE.

Madras, 21st October 1865.

From

D. B. Glavin Esq.,
Agent and Manager of the M. R. Co.

To

Major J. H. M. Shaw Stewart, R.E.,
Under Secretary to Government in charge
of the Consulting Engineer's Office.

Sir,

I have the honor to forward accompanied by two receipts, the undermentioned Accounts "Capital", and shall feel obliged by your obtaining the sanction of Government to the expenditure incurred, viz Rs. 30,860-12-0.

August 1865.

Construction South West Line	Rs. 12,610-7-0
Bangalore Branch	" 16,525-7-0
Salt Water	" 1,595-4-0

September 1865.

Contingencies General Superintendence M.R.C.	" 11-2-0
Do. Do. M.R.C.	" 118-8-0

Rupees 30,860-12-0

I have the honor to be,
Sir,

Your most Obedient servant

Walter F. Schoof

for Agent and Manager

The Accounts of the expenditure specified have been examined.

In

Dated
Received

The Agent and Manager, Madras
Railway Company

The Consulting Engineer for Railways

No.

RECEIVED
MADRAS RAILWAY COMPANY
OCTOBER 29 1865

Standing for Circular
 Accounts kept for
 August September last.

Dated October 29th 1865

To
 The Consulting Engineer
 for Railways

From
 The Agent and Manager.

MADRAS RAILWAY.

11.0.85

In the Construction account of the Bayshore
 Terminal Station, a sum of Rupees 820.12 has been entered as
 expended on the Circular Engine Shed under Construction.
 The Expenditure has been found in this Office to be in excess
 of the sanctioned outlay, and the circumstances having been pointed
 out to the Agent and Manager, a Supplemental Estimate, it is
 stated, will shortly be sent in for sanction. Pending the receipt
 of this, the sum of Rupees 820.12. should be disallowed, and
 I would recommend for sanction the balance of the expenditure
 specified, vizt. Rupees (30040-) Thirty thousand and forty.

Madras
 30 October
 1865

Major R. E.
 In charge of the Office of the
 Consulting Engineer to Railways

The Secy to the Govt.

No. 760. 4+3
 MADRAS RAILWAY COMPANY.
 AGENT AND MANAGERS' OFFICE.
 Madras, October 29th 1865

From
 A. B. Elwin Esq.,
 Agent and Manager. M. R.
 To
 Major J. H. M. Shaw Stewart, R.E.
 In charge of the Office of the
 Consulting Engineer for Railways.

Sir,
 Adverting to your letter of the 24th
 instant, No 733, I have the honor to furnish
 the following explanation which has reached me
 from the Chief Engineer

"The excess over Estimate of the
 Circular Engine Shed therein referred to, has for
 some weeks occupied my attention. The Engineer
 has been called upon to explain the cause of
 excess to enable me to prepare a Supplemental
 Estimate, which I hope shortly to send in, for
 the sanction of Government.
 The work at the building has,
 in the interim, been suspended."

I have the honor to be,
 Sir,
 Your most obedient servant,
 Walter J. Cooper
 for Agent & Manager

C. 3358-1865-1712

18/187

3358-1865-1712

Communicating Application
received from the Chief Engr
with reference to the 1865
and returned of the 1865
regarding this for reference.

Dated 27/11/1865
Recd. 28/11/1865

No. 760/524

The Consulting Engineer
for Railways

The Agent and Manager.

MADRAS RAILWAY.

1865-1866
No. of 1865-1866
1865-1866

Railway

P. 11/1865-3358 4259
FINANCIAL RAILWAY DEPARTMENT.

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 8th Novr 1865.

Read Application from the Agent of the

Railway Company, submitted through the
Consulting Engineer.

(Here enter 534-30 Oct 1865.)

ORDER THEREON.

His Excellency the Governor in Council
sanctions the expenditure incurred on

Capital Account of the

Railway under the heads and for the period

specified in the foregoing application,

amounting to Rupees (30,040) Thirty

thousand and

forty -

2. The sum of Rs 820.12

referred to in para 2

of the Consulting Engineer's

Observations, will be

disallowed pending

the submission of a

Supplemental Estimate for

To the Consulting Engineer for Railways (with enclosure) the Circular

Deputy Auditor and Accountant General. Enquire and

at Mysoor

16

3

16

3

16

Financial } 186 & Department.
Railway }

No. 22055

PROCEEDINGS OF GOVERNMENT.

Dated 8th Novr/65

Capital Account of the
Madras Railway for August-4
September 1865. The expenditure
incurred on, viz. the construction
of the station the Circular Bridge
shed at Bangalore, the allowance
pending the subscription of a
supplemental estimate.

19th Novr 1865

to be paid to the Madras Railway Co. for the construction of the station the Circular Bridge shed at Bangalore, the allowance pending the subscription of a supplemental estimate.