

(1) Number of pages 26(2) Date of repair 27.1.1937

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <u>456</u>	Press <u> </u>
<u>586</u>	Mis. <u> </u>
Dated <u>25-5-</u>	18 <u>66</u>

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
25th May 1866.*

The Plan of the Central Jail is as follows :—

- I. Outer wall of 12 sides.
- II. Inner wall of do.
- III. Three Radial Cells.
- IV. Two Barracks of 8 rooms each.
- V. Two do. of 4 do.
- VI. Seven Workshops.
- VII. Seven Cook-rooms.
- VIII. Central Warder house.
- IX. Solitary Cells.
- X. Do. Workshop.
- XI. Female ward with out-houses.
- XII. Juvenile ward with out-houses.
- XIII. Civil Debtors.
- XIV. Store-rooms.
- XV. Hospital with out-houses.
- XVI. Latrine rooms.
- XVII. Outside Jailer's quarters.
- XVIII. Guard-room.
- XIX. Hospital enclosure wall.

Work as follows has been executed up to 30th April 1866 :—

- I. Outer wall of 12 sides completed.
- II. Inner wall of do. do.
- III. Radial Cells completed.
- IV. Two Barracks of 8 rooms foundation completed, $\frac{1}{2}$ walls built.
- V. Two do. of 4 do. both completed.
- VI. Seven Workshops, 4 completed.
- VII. Seven Cook-rooms, 4 completed, walls of 3 more nearly finished.
- VIII. Central Warder house completed.
- IX. Solitary Cells arches turned.
- X. Do. Workshop not commenced.
- XI. Female ward ditto.
- XII. Juvenile ward ditto.
- XIII. Civil Debtors ditto.
- XIV. Store-rooms ditto.
- XV. Hospital ditto.
- XVI. Latrine. ditto.
- XVII. Outside Jailer's quarters completed.
- XVIII. Guard-room foundation laid, walls built to 7 feet.
- XIX. Hospital enclosure wall 8 feet high.

COIMBATORE,
10th May 1866.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 587. ORDER THEREON, 25th May 1866, No. 1,656.

CIVIL WORKS, No. 80.

Communicated to the Judicial
Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Works Department, 25th May 1866.

Jail at Coimbatore for the month of April 1866.—(Concluded.)

JANUARY 1866.

[illegible]

Works Department, 25th May 1866.

Jail at Coimbatore for the month of April 1866.—(Continued.)

JANUARY 1866.

JANUARY 1866.					
Work performed up to this month.					Remarks.
Quantity.	Rate.			Amount.	
	RS.	A.	P.	RS. A. P.	
3,548½	3	3	9½	{ 12,606 10 0 * 1,000 0 0 619 5 3 † 520 4 9	* From insufficiency of allotment this amount was given in part payment of a large sum due and charged without entry of measurement. † Paid for bricks used in October 1865.
123¼	5	0	¼	{	
.....					
93¼	0	4	7	27 1 0 19 2 0	
.....					
.....				222 3 6	
.....				185 8 0	
.....					
3	11	14	4	35 11 0	
.....					
.....					
.....				3 11 2	
.....				25 13 6	
.....					
.....					
.....					
.....					
.....					
.....					
.....					
30	22	9	4½	677 9 3	Including from Stock— Vengaywood Rs. 202 15 3 Iron bars „ 142 8 0
.....					
.....					
16	45	5	2¾	725 3 8	Including from Stock— Vengaywood Rs. 80 14 4
.....					
.....					
61½	11	11	1½	724 11 3	
.....					
.....					
.....					
.....				27 10 0	
.....				70 13 0	
.....					
.....					

23

Leil

Leil

Proceedings of the Madras Government, Public

Progress Report of the Officer in charge of the Central

Items.	SINCE		
	Work performed in this month.		
	Quantity.	Rate.	Amount.
		RS. A. P.	RS. A. P.
Iron doors with wooden frames, venetian barred above, complete No.			
Iron doors with wooden frames, iron fixtures, and venetians, complete No.			
Venetian windows barred			
Ventilators, 5 X 1½ with iron bars, frames, and weather boards, &c., complete No.			85 0 0
Semi-trusses of 9' 6" each with straps, complete No.			
Lead colour Squares.			
Country-wood Necessary seat Rupees.			
Coping to walls Cubic feet.			
Wooden railings, complete R. feet.			
Iron rails with gates inside Rupees.			
Do. outside			
Masonry work under the gates			
Tarring			
Bengal roofing Squares.			
Planking to gables Rupees.			
Honeycomb tile work Squares.			
Batten doors, 2½ X 6 with frames, &c., complete No.			
Windows, 3 X 4 with do. &c., complete			
Venetian windows, 3 X 4 with do. &c., do.			
Wooden trusses, complete			
Painting Squares.			
Wood oil			
Rock deepening for well Rupees.			59 8 0
Sundries			154 10 4
Total...			
Stock.			
Mortar Rupees.			834 3 6
Stone 1,196			697 3 3
Bricks			534 4 3
Vengay-wood Cubic feet.			
Firewood B. load.			2,131 10 7
Iron doors, 4 X 8 No. 9			385 0 2
Soft iron Mds. 12		4 0 0	43 0 0
Reaper nails 6		5 4 0	31 8 0
Teakwood Cubic feet. 164½			418 2 11
Iron bars Mds. 9½			22 10 0
Arch bricks No.			
Do. ha't do.			
Terrace bricks			
Pan tiles			
Flat tiles			
Chunam Paras.			
Jelly			
Bandies and Bullocks Cubic yards.			
Total Rupees.			9,734 1 1
Deduct at 5 per cent. kept back as security...			423 0 0
			9,311 1 1
Net expenditure up to 30th April 1866...			
Recovered up to do. do.			
Net expenditure up to do. do.			

Read the following :—

Progress Report of the Officer in charge of the Central

No. 586.

Items.	Revised Estimate by John George, Esq.					
	Quantity.	Rate.			Amount.	
		RS.	A.	P.	RS.	A. P.
Rough stone in mortar Cubic yards.	24,583½	1	8	0	86,477	11 8
Brick-work in do.	4,897½	6	0	0	29,505	4 1
Terracing Squares.	540½	...	...	...	16,209	9 3
Whitewashing	5,482½	0	6	0	2,055	15 0
Flooring brick on edge	729½	12	0	0	8,754	4 7
Flooring with brick jelly in chunam well beaten down and asphalted over Squares.						
Excavating foundation Rupees.					1,847	0 0
Teakwood wrought and put up Cubic feet.	946½	4	0	0	3,786	14 0
Jungle-wood do.	7,644	2	0	0	15,317	15 1
Cut stone over pillars No.	307	1	12	0	537	4 0
Cut stone Cubic yards.						
Flat arch work Cubic feet.	1,663½	0	4	6	467	11 11
Plastering Squares.	83½	3	8	0	293	2 0
Wooden stair-case, complete Rupees.					120	0 0
Cornice work Cubic feet.	2,948½	0	8	0	1,474	4 0
Country-wood batten doors, &c., complete No.	43				1,199	0 0
Wooden gates, 6 X 10 with frames, &c., complete ..						
Iron gates, 6 X 10 do. do. ..						
Country-wood batten windows, complete... ..	35				654	0 0
Batten doors 3½ X 6½ with frames, &c., complete ..						
Batten doors 3½ X 6 with do. &c., complete ..						
Half-panelled and half-venetian doors, 4 X 7½, with frames, &c., complete No.						
Ditto do. 4 X 7 with do. do.						
Iron barred windows, 4 X 4 with frames, &c., complete..						
Panelled doors, 3½ X 6½ with do. &c., complete ..						
Batten windows, 3 X 4 with do. &c., complete						
Windows of glazed and barred with do. do. ..						
Half-venetian and half-glazed windows, complete ..						
Fixed gratings, 4 X 8 with frames, &c., complete ..						
Ditto 4 X 7 do. do.						
Ditto 4 X 7½ do. do.						
Ditto 3 X 6 do. do.						
Iron doors, 4 X 8 with frames, &c., complete ..						
Ditto 4 X 7 with do. do.						
Ditto 4 X 7½ with do. do.						
Roofing with country-wood Squares.	132½	18	0	0	2,404	10 2
Roofing with Vengay-wood rafters, reepers, nails, flat and pan-tiles, &c. Squares.						
Roofing with Vengay-wood completed rafters, reepers, &c., complete Squares.						
Trusses, 24 feet each No.						
Ditto 18 feet each						
Arch work Cubic feet.	77,000	0	4	6	21,656	4 0
Centrings for do. Rupees.					3,100	0 0
Semi-trusses of 12' 6" each, with iron straps, &c., complete No.						
Putting jelly, two courses of flat tiles, and plastering over the arched roof Squares.	304½	15	0	0	5,921	15 8

Jail at Coimbatore for the month of April 1866.

Work performed up to 31st December 1865.			Estimate by Lieutenant-Colonel F. J. Moberly, R. E.		
Quantity.	Rate.		Quantity.	Rate.	
	RS.	A. P.		RS.	A. P.
14,097½	5	15 11	8,655½	5	0 0
2,507½	14	11 0	440½	7	0 0
203½	66	7 11	32½	40	0 0
1,067½	0	9 9	2,012½	0	6 0
210½	42	6 1	442½	15	0 0
.....			151½	30	0 0
.....			C. yards.		
.....			2,575½	0	4 0
.....					
.....				2	8 0
2,675	8	10 0	1,419½		
114	1	7 8		15	0 0
.....			3	0	8 0
.....			2,038½		
.....					
.....				0	12 0
.....			736½		
.....				50	0 0
.....	27	5 9	1	100	0 0
.....					
.....				24	0 0
.....	17	6 10	3	30	0 0
.....			1		
.....				45	0 0
.....			21	35	0 0
.....			1	30	0 0
.....			5	30	0 0
.....			2	30	0 0
.....			3	15	0 0
.....			4	35	0 0
.....			2	25	0 0
.....			84	25	0 0
.....			15	25	0 0
.....			11	25	0 0
.....			20	22	0 0
.....			18	50	0 0
.....			5	50	0 0
.....			2	50	0 0
.....					
65½	39	8 8	2,576	14	9
.....			92½	40	0 0
.....				45	0 0
.....			45½	80	0 0
.....			32	65	0 0
.....			21		
.....				0	8 0
C. yard.	14	3 8	4,393½		
1,598½				25	0 0
.....			65		
.....					
.....					
212	13	11 8	2,911	10	5

Proceedings of the Madras Government, Public

Progress Report of the Officer in charge of the Central

Items.	SINCE		
	Work performed in this month.		
	Quantity.	Rate.	Amount.
		RS. A. P.	RS. A. P.
Rough stone in mortar Cubic yards.	476 1/2	4 1 1/2	{1,954 9 7}
Brick-work in do. "	27 1/2	6 12 4 1/2	{1,000 0 0}
Terracing Squares.			
Whitewashing "			
Flooring brick on edge "			
Flooring with brick jelly in chunam well beaten down and asphalted over Squares.			
Excavating foundation Rupees.			66 1 0
Teakwood wrought and put up Cubic feet.			
Jungle-wood do. "			17 3 0
Cut stone over pillars No.			
Cut stone Cubic yards.	3		35 11 0
Flat arch work Cubic feet.			
Plastering Squares.			
Wooden stair-case, complete Rupees.			
Cornice work Cubic feet.			
Country-wood batten doors, &c., complete No.			
Wooden gates, 6 X 10 with frames, &c., complete "			
Iron gates, 6 X 10 do. do. "			
Country-wood batten windows, complete "			
Batten doors, 3 1/2 X 6 1/2 with frames, &c., complete "			
Batten doors, 3 1/2 X 6 with do. &c., complete "			
Half-pannelled and half-venetian doors, 4 X 7 1/2, with frames, &c., complete No.			
Ditto do. 4 X 7 with do. do. "			
Iron barred windows, 4 X 4 with frames, &c., complete "			
Pannelled doors, 3 1/2 X 6 1/2 with do. &c., complete "			
Batten windows, 3 X 4 with do. &c., complete "			
Windows of glazed and barred with do. do. "			
Half-venetian and half-glazed windows, complete "			
Fixed gratings, 4 X 8 with frames, &c., complete 30			332 2 0
Ditto 4 X 7 do. do. "			
Ditto 4 X 7 1/2 do. do. "			
Ditto 3 X 6 do. do. "			
Iron doors, 4 X 8 with frames, &c., complete 16	40 1 2		644 5 4
Ditto 4 X 7 with do. do. "			
Ditto 4 X 7 1/2 with do. do. "			
Roofing with country-wood Squares			
Roofing with Vengay-wood rafters, reepers, nails, flat and pan-tiles, &c. Squares			
Roofing with Vengay-wood completed rafters, reepers, &c., complete Squares			
Trusses, 24 feet each No.			
Ditto 18 feet each "			
Arch work Cubic feet.			
Centrings for do. Rupees.			27 10 0
Semi-trusses of 12' 6" each, with iron straps, &c., complete No.			70 13 0
Putting jelly, two courses of flat tiles, and plastering over the arched roof Squares.			

Progr. Report of the Officer in charge of the Central Jail at Bangalore for the month of April 1866.
29.9.2000/16
21.9.1656-25.9.1666.
With an Annex

2. June 1866
21
2. June 1866
21
2. June 1866
21

Progress Report of the Officer in Charge of the Central Jail at Comtat for the month of April 1866.

Items	Unit	Revised Estimate by John George up to 31st Decr 1865			Work performed up to 31st Decr 1865			Estimate by Henry O. C. up to 31st Decr 1865			Work performed in this month			Work performed up to this month			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought forward				1770 14 9			11950 9 11			110390 12 8			1233 13 1			19384 4 4	
Trusses 24 ft each	N:							32	80	2560							✓
Do 18 ft each	N:							21	65	1365							✓
Arch work	Sq	7700	4 6	21550 0	692	14 3 8	2284 11 10	4395		2196 12 2							✓
Centrings for Ditto	Sq			3100			1472 5 10						27 10			27 10	✓
Semi-trusses of 12 ft each with iron straps																	
Complete	N:							65	25	1625			70 13			70 13	✓
Putting in courses of flat tiles and plastering over the arches								15	14								
roof	Sq	3912	15	58680 0	212	13 11 8	2911 11 5										✓
Iron doors with wooden frames, union bars and complete	N:	160	60	9600	160	55 15	10057 11 5									31 14	✓
Iron doors with wooden frames, iron fastenings and union complete	N:	55	40	2200													✓
Windows with bars	N:	160	30	4800	160	16 3 1/2	2566 15 3										✓
Ventilators 5 ft x 4 ft with iron bars	N:	150	60	9000													✓
frames and weather boards																	
complete	N:							20	20	400			85	20 9 1/2	195 5	195 5	Incl. from stock
Semi-trusses of 9 ft each with straps	N:							15	24	360							Incl. from stock
Lead colour	Sq	310	6	1860													✓
Carried over				22043 13 5			20773 8			10897 8 11			4417 4 1			17712 8 4	

Progress Report of the Officer in Charge of the Central Jail at Comtatone for the month of April 1866.

Items	Unit	Revised Estimate			Work performed up to 31 st Decr 1860			Estimate by John George & Co. up to 31 st Decr 1860			Since January 1861			Remarks		
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount			
Brought forward				22022 75			20973 8			18597 8 10			14117 4 1		17720 8 4	
Country wood recd.																
ny seat	Pipe			16												
Coping to walls	Cy	11752		2688												
Wooden railing com.																
plate	Ply	1640	2 8	4100	195	2 1	2530 6	1092	2	2730					35	
Iron rails with gates																
ide	Ply			427 8												
Outs. outside	Ply			570												
Plasonry work																
under the gates	Ply			457												
Larrang	Ply			175												
Bengal roofing	Sq							65 1/2	25	1629						
Planking to gables	Ply									85					26 1/2	
Stone & tile work	Sq							30 1/2	12	368 12 5						
Brackets down 3x6 with																
frames & complete	N							1	21	21						
Windows 3x4 with																
drills & complete	N							14	12	168						
Union window 3x4																
with & complete	N							2	18	36						
Wooden truss complete	N	38	80	3116	38	76	2912 14 8								45 1/2	
Painting	Sq	38 1/2	4 12	189 4			40 2									
Wooden	Sq	475 1/2	1 1/2	594 12			360 8	827 1/2								
Rock deepening for well	Ply			1142				830	3	2490			59 8		129 1/2	
Sundries	Ply			23288 11 2			11752 14 8			634 10 9			154 10 4		891 9 1	
Stock				25700			27339 14									
Mortar					206	7	90 2						835 3 6	420 1	6	1575 10
Stone					125 1/2	1	1252 5 1/2			1196			697 33	1196		1196 92
Bricks					7470	10	27470 10						534 43			3192 53
Carried over							40899 1			1328 1/2			6697 1 5			26806 14 6

Progress Report of the Officer in charge of the Central Jail at Comtatore for the month of April 1866.

Items	Unit	Revised Estimate by John Fitzgerald up to 31 st Decr 1865			Work performed up to 31 st Decr 1865			Estimate by John Fitzgerald up to 31 st Decr 1865			Work performed up to 31 st Decr 1865			Estimate by John Fitzgerald up to 31 st Decr 1865			Work performed up to 31 st Decr 1865			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought forward							4039	9												
Tangay wood	Cft						2025	12												
Timber	Do																			
Iron bars 4x8	Do																			
Soft Iron	Do																			
Reaper nails	Do																			
Teakwood	Cft						1813	3												
Iron bars	Do																			
Arch bricks	Do						1914	10												
Do half do	Do						3770	5												
Terrace bricks	Do						5000	3												
Pan tiles	Do						2230	3												
Flat tiles	Do						4000	3												
Chunam	Do						250	6												
Jelly	Do						250	8												
Rampers and Bullocks	Do																			
Total value of stock on hand on 1 st January 1866							4195	3												
Net expenditure up to 31 st December 1865							2514	11												
Total Deduct																				

Items	Unit	Revised Estimate by John Fitzgerald up to 31 st Decr 1865			Work performed up to 31 st Decr 1865			Estimate by John Fitzgerald up to 31 st Decr 1865			Work performed up to 31 st Decr 1865			Estimate by John Fitzgerald up to 31 st Decr 1865			Work performed up to 31 st Decr 1865			Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought forward							13280													
Timber	Do																			
Iron bars	Do																			
Soft Iron	Do																			
Reaper nails	Do																			
Teakwood	Cft																			
Iron bars	Do																			
Arch bricks	Do																			
Do half do	Do																			
Terrace bricks	Do																			
Pan tiles	Do																			
Flat tiles	Do																			
Chunam	Do																			
Jelly	Do																			
Rampers and Bullocks	Do																			
Total value of stock on hand on 1 st January 1866							13280													
Net expenditure up to 31 st December 1865																				
Total Deduct																				

- The Plan of the Central Jail is as follows
- I Outer wall of 12 sides
 - II Inner wall of do
 - III 3 Radial bells
 - IV 2 Barracks of 8 rooms each
 - V 2 Ditts of 4 do
 - VI 7 Work shops
 - VII 7 Cook rooms
 - VIII Centre warder house
 - IX Solitary cells
 - X Ditts Workshop
 - XI Female ward with out house
 - XII Juvenile ward with ditts
 - XIII Civil Debtors
 - XIV Store rooms
 - XV Hospital with out house
 - XVI Latrine
 - XVII Outside side jailer's quarters
 - XVIII Guard room
 - XIX Hospital enclosure wall

- Work as follows has been executed up to 30 April 1866
- I Outer wall of 12 sides completed
 - II Inner wall of Ditts do
 - III Radial bells do
 - IV 2 Barracks of 8 rooms foundation completed 1/4 walls built
 - V 2 Ditts of 4 do both completed
 - VI 7 Work shops - 4 completed
 - VII 7 Cook rooms - 4 completed - walls of 3 more nearly finished
 - VIII Centre warder house - completed
 - IX Solitary cells - arches turned
 - X Ditts Workshop not commenced
 - XI Female ward Ditts do
 - XII Juvenile ward Ditts do
 - XIII Civil Debtors Ditts do
 - XIV Store rooms Ditts do
 - XV Hospital Ditts do
 - XVI Latrine Ditts do
 - XVII Outside jailer's quarters completed
 - XVIII Guard room foundation laid walls built to top
 - XIX Hospital enclosure wall - 8 feet high

Comptroller - J. Walker
 9th May 1866
 Supd. Engr. J. Du
 Executive Engineer