

(1) Number of pages 8

(2) Date of repair 20-1-1968

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. <u>1877</u>	Press ~~Mis~~
<u>322-323</u>	
Dated <u>14-6-</u>	<u>1966</u> .

Not to be folded or roughly handled

10

*Proceedings of the Madras Government, Public Works Department,
14th June 1866.*

Read the following papers :—
No. 528.

No. 322.

List of Bills received from the Superintending Engineer, 7th Division, for works executed in the Malabar District, submitted for the sanction of Government, which exceed their estimate by more than 5 per cent.

Bill No.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Excess.	Percentage of Excess.	To what year's expenditure appertaining.	Date when received.
			RS.	RS. A. P.	RS. A. P.			
608	16th Nov. 1865.	Erecting a Civil Dispensary with out-houses at Tellicherry. Estimate Rs. 9,160, sanctioned in G. O. No. 2,063, dated 29th August 1862. Executed partly by contract and partly by the Department ...	9,160	2,139 11 3			1864-65	7th Feb. 1866.
614		Do. do. ...	...	2,281 8 0			1863-64	
		Total amount of Bills passed by this Office ...	...	5,300 0 0				
		Total ...	...	9,721 3 3	561 3 3	6 1/2		

REMARKS.—1. The excess is owing according to the statement of the Range Officer to the following reasons :—

- 1st.—To additional work having been undertaken.
 - 2nd.—“ To an alteration made by plastering instead of white-washing to the out-houses.”
 - 3rd.—To an increase in the cost of timber and tiles, the rate of the former having increased from Rupees 0-11-0 to Rupees 1 per cubic foot, and of the latter from Rupees 2 to Rupees 2-8-0 per 1000.
2. The Superintending Engineer objects to item of excess No. 2, the substitution of plastering for white-washing having been unauthorized by him, and states that “ the work having been given on contract was much neglected by the Range Officer; the Contractor being allowed to do as he pleased till the Superintending Engineer interfered and took it out of his hands in November 1864.”

MADRAS,
5th June 1866.

(Signed) J. F. FISCHER, Captain, R. E.,
Controller of Public Works Accounts.

No. 323. ORDER THEREON, 14th June 1866, No. 1,877.

ACCOUNT, No. 26.

estimate appears to have been the late Mr. Smith, Executive Engineer in the Malabar District.

1. The Bills are sanctioned.
2. The Officer who was responsible for the excess over the sanctioned

(True Extract.)
(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division, with seven Enclosures.
“ Accountant General.
“ Controller of Public Works Accounts.
Exd. J. Tulloch.

N^o 528

List of Bills received from the Superintending Engineer, 7th Division for Works executed in the Malabar District submitted for the sanction of Government which exceed their Estimate by more than 5 per Cent

Audit Number.	Date of Bill	Description of Work.	Amount		Excess	Total		Remarks.
			Estimate	Bill		Excess	Rate	
608	16 th Nov 1865	Opening a Civil Dispensary with out-houses at Tellicherry. Estimate No 9160 sanctioned in G.O. No 2063, dated 29 th August 1862. Executed partly by Contract and partly by the Department.	9160	2139 11 3				The excess is owing according to the statement of the Range Officer to the following reasons: 1st To additional work having been undertaken. 2nd To an alteration made by plastering instead of whitewashing to the out-houses. 1862.65 7 July 1863 To an increase in the cost of timber and lime the rate of the former having increased from Rs. 11 to Rs. 12 per cubic foot and of the latter from Rs. 26 to Rs. 28 per 1000. 2. The Superintending Engineer objects to the excess Rs. 2, the substitution of plastering for whitewashing having been unauthorized by him and states that the work having been given on contract was much neglected by the Range Officer. The Contractor being allowed to do as he pleased. till the Superintending Engineer interfered and took it out of his hands in November 1864.
				2281 8				
		Total amount of Bills submitted by the Officer		5500				
		Total		5613 3 6/10				

Office of the Controller of Public Works Accounts
Madras 5th June 1866

To The Secretary to Government
Public Works Department
St. Paul's Church

Controller of Public Works Accounts.

13

Feb 1897 - 14th Jan/86

Let of Mills removed from
the Superintendent Engineer
of the Division for work done
in the Washburn District
which exceed those estimated
by more than 50% & out

10528.
Dec: 9 1886.

John D. ...
1880.

To the Secretary of Government
 Public Works Department
 St. Petersburg.

Secretary of
Public Works Accounts

1870

Chenille

Public Works Department.

№ 1877

PROCEEDINGS of the MADRAS GOVERNMENT
Made on the 14th June 1866
 Read the following

From

The Controller of

Public Works Accounts

(Here enter No. 528 dated 5th June 1866)

The bills are sane.
-tioned -

The Officer who was responsible for the excess over the sanctioned estimate appears to have been the late Mr. Smith, Esq. Executive Engineer in the Malabar District.

won

The P. (sup) 7th with Learn. Enclos.

Best Love

" Controller of P. H. & A.

Sept. 15th - Lucca



C. 8th June 1866 Or. 11th

P. 8th 1866 2 Depts
Pro. of G. 93 for June

No. 1874.

Pro. of the Madras Govt.

Of 16th June 66

2324

11/6/66
11/6/66

Certain Bills for
works in the Malabar
District which exceeded
their estimates by more
than 5 per Cent. sanctioned

A. 322-323.

C. 8th June 1866 Or. 11th