

(1) Number of pages 1-18

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. <u>1949</u>	Press
<u>475-476</u>	~~Mis.~~
Dated <u>21st June 1866.</u>	

Not to be folded or roughly handled

JS

TV

*Proceedings of the Madras Government, Public Works Department,
21st June 1866.*

No. 475.

Read the following:—

REMARKS.

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

Of the six Workshops—

Four are finished on radii 3, 5, 7, and 9.

One is being roofed.

One has its walls up.

The two Ranges of Solitary and Women's Cells—

Walls of one 10 feet high.

Do. of one 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet:

The flying arches and foot-way on the six sides about two-thirds done.

Partition Walls.—On radii 3, 6, and 9, (the entrance angle being 0 or 12), finished.

Inner palisade.—Complete from 3 to 9.

Well.—22 feet diameter, 72 feet deep finished, except parapet and countersloping annular pavement round it.

Towers.—Four out of six finished.

Jailers' quarters.—Walls raised to full height and roof work in progress.

Four temporary sheds for latrine have been erected on the requisition of Jail authorities.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public

Progress Report of the Central Jail

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Four Workshops.</i>			
Rough stone in chunam ... Cubic yards.	1,493 $\frac{21}{100}$	Rs. 3 0 0	Rs. 4,481 5 4
Terracing with brick on edge, &c., &c. ... Squares.	220 $\frac{80}{100}$	22 0 0	4,857 9 8
White-washing in chunam	261 $\frac{100}{100}$	0 3 0	48 15 8
Flooring with brick on edge, &c., &c.	192	7 4 0	1,392 0 0
Excavating foundations and filling the basement ...			164 0 0
Teak-wood wrought and put up ... Cubic feet.	3,640 $\frac{1}{4}$	2 4 0	8,190 4 0
Wood oil three coats ... Squares.	292	1 0 0	292 0 0
Cut stones over the pillars' heads ... No.	152	1 4 0	190 0 0
Do. do. centre do.	84	1 8 0	126 0 0
Contingencies			1,957 13 4
<i>Partition wall between centre pillars.</i>			
Rough stone in chunam ... Cubic yards.	185 $\frac{7}{100}$	3 0 0	556 0 0
Contingencies			91 6 4
<i>Six Towers.</i>			
Rough stone in chunam ... Cubic yards.	405	3 0 0	1,215 0 0
Flooring with brick on edge ... Squares.	5 $\frac{80}{100}$	7 4 0	40 10 6
White-washing in chunam	73 $\frac{100}{100}$	0 3 0	13 11 0
Excavating foundations and filling the basement ...			15 0 0
Brick in chunam ... Cubic yards.	89 $\frac{2}{100}$	4 0 0	357 5 0
Terrace work ... Squares.	10 $\frac{80}{100}$	22 0 0	233 9 0
Teak-wood wrought and put up ... Cubic feet.	52 $\frac{1}{2}$	2 4 0	118 2 0
Wood oil three coats			6 0 0
Contingencies			256 13 6
<i>Centre Warder.</i>			
Rough stone in chunam ... Cubic yards.	346 $\frac{1}{100}$	3 0 0	1,040 0 0
Arch work in do. ... Cubic feet.	152	0 3 0	28 8 0
Terracing with brick on edge, &c., &c. ... Squares.	20 $\frac{80}{100}$	19 10 10	388 4 11
Flooring with do. do.	18 $\frac{20}{100}$	7 4 0	132 5 0
White-washing in chunam	48	0 3 0	9 0 0
Stone columns	12	12 8 0	150 0 0
Cornice work in chunam ... Cubic feet.	127 $\frac{1}{2}$	0 4 0	31 14 0
Wooden stair-case, complete			180 0 0
Excavating foundations and filling the basement ...			80 0 0
Country-wood batten doors with frames and iron fixtures, ... each.	3	26 0 0	78 0 0
Do. do. window shutters with frames and iron bars, &c., complete	8	15 0 0	120 0 0
Teak-wood wrought and put up ... Cubic feet.	333 $\frac{61}{100}$	2 4 0	750 7 6
Cut stones over the pillars' heads ... each.	12	1 8 0	18 0 0
Wood oil three coats ... Squares.	13	1 0 0	13 0 0
Red paint three do.	5 $\frac{1}{2}$	1 12 0	9 10 0
<i>Upper Story.</i>			
Brick in chunam ... Cubic yards.	154 $\frac{1}{100}$	4 0 0	618 10 8
Flat arch work ... Cubic feet.	116 $\frac{1}{100}$	0 3 0	21 13 6
Cornice work in chunam	127 $\frac{1}{2}$	0 4 0	31 14 0
Terracing with brick on edge, &c., &c. ... Squares.	21 $\frac{100}{100}$	22 0 0	477 13 5
White-washing in chunam	71	0 3 0	13 5 0
Stone columns	12	12 0 0	144 0 0
Cut stones over the pillars' heads	12	1 4 0	15 0 0
Teak-wood wrought and put up	333 $\frac{1}{100}$	2 4 0	750 7 6
Country batten doors with frames, and iron fixtures, &c., complete, 8 x 4 ... each.	3	26 0 0	78 0 0
Do. do. window shutters do. &c., 5 x 2-6	3	18 0 0	144 0 0
Wood oil three coats ... Squares.	8	1 0 0	8 0 0
Paint three do.	7	1 12 0	12 4 0
Contingencies			539 13 6

Works Department, 21st June 1866.

at Rajahmundry for the month of April 1866.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....			1,583 $\frac{1}{100}$	2 13 0	4,453 13 9
.....			105	21 6 4	2,246 7 0
.....			130 $\frac{100}{100}$	0 5 10	48 6 3
.....			99 $\frac{100}{100}$	6 9 9	654 11 0
.....					179 2 4
.....			3,544 $\frac{1}{100}$	2 4 0	7,974 12 0
.....			146	1 15 3	285 0 8
.....			114	1 9 8	182 14 5
.....			63	1 7 4	91 14 11
.....					1,487 11 1
.....			185 $\frac{1}{100}$	2 12 8	516 0 3
.....					83 9 4
.....		44 15 10	304 $\frac{1}{100}$	3 3 6	978 0 11
.....	5 1 1	20 4 5	3 $\frac{100}{100}$	5 1 1	20 4 5
.....	0 8 3	12 6 6	24	0 8 3	12 6 6
.....					17 5 7
.....	7 8 0	255 2 1	65	4 8 0	295 1 1
.....	23 3 10	162 10 9	7	23 3 10	162 10 9
.....			60 $\frac{1}{2}$	2 4 0	136 6 6
.....		41 1 6			3 1 3
.....					140 3 0
.....			354 $\frac{1}{100}$	2 13 3	1,001 15 6
.....			152	0 2 11	27 14 0
.....			20 $\frac{100}{100}$	17 10 3	370 7 7
.....			18 $\frac{100}{100}$	7 6 6	133 4 5
.....			48	0 5 4	16 0 11
.....			12	12 13 11	154 7 7
.....			127 $\frac{1}{2}$	0 3 10	30 7 11
.....					180 12 8
.....					79 7 2
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
.....			409 $\frac{1}{100}$	2 4 0	922 2 0
.....			12	1 9 0	18 12 6
.....			13	1 2 2	14 12 1
.....			5 $\frac{1}{2}$	1 13 6	10 1 4
.....			142 $\frac{1}{100}$	4 1 5	580 4 10
.....			116 $\frac{1}{100}$	0 2 3	16 5 8
.....			127 $\frac{1}{2}$	0 2 9	22 14 0
.....			21 $\frac{100}{100}$	16 13 9	370 13 9
.....			71	0 3 11	17 8 6
.....			12	14 0 9	168 9 6
.....			12	1 5 8	16 4 6
.....			409 $\frac{1}{100}$	2 4 0	922 3 6
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
.....			8	1 2 4	9 3 0
.....			7	2 3 4	15 7 4
.....					394 1 0

Proceedings of the Madras Government, Public

Progress Report of the Central

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Two truss roof Workshops.</i>			
Rough stone in chunam ... Cubic yards.	713 $\frac{1}{4}$	Rs. A. P. 3 0 0	Rs. A. P. 2,140 11 6
Roofing with country-wood reepers, nails, flat and pan-tiles, and chunam borders... Squares.	130 $\frac{3}{4}$	12 0 0	1,563 13 4
White-washing in chunam ... "	160	0 3 0	30 0 0
Flooring with brick on edge, &c. ... "	86 $\frac{1}{2}$	7 4 0	628 12 8
Excavating foundations and filling the basement ...			120 0 0
Cut stones over the pillars' heads ... each.	38	1 4 0	47 8 0
Wooden truss, complete ...	38	35 0 0	1,330 0 0
Teak-wood wrought and put up ... Cubic feet.	1,706 $\frac{1}{2}$	2 4 0	3,840 11 0
Contingencies ...			968 7 6
<i>Five Radial Block of Cells.</i>			
Rough stone in chunam ... Cubic yards.	11,117 $\frac{1}{4}$	3 0 0	33,352 9 3
Arch work in chunam over four doors ...	187 $\frac{1}{4}$	0 3 0	35 2 6
Arched roof with brick in chunam ... Cubic feet.	65,812 $\frac{1}{4}$	0 4 0	16,453 2 0
Centring ...			2,400 0 0
Cornice work in chunam ...			628 2 0
Terracing with brick on edge, &c., ... Squares.	2,512 $\frac{1}{4}$	0 4 0	560 15 10
Putting jelly, two courses of flat tiles, &c. ...	25 $\frac{1}{2}$	22 0 0	4,236 5 8
White-washing in chunam ...	386 $\frac{1}{4}$	10 15 3	322 8 0
Flooring with brick on edge, &c., &c. ...	1,720	0 3 0	322 8 0
Excavating foundations and filling the basement ...	307 $\frac{1}{2}$	7 4 0	2,229 6 0
Teak-wood joists (forty) ... Cubic feet.			600 0 0
Iron doors with wooden frames, &c. ... each.	250	2 4 0	562 8 0
Wood oil three coats to the joists ...	520	60 0 0	19,200 0 0
Lead color three coats to the weather boards, and iron doors ...			25 0 0
Pad-locks ... Squares.	300	2 6 0	712 0 0
Contingencies ... each.	360	8 0 0	2,880 0 0
<i>Solitary Cells for Women.</i>			
Rough stone in chunam ... Cubic yards.	1,513 $\frac{1}{4}$	3 0 0	4,541 5 4
Arch work in do. ... Cubic feet.	412 $\frac{1}{4}$	0 3 0	77 5 6
Terracing with brick on edge, &c. ... Squares.	76 $\frac{1}{2}$	22 0 0	1,689 9 6
Flooring with do. do. ...	51 $\frac{1}{2}$	7 4 0	392 5 10
Excavating foundations and filling the basement... Cubic feet.			140 0 0
Teak-wood wrought and put up ...			1,746 10 0
Iron doors with wooden frames, &c. ... each.	776 $\frac{1}{4}$	2 4 0	1,400 0 0
Wood oil three coats to the joists ...	40	35 0 0	60 0 0
Lead color three coats ...			40 0 0
Contingencies ...			1,016 3 10
<i>Jailers' quarters.</i>			
One rough stone in chunam ... Cubic yards.	465 $\frac{1}{4}$	3 0 0	1,396 5 3
Arch work ... Cubic feet.	409 $\frac{1}{4}$	0 3 0	76 12 6
Excavating foundations, &c. ...			22 0 0
Wood oil three coats to the beams and joists, &c. ...			20 0 0
Red paint three coats to the doors and windows, ...			35 0 0
Contingencies ...			359 4 3
<i>Out-offices for Jailers.</i>			
Country-wood batten windows, with frames and iron fixtures, &c., complete, 2-6 X 3-3 ...	3	6 0 0	18 0 0
Painting ...			6 0 0
<i>Hospital and Stores, &c.</i>			
Batten doors with frames, and iron fixtures, &c., complete, 7 X 3 ...	26	17 0 0	408 0 0
Do. do. do. 6 X 3 ...	9	15 0 0	135 0 0
Wood oil three coats, red paint three coats ...			96 0 0

Works Department, 21st June 1866.

Jail at Rajahmundry, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....			744 $\frac{1}{4}$	2 15 11	2,230 1 2
.....		83 10 2	130 $\frac{1}{2}$	10 4 2	1,333 14 7
.....			80	0 5 8	28 6 8
.....			90	7 5 5	660 10 5
.....					128 11 9
.....			38	1 2 1	42 13 8
.....			38	35 0 0	1,330 0 0
.....			1,775 $\frac{1}{4}$	2 4 0	3,993 15 9
.....					865 15 2
6	4 9 4	27 8 3	10,375 $\frac{1}{4}$	2 9 2	26,719 3 10
.....			150	0 2 8	25 2 3
.....			46,575	0 2 4	6,758 0 1
.....					1,356 10 10
.....			2,010	0 3 3	413 1 2
.....					416 12 11
.....		28 11 8	21 $\frac{1}{2}$	16 10 9	2,952 14 4
.....		121 8 11	306 $\frac{1}{2}$	9 9 10	400 10 0
439	0 4 10	132 3 0	1,471	0 4 4	2,422 11 1
.....			246	9 13 7	821 14 8
.....					562 8 0
.....			250	2 4 0	19,200 0 0
.....			320	60 0 0	25 15 8
.....					623 12 1
.....		2 0 0	180	3 7 5	470 6 6
.....			206	2 4 6	5,856 7 4
.....		80 5 5			
.....			1,036 $\frac{1}{4}$	3 1 7	3,213 7 10
.....			206	0 2 2	28 11 9
.....					136 13 7
.....					143 4 4
.....			770 $\frac{1}{4}$	2 4 0	1,734 10 6
.....			40	35 0 0	1,400 0 0
.....					40 3 3
.....					32 2 2
.....					708 14 8
278	4 5 4	1,204 5 11	440	3 0 1	1,322 13 9
408	0 3 0	76 11 11	408	0 3 0	76 11 11
.....		62 4 2			80 4 8
.....					14 14 8
.....					24 9 3
.....		131 6 2			148 9 2
.....			1	6 0 0	6 0 0
.....					5 0 11
.....			24	17 0 0	408 0 0
.....			4	15 0 0	60 0 0
.....					72 0 9

Proceedings of the Madras Government, Public

Progress Report of the Central

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Enclosure wall.</i>			
Rough stone in chunam ... Cubic yards.	6,854 1/2	3 0 0	20,562 15 1/2
Brick work in do. ... "	855 1/2	4 0 0	3,422 13 0
Brick work in do. (arches) ... "	316 8/11	5 1 0	1,753 2 0
Concrete work over arches ... "	69 2/3	1 12 0	121 4 2/3
White-washing in do. ... Squares.	1,364 1/2	0 3 0	255 13 8
Broken bottle in do. ... "			
Wrought iron railings, &c. ... lbs.	8,800	0 2 6	1,375 0 8
Fixing and setting up do. ... "			300 0 0
Red painting to iron railings ... "			200 0 1
Excavating foundations, &c. ... "			280 0 7
Contingencies ... "			693 0 0
Scaffoldings and sundries ... "			1,100 0 0
<i>Banquette, &c.</i>			
Broken bottle in chunam ... Squares.			
Contingencies ... "			
<i>Inner Partition wall.</i>			
Rough stone in chunam ... Cubic yards.	2,529 2/3	3 0 0	7,589 12 0
White-washing in do. ... Squares.	427	0 3 0	80 1 0
Excavating foundations and filling the basement ... "			100 0 0
Broken bottle in chunam ... Squares.			77 60 8
Contingencies ... "			56 0 0
<i>Front gate and wooden Railings.</i>			
Wooden railings, complete ... R. feet.	1,532	2 8 0	3,830 0 0
Masonry work ... "			560 0 0
Painting ... "			150 0 0
Contingencies ... "			540 0 12
<i>Well.</i>			
Earthwork ... Cubic yards.	2,287	0 1 4	190 0 0
Do. ... "	620	0 1 6	58 2 0
Do. ... "	2,118 1/2	0 2 5	320 0 0
Do. ... "	2,400	0 7 0	1,050 0 0
Baling water and sinking the well frame ... "			422 10 0
Value of well frame ... "			483 6 0
Cut stone in chunam ... Cubic yards.	40-5	29 0 11	1,167 10 0
Do. do. ... "	40-5	22 6 11	901 7 1
Do. do. ... "	40-5	18 0 4	724 2 9
Do. do. ... "	16-2	17 8 0	281 4 9
Do. do. ... "	21-3	17 8 0	421 15 1
Do. do. ... "	36-4 1/2	16 14 0	610 5 0
Filling in outside of steaming ... "	6,600	0 1 0	412 8 0
Contingencies ... "			355 14 10
Clearing jungle ... "			
<i>Workshops.</i>			
Iron pipes ... "			
<i>Cisterns.</i>			
Rough stone in chunam ... "			
Brick in do. ... "			
Plastering ... "			
Contingencies ... "			
<i>Parapet wall on the top of the Workshops.</i>			
Brick in chunam ... "			
Plastering ... "			
White-washing in chunam ... "			
<i>Centre Warder upper story.</i>			
Iron pipes ... "			

Works Department, 21st June 1866.

Jail at Rajahmundry, &c.—Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
.....	RS. A. P.	RS. A. P.	5,407 1/2	2 10 8	14,430 8 6
54	1 15 3	105 5 4	54	1 15 3	105 5 4
141	6 0 4	818 11 0	283 1/2	3 13 3	1,087 8 0
24	10 8 1	252 2 3	24	10 8 1	252 2 3
.....					120 0 0
.....					454 9 10
.....					425 5 6
1,723	0 1 2	129 3 6	1,723	0 3 11	36 1 8
.....		28 5 2			46 0 0
.....					203 4 5
.....					1,073 9 10
.....		120 10 9			400 15 0
.....					38 15 0
.....					5 0 0
.....					
.....			889 1/2	4 2 5	3,688 8 0
.....			182 1/2	0 2 4	26 12 1
.....					19 1 0
.....			758 R. feet	0 0 7	28 7 6
.....					151 0 0
.....					
.....			300	10 14 10	3,280 13 4
.....					127 2 5
.....					118 13 0
.....					138 10 6
.....			2,287	0 1 4	190 9 4
.....			620	0 1 6	58 2 0
.....			2,118 1/2	0 2 5	320 0 0
.....			2,400	0 7 0	1,050 0 0
.....					462 10 0
.....					483 6 5
.....					1,167 11 8
.....			40-5	29 0 11	901 1 8
.....			40-5	22 6 9	727 14 10
.....			40-5	18 1 10	274 0 0
.....			16-2	17 0 9	416 9 7
.....			21-3	17 4 6	480 9 0
.....		2 1 0	28	17 2 7	420 8 11
.....			6,811 1/2	0 1 0	347 7 11
.....					482 1 6
.....					13 11 3
.....					2 13 9
.....					1 1 0
.....					4 7 0
.....					0 9 0
.....					16 4 4
.....					0 12 0
.....					1 2 0
.....					130 14 1

Proceedings of the Madras Government, Public

Progress Report of the Central

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Radial Blocks.</i>			
Iron pipes		RS. A. P.	RS. A. P.
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in chunam			
Plastering			
<i>Parapet wall on the top of the Radial Blocks.</i>			
Brick in chunam			
Plast. ring			
White-washing in chunam			
Temporary sheds of latrine			
Bamboo tatties			
Materials at site			
Manufacture of materials			
Total			
Unadjusted advances remaining at the end of April 1866...			
Grand Total			

WALTAIR,
1st June 1866.

Works Department, 21st June 1866.

Jail at Rajahmundry, &c.—(Concluded.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THE MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
.....	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		0 12 0			32 3 7
.....					39 1 9
.....					8 1 0
.....					1 13 9
.....		20 12 1	46	4 0 0	184 2 2
.....		18 2 3	20	2 6 9	48 6 9
.....					3 0 0
.....		633 10 8			644 1 8
.....					82 1 9
.....		1,308 15 10			2,434 1 2
.....					8 9 5
.....		5,987 1 9			1,52,853 8 6
.....					7,684 5 11
.....					1,60,542 14 5

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
21st June 1866.*

No. 476.

ORDER THEREON, 21st June 1866, No. 1,949.

CIVIL WORKS, No. 37.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Progress Report of the Central Jail at Rajahmundry for the month of April 1866.

Estimate.				Work performed in this month.			Work performed up to this month.			Remarks.
Items.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
<u>4 Workshops.</u>										
Rough Stone in chumam — Cys.	11,93 $\frac{21}{27}$	3	4481 54	do			1583 $\frac{12}{27}$	2 13	2246 7	Four are finished on 10-11-18
Terracing with brick on edge — Cys.	220 $\frac{80}{100}$	22	4857 98				105	21 6 4	48 6 3	One at Basement Level
Whitewashing in Chumam — do.	261 $\frac{24}{100}$	3	48 153				130 $\frac{42}{100}$	5 10	654 11	Of the six Workshops
Flooring with brick on edge — do.	192	7 4	1392				99 $\frac{22}{100}$	6 9 9	179 2 4	Four are finished on 10-11-18
Excavating foundations & filling the basement —	"	"	164				"	"	7974 12	One is being roofed
Teak wood wrought & put up — Cft.	3640 $\frac{12}{12}$	2 4	8190 4				3524 $\frac{2}{12}$	2 4	285	One has its walls up
Wood oil 3 Coats — Cys.	292	1	292				146	1 15 3	182 14 5	The two ranges of solitary & women cells
Cutstones over the pillars heads — Sq.	152	1 4	190				114	1 9 8	91 14 11	Walls of one 10 feet high
do do Centre do — Sq.	82	1 8	126				63	1 7 4	1487 11 1	— of one 5 feet —
Contingencies —			1957 13 4							Central Warder. Finished
<u>Partition Wall between Centre pillars</u>										
Rough Stone in chumam — Cys.	185 $\frac{9}{27}$	3	556				185 $\frac{2}{27}$	2 12 8	576	Enclosure Wall. Six sides (out of twelve) raised to the full height & 2 sides to 14 feet. The flying arches and gateway on the six sides about two thirds done.
Contingencies —			91 6 4						83 9 4	Partition Walls. On 10-11-18 (the entrance angle being 10-12) finished.
<u>6 Towers.</u>										
Rough Stone in chumam — Cys.	405	3	1215			44 1570	302 $\frac{6}{27}$	3 3 6	978	Inner Palisade. Complete from 3-10-18
Flooring with brick on edge — Cys.	5 $\frac{61}{100}$	7 4	40 10 6	3 $\frac{70}{100}$	5 1 1	20 4 5	3 $\frac{70}{100}$	5 1 1	20 4 5	Well 22 feet Diameter, 72 feet deep finished except parapet & counter sloping
Whitewashing in Chumam — do.	73 $\frac{2}{100}$	3	13 11	24	8 3	12 6 6	24	8 3	17 5 1	annular pavement round
Excavating foundations & filling the basement —			15						295 1 1	Towers. Four out of six finished.
Brick in Chumam — Cys.	89 $\frac{2}{27}$	4	357 5	34	7 8	255 2 1	65	4 8	162 10 9	Jailors Quarters. Walls raised to full height and roof work in progress.
Terrace work — Cys.	10 $\frac{62}{100}$	22	233 9	7	23 3 10	162 10 9	7	23 3 10	136 6 6	Four temporary sheds for latrine have been erected on the requisition of jail authorities.
Teak wood wrought & put up — Cft.	52 $\frac{4}{12}$	2 4	118 2				60 $\frac{24}{12}$	2 4	3	
Wood oil 3 Coats —			6						140 3	
Contingencies —			256 13 6			44 1 6				
<u>Centre Warder.</u>										
Rough Stone in chumam — Cys.	346 $\frac{13}{27}$	3	1040				354 $\frac{1}{2}$	2 13 3	1001 15 6	
Arch work in — do — Cft.	152	3	28 8				152	2 11	27 14	
Carried forward						539 9 1			20999 12 6	

Progress Report of the Central Jail at Rajamundry for the month of April 1866.

Estimate.				Work performed in this month.			Work performed up to this month.			Remarks.
Items.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
<u>4 Workshops.</u>										
Rough Stone in ch...				Brong forward -		539 9 1			20999 12 6	
Terracing with brick on edge $\frac{1}{2}$ in $\frac{1}{2}$ in $\frac{1}{2}$ in	$20 \frac{82}{100}$	18 10 10	388 4 11				$20 \frac{82}{100}$	17 10 3	370 7 7	
Flooring with brick on edge $\frac{1}{2}$ in $\frac{1}{2}$ in $\frac{1}{2}$ in	$18 \frac{25}{100}$	7 4 -	132 5 -				$18 \frac{25}{100}$	7 6 6	133 4 5	
Whitewashing in Chumam — do.	48	3 -	9 -				48	5 4 -	16 - 11	
Stone columns — each	12	12 8 -	150 -				12	12 13 11	154 7 7	
Cornice work in Chumam — Cft	$127 \frac{1}{2}$	4 -	31 14 -				$127 \frac{1}{2}$	3 10 -	30 7 11	
Wooden stair case, complete —	"	- - -	180 -				-	- - -	79 7 2	
Excavating foundations & filling the basement	"	- - -	80 -				-	- - -	- - -	
Country wood batten doors with frames & iron fixtures — (22)	3	26 - -	78 - -				3	26 - -	78 - -	
Country wood batten windows shutters with frames & iron bars & complete —	8	15 - -	120 - -				8	15 - -	120 - -	
Teak wood wrought & put up — Cft	$333 \frac{6 \frac{1}{2}}{12}$	2 4 -	750 7 6				$409 \frac{10 \frac{1}{2}}{12}$	2 4 -	922 2 -	
Cut stones over the pillars heads — (2)	12	1 8 -	18 - -				12	1 9 -	18 12 6	
Wood oil 3 Coats — $\frac{1}{2}$ in	13	1 - -	13 - -				13	1 2 2	14 12 1	
Red paint 3 Coats — do.	$5 \frac{1}{2}$	1 12 -	9 10 -				$5 \frac{1}{2}$	1 13 6	10 1 4	
<u>Upper Story.</u>										
Brick in Chumam — Cys	$154 \frac{13}{27}$	4 - -	618 10 8				$142 \frac{15}{27}$	4 1 5	580 4 10	
Flat arch work — Cft	$116 \frac{1}{2}$	3 -	21 13 6				$116 \frac{1}{2}$	2 3 -	16 5 8	
Cornice work in Chumam —	$127 \frac{1}{2}$	4 -	31 14 -				$127 \frac{1}{2}$	2 9 -	22 14 -	
Terracing with brick on edge $\frac{1}{2}$ in $\frac{1}{2}$ in $\frac{1}{2}$ in	$21 \frac{72}{100}$	22 - -	477 13 5				$21 \frac{72}{100}$	16 13 9	370 13 9	
Whitewashing in Chumam — do	71	3 -	13 5 -				71	3 11 -	17 8 6	
Stone columns — (22)	12	12 - -	144 - -				12	14 - 9	168 9 6	
Cut stones over the pillars heads — do.	12	1 4 -	15 - -				12	1 5 8	16 4 6	
Teak wood wrought & put up —	$333 \frac{6 \frac{1}{2}}{12}$	2 4 -	750 7 6				$409 \frac{10 \frac{1}{2}}{12}$	2 4 -	922 3 6	
Carried forward						539 9 1	25243 8 11			

Progress Report of the Central Jail at Rajahmundry for the month of April 1866.

Estimate.				Work performed in this month.			Work performed up to this month.			Remarks.
Items.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
1 Workshops										
				Brought forward—			539 9 1			25,243 8 11
Country battened doors with frames & Iron fixtures &c complete 8x4—	3	26	78				3	26	78	
do do Window Shutters with frames & Iron fixtures &c 5x2-6	8	18	144				8	15	120	
Wood oil 3 Coats—	8	1	8				8	1 2 4	9 3	
Paint—3—	7	1 12	12 4				7	2 3 4	15 7 4	
Contingencies—			539 13 6						394 1	
2 Truss roof Workshops.										
Rough Stone in Chumam—Cys.	713 ¹⁶ / ₂₇	3	2,140 11 6				744 ⁵ / ₂₇	2 15 11	2,230 1 2	
Roofing with country wood peepers										
Trails flat & pantiles and Chumam borders—	130 ³² / ₁₀₀	12	1,563 13 4			83 10 2	130 ²⁰ / ₁₀₀	10 4 2	1,333 14 7	
Whitewashing in Chumam—do.	160	3	30				80	5 8	28 6 8	
Flooring with brick on edge &c—	86 ⁷² / ₁₀₀	7 4	628 12 8				90	7 5 5	660 10 5	
Excavating foundations & filling the basement			120						128 11 9	
Cut stones over the Pillars head—each	38	1 4	47 8				38	1 2 1	42 13 8	
Wooden Truss complete—	38	35	1,330				38	35	1,330	
Leakwood wrought & put up—Cft.	1706 ^{11 3} / ₁₂	2 4	3,820 11				1775 ²⁴ / ₁₂	2 4	3,993 15 9	
Contingencies—			968 7 6						865 15 2	
5 Radical block of Cells.										
Rough Stone in Chumam—Cys.	11,117 ^{14 1/2} / ₂₇	3	33,352 9 3	6	4 9 4	27 8 3	10,375 ²⁰ / ₂₇	2 9 2	26,719 3 10	
Arch work in—do over 4 doors—do.	187 ¹ / ₂	3	35 2 6				150	2 8	25 2 3	
Arched roof with brick in Chumam—Cft.	65,872 ¹ / ₂	4	1,645 3 2				4,657 5	2 4	6,758 1	
Contingencies—			2,400						1,356 10 10	
				Carried forward—			650 11 6			71,333 14 5

Progress Report of the Central Jail at Rajahmundry for the month of April 1866.

Estimate.				Work performed in this month.			Work performed up to this month.			Remarks.
Items.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
1. Workshop.										
				Brought forward		650 11 6	-	-	71333 14 5	
Cornice work in Chumam	2572 $\frac{1}{2}$	- 4 -	628 2 -				2010	- 3 3	413 1 2	
Terracing with brick on edge $\frac{1}{2}$ $\frac{50}{100}$	25 $\frac{50}{100}$	22 - -	560 15 10			28 11 8	24 $\frac{84}{100}$	16 10 9	416 12 11	
Putting Jelly 2 Courses of flat tiles $\frac{1}{2}$	386 $\frac{77}{12}$	10 15 3	4236 5 8			121 8 11	306 $\frac{58}{100}$	9 9 10	2952 14 4	
Whitewashing in Chumam $\frac{1}{2}$	1720	" 3 -	322 8 -	439	4 10	132 3 -	1471	" 4 4	400 10 -	
Flooring with brick on edge $\frac{1}{2}$ $\frac{50}{100}$	307 $\frac{50}{100}$	7 4 -	2229 6 -				246	9 13 7	2422 11 1	
Excavating foundations and filling the basement	"	" - -	600 - -						821 14 8	
Teak wood joists /40/ $\frac{1}{2}$	250	2 4 -	562 8 -				250	2 4 -	562 8 -	
Iron doors with wooden frames $\frac{1}{2}$ $\frac{50}{100}$	320	60 - -	19200 - -				320	60 - -	19200 - -	
Wood oil 3 Coats to the joists	"	" - -	25 - -						25 15 8	
Lead colour 3 Coats to the weather boards and iron doors $\frac{1}{2}$	300	2 6 -	712 - -			2 - -	180	3 7 5	623 12 1	
Pad Locks $\frac{1}{2}$	360	8 - -	2880 - -				206	2 4 6	470 6 6	
Contingencies	"	- - -	8736 12 9			80 5 5	-	- - -	5856 7 4	
Solitary Cells for Women.										
Rough Stone in Chumam $\frac{1}{2}$	1573 $\frac{21}{27}$	3 - -	4541 5 4				1036 $\frac{17}{27}$	3 1 7	3213 7 10	
Arch work in Chumam $\frac{1}{2}$	412 $\frac{1}{2}$	- 3 -	77 5 6				206	- 2 2	28 11 9	
Terracing with brick on edge $\frac{1}{2}$ $\frac{50}{100}$	76 $\frac{50}{100}$	22 - -	1689 9 6						1 7 9	
Flooring with $\frac{1}{2}$ $\frac{12}{100}$	54 $\frac{12}{100}$	7 4 -	392 5 10						136 13 7	
Excavating foundations and filling the basement	"	- - -	140 - -						143 4 4	
Teak wood wrought & put up $\frac{1}{2}$	776 $\frac{34}{12}$	2 4 -	1746 10 -				770 $\frac{11}{12}$	2 4 -	1734 10 6	
Iron doors with wooden frames $\frac{1}{2}$ $\frac{50}{100}$	40	35 - -	1400 - -				40	35 - -	1400 - -	
Wood oil 3 Coats to the Joists	"	- - -	60 - -						40 3 3	
Lead Colour 3 Coats	"	- - -	40 - -						32 2 2	
Contingencies	"	- - -	1016 3 10						708 14 8	
				Carried forward		1015 8 6	-	- - -	112940 12 -	

Progress Report of the Central Jail at Rajamundry for the month of April 1866.

Items.	Estimate.			Work performed in this month.			Work performed up to this month.			Remarks.
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
Le Workshop.										
				Brought Forward			1015	8 6		112940 12 -
<u>Sailors Quarters.</u>										
1 Rough Stone in chumam — Cys.	465 $\frac{12}{27}$	3 - -	1396 5 3	278	4 54	1204 5 11	440	3 - 1	1322 13 9	
Arch work — Cft	409 $\frac{1}{2}$	- 3 -	76 12 6	408	- 3 -	76 11 11	408	- 3 -	76 11 11	
Excavating foundations &c —	-	- - -	22 - -	-	- - -	62 4 2	-	- - -	80 4 8	
Wood oil 3 Coats to the beams & joists &c —	-	- - -	20 - -	-	- - -	- - -	-	- - -	14 14 8	
Red paint 3 Coats to the doors & windows —	-	- - -	35 - -	-	- - -	- - -	-	- - -	24 9 3	
Contingencies —	-	- - -	359 4 3	-	- - -	131 6 2	-	- - -	148 9 2	
<u>Out Offices for Sailors.</u>										
Country wood batten windows with frames & Iron fixtures &c complete	3	6 - -	18 - -	-	- - -	- - -	1	6 - -	6 - -	
2 - 6 x 3 - 3. —	-	- - -	6 - -	-	- - -	- - -	-	- - -	5 - 11	
Painting —	-	- - -	- - -	-	- - -	- - -	-	- - -	- - -	
<u>Hospital & Stores &c.</u>										
Batten doors with frames & Iron fixtures &c complete — 7 x 3 —	24	17 - -	408 - -	-	- - -	- - -	24	17 - -	408 - -	
Do — 6 x 3 —	9	15 - -	135 - -	-	- - -	- - -	4	15 - -	60 - -	
Wood oil 3 Coats red paint 3 Coats —	-	- - -	96 - -	-	- - -	- - -	-	- - -	72 - 9	
<u>Enclosure Wall.</u>										
Rough Stone in chumam — Cys.	6854 $\frac{17}{18}$	3 - -	20562 15 7	-	- - -	28 1 3	5207 $\frac{17}{27}$	2 10 8	14430 8 6	
Brick work in chumam — do —	855 $\frac{19}{27}$	4 - -	3422 13 -	54	1 15 3	105 5 4	54	1 15 3	105 5 4	
Brick work in chumam (arches) — do —	346 $\frac{8}{27}$	5 1 -	1753 2 -	141	6 - 4	828 11 -	283 $\frac{13}{27}$	3 13 3	1087 8 -	
Concrete work over Arches — do —	69 $\frac{22}{27}$	1 12 -	121 4 3	24	10 8 1	252 2 3	24	10 8 1	252 2 3	
Whitewashing in chumam — Cys	1364 $\frac{1}{2}$	- 3 -	255 13 4	-	- - -	- - -	-	- - -	120 - -	
Broken bottle in — do —	-	- - -	- - -	-	- - -	- - -	-	- - -	454 9 10	
Wrought Iron railings &c — lbs	8800	- 2 6	1375 - -	1723	- 1 2	129 3 6	1723	- 3 11	425 5 6	
Fixing & setting up — do —	-	- - -	300 - -	-	- - -	28 5 2	-	- - -	36 1 8	
Red painting to Iron railings —	-	- - -	200 - -	-	- - -	- - -	-	- - -	46 - -	
Excavating foundations &c —	-	- - -	280 - -	-	- - -	- - -	-	- - -	203 4 5	
				Carried forward			3882	1 2		132320 10 7

Progress Report of the Central Jail at Rajamundry for the month of April 1866.

Estimate.				Work performed in this month.			Work performed up to this month.			Remarks.
Items.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
1. Workshop.				Brought forward 4,002 11 11			14,605 15 14			
Cutstone in Chumam	40-5	18-4	724 29	-	-	-	40-5	18 1 10	727 14 10	
Do	16-2	17 8	281 49	-	-	-	16-2	17 - 9	274 - -	
Do	24-3	17 8	421 15 7	-	-	-	24-3	17 4 6	416 9 7	
Do	36-4 1/2	16 14	610 5 -	-	-	2 1 -	28	17 2 7	480 9 -	
Filling in outside of Steaming	6600	- 1	412 8 -	-	-	-	687 1 1/2	- 1 -	420 8 11	
Contingencies	-	-	355 14 10	-	-	-	-	-	347 7 11	
Clearing Jungle	-	-	-	-	-	-	-	-	482 1 6	
Workshops	-	-	-	-	-	-	-	-	13 11 3	
Iron pipes	-	-	-	-	-	-	-	-	2 13 9	
Cisterns	-	-	-	-	-	-	-	-	1 1 -	
Rough Stone in Chumam	-	-	-	-	-	-	-	-	4 7 -	
Brick in Chumam	-	-	-	-	-	-	-	-	- 9 -	
Plastering	-	-	-	-	-	-	-	-	16 4 4	
Contingencies	-	-	-	-	-	-	-	-	- 12 -	
Parapet Wall on the top of the Workshops	-	-	-	-	-	-	-	-	1 2 -	
Brick in Chumam	-	-	-	-	-	-	-	-	130 14 1	
Plastering	-	-	-	-	-	-	-	-	32 3 7	
Whitewashing in Chumam	-	-	-	-	-	-	-	-	12 -	
Centre Warder Upper Story.	-	-	-	-	-	-	-	-	39 1 9	
Iron pipes	-	-	-	-	-	-	-	-	8 1 -	
Radial Blocks.	-	-	-	-	-	-	-	-	1494 52 3 10	
Iron pipes	-	-	-	-	-	-	-	-	4005 8 11	
Cisterns	-	-	-	-	-	-	-	-	-	
Rough Stone in Chumam	-	-	-	-	-	-	-	-	-	
Brick in Chumam	-	-	-	-	-	-	-	-	-	
Carried forward				4,005 8 11			14,945 23 10			

1899 1898 1897
The report for June
from

The Department of
1899 1898 1897

The Department of
1899 1898 1897

The Department of
1899 1898 1897

The Department of
1899 1898 1897

The Department of
1899 1898 1897

The Department of
1899 1898 1897

The Department of
1899 1898 1897

The Department of
1899 1898 1897

The Department of
1899 1898 1897

The Department of
1899 1898 1897

The Department of
1899 1898 1897

The Department of
1899 1898 1897

1899 1898 1897

1899 1898 1897

1899 1898 1897

Communicated to the Judicial

Department

1899 1898 1897

1899 1898 1897

The Judicial Department

21

1899 1898 1897