

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Relations DEPARTMENT.

G.O. No. 2056	Press Mis.
8-81	
Dated 14/7/18	18/7/18

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
14th September 1866.*

No. 380. Read the following letter from the Superintending Engineer of the
1st Division:—

Progress Report of the Central Jail at Rajah- } (Here enter 29th August 1866.)
mundry for the month of July 1866.

No. 381. ORDER THEREON, 14th September 1866, No. 2,954.

CIVIL WORKS, No. 74.

1. It appears from this Report
that Rupees 2,790-11-2 were expended
on the Central Jail at Rajahmundry in

July last, and that the total outlay on the work up to the 31st idem was
Rupees 1,59,901-14-9 irrespective of unadjusted advances to the extent of Ru-
pees 4,451-11-0. The progress which has been made with the building is stated to
be as follows:—

Five Radial Blocks of Cells.—Four finished on radii 2, 4, 6, and 8, and one at
basement level.

Six Workshops.—Four finished on radii 3, 5, 7, and 9. One being roofed and
the walls of another built.

Two Ranges of Solitary and Women's Cells.—Walls of one built 10 feet high and
those of another 5 feet.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides
to 14 feet. The flying arches and footway on the six sides finished.

Partition walls on radii 3, 6, and 9 (the entrance angle being 0 or 12).—Finished.

Inner Palisade.—Complete from 3 to 9.

Well 22 feet in diameter and 72 feet in depth.—Finished with the exception of
parapet and the countersloping of the annular pavement round it.

Towers.—Four (out of six) finished.

Jailer's Quarters.—Walls raised to full height and roof work nearly finished.

Out-offices to do.—Walls raised to full height. Four temporary sheds for
latrine erected on the requisition of the Jail authorities.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

Work performed in this month Work performed up to this month.

Items	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Remarks
4 Workshops										
Teak wood wrought & put up	10	31660	31660	5	8	40				
Contingencies	10	1775	1775	2	4	8				
5 Radial blocks of bell										
Rough stone in chunam	10	10375	10375	2	9	18				
Arch work in chunam	10	150	150	2	8	16				
Arched roof with brick in chunam	10	465	465	2	4	8				
Centerings	10	135	135	2	3	6				
Cornice work in chunam	10	20	20	2	3	6				
Terracing with brick on edge	10	24	24	17	3	51				
Putting jelly 2 courses of flat tiles	10	360	360	9	11	99				
Whitewashing in chunam	10	14	14	4	4	16				
Flooring with brick on edge	10	24	24	9	13	117				
Excavating foundations & filling the basement	10	82	82	2	4	8				
Teak wood Joists 1/4 of	10	250	250	2	4	8				
Iron doors with wooden frames	10	192	192	60		1152				
Wood oil 3 coats to the Joists	10	25	25			25				
Lead colour 3 D. to the weather boards	10	31	31	2		62				
Iron doors	10	22	22	2	3	6				
Pad locks	10	300	300	2	8	16				
Contingencies	10	360	360	8		2880				
Solitary Cells for women										
Rough stone in chunam	10	1036	1036	3	17	51				
Arch work in	10	206	206	2	2	4				
Terracing with brick on edge	10	136	136			136				
Flooring with	10	143	143			143				
Excavating foundations & filling the basement	10	770	770	2	4	8				
Teak wood wrought & put up	10	174	174	10		1740				
Iron doors with wooden frames	10	35	35			35				
Wood Oil 3 coats to the Joists	10	60	60			60				
Carried over										

Progress Report of the Central Jail at Rajahmundry for the month of July 1866.

Estimate

Work performed in this month Work performed up to this month

Items	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	Remarks
<u>1. Workshops</u>										
Brought forward--						139 31			112,542 11 6	
Red below 3 coats to the Joists									32 22	
Contingencies			1016 3 10						708 14 8	
<u>Sailors Quarters.</u>										
Rough stone in Chunam	4,65 $\frac{12}{100}$	3	1396 5 3				4,65 $\frac{1}{2}$	3 21	11,54 14 3	
Arch work	1,09 $\frac{1}{2}$	3	76 12 6				1,08	3	76 11 11	
Terracing with brick on edge	26 $\frac{13}{100}$	22	575 15 4	4 $\frac{25}{100}$	8 5	35 6 6	22 $\frac{25}{100}$	6 14 6	153 11 9	
Flooring with brick on edge	24 $\frac{4}{100}$	7 4	177 8				23 $\frac{9}{100}$	6 10	191 6 6	
Pairs Pameled venetian doors &c Complete	4	22	88	1	22	22	1	22	38	
Do Battered	10	18	180	10	18	180	10	18	180	
2 Pairs Battered windows	16	11	176	16	11	176	16	11	176	
Excavating foundations &c			22						80 4 8	
Teak wood wrought & put up	334 $\frac{11}{100}$	2 4	753 9	185 $\frac{11}{100}$	2 11 3	429 14 3	14 3	2 4 5	794 15 10	
Wood Oil 3 coats to the beams & joists			20						14 14 8	
Red paint 3 coats to the doors & windows			35						24 9 3	
Contingencies			359 4 3			43 12 4			310 6 2	
<u>Out Offices for Sailors.</u>										
Rough stone in chunam	109	3	327				92	2 15	270 4 3	
Flat arch work in Chunam	112 $\frac{1}{2}$	3	21 1 6				112 $\frac{1}{2}$	3 8	25 10 4	
Flooring with brick on edge	3 $\frac{25}{100}$	7 4	24 4 7				14 7 4	3 $\frac{35}{100}$	7 3 5	24 2 6
Terracing with	4 $\frac{76}{100}$	22	101 12 5	5 $\frac{67}{100}$	1 10 11	26 8 6	6 $\frac{50}{100}$	4 8	29 3 6	
Country wood battered windows with frames and Iron fixtures &c Complete	3	6	18	2	6	12	3	6	18	
2 Pairs Country wood battered doors	3	16	48	3	16	48	3	16	48	
Painting			6						5 11	
Excavating foundations &c			6						8 5 6	
Contingencies			62 11 9			6 12			1 1 5	
Teak wood wrought & put up	29 $\frac{27}{100}$	2 4	65 15 3	30	2 4	67 8	30	2 1	67 8	
Carried Over--						1260 11 8			117,367 3 4	

Progress Report of the Central Jail at Rajahmundry for the month of July 1866.

Work performed in this month. Work performed up to this month.

Estimate								Remarks	
Items	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount
4 Workshops									
Brought forward						1260 11 8			117367 3 4
Chimney			4 00						11 23
Hospital & Stores									
Batten doors with frames & Iron fixtures and Complete 7x3	24	17	408				24	17	408
Do			135				1	15	60
Wood Oil 3 boats Red paint 3 boats	9	15	96						72 9
Enclosure wall									
Rough stone in chunam	6,354 17	3	30,562	151	321 1/2	2 136 914 143	6,795 27	2	3 11 17373 2
Brick in chunam	355 1/2	4	3,422	13		5 154	252 1/4	2	78 626 38
Brick work in chunam arches	31,6 39	5	1,583	2			283 15	3	152 1119 135
Concrete work over arches	69 37	1	121	4 3	3 1/2	29 126	11 3	1	11 3 699 43
Whitewashing in chunam	136 1/2	3	259	13 11					120
Broken bottle in chunam									454 910
Wrought Iron railings	8,800	2 6	1375		2 33	26 1/4 36	3,453		29 606
Fixing and sitting up			300			19 12			134 711
Red painting to Iron railings			200						1 6
Excavating foundations & filling the basement			280						257 711
Contingencies			693	1 6					1073 910
Scaffolding & sundries			1100			103 1310			714 2
Bangquite									
Broken bottle in chunam									38 15
Contingencies									5
Inner partition wall									
Rough stone in chunam	2,524 24 27	3	7559	12	58 2/27	2 17 121 156	964	4	3,853 98
Whitewashing in	127		80	1			182 40	2 1/4	26 121
Excavating foundations & filling the basement			110			4 3			23 1
Broken bottle in chunam							758 27 1/2		728 76
Carried Over						2799 112			1451241 7

Progress Report of the Central Jail at Rajahmundry for the month of July 1866.

Work performed in this month Work performed up to this month.

Estimate

Items

Quantity

Rate

Amount

Quantity

Rate

Amount

Quantity

Rate

Amount

Remarks.

4 Workshops

Contingencies Brought forward

Front gate & wooden railings

Wooden railings complete

Masonry work

Painting

Contingencies

Well

Earth work

Do

Do

Do

Baling water & sinking well frames

Value of well frames

cut stone in chunam

Do

Do

Do

Do

Do

Pulling in Outside of steaming

Contingencies

clearing Jungle

Workshop

Iron pipes

Cisterns

Rough stone in chunam

Carried Over

2799 112

145127 17

108

778

3820

560

150

540

14 190

16 58

25 320

7 1050

422

482

1167

901

724

281

421

610

412

355

94

2

10

65

109

71

29

49

151

5

8

410

2287

620

2118 10/16

2400

4

40-5

40-5

40-5

16-2

24-3

39-7

68 11 1/2

410

14 190 94

16 58 2

25 320

7 1050

46210

48365

29 0 11 1/6 7 118

22 69 901 18

18 110 727 110

17 9 274

17 11 6 1/4 16 97

15 4 4 601 15

1 120 8 11

347 7 11

13216

13 113

2 139

2799 112

15686148

Progress Report of the Central Jail at Rajahmundry for the month of July 1866-

Estimate

Work performed in this month Work performed up to this month.

Items

Quantity Rate Amount Quantity Rate Amount Remarks.

4 Workshops

Brought forward

2799 11 2

15681 4 8

Brick in chunam

1 1

Plastering

4 7

Contingencies

9

Parapet wall on the top of the workshops

16 44

Brick in chunam

12

Plastering

1 2

Whitewashing in chunam

centre warder upper story

130 141

Iron pipes

32 37

Radial blocks

Iron pipes

39 19

leisters

Rough stone in chunam

8 1

Brick in chunam

1 139

Plastering

184 22

Parapet wall on the top of the radial blocks

Brick in chunam

4 6 4

Plastering

2 0 2 6 9

Whitewashing in chunam

3

Temporary sheds for latrine

669 18

Bamboo batties

32 19

Material at site

1817 82

2799 11 2

159901 149

unadjusted advances

4451 11

Total 1643599

H. Mobery. Esq. M.A.

The Secretary to Government P. W. D.

Agent at Rajahmundry

Progress Report of the Central Jail at Rajahmundry for the month of July 1866.

Estimate

Work performed in this month Work performed up to this month.

Items	Quantity	Rate	Amount	Quantity	Rate	Amount	Remarks.
4 Workshops							

10

1866/7

C. 1078/1866 Q. 110

240, 2954 - 11th Rajahmundry/66

Fe 38.

Original report of the
Central Jail at
Rajahmundry for
the month of July 1866.

Noted 29th
Aug 31st 1866
Re 4. 7th September

Received
to the Secretary
Government
Rajahmundry

Received for attention
of the Secretary
to the Government
Rajahmundry
28. 3698

Public Works Department
No. 2954
Proceedings of the Madras Government
Under date the 15th Sept 1866
Read the following
From the Supt Engineer
of the 1st Division (H. No. - dated 29 August 1866)

It appears from
this Report that Rs
2799-11-2 were expended
on the Central Jail at
Rajahmundry in July last
and that the total outlay
on the work up to the
31st Idem was Rs 159900-14-7
irrespective of unadjusted ad-
vances to the extent of
Rs 4451-11-0. The pro-
gress which has been made
with the building is
stated to be as follows.

Five

Four finished on Five Radial blocks of cells
Radii 2, 4, 6 & 8 and one
at basement level.

Four finished on radii Six Workshops
3, 5, 7 & 9 - One being roofed
and the walls of another
built.

Walls of one built 10 feet high and three of another
5 feet. Two Ranges of Solitary & Women's
Cells

Finished. Central Barrier
Six sides (out of twelve) Enclosure walls
raised to the full height,
and 2 sides to 14 feet. The
flying arches and footway
on the sea sides finished.

Finished. Partition walls on radii 3, 6
and 9 (the entrance angle being built)
Complete from 3 to 9. Inner Palisade.

Finished with the Well 22 feet in diameter and
excavation of parapet and the 72 feet in depth
countersloping of the annular
pavement round it.

Towers

Towers -
Jailers Quarters -

Out. Offices to - 2 -

Four (out of six) finished
Walls raised to full height
and roof work nearly finished.
Walls raised to full height.
Four temporary sheds for
Latrine erected on the re-
-vision of the jail -
-authorities.

AB

2 for all Dept -

Sept 15 - Sept 17

77 1886. Dept.
No. of Govt. for Sept^r

N^o 2954

No. of the Indian Govt.
14th Sept^r 1866.

Proposed
Report of Central
Rail at Rajahmundry
for July 1866, communi-
cated to the Judicial
Department

A-300-301

c. 142 Sept 1866 (M. H. H.)