

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referecer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3020	Press
518-19	Mis.
Dated 20 9	1865

Not to be folded or roughly handled

8/5/19

18

*Proceedings of the Madras Government, Public Works Department,
20th September 1866.*

No. 518. Read the following from the Superintending Engineer, 7th Division:—
Progress Report of Coimbatore Jail for the } (Here enter 8th September 1866.)
month of July 1866.

No. 519. ORDER THEREON, 20th September 1866, No. 3,020.

CIVIL WORKS, No. 98.

It appears from this Report that the outlay on the Central Jail at Coimbatore in July last amounted to Rupees 3,149, and that the total expenditure up to the 31st idem was Rs. 2,72,103. The progress made with the construction of the building is reported to have been as follows:—

- Outer wall of twelve sides, completed.
- Inner do. of do., completed.
- Radial Cells, completed.
- Two Barracks of eight rooms each, masonry completed and wood work in progress.
- Two Do. of four do., both completed.
- Seven Workshops, four completed.
- Seven Cook-rooms, five completed and roofing of two in progress.
- Central Warder house, completed.
- Solitary Cells, completed.
- Workshop, commenced.
- Female Ward, not commenced.
- Juvenile do., not commenced.
- Civil Debtors' do., not commenced.
- Store-room, not commenced.
- Hospital, not commenced.
- Latrine, not commenced.
- Out-side Jailer's quarters, completed.
- Guard-room, wood work of roof completed.
- Hospital enclosure wall, built eight feet high and pulled down.

(True Extract.)

Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

Brought forward		168699 15 7	232945 15 7	109 10 6	183965 12	90
Half pannelled, and						
half venetian, doors 4x7 1/2						
with frames & complete	No.					
Ditto do 4x7 with do	No.					
Iron barred windows 4x4						
with frames & complete	No.					
Pannelled doors 3 1/2 x 6 1/2						
with ditto & complete	No.					
Batten windows 3x4 with						
ditto & complete	No.					
Windows of glazed &						
barred with do & complete	No.					
Half venetian, and half						
glazed windows, complete	No.					
Fixed gratings 4x8 with						
frames & complete	No.					
Ditto 4x7 with do do	No.					
Ditto 4x7 1/2 with do do	No.					
Ditto 3x6 with do do	No.					
Iron doors 4x8 with frames						
& complete	No.					
Ditto 4x7 with do do	No.					
Ditto 4x7 1/2 with do do	No.					
Roofing with country wood	Sq.	132 1/2	18	2404 10 2	15 1/2	39 8
Roofing with vangsay wood						
rafters reepr, nail flat & pannel	Sq.					
Roofing with vangsay wood						
complete rafters reepr &						
complete	Sq.					
Carried over						
		171104 9 9	2026 12 9	109 10	191087 6 2	
			180253 6 7			

10-9-66
Stems

Including from Stock bought with Rs 290. 16. 7
 —:— Rafter nails — Rs. —
 —:— Shaws — Rs. 3.2
 —:— Keuper — Rs. 99.13

[illegible]

17th Sept 1866

1866

1866

Proposed Report of the
Assistant Engineer
in charge of the
Central Jail at
Combarwal
for July 1866
Recd 138 24.9.1866

Recd 138 24.9.1866

Civil Works P. W Dept

NO. 3020 3020

Proceedings of the Madras Government
Under date the 20th Sept 1866

Read the following

from S. E. 7th Div.
Progress Report
of Combarwal Jail
for the month of Jul 1866

H E 7 8th Sept 1866

It appears from
this Report that the outlay
on the Central Jail at Combarwal
in July last amounted
to Rupees 3149, and that the
total expenditure up to the
31st Idem was Rupees 272,103.
The progress made with the
construction of the building
is reported to have been
as follows.

Outer Wall of 12 Sides	Completed
Inner do of do	do
Radial Cells	do

Masonry completed and wood work in progress.

Both Completed. 2 — do — of 4 — do —

4 Completed — 7 Workshops.

5 Completed and roofing of 2 in progress. 7 Cook rooms

Completed — Central Warder house.

— do — Solitary Cells.

Commenced. Workshop

Not commenced. Female Ward.

— do — Jailor's — do —

— do — Civil debtors' do.

— do — Store room

— do — Hospital

— do — Latrine

Completed — Outside Jailor's Quarters.

Wood work of roof completed Guard room

Built 8 feet high and Hospital Enclosure Wall pulled down.

Ch

21

11

to Genl. Dept.

Date 20th Sept.

225

OTW 1886 DEPT.
Pro. of the 1st Sept 1886

(4)
No 2020

Pro. of the Madras Govt

5/20th Sept 1886

Admitted

The District
Report of Coimbatore
Jail for July 1886, Com-
municated to The Judicial
Department

No 578-579.

21st Sept 1886. Pa. 18th