

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. *2841*

Press
Mis.

338 339
Dated *18 9*

18/7

Not to be folded or roughly handled

27043

Proceedings of the Madras Government, Public Works Department,
13th September 1867.

No. 338.

Read the following:—

TANJORE DISTRICT.									
Report of Progress of the Junction Canal between Negapatam and Teroopondy for the month of July 1867, called for in G. O. No. 1,780, dated 20th June 1864.									
Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.		
					In this month.	Up to this month.			
Junction Canal from Negapatam to Teroopondy. Supplemental to do. ...	RS. 22,565 1,600 24,165	G. O. No. 3,511 of 30th November 1863, and 1,051 of 20th April 1865.	RS. A. P. 24,343 10 1		RS. A. P.		Owing to modifications in the original estimate, and to the fact that compensation for the land taken up has been paid for from the estimate under G. O. No. 3,691, dated 20th November 1866, though not included in the estimate, this estimate has been somewhat exceeded. Two sluices are still required to complete all the works in or connected with this section; but they will be provided for from the saving on the estimate of Rupees 70,410 for the completion of the Canal.		
Completing the navigable Canal between Negapatam and Vedarniem. Supplemental to do. ...	64,000 6,410 70,410	G. O. No. 3,101 of 19th October 1865, and 2,736 of 29th August 1866.	15,719 5 11	Item No. 320 in the Budget of 1867-68, Rupees 30,000.	1,841 3	1 13,310 14 10	Northern section of Canal between Cadoovayur and Vellayur nearly completed. 300 coolies employed for finishing this reach. Arrangements made for deepening the Junction Canal. The excavations in Ramanaden, Pappam Vical, and Codichurthiur completed. Chundranady calingulah nearly completed. Under sluice in do., wings raised 8 1/2 feet, half of laterite work completed, six feet surplus sluice completed to floor level. Superstructure in progress.		

ANACORAN CHUTTEEM,
5th September 1867.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
13th September 1867.*

No. 339.

ORDER THEREON, 13th September 1867, No. 2,841.

CIVIL WORKS, No. 34.

Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Ed. S. T. Augustin.

Jaipur District
 Report of Progress of the Junction Canal between Nagarpataw and Leroopoudy for the month of July 1867. called for
 in G.O. No. 11780 dated 20th June 1867.

Description of Work	Amount of Estimate	By whom sanctioned	Expenditure up to the end of past year	Amount for the current year & date of sanction authorizing it	Net expenditure in this year		Remarks explanatory of the state of progress.
					In this month	Up to this month	
Junction Canal from Nagarpataw to Leroopoudy - 84 -	22565	G.O. No. 3511					Owing to modifications in the original estimate, and to the fact that compensation for the land taken up has been paid for from the estimate under G.O. No. 3691 dated 20 th November 1866, the work included in the estimate, this estimate has been somewhat exceeded. 2 sluices are still required to complete all the works in or connected with this section; but they will be provided for from the saving on the estimate of Rs. 70410 for the completion of the Canal.
Supplemental to D ^o -	1600	G.O. No. 1061 of 20 th April 1867	24042 10 1				
	24165						
Completing the navigable Canal between Nagarpataw & Dadanew Supplemental to D ^o -	64000	D ^o 3101 of 19 th October 1866					Northern section of Canal between Dadanew and Vethagaur nearly completed. 300 coolies employed for finishing this reach. Arrangements made for deepening the Junction Canal. The excavations in Dadanew, Papannuicah & Dadanah, nearly completed. Chandra mady Calengulab raised 8 ¹ / ₂ feet, 2 of laterals works completed. 6 feet surplus sluice completed to floor level. Superstructure in progress.
	6410	D ^o 2736 of 29 th August 1866	15719 5 11				
	70410						
				the end of July 1867	1841 3 1	13310 11 10	

Supp. to D^o 3101 of 19th October 1866
 5th September 1867
 Guacum Chuttem

W. F. A. K. L. R. C.
 Supp. to D^o 3101 of 19th October 1866

