

- (1) Number of pages 24
(2) Date of repair 22.12.43
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. <u>638</u>	Press ~~Mis.~~
<u>24-26</u> Dated <u>1-3-</u> 18 <u>67</u>	

Not to be folded or roughly handled

22/12/43

*Proceedings of the Madras Government, Public Works Department,
1st March 1867.*

Read the following papers :—

No. 24. From the Superintending Engineer of the 7th Division.

Progress Report of the Assistant Engineer in charge of Central Jail at Coimbatore, for the month of December 1866. (Here enter 4th February 1867, No. 366.)

No. 25. Memorandum from the Chief Secretary to Government in the Judicial Department.

(Here enter No. 60, dated 22nd February 1867.)

No. 26. ORDER THEREON, 1st March 1867, No. 638.

CIVIL WORKS No. 6.

1. Adverting to the Memorandum from this Office No. 39 of the 10th February 1867, the Superintending Engineer of the 7th Division is requested to furnish special information of the exact progress being made month by month in the erection of the Hospital of the new Central Jail at Coimbatore.

2. The attention of the Executive Officer in charge should be directed to the great importance which the Government attach to the early completion of the building.

See also G. O. No. 3,956, dated 15th December 1866.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division.
„ Judicial Department.

Transferred to the Judicial Department.

The attention of the Superintendent Engineer of the 7th Division has been called to the delay which has taken place in the progress of the work.

Fort St George
19th Feb 1867

Quadr. A. M. General. R. E.
Secretary to Govt. P. M. S.

To the Chief Secretary
to Government.

1st Feb 1867
From

the Supy. Engr. of the
the Secretary to Govt.

of the 7th Division
19th Feb 1867
Progress Report of the

Assistant Engineer
in charge of Central Office
at Coimbatore for the
Month of December 1866

1358-1st March 1867.

1st Feb 1867

31

Progress Report of the Assistant Engineer in charge of the Central Jail at Combaratore for the month of December 1886

Items	Unit	Original Estimate				Revised Estimate				Work performed in this month				Work performed up to this month				Remarks
		Quantity	Rate	Amount		Quantity	Rate	Amount		Quantity	Rate	Amount		Quantity	Rate	Amount		
Brought forward				112295 10 8				299000 2				3315 13 3				237279		
Iron door with window frame & window																		
barrier complete	320	60		19200		160	47 12 4	7643 54						160	65 3 6	10435 42		
Iron door with window frame & window																		
barrier complete	40	35		1400														
Window window						160	22 9 7	3615 13 3						160	16 8	2566 13 3		
Land																		
Sea Colour	320	2 2		680														
Country wood necessary				16														
Cost																		
Coping to wall	123 3	1 3		9 10 6		585	2	1170				20 9 1	1445 2 25	3113 4 10				
Wooden Railing	1300	2 8		3250		1195	2 1 9	2530 6										
Iron rails with																		
gates inside				427 8														
Do outside				570														
Cave board				10														
Masonry work																		
under the gates				450														
Forming																		
Coping with lat.																		
into stone in chimney	Sq 51 1/2	7		358 12														
Laying with latite																		
Stone in clay	Sq 38 1/2	1 8		55 57										80	27 6 6	2192 10 7		
Fixed gratings 4x8						88	27 8	2420										
Do do 3x6						20	16 8	330								129 2 11		
Do do 3x6						16	16 8	99										
Do do 1x7						3	24	72										
Do do 1x7 1/2												150				150		
Do do 4x6						37	25	925										
Half batter and half venetian door						10	20	200										
4x8 Complete																		
Carried over						64	18	1152								235 12 3		
				768722 11 9				310163				3486 6 4				256102 2 11		

Progress Report of the Assistant Engineer in charge of the Central Jail at Combaratore for the month of December 1868

Items	Unit	Original Estimate				Revised Estimate				Work performed in this month				Work performed up to this month				Remarks
		Quantity	Rate	Amount		Quantity	Rate	Amount		Quantity	Rate	Amount		Quantity	Rate	Amount		
Brought forward				168722 149				319163 810				348664				256102 211		
Do do 3x6-8	No	128	10 2	1296														9
Do do 6x13 do	No	12	10 10	127 8														
Do do 4x7-8	No	8	15 12	126													45	
Trusses of 12 1/2 ft each	No	65	26	1690									31	23 26			718 119	
Do 18 ft each	No	30	50	1500								200					200	
Bengal roofing - 1/2 in	Sq	104 77	40	4190 12 1/2								20 91	67 93	24 13 7			1665 42	
Iron sheets over pullan	No	123	2	246														
Planting to gables	No			264													264	
Iron doors 4x8	No	18	50	900									16	46 15 3			725 38	
Ventilators 5x1 1/2	No	20	10 6	207 8									20	10 5 10			207 6	
Half pannelled and half venetian door 4x7	No	1	35	35														
Venetian windows 3x4 complete	No	6	18	108														
Half venetian and half glazed window 3x4	No	3	25	50														
Iron doors 4x7	No	7	44	308														
Do 4x7 1/2	No	5	47	235														
Honey Comb tile work	Sq	34 988	12	419 13 3													3 12	
Partition doors 3 1/2 x 6	No	1	15 12	15 12														
Do do 3 1/2 x 6 1/2	No	4	18	72														
Do do 3 x 6 1/2	No	2	14 10	29 4														
Do do 2 1/2 x 6	No	3	12 6	37 2														
Do windows 3x4	No	17	9	153														
Do do 3x2 1/2	No	3	5 10	16 4														
Roofing with complete rafters	Sq	48 85	45	2198 4 1/2													7052 4	
Semi trusses of 9 1/2 ft	No	15	20	300														
Semi shades to windows	No	16	2	32													32	
Iron pen crings	No	615	1 2	230 10														
Gates 6x4	No	2	20	40														
Do 6x10	No	1	140	160													394 6	
Carried over				168722 149				333914 3				3706 155				260470 13 4		

Progress Report of the Assistant Engineer in charge of the Central Jail at Coimbatore for the month of December 1866

Items	Unit	Original Estimate				Revised Estimate				Work performed in this month				Work performed up to this month				Remarks
		Quantity	Rate	Amount		Quantity	Rate	Amount		Quantity	Rate	Amount		Quantity	Rate	Amount		
Brought forward	"	"	"	168722 4 9	"	"	"	333914 3	"	"	"	3706 15 5	"	"	"	260170 13 4	"	
Flooring with	"	"	"	"	"	3.545	3 9	12 10 1	"	"	"	"	"	"	"	"	"	
ply in Chumam	Sq	"	"	"	"	2	35	70	"	"	"	"	"	"	"	"	"	
Pannelled doors 4x7	No	"	"	"	"	2	30	60	"	"	"	"	"	"	"	"	"	
Do do 3 1/2 x 6 1/2	No	"	"	"	"	2	30	60	"	"	"	"	"	"	"	"	"	
Roofing with Teakwood	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	
Rafters & Complete	Sq	"	"	"	"	101.528	46	7430 2	"	"	"	"	"	"	"	"	"	
Iron barred windows 4x4	No	"	"	"	"	5	30	150	"	"	"	"	"	"	"	"	"	
Half pannelled & half	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	
glazed windows 4x7 1/2	No	"	"	"	"	42	30	1260	"	"	"	"	"	"	"	"	"	
Windows of glazed & barred	No	"	"	"	"	4	35	140	"	"	"	"	"	"	"	"	"	
3 1/4	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	
Rough stone built & pulled	Cyds	"	"	"	"	800	3 1/4	2600	"	"	"	"	"	"	"	2600	"	
down	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	
Iron rods	No	"	"	"	"	2	20	40	"	"	"	"	"	"	"	"	"	
Cut stone work	Cyds	"	"	"	"	3	26 8 1/2	79 9	"	"	"	"	"	"	"	122 7 8	"	
Strong wooden gate in front	No	"	"	"	"	1	400	400	"	"	"	"	"	"	"	347 13 2	"	
Compensation of land	Rs	"	"	"	"	"	"	1756 2	"	"	"	"	"	"	"	1756 2	"	
Well	Rs	"	"	"	"	"	"	1000	"	"	"	"	"	"	"	938 3 5	1187 7 7	
Sundries	Rs	"	"	19077 1 3	"	"	"	7703 27	"	"	"	231 8	"	"	"	11264 12 11	"	
Stock	"	"	"	"	"	"	"	37445 15 11	"	"	"	"	"	"	"	"	"	
Mortar	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	109 6 11	"	
Rough stone	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	1483 14	"	
Bricks	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	10844 2 7	"	
Iron doors	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	385 2	"	
Teakwood	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	527 4	"	
Vangaywood	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	5688 13 6	"	
Screw nails	"	"	"	"	"	"	"	"	"	"	"	1000	"	"	"	1959 7 6	"	
Soft iron	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	115 13	"	
Peepers nails	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	443	"	
Rafter nails	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	56 14	"	
Bands and	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	131 4	"	
bollocks	"	"	"	"	"	"	"	"	"	"	"	"	"	"	"	2500	"	
Carried over	"	"	"	187800	"	"	"	395000	"	"	"	4938 7 5	"	"	"	301994 8 6	"	

Progress Report of the Assistant Engineer in charge of the Central Jail at Combaratore for the month of December 1866

Items	Unit	Original Estimate		Revised Estimate	
		Rate	Amount	Rate	Amount
Brought forward			187800		395000
Terrace bricks					
Iron bars					
Jelly					
Total			187800		395000

Deduct stock on hand on 1st January 1866

	19000
Deduct recovery	376000
Security	

Work performed in this month			Work performed up to this month			Remarks
Unit	Rate	Amount	Unit	Rate	Amount	
		4938 75			301994 86	13
					164 81	
					267 13	
					99 12	
		4938 75				
Out Security kept back	65 66				302526 88	
	4873 11					
up to 31 st Decmbr 1866						
money kept back	347 68				6014 1	
Expenditure up to 31 st Decr 1866					296512 78	

The Plan of the Central Jail is, as follows

- I Outer wall of 12 sides
- II Inner wall of 12 do
- III 3 Radial cells
- IV 2 Barracks of 8 rooms each
- V 2 Barracks of 4 rooms each
- VI 7 Work shops
- VII 7 Cook rooms
- VIII Centre warder house.
- IX Solitary cells
- X 6 Work shops
- XI Female ward with out houses
- XII Juvenile wards with do
- XIII Civil debtors
- XIV Store room
- XV Hospital with out houses
- XVI Latrine
- XVII Outside jailer's quarters
- XVIII Guard room
- XIX Hospital enclosure wall

Combaratore
4th February 1867

N.B. The red ink figures show the expenditure on the various items, others show the estimated cost of the work remaining to be done at that date

Work, as follows has been accounted up to 31st December 1866

- I. Outer wall of 12 sides Completed
- II. Inner wall of do do
- III 3 Radial cells
- IV 2 Barracks of 8 rooms each, masonry Completed, wood work in progress delayed on account of not receiving Portland from San. Bullets
- V 2 Barracks of 4 rooms each, Completed
- VI 4 Work shops Completed
- VII 6 Cook rooms do
- VIII Centre warder house do
- IX Solitary cells do
- X Work shops, masonry Completed, wood work in progress
- XI Female ward, masonry Completed, wood work in progress delayed on account of not receiving Portland from San Bullets
- XII Juvenile wards, not commenced
- XIII Civil debtors do
- XIV Store room Completed
- XV Hospital, Work in progress
- XVI Latrine
- XVII Outside jailer's quarters Completed
- XVIII Guard room Completed
- XIX Hospital enclosure wall, Work in progress

Subheads of the Estimate up to 31st of December 1865. The work done at that date

W. Roberts C.E.
Assistant Engineer

W. Roberts C.E.
Assistant Engineer

no 60

Judicial Department.

Memorandum.

13/

With reference to the progress report on the Combaratore Central Jail for the month of January, the Chief Secretary has the honor to suggest that the Executive Engineer should be instructed to furnish a special report showing the exact amount of progress made in building the hospital, and that his attention should be again directed to the great importance of completing this building without delay.

Fort St. George,
22nd February 1867.

G. J. Courtwright
Chief Secretary.

To The Secretary to Government
Public Works Department.
with the Report.



id

17

12

Progress Report of Coimbatore Central
Jail for December 1866.

Circulated for the infor-
mation of Government

It is noted that the
outlay during December
1866 on the Central Jail
at Coimbatore was Rs.
1,873-11, making a
total expenditure since
1st May 1866 up to the
31st Idem of Rs. 43,042,
against the allotment
of Rupees 75,000 sanc-
tioned for the work
during the Current
Official year.

A Memo: has been
sent to the Superintending

P W 1867 D. 22
Pro: of Govt for March
1867

Memo:

From

The Chief Secy: to Govt
in the Jail Dept

of 22nd } Asby/14
Rec 25: }
A. 66.

En: me

Returns Progress Report of
the Coimbatore Central Jail
for Jan'y 1867. and suggests
that the Executive Engr should
be instructed to furnish a speci-
al report shewing the exact
amount of progress made in
building the Hospital & that his
attention be again directed to the
great importance of completing
this building without delay.

No 638- 1st March 1867

1225

Engineer of the 7th
Division, calling atten-
tion to the delay in
the progress of the
work.

W.B.

Engineer

(12)

Amunt

638

ev 638

Public Works Department.

23

PROCEEDINGS of the MADRAS GOVERNMENT.

under date the 1st March 1867.
Read the following

me the Superintendant of the 7th Division - H E No 366 of 4th Feb 1867
Memo from the Chief Secy: to Govt.
in the Judicial Dept - (Here enter No. 60 dated 22nd Feb 1867)

615
M. 11. 11/12/638

JP

WU

See also G. O. No 3956
of 15th Dec 1866 -

To the Supy of 7th Div
in Judicial Dept

desp. 2/3/67

Adverting to the Memo
from this Office No 39 of the
10th February 1867 the Supy
of the 7th Division is
requested to furnish special
information of the exact
progress being made month
by month in the erection
of the Hospital of the new
Central Jail at Pimbatore

The attention of the Executive
Officer in charge should be
directed to the great im-
portance which the Govt
attaches to the early com-
pletion of the building -

28
3

WU

Pub: Works 1867 Department

Pro: of Govt for March

No. 638

Pro: of the Madras Govt

1st March 1867

1867

No. 24 & 26