

(1) Number of pages 12(2) Date of repair 11-1-1869(3) Initials of the Referencer **MADRAS RECORD OFFICE.****Government of Madras.***Public Works* **DEPARTMENT.**

G.O. No. <u>72</u>	Press -Mis-
<u>143-44</u>	
Dated <u>11-1-</u>	<u>1869.</u>

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
11th January 1869.*

No 143 Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Public Works Department, dated Tanjore, 30th November 1868, No 926.—

1. Now that the Lower Anicut works have, to all intents and purposes, been completed so far as is provided in the

Three Statements		Rupees
Budget No 168 ..	..	74,000
Do .. 169	..	16,000
		7,850
		70,400

estimates noted in the margin, I have the honor to enclose a Statement A, from which it will appear that the excess on all the works, taken collectively is rather more than three and a half per cent ; but, as portions of the estimates which provide for particular items of work have been exceeded by more than five per cent, I enclose Statements B and C, in which the details of expenditure have been given with explanatory remarks relative to those portions of the work, and I beg that the Controller may be authorized to pass the expenditure actually incurred.

2. In Statement A. the details or component parts of the estimate of Ru-

G O, No 1,833, dated 11th June 1868.

pees 70,400 are shown ; of these, Rupees 16,750, which provide for the front retaining wall, are not required, as it has been determined that the front wall shall not be built.

3 Rupees 17,850 provide for the conveyance of rough stone from Trichinopoly, the greater part of the stone has been conveyed to the anicut, and, from the balance of the amount, the stone brought down this season will be placed in position below the lower apron of the newly constructed portion of the anicut as soon as the working season commences, and the expenditure on this item will be closed by the 31st March 1869.

Rupees 30,800
.. 5,000

5. The other portions of the work have been completed.

Rs 16,750 which provide for the front

are

*Proceedings of the Madras Government, Public Works Department,
11th January 1869.*

A.

*Statement showing the cost of executing work at the Lower Coleroon Anicut on the
Estimates for the various portions indicated below*

Description of work.	Estimate	Work actually executed		Saving on Estimate.		Excess.		Remarks
	RS	RS	A. P.	RS	A. P.	RS.	A. P.	
Conveyance of stone from Trichinopoly .	17,850			...				In progress
Constructing a front retaining wall along the south branch of the Lower Coleroon Anicut from the retaining wall of the extended apron of the first set of sluices, from the north end to the wing-wall of the southern abutment ..	16,750	...						Not required.
Constructing an extended apron to the south branch of the Lower Coleroon Anicut	30,800	34,874	4 3			4,074	4 3	
Reconstructing a portion of the south wing-wall of the Lower Coleroon Anicut . .	5,000	4,902	14 9	97	1 3			
	70,400							
Constructing a sluice of 7 arches, with additional laterite and rough stone apron, in the north extremity of the south branch of the Lower Coleroon Anicut	71,000	74,713	0 6			713	0 6	
Constructing additional laterite and rough stone apron, with retaining walls at the advanced portion of three sluices in the south branch of the Lower Coleroon Anicut ..	16,000	17,495	2 6			1,495	2 6	
Excavating a channel and forming embankments for the work of reconstruction under progress at the Lower Coleroon Anicut	7,880	6,615	8 10	1,264	7 2	...		
	97,880							
		1,38,600	14 10	1,331	8 5			
Deduct savings .	...	...		...		6,282	7 3	
Net excess ...	...	...		...		1,361	8 5	
				...		4,920	14 10	

TANJORE,
30th November 1868.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
11th January 1869.*

No. 144. ORDER THEREON, 11th January 1869, No. 72.

IRRIGATION, No. 10.

Under the circumstances stated in this letter, the Government authorize the Controller of Public Works Accounts to pass the outlay which has been incurred on the Lower Coleroon Anicut works in excess of the sanctioned estimates.

(True Extract)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division
" Controller of Public Works Accounts
" Accountant General

Supg. Engineer's Office 6 Division
Panor 30 Novr. 1888.

N. 926

From,

Captain R. F. Oakes R.E.
Superintending Engineer
6 Division

To,

Colonel C. A. Orr R.E.
Secretary to Government
Public Works Department

Sir,

Enclosures

Budget No 168

107 - 70,400

Now that the Lower Ancient Works have to all intents and purposes been completed so far as is provided in the Estimates noted in the margin I have the honor to enclose a Statement A from which it will appear that the excess on all the works, taken collectively, is rather more than $3\frac{1}{2}$ per cent, but, as portions of the Estimates which provide for particular items of work have been exceeded by more than 5 per cent, I enclose Statements B and C in which the details of expenditures have been given with explanatory remarks relative to those portions of the work and I beg that the Controller may be authorized to pay the expenditure actually incurred.

In Statement A the details or component parts of the Estimate of Rs 70,400 are shown, of these, Rs 16,750 which provide for the front retaining wall are

J. 10. 10/1888
J. 11. 11/1888

are not required, as it has been determined that the front wall shall not be built.

Rs 17,850 provide for the conveyance of rough stone from Trichinopoly, the greater part of the stone has been conveyed to the Anicut and, from the balance of the amount, the stone brought down this season will be placed in position below the lower Apron of the newly constructed portion of the Anicut as soon as the working season commences and the expenditures on this item will be closed by the 31st March 1869.

The other portions of the work have been completed. Rs 30,800
5,500

I have the honor to be

Sir

Your Most Obedient Servant

M. F. Wat Captain R.E.
Supt Engineer 6th Division

148.
C. 94 2000 1868-02-18

117 1/2 St. Geo.
 Providence R.I.
 From
 The City Engineer
 6th Dec.

To
The Secretary of War
P. W. D.

Dated 30 Nov 1868.
Recd 31st Dec 1868.

No. 926
Enclosures. 3.

Forwarding Statements
showing expenditure
in the Essex Amusement
Works.

No 72-117 Jan 1967

unimpairing National standing & cost of work done on
for constructive additional latitude of English State Affairs in the South which of course should

[illegible]

Payable

42282 - 3 660 10 6 23880 - 63 1018 14 9 18602

This item provided for removing the rough stone from the place, at which it was laid down to the work. The stone was damaged & it is a great deal of trouble to make it fit in place. It is a fine piece of work.

358 4.3

Received

4914 - 2 - 6 66 - 4914

Received

961 3/4 52 - 2015 29 961 3/4 52 - 3015 29

Do purchased in 65/66

651 11 6 During the four years being laid in the sole of the new way to the dam the water level was that was anticipated. The water level was that was anticipated.

Received

1500 - 2 - 6 66 - 1500

Received

1300 - 2 - 6 66 - 1300

Received

1200 - 2 - 6 66 - 1200

Received

1253 9 5

Received

342 13 8

Received

59 - 2 - 6 66 - 59

Received

1749 5 2 6

Received

2075 15 9

Received

1495 2 6

Supp. Eng. Office 6th Dec 83
Lampire 30th November 68

Supp. Eng. Office 6th Dec 83
Lampire 30th November 68

Supp. Eng. Office 6th Dec 83
Lampire 30th November 68

Detached savings 2075 15 9
Net excess 1495 2 6

No Special Establishment
was provided for in the
Estimate.

Seaweed foundations }
Embankments }

Erbenkunst

Draining Stone for }
formations—

forwards actions — } —

Bo

La

Continued

Supper's Office 6th Dec^r 68

June 30. November 68.

~~Wm. L. P. P.~~
Super Int. 6th D.

Superscript 6

(C) 1980 by The McGraw-Hill Companies

[Faint handwritten text at the top of the page]

[Several lines of very faint, illegible handwritten text in the middle section]

[Faint handwritten text at the bottom right]

[Faint handwritten notes and numbers, including "1848" and "1849"]

[Handwritten number "1848/1849"]

[Faint handwritten notes at the bottom left]

[Handwritten text: "B. Engraving Station and drawing Station and out of work station the date of starting up and along the line the tunnel of Lower Union B."]

A

124

A. F. Bates Captn. R. C.
Supt. Engineer 6th Div.

No 72

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 11th Jan'y 1869
Read the following

From The Sup^r Engineer } (Here enter No. 926 dated 30th November 1868/

Under the circum-
stances stated in this letter,
the Government authorize
the Controller of P.W. Accounts
to pass the outlay which
has been incurred on the
Lower Cotteram Ancient
works in excess of the sanc-
tioned estimates.

N
100
A/M

To The Sup^r & Dir^y
" " Controller
" " Act^y Gen^l

Dec^r 12/1/69

Enclosed in a letter
from the Sup^r Engineer
No. 926, dated
30 November 1868.

J. H. 4 9000/1868

Statement showing the
cost of executing work on
the Lower Cotteram in the
Estimate for the various
parties of the work.

21

2-1-1868

2-1-1868

2-1-1868

2-1-1868

Ac 4708

Govt. of (1868) Madras.

PUBLIC WORKS.

To The Superintending Engr
6th Division

do, do, do

Dated

Recd

Ln. 2

G O, 11th Jan 1869 No. 72-

Nos. 143-144

Lower Column Ancient Works

Permanently printed for paying
the masonry which had been
incurred on the Lower Column
Ancient Works, Tanjore Dist, in
pursuance of the sanctioned esti-
mates.