

(1) Number of pages 12
(2) Date of repair 18-4-1877
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works
DEPARTMENT.

G.O. No. <u>2636</u>	Press ~~Mis~~
<u>67-68</u>	
Dated <u>3-11-</u>	187 <u>7</u> .

Not to be folded or roughly handled

Ar

*Proceedings of the Madras Government, Public Works Department,
3rd November 1870.*

No. 67. Read the following letter from Captain P. MONTGOMERIE, R. E., Executive Engineer in charge of 6th Division, to the Secretary to Government Public Works Department, dated Tanjore, 14th October 1870, No. 596:—

With reference to G.O., No. 1,043, and in continuation of this Office No. 278, dated 19th July last, I have the honour to inform you that the excess which has

occurred, owing to the stoppage of work in connection with the Tanjore Court-house, is found to be more than was anticipated, and is upwards of Rupees 1,000, instead of only Rupees 250, as formerly stated. From this cause the estimate will be exceeded by a little more than 5 per cent.

2. The building itself is almost entirely completed, and is now occupied by the Judicial Department.

3. As the amount expended on the work has already exceeded the allotment by more than 500 Rupees, and the amount required to settle the accounts and place the building in a complete state is Rupees 3,387, I beg to forward a comparative statement showing the estimated and actual cost of the work.

4. From the statement submitted it will be observed that the estimate has been exceeded by Rupees 702-0-1, and had it not been for the loss to Government through deterioration, owing to the stoppage of the works, the actual cost of completing the building (including all extra charges) would have been considerably within 5 per cent. of the estimate. I have the honour, therefore, to solicit that, under the circumstances stated, an early sanction may be granted for Rupees 3,387, to enable me to close and settle the accounts.

5. The sum now applied for may be met from the amount of Rupees 4,086, surrendered in letter from this Office, No. 540, dated 20th September.

No. 68. ORDER THEREON, 3rd November 1870, No. 2,536.

CIVIL WORKS, No. 4.

	RS.	A.	P.
Rain-water pipes	494	4	6
Open laterite drain round basement ...	175	0	0
Culvert in western approach ...	100	0	0
Extra brick-work in raising the height of Court-room	133	12	0
Plastering on outside dentil cornice ...	292	12	10
Ornamental plaster work in Court-room	118	4	6
Perforated zinc ventilators with teak-wood shutters	80	0	0
Fixtures	310	0	0
Scaffolding	976	3	0

With this letter Captain Montgomerie submits a revised estimate of Rupees 61,257 for the construction of the Court-house at Tanjore, exhibiting an excess of Rupees 3,387 over the sanctioned amount. Of this excess Rupees 2,685 represent the cost of the extra works marginally noted which were not originally provided for, and the remainder is stated to be due to deterioration arising from the stoppage of work.

2. Under the circumstances His Excellency the Governor in Council sanctions the revised estimate of Rupees 61,257, but as the sum of Rupees 4,086 from which Captain Montgomerie recommends that the excess outlay should be met was appropriated in G. O., No. 2,452,

*Proceedings of the Madras Government, Public Works Department,
3rd November 1870.*

dated 12th October 1870, that officer will propose such other transfers as he may find it practicable to make.

(True Extract.)

Colonel, R.E.,

Secretary to Government.

To the Superintending Engineer, 6th Division,
" Controller of Public Works Accounts,
" Judicial Department.

Exd. S. T. Augustin.

Fixtures for Judge's Court House.

Plail and Panelling in front of Judge's Stand	75--
2. Semi Circular steps to Judge's Stand	40--
Witness Box	35--
Stand for Jury Man	60--
Prisoners Dock	50--
Ladder to Roof	20--
Fixing old Record Stand	30--
Total for fixtures	310-0-0

Sundries

Brick work in Charnam	Cft. 20420	3	
Brick work in walls	Cft. 1256 1/2	38	
Columns including granite binding stones with ornamental capitals complete	Sq. 1458	15	
Plastering including binding walls over bands of joists	Sq. 1257 1/2	27 8	
Plastering to walls including interior corner work	Sq. 3544 1/2	210	
Teak wood wrought & fitted including 2 coats of wood oil	Cft. 1962 1/2	3 12	
Venetian doors 7' x 6'	42	48	
Doors windows 4' x 6'	91	38	
Contingencies & Sundries			
Ryots Shed			
Punkahs			
Total			

Amount of excess items
Deduct amount of saving items
Actual excess over estimate
Add amount of extra work
Amount for which sanction is required

Supd. Mr. B. D. S.
July 20 14 October 1870

Comprehensive Statement showing

Particulars of work
Quantity of work
Estimated cost

Brick work in Charnam	Cft. 20420	3	
Brick work in walls	Cft. 1256 1/2	38	
Columns including granite binding stones with ornamental capitals complete	Sq. 1458	15	
Plastering including binding walls over bands of joists	Sq. 1257 1/2	27 8	
Plastering to walls including interior corner work	Sq. 3544 1/2	210	
Teak wood wrought & fitted including 2 coats of wood oil	Cft. 1962 1/2	3 12	
Venetian doors 7' x 6'	42	48	
Doors windows 4' x 6'	91	38	
Contingencies & Sundries			
Ryots Shed			
Punkahs			
Total			

Debit

Amount Quantity Value Amount Quantity Value

Actual cost

also Estimated and Actual Cost of Constructing

Amount of Temporary

1449 15 11	2630 11 1 1/2	180 11 2 1/2
3823 12	20832	25 3176 15
287 13	980	35 213
1366 14	1758	66 2052 97
3440 27	12509 1/2	29 35 3654 79
930 6 2	35440 1/2	3 4 11 1173 69
7360 5	1819	3 12 6821 4
2016	42 48	2016
560	14 35	490
1479 10 8	1420 7 9	59 2 11
1330	1230	100
100	100	100
57870	61257 4 11	2178 12 7
	2880 128	2685 4 10
	2880-12-8	
	2178-12-7	
	702-11	
	2685-4-10	
	3387-4-11	

to complete building

Elmigo India

*Capt. R.E.
S.E. Engineers in Charge*

Enclosure in a letter from
the Executive Engineer
in charge to the
Secretary to Government
P.W.D. No. 596, dated 14th
October 1870.

JPW 4142/0
From No. 710 in the
Comparative Statement
showing the Estimated and
Actual Cost of Construct
ing Court House at
Tanjore.

7596

5th
Tanjore 14th October 1870.

12 From
Captain O. Montgomery R.E.
Executive Engineer in charge.

To
Colonel C. A. Orr R.E.
Secretary to Government. P.W.D.
Sir,

With reference to G.O. No. 1043 and in
continuation of this Office No. 278 dated 19th
July last, I have the honor to inform you
that the excess which has occurred owing
to the stoppage of work in connection with
the Tanjore Court House is found to be more
than was anticipated and is upwards of
Rs. 1000, instead of only Rs. 250 as formerly
stated. From this cause the Estimate
will be exceeded by a little more than
5 per cent.

The Building itself is almost entirely
completed and is now occupied by the
Judicial Department.

As the amount expended on the
work has already exceeded the allotment
by

by more than 500 Rs. and the Amount
required to settle the Accounts and place
the Building in a complete state is

Rs. 3387. I beg to forward a comparative
Statement shewing the estimated and
actual cost of the work.

From the Statement submitted it
will be observed that the Estimate has
been exceeded by Rs. 702-0-1 and had
it not been for the loss to Government through
deterioration owing to the stoppage of the works
the actual cost of completing the Building
(including all extra charges) would have
been considerably within 5 per cent of the Estimate.

I have the honor therefore to solicit
that under the circumstances stated
an early sanction may be granted for
Rs. 3387 to enable me to close and settle
the Accounts.

The sum now applied for may be met
from the Amount of Rs. 4086 surrendered in
letter from this Office No 540 dated 20 September.

I have the honor to be
Your most obedt. Servant

Wm. J. J. J.

10/10/22

20/10/22

10/10/22

10/10/22

10/10/22

10/10/22

10/10/22

10/10/22

10/10/22

10/10/22

10/10/22

Public Works 1870 Department
Office of the Engineer
From S. 11142
The Executive Engineer
in charge. b. d.

To The Secretary to Govt.
P. W. D.

Dated 14th October 1870
Re. 217th October 1870

No. 596.

Encl. 1. A
Forwards Comparative
statement showing the estimate
and actual cost of
constructing Court House
at Tanjore.

No. 2636-3 = 11/11/70

No. 64

624 Oct 70 to 25

No. 2637
Proceedings of the Madras Government
Under date the 3rd Oct 70

From.

The Executive Engineer
in ch. b. d.

Read the following

(No. 596 of 16 Oct 70)

With this letter
Captain Macgregor
submits a revised estimate

of Rs 61,257 for the con-
struction of the Court

House at Tanjore, esti-

imating an excess of Rs
338 over the sanctioned

amount. Of this excess

Rs 2685 represent the cost

of the extra work mar-

ginally noted which

were not originally pro-

vided for and the re-

mainder is stated to

be due to deterioration

arising

Rain water pipes - Rs 400
294-4-6

Open latrine drain round
basement - 175

Culvert in western
approach - 110

Extra brick work in
raising the height
of Court room - 138-12

Plastering on outside
dentil cornice - 292-12-10

Ornamental plaster
work in Court room - 118-4-6

Prepared brick venti-
lators with teak
wood shutters - 80

Painting - 310


Scaffolding - 976-3

arising from the stoppage
of work.

Under the circum-
stances His Excellency
the Governor in Council
sanctions the revised

estimate of Rs. 61,257
but as the sum of Rs.
4,086 from which Capt.
Montgomery recommends
that the excess outlay
should be met now
appropriated in G.O.

No. 2452 dated 12/1/77
that Officer will propose
such other transfers
as he may find it prac-
ticable to make.



38
44
The Supt. Engr. 602
Controller of P. & W. D.
Judicial Department

C/24142

Govt. of 1870 Madras.

PUBLIC WORKS.

To the Superintending Engineer
... 6th Division

Dated

Recd.

3rd Aug 70. N. 2636

Nos. 67 & 68

Court House at Tanjore. The
revised estimate of Rs. 61,257
for the construction of the
Court House at Tanjore,
sanctioned with remarks.