

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No.	2113	Press Mis.
Dated	5 9	1872.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
5th September 1872.*

No. 65. Read the following letter from the Superintending Engineer, 4th Division, to the Secretary to Government, Public Works Department, dated Madras, 13th August 1872, No. 2,068:—

IN reply to G. O. No. 830 of 25th March 1872, I have the honour to forward a comparative statement for the expenditure on the gas works in the Fort. From this it will be seen that against the various estimates amounting to Rupees 84,005 in all we have received materials to the value of Rupees 56,043. Of these we have worked up Rupees 11,219 worth at an expenditure of Rupees 11,205, and it is estimated that it will cost Rupees 10,976 more to utilize the stock on hand valued at Rs. 44,824. The total value of the work will then be Rs. 78,224; there will then be a saving on the above-mentioned estimates of Rupees 5,781. I have therefore to request that an allotment of Rupees 10,976 may be made to enable me to complete the work.

No. 66. ORDER THEREON, 5th September 1872, No. 2,113.

MILITARY WORKS, No. 3.

WITH this letter the Superintending Engineer of the 4th Division submits the comparative statement called for in G. O. No. 830, dated 25th March 1872, contrasting the amount of work executed and that remaining to be done with the revised estimates for the construction of the Fort St. George Gas works and the necessary distribution works. The original estimates amount in the aggregate to Rupees 84,005; but a saving on this sum of Rupees 5,781 has been effected, reducing the probable cost of the works to Rupees 78,224, work to the extent of Rupees 22,424 has been already carried out, leaving work valued at Rupees 55,800 still to be executed; but if from the last-named amount the cost of the pipes, etc., obtained from England under the arrangements sanctioned in the Proceedings communicated with G. O. No. 2,296, dated 20th July 1868, be deducted, a sum of Rupees 10,976 only will be required to complete the project, and this amount which includes Rupees 1,200 for an office and store-room for the Superintendent of the works, Colonel Moberly requests may be allotted for expenditure during the current official year.

2. The Government sanction the proposed expenditure; funds will be allotted, if available, later in the year.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, 4th Division.
" Controller of Public Works Accounts.

" *Military Dept.*

Erd. E. C. Shunker.

N^o 2068. *Superintendent of Public Works*
Madras 13 August 1872.

From

Colonel F. J. Moberly R.E.
Superintendent of Division

To Colonel G. W. Walker R.E.
Secretary to Government.
P. W. Department.

Enclosure
Comparative
Statement

Sir,
In reply to G.O. N^o 830. 25
March 1872, I have the honor to forward
a Comparative Statement for the
expenditure on the gas works in the
Fort. From this it will be seen that
against the various estimates amounting
to Rupees 84,005 in all we have received
materials to the value of Rupees 56,043.

2 Of these we have worked
up Rupees 11,219 worth at an expenditure
of Rupees 11,205, and it is estimated
that it will cost Rupees 10,976 more
to utilize the stock on hand valued
at Rupees 44,824.

3 The total value of the work
will then be Rupees 78,224; there will
then be a saving on the above mentioned
estimates of Rupees 5781

4 I have therefore to request
that

54

W. L. G.

Colonel J. E.

[Handwritten signature]

Public Works Department
 No 2113
 Proceedings of the Madras Government
 Under date 25th Sept 12.
 Read the following

From The Supy Engineer
 14th Dec } H.E. No 2068 of 13th Aug 12

With this letter the
 Superintending Engineer
 of the 4th Division sub-
 mits the comparative
 statement called for in
 G. O. No 830 dated 26th
 March 1872 contrasting
 the amount of work
 executed and that
 remaining to be done
 with the revised estimates
 for the construction of
 the Fort St George Gas
 Works

[Signature]

[Signature]

P.O. 1872 Recd
 11th Oct 1872
 From 11th Dec 3946.
 The Supy Engineer
 4th Division
 To the Secy to Govt
 P. W. Dept

Sept 13
 Recd 14th August 1912.

Encl. 1. No 2068.

I submit a Comparative
 statement for the year 1912
 on the Fort works in the
 Fort and Magazine that
 an allotment of Rs 10,000
 may be made to complete
 the work.

No 2113-5-14 Sept 12.

Jobs

Sept 6 to Sept 19 1912

Works and the necessary
distribution works: the
original estimated amount
in the aggregate to Rs
84,005, but a saving on
this sum of Rs 5,781,
has been effected re-
-ducing the probable
cost of the works to Rs
78,224, work to the
extent of Rs 22,424
has been already car-
-ried out leaving
work valued at Rs
55,800 still to be ex-
-ecuted; but if from the
last named amount
the cost of the pipes, &c.,
obtained from England

9d
under the arrangements
sanctioned in the Pro-
-ceedings communi-
-cated with G. O. No. 2296
dated 20th July 1868
he deducted a sum
of Rs 10,976 only will
be required to complete
the project, and this
amount, which in-
-cludes Rs 1,200 for an
office and Store room
for the Superintendent
of the Works, Colonel
Moberly requests may
be allotted for expen-
-diture during the current
official year.

The

The Government
sanction the proposed
expenditure; funds will
be allotted, if available,
later in the year.

C. J. J.

G. M. W.

30

To
The Sup^r of Cong. & Dist^{ct} of Columbia
a Cooperative State
Controller

Dec. 11/9/72.

C/23946

Govt. of 1872

PUBLIC WORKS.

The Superintendent
4th Division

Dated

Recd.

Encl.

G. O. 5 September 21/3

No. 65466

Gas Works in Fort St. George.

Prepared expenditure of
Rs. 10,976 on the Gas Works
during the current official
year. Sanctioned L.