

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	409	Press
B.P. No.		Mis:
Dated	13 - 2 -	6875 - 195 -

Not to be folded or roughly handled

CD

*Proceedings of the Madras Government, Public Works Department,
13th February 1875.*

Read the following papers:—

No. 307. From G. D. WYBROW, Esq., Officiating District Engineer, Trichinopoly, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated 1st October 1874, No. 242.

I HAVE the honor to report that the construction of a Tahsildar's Cutcherry at Kulithalai, sanctioned in G. O., No. 2,475, dated 28th July 1869, on estimate, Rupees 26,650, has been completed, and the building was handed over to the Revenue Department on 16th August 1874.

2. In the estimate originally prepared in the late Superintending Engineer's Office of the 6th Division, on a standard design, the works marginally noted were omitted and not provided for, and their necessity in the course of progress of the work rendered them desirable; they were accordingly, with the permission of the Superintending Engineer, executed at an excess cost of Rupees 1,971-7-9 as

Constructing steps to main building and to out-houses.	
Flooring with asphalte to jail wards.	
Curb stone to the verandah.	
Brick-in-mud substituted for mud walls for out-houses and also flooring with concrete.	
Eave boards and tie-beams.	
Re-adjusting iron-barred doors, etc.	
Ventilators and attic windows.	

detailed in the comparative statement (enclosed.)

3. Out of the sanctioned amount only Rupees 26,444-5-1 has been actually expended, and the excess work done has not been as yet paid for to the contractor. I, therefore, request the Government will be pleased to sanction the amount and provide funds.

No. 308. From Major G. V. LAW, District Engineer, Trichinopoly, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated 18th December 1874, No. 470.

WITH reference to your Memorandum, No. 826, dated 23rd October 1874, I have the honor to retransmit, duly revised, the comparative statement of the Kulithalai Taluq Cutcherry.

No. 309. ORDER THEREON, 13th February 1875, No. 409.

CIVIL WORKS, No. 20.

THE revised estimate for the Taluq Cutcherry at Kulithalai amounts to Rupees 28,621. That sanctioned in

G. O., No. 2,475, of the 28th July 1869, was for Rupees 26,650, and the excess is therefore Rupees 1,971. Sanction is given to the former-mentioned estimate, but, as the details of these buildings provided in the standard design must now be well understood by District Engineers, a closer approximation to the actual cost should in the case of future constructions of this kind be arrived at. The question of providing funds will be considered when the statements of savings and demands come under review.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Trichinopoly.
" Controller of Public Works Accounts.
" Judicial Department.
Exd. A. Grubert.
Spare Copies

P. W. 1874 Depart.
No. of Port for February
From, No 6549.

The District Engineer
Trichinopoly
To, The Secretary to Govt.
P. W. Department
Madras.

Dated, 1st }
Sep 16th } October 1874
Recd 19th }

No 242
Encls. one.

Forwarding a Com-
parative Statement
for Mulithalai Taluk
Cutcherry for Sanc-
tion.

Cto 307

626-1-75
Sent to Cdy 19 Oct 74

Sl. No: 409.12-2-75.
Memo: 826-23- (Oct 74)

*Comparative Statement on Constructing Sub Magistrate's Cutcherry
with Out Houses at Kuli Malai Estimate Rs 6650.*

Particulars of Charges	Estimate			Actual Execution			Difference		Remarks
	Quantity	Rate	Amount	Quantity	Rate	Amount	Increase		
							Quantity	Amount	
Concrete Foundation Cft. 1128 2 1/4	2	14 10 4	6110 4 7/8	2	1380	159			As actually incurred - Time flight of shops to Salug Cutcherry and shops to Cook room, yard and public latrines have been constructed which were absolutely necessary. Rate allowed in the Estimate was sufficient, the stones having to be procured from Harur. Latrines floored with asphalt; no provision in the Estimate No provision in the Estimate, but found necessary during the course of Construction. Facing to shops to Salug Cutcherry Cook room, yard & Public latrines
Brick in Channam Cft. 4415 1/2	2	6 64 1/2	29417 5/8	2	6530	86			
Flooring with ^{5.00} ~~hardwood~~ Stone Cft. 8296 21 8	1783 10	3 75 2 1/4	29910 7 1/2	2227 11 3			254 3/4	29 49	
Do with Asphalt - Cft.							444 1	774 3/4	
Gravel in house round Verandah				720 23	5 8 1/2	168 29			
Cut Stones - Cft.				934	4 10 7/30	410 73			
Do Slabs - Nos.	67	1	67	181 5/8	1 4	227 6			
Mud walling - Cft.	116 5/9	4	29 22						
Do Plastering - Sq. ft.	278 7/2	86	14 12 10						
Brick in Mud									
Plastering in Channam - Sq. ft.	2984 1/2	1 27 1/2	227 9 10				116 5/9	29 22	
Plastering interior - Sq. ft.	4841	1 15 1/2	96 11 6	2984 1/2	227 9 10		278 7/2	14 12 10	
Plastering exterior - Sq. ft.	1682 1/2	2 8	421 12 8	4841	96 11 6				
Pointing Exterior - Sq. ft.	109 19	1	109 3						
Barren doors with frames									
Complete - Sapl. ft.	273	1 5	358 5						
				375 1/2	1 5	492 13 6			
Carried Over			10685 52			12362 5			
							1768 1	73 39	

Comparative Statement on Constructing Sub Magistrate's Court-houses
with Out Houses at Sub. Magistrate's Estimate Rs 26650.

Particulars of Charges	Estimated			Actual Execution			Difference		Remarks
	Quantity	Rate	Amount	Quantity	Rate	Amount	Increase	Decrease	
							Quantity	Amount	
Brought Forward — 1066-5-2									
Iron door gratings No. 6	22	4	88	22	4	88			Incurred in readjusting the door of the bare of dock
Iron Barred Door for Record Room	1	176	176	1	176	176			
Doors with wooden bottom	22	4	88	22	4	88			
Door 3' high for female wards No. 2	25	4	100	25	4	100			As actually incurred
Iron barred doors to let into Stores No. 4	22	4	88	22	4	88			
Door half Venetian and windows with frames 11 ft.	1238	1	1238	1238	1	1238			Only one brass allowed in plan and found quite sufficient. Estimate provided two by oversight.
Ornamental Tresses for Treasury No. 2	100		100	100		100			
Iron flr No. 180 1/2	22	9	198	22	9	198			Only a lump sum allowed in the plan for plain railing for the same and no provision made for ornamental parapets at the top of the spiral Staircase; the sum was wholly insufficient and hence the excess.
3rd railing for open space									
Ventilators with frame No. 8	12		96	12		96			Dimensions inaccurately given in the Estimate.
Loricee	764	24	23159	764	24	23159			
Dental Cornee	153	1	38	153	1	38			A portion of the Verandah in front of wards was allowed to be enclosed but as the Police have a separate room this was since found unnecessary as it would only darken the adjoining rooms. It is moreover not shown in the plan.
Inner Cornee	110	3	2010	110	3	2010			
Open Brick work including pointing	125	9	114	125	9	114			
Carried Over									

*Comparative Statement on Constructing Sub Magistrate's Cutcherry
with Out Houses at Kul, Malin Estate to Rs 26650.*

Particulars of Charges	Estimated			Actual Execution			Difference		Remarks
	Quantity	Rate	Amount	Quantity	Rate	Amount	Increase		
							Quantity	Amount	
Brought Forward			13624 15 11						
Attic Window glazed No. 1	16	16		16	16	15714 6 7 15 9	2308 71	219 20	(15)
Close story window for Spicing	2	14	28	2	7 8	15			
Teak wood	1798 72 4		7195 4 5	1798 72 4		7195 4 5		18	As actually incurred
Roofing with Teak wood									
Roofing complete	1410 1/4 22		3104 4 1	1380 1/4 22		3036 4 5		309 6 7 15 8	
Wood ceiling			185			205	20		As actually incurred
Edging									
Drainage Channel		40				20 1/4		19 1/2	Edging and drainage Channels found unnecessary but Rs 70-4- is expended in levelling the adjoining ground in the compound
Scaffolding		50							
Wall		132				132			
Compensation for land		700							
Sundries						663 12 10		36 32	As actually incurred
						9 10			
						11 6		4 6	Do Do
						12 8			
						4 11			
						2 13 6			
Total Rupees			26650			26650 7 9	2328 71	356 15 4	
Spice house July 2									
17 Dec 1911									

Total Rupees

Trichinopoly 17 December 1874

George District

C. Rao - Major Engineer Trichinopoly. Assistant Engineer G. V. H. Brown

*Comparative Statement on Constructing Sub Magistrate's Cutcherry
with Out Houses at Kul Malai Estimate Rs 26650.*

Particulars of Charges	Estimated			Actual Execution			Difference				Remarks
	Quantity	Rate	Amount	Quantity	Rate	Amount	Increase		Decrease		
							Quantity	Amount	Quantity	Amount	

(17)

27/11/45

(2)

Oct 1/45
Dec 1/45

estimate
Cutcherry
amounts
to save
ways of
was for
to excess
41 - Save
the former

as the de-
tails of these buildings
provided in the standard
design must now be
well understood by
District Engineers.
A closer approximation

Carl
L. 27-43

60

187

*From the Dr. Engr. Trichinopoly - (N.E. Decr 24th 79) 1st Oct 80
" " do do (" " 6th 80 " 18th Decr 80*

The revised estimate for the Salug Cutcherry at Kulithalai amounts to Rs 28,621. That sanctioned in G. O. No. 2475 of the 28th July 1869 was for Rs 26,650 and the excess is therefore Rs 1971. Sanction is given to the former estimate but as the details of these buildings provided in the standard design must now be well understood by District Engineers, a closer approximation

27/11

John D. Cunningham
Theodosia

121.9882/74

Courtesy of the
man & woman
club. They are both
out of the room and have
the children's shoes

Enrollment - \$600
9-0-407-13-2-75

the actual cost should
in the case of future
constructions of this
kind, be arrived at.
The question of providing funds will be
considered when the statements of required
demands come under review. *Adels*

MM

26
The Peter Brinkman
Contractor of P. & S. S. S.
Judicial Dept.
Case 15-2-75-

6549
7982
Govt. of Madras.
PUBLIC WORKS.

The Dist. Ingr.
Trichinopoly

Dated

Recd.

Encl. /

G. O. 13 Feb 1875, No.

409

Nos. 307-309.

Taluk Cutcherry at
Kuttiyalai - Trichinopoly

Re. The revised Estimate
for the Cutcherry, accompanied
with remarks and the
question of the provision
of funds to be considered
when the statements of
revenue & demands
come under review.