

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE

## Government of Madras

*Public Works* DEPARTMENT

|          |             |       |
|----------|-------------|-------|
| G.O. No. | 1154-55(Ry) | Press |
| B.P. No. |             | Mis.  |
| Dated    | 9.5         | 18.76 |

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,  
9th May 1876*

No 144 Read the following letter from Lieutenant-Colonel J. H. M. SHAW-STEWART, R.E., Consulting Engineer for Railways, to Major-General G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Madras, 10th April 1876, No 183 —

In reply to paragraph 2 of the Order of Government, dated the 17th February 1876, No 439, I have the honor to state that I can see no prospect of the Northern Extension of the South Indian Railway being completed during the current year. In my letter, dated the 10th ultimo, No 120, I reported to this effect, and I now submit, for the consideration of Government, a letter from the Agent, South Indian Railway, with which is forwarded the Chief Engineer's explanation regarding the slow progress of the works

No 1,456, dated 3rd March 1876

2 The dates now named for opening to the public the sections of the Northern Extension are—

|                         |              |
|-------------------------|--------------|
| Madras to Tindivanam    | July 1876    |
| Tindivanam to Cuddalore | July 1877    |
| Cuddalore to Mayaveram  | January 1878 |
| Mayaveram to Tanjore    | January 1877 |

3 In the case of each section the probable date of opening is again somewhat postponed, and this cannot fail to cause disappointment

4 With regard to the section between Tindivanam and Cuddalore, it will be observed that allusion is made to the uncertainty which exists as to the intentions of Government in dealing with the Poomaier river, and to the delay in the prosecution of the railway works which has resulted therefrom. That delay is, however, apparent rather than real, inasmuch as the bridge over the Poomaier, which will undoubtedly be the key to the completion of the line, has been pushed on without intermission. There has been a question at issue with regard to the level to be adopted in the bridge approaches, but the delay in deciding this point cannot, in my opinion, be said to have delayed the opening of the line

From W. S. BETTS, Esq., Agent of the South Indian Railway, to Lieutenant-Colonel J. H. M. SHAW-STEWART, R.E., Consulting Engineer for Railways, dated Negapatam, 31st March 1876, No 1,456

Your letter No 218, of the 8th instant I forward herewith, for the information of Government, the explanation of the Chief Engineer regarding the slow progress of work in his department

2 It will be observed Mr Logan does not consider it possible that the entire Northern Extension may be opened for traffic in December next, he now estimates the several sections of that line will be completed upon the dates noted below—

|                         |     |    |               |
|-------------------------|-----|----|---------------|
| Madras to Tindivanam    | ... | .. | July 1876     |
| Tindivanam to Cuddalore | ..  | .. | July 1877     |
| Cuddalore to Mayaveram  | ..  | .. | January 1878  |
| Mayaveram to Tanjore    | ..  | .. | January 1877. |

*Proceedings of the Madras Government, Public Works Department,  
9th May 1876.*

LETTER from the Chief Engineer, to the Agent of the South Indian Railway Company, dated Trichinopoly, 29th March 1876, No 7,435

I BEG to acknowledge receipt of your letter, No 2,318/1,267, of the 10th instant, giving cover to a letter from the Consulting Engineer, dated the 8th instant, together with a copy of the Proceedings of the Madras Government, No 439, of the 17th ultimo

It has been the cause of much regret and discouragement to me to find the Government of India takes so unfavorable a view of the progress made on our works, and I trust in the light of the following remarks Government may see fit to modify their opinion —

At the outset I desire to point out, that in forming an estimate of the probable dates of completion for the several portions of the line there was an element in my calculations over which I had no control, *viz*, the delivery of materials from England, and while freely admitting made on the Madras-Cuddalore line, I ask it to be borne in mind that as Head of the executive department I am in a measure impelled to take a sanguine view of progress if only as a stimulant to exertion on the part of those on the works, while the fact of my over-sanguine estimates proved at least that my desire was towards speedy progress. In saying that I am impelled to take a sanguine view of progress, I trust that it is needless to say that I do not mean that I am justified in overstating the rate of progress, but that I think it expedient to give as early a date as is consistent with the assumption that all things work favorably towards the result in view.

In January 1875, I was asked to state when the Southern Extension would be ready for opening, and I replied that the portion between Trichinopoly and Madura would probably be ready in July and the remainder in October 1875

At the time when I formed this estimate only 94 7/2 miles of the 215 had been laid, and only sufficient sleepers were in the country to lay 37 miles more, and rails to lay about 52 miles

With regard to the Trichinopoly-Madura portion the key to accomplishment was the completion of the Vygay bridge. Thirty 70-foot girders for this bridge had been rivetted up in Trichinopoly, and, until the line was laid between that station and Madura, these girders could not be utilized. The line was laid and a way through obtained by the end of April, and heavy material trains were then run between Trichinopoly, Madura and the south, crossing the river Vygay on a temporary line laid across its bed

Some delay took place in the erection of the Vygay bridge girders owing to floods, and the first train did not pass over the bridge until 10th July 1875. The line between Trichinopoly and Madura was inspected by the Consulting Engineer in July with a view to its being opened for traffic on the 1st August. The opening was, however, deferred until the 1st September, not because the line was unfinished, but because the Government Telegraph was not in a sufficiently advanced state to allow of the traffic being worked with safety

The portion of line south of Madura I estimated would be ready for traffic in October 1875. Here, as with the northern portion, the uncertainty lay in the erection of the large girders, which had been rivetted together at Trichinopoly and Tuticorin and could be conveyed to their sites by rail only. Owing to the late arrival of permanent-way from England the laying of the line was delayed, and the erection of the girders had to be undertaken in the middle of the monsoon, and the work was retarded by the occurrence of serious floods in some of the rivers. Through communication was established between Madura and Tuticorin on the 22nd November 1875, and at the end of November the line was inspected by the Deputy Consulting Engineer and pronounced by him to be safe for public traffic. This result was achieved only by the most laborious and unceasing energy of the staff employed. The Officiating Consulting Engineer for Railways reported to Government under date the 13th October —

“The progress made since my last inspection cannot fail to be satisfactory to the Government. The punctual and orderly distribution of materials and stores *evenly* along a distance of 40 miles, from a point distant nearly 200 miles in addition to the ordinary traffic by rail, to the extent of two train loads daily, involving the loading and despatch of as many as 380 carts

*Proceedings of the Madras Government, Public Works Department,  
9th May 1876*

from one point in a day, is not an easy task in this country for a private Company to accomplish, and the arrangements for the erection of the large bridges promises to be equally successful”

Again, in a report to Government (dated 10th November 1875, No 609), Colonel Shaw-Stewart remarks “I trust that the progress which has been made upon the unopened part of the Southern Extension will be satisfactory to Government. The work has latterly been performed at high pressure, and all engaged upon it have been subjected to constant exposure and much fatiguing drudgery. The officers employed upon it have been Mr White, Deputy Chief Engineer, and Messrs. Spalding, Rice, Partridge, Nicholas and Dredge, Assistant Engineers. The satisfactory result which I am able to report could have been secured only by great exertion and untiring energy on the part of these gentlemen”

The first passenger train conveying His Royal Highness the Prince of Wales and suite from Tuticorin to Madura passed along the line on the 10th December, and it might have been opened then for public traffic but you considered it advisable to defer the opening till 1st January 1876, in order to give more time for the progress of arrangements for passengers and goods. Taking the actual dates of opening these two portions of line, it appears that in the case of the Trichinopoly-Madura portion my estimate was wrong to the extent of two months, and the part south of Madura three months, but the excess in each case reduced by one month if the dates be taken when these portions were respectively ready for traffic

I have already in my letter, No 1,637 of 23rd January last, endeavored to explain some of the causes which combined to delay the completion of the line between Madras and Chingleput. I am afraid that I have myself to thank in some measure for the criticisms of the Government of India, with regard to deferred dates of opening, in having been too sanguine in my estimates of progress. I now see that I underrated the difficulties with which I had to contend, but I have at least the satisfaction of feeling that I did my best to push on, and I do not think that, under the circumstances, a much greater rate of progress could have been achieved without a very large addition to the cost of the line. When I took charge of the Carnatic Company's works in September 1873, nothing whatever had been done towards collecting material or starting work in the districts, and much of the land required had neither been marked out nor handed over to the Company. The greater part of the working season of 1874 was therefore taken up in restaking out the line, in revising the plans and waterways, and in settling the sources of supply for stone and brick. Out of eight Assistant Engineers whom I found on the staff, one went away in October 1873 and two left during 1874, and new men came out from England. The year 1874 was an unusually wet one, and much damage and delay was caused by rain and floods. It will be seen, therefore, that the year 1874 was chiefly one of preparation in discovering and settling quarry and brickfield sites, in organizing and settling a working staff, and in revising earthworks and waterway allowances generally. During 1875 the work was pushed by all available means, but still not with the speed which I had hoped. Skilled labor of all kinds has to be imported, and the least touch of cholera scatters it again. During harvesting operations unskilled labor is scarcely to be got, and this is the more unfortunate that the time of harvest is our best working season. I have just come off a tour of inspection during which I found that the brickfield operations had been languishing for want of labor, so much so that moulders had to be dispensed with as hands could not be got to carry away the bricks and stack them in the kilns. Bridge foundations and masonry work were impeded from the same cause, and I cannot see how the matter is to be remedied except by waiting until harvesting operations are over. If it were possible it would not pay to import the labor required, and if it were imported at the slightest sign of cholera the coolies would make off. At the river Palar, which is a large and important work, the bulk of the labor comes from villages 8 and 9 miles off. The coolies will not live at the bridge, but, I am assured, walk this distance daily to and from the work.

At the Sarum bridge the works were lately stopped during the prevalence of cholera by special request of the Head Assistant Collector, to prevent, if possible, the disease spreading through the intercourse of laborers coming from different villages in the neighbourhood

*Proceedings of the Madras Government, Public Works Department,  
9th May 1876.*

At Cuddalore, when I was there about ten days ago, the work of building the south abutment of the Guddelum bridge was entirely at a stand still for want of labor, and the works on the whole bridge suffered during February from the same cause, all or nearly all the available labor being away in the fields harvesting, and so all along the line through the populous district of Tanjore I found labor only beginning to come in as the rice crops were reaped, and the paddy threshed and carried home.

It must be borne in mind that the works of the line between Tanjore and Cuddalore were only taken up as Engineers were available from the Southern Extension, a course which was reported to, and, I conclude, approved by Government and the Board. Engineers are now posted and at work all along the line, and I anticipate a good outturn of work this season.

With reference to the probable dates of opening, I am sanguine that the line between Madras and Tindivanam will be ready for traffic by the 1st July next, the date last fixed for completing to that point.

I regret that the delay in resubmitting the revised plans for the stations between Madras and Chingleput prevented our being able to open to Chingleput at the date last fixed (i.e., 1st April). I found that I could not overtake the work of revision in conjunction with the traffic and locomotive departments in time. One Engineer, who was called in to aid in the office work of head-quarters, left the service, and, with the amount of work on hand, it was simply impossible to do what was required before the Consulting Engineer would sanction a start to the work. The plans have now all been revised and settled, every effort is being made to push ahead, and I may add that so far as stations' plans are concerned I do not think there will be any delay in future.

Between Tindivanam and Cuddalore there is still considerable uncertainty as to the date of completion, owing to the nature of the foundations of the large bridges. Most of these bridges are to be carried on brick cylinders sunk in the beds of the rivers, and experience proves that the rate of sinking the cylinders cannot be estimated with any degree of accuracy. The best known methods and appliances are being adopted, but the rate of progress is greatly below what I had hoped. The three principal rivers between Tindivanam and Cuddalore are the Chendur, the Poonaur, and the Guddelum, every effort is being made to push on these works, but taking the present rate of well sinking as the basis of calculation I cannot place the completing of this section of the line at an earlier date than 1st July 1877. In connection with this part of our system, I would remind you that in my No. 2,841, of 16th August 1875, I advised you of the stoppage of all operations for several miles on each side of the Poonaur river. The floods of May and October 1874 were so disastrous in that neighbourhood that it became necessary to alter the design of our works, but the nature of the alterations could not be decided upon until the intentions of Government in dealing with the Poonaur river were made known. More than six months have elapsed since the date of my letter, and we have not yet been put in possession of the intentions of Government. I have, however, proceeded on the assumption that the grading of the line recommended by the Deputy Consulting Engineer in his report, dated 23rd July 1875, is to be adopted as a temporary measure pending the sanction of Government.

With regard to the section of line between Cuddalore and Mayaveram, there is the uncertainty of the completion of the bridges over the rivers Vellar and Coleroon, the cylinder foundations of these bridges will probably require to be sunk to a considerable depth. If the opening of this section be deferred until the completion of the bridges, I hesitate to name an earlier date than January 1878.

Between Mayaveram and Tanjore the foundations of the large bridges present the same element of uncertainty, and here there is an additional difficulty. The shortness of the working season. Foundation work can be carried on in the rivers only between the months of January and June.

Every effort is being made, the work being carried on by night as well as by day, to complete the large bridge foundations before the floods come in the rivers in June next, and I have good reason to believe that these efforts will prove successful. In case, however, of running

*Proceedings of the Madras Government, Public Works Department,  
9th May 1876.*

the risk of again disappointing expectations, I think it better to give the probable date of opening between Mayaveram and Tanjore as 1st January 1877. This date, while it puts back the opening between Tanjore and Combaconum three months later than previously estimated, anticipates by six months the completion of the 20 miles between Combaconum and Mayaveram. From Mayaveram to the Coleroon I estimate may be opened for traffic by the middle of 1877.

I trust that I have said enough to satisfy Government that whatever the cause of slow progress on some parts of the line, it has not been from want of effort or desire on the part of all concerned to push on that delay has occurred. I believe that all my Assistants have done their best to forward the progress and interests of the undertaking, possibly the responsibility rests on my shoulders of having overtasked the strength of some of them and expected too much.

I conclude by begging Government to accept my assurance that everything is being done that can be done to forward the works, that our best efforts are being directed to secure as rapid progress as possible, and I feel sure that a little forbearance in consideration of the difficulties with which we have to contend will be amply repaid by the stimulus derived from efforts appreciated.

(True Copy)

(Signed) W. S. BETTS,  
Agent

NEGAPATAM,  
30th March 1876.

ORDER THEREON, 9th May 1876, No. 1,154.

No. 145

RAILWAY, No. 19.

THE still further delay now anticipated in the opening of the several sections of the Northern Extension is, in

the opinion of the Governor in Council, very unsatisfactory.

2. It is also to be regretted that under the circumstances the Chief Engineer of the Company should be allowed to go home on furlough for one year without even a medical certificate so far as is known to the Government. No official report of Mr Logan's departure has yet been made.

3. It is observed that progress with the railway bridge over the Poonaur has not been interrupted by the discussion as to the treatment of the river, and that the delay in the opening of the section between Tindivanam and Cuddalore cannot be attributed to this cause.

(True Extract.)

(Signed) G. W. WALKER, Major-General, R.E.,  
Secretary to Government.

No. 146 (DOCKET, No. 1,155, dated 9th April 1876)

COPY of the above forwarded to the Government of India in continuation of docket, No. 784, dated 28th March 1876.

(True Extract)

Colonel,

Offg. Under Secy to Govt, P.W.D.,  
for Secretary to Government.

Ed S T Austin  
Spare Copies

# MEMORANDUM.

|                                                                                    |                                                                    |
|------------------------------------------------------------------------------------|--------------------------------------------------------------------|
| <p>From<br/>THE UNCO ASSISTANT TO THE<br/>Cons Engr. for Railways,<br/>Madras,</p> | <p>To<br/>THE<br/>Record Dept.<br/>P. W. Dept.<br/>P. S. Dept.</p> |
|------------------------------------------------------------------------------------|--------------------------------------------------------------------|

Requests to be favoured for the use of the Office of the Consulting Engineer for Railways  
 Memo No 2635, dt 24. April. 1876.  
 The Chief Engineer's notes correct report.  
 The Cons Engr's report of 23. July 1875 not submitted to Government.  
 MADRAS, 26. April 1876  
 W. A. Dwyer  
 Unco. Asst. to the Cons. Engr. for Railways.

No. 1456

South Indian  
GREAT SOUTHERN OF INDIA RAILWAY.

AGENT'S OFFICE,

NEGAPATAM, 31<sup>st</sup> March 1876.

From

THE AGENT, South Indian  
Great Southern of India Railway,

To

The Consulting Engineer for Railways  
Madras

SIR,

Your letter N<sup>o</sup> 213 of the 8<sup>th</sup> Inst I forward  
herewith for the information of Government, the explanation  
of the Chief Engineer regarding the slow progress of work in  
his Department.

It will be observed M<sup>r</sup> Logan does not consider  
it probable that the entire Northern Extension may be opened  
for traffic in December next, he now estimates the several  
sections of that line will be completed upon the dates  
noted below.

Madras to Tiruchirappalli, July 1876

Tiruchirappalli to Cuddalore, July 1877

Cuddalore to Mayavaram, January 1878

Mayavaram to Tanjore, January 1877

I have the honour to be,

Yours most Obedt Servant

William St. John

Agent

From: Engineer's Office  
By Dept. Madras 10<sup>th</sup> April 1876  
No 183

To  
Lieut Col J. H. Mathias Esq. R.E.  
For Engineer for Railways

Major General G. W. Walker Esq.  
Secretary to Government  
Public Works Dept.

Sir,  
In reply to paragraph 2 of  
the order of Government dated  
the 17<sup>th</sup> February 1876 No 439, I  
have the honour to state that I  
can see no prospect of the northern  
extension of the South Indian  
Railway being completed during  
the current year. In my letter  
dated

From  
The Secy. Engr.  
for Railways  
J. H. Mathias Esq.  
10<sup>th</sup> April 1876  
No 1458  
The Secy. Engr.  
for Railways  
J. H. Mathias Esq.  
10<sup>th</sup> April 1876  
No 1458

dated the 10th ultimo No 120 Reported  
to this effect; and I now submit  
for the consideration of Government  
a letter from the Legat South Sudan  
Railway with which is forwarded  
the Chief Engineer's explanation No 1456  
regarding the slow progress of the  
works 3 March 76

2. The dates now named  
for opening to the public the sections  
of the Northern Extension are,  
Machak to Indivaranum. July 1876.  
Indivaranum to Buddaline. July 1877.  
Buddaline to Mayavaranum. Jan<sup>r</sup> 1878.  
Mayavaranum to Lanyie. Jan<sup>r</sup> 1879.

3. In the case of each section  
the probable date of opening is again  
somewhat postponed, and this  
cannot

2  
cannot fail to cause disappointment  
4. With regard to the section  
between Indivaranum and Buddaline  
it will be observed that allusion  
is made to the uncertainty which  
exists as to the intentions of  
Government in dealing with the  
Panar river, and to the delay in  
the prosecution of the Railway works  
which has resulted therefrom.  
That delay is however apparent  
rather than real, inasmuch as the  
bridge over the Panar, which will  
undoubtedly be the key to the com-  
pletion of the line, has been pushed  
on without intermission. There  
has been a question at issue  
with regard to the level to be adopted  
in

in the bridge approaches; but the delay in deciding this point cannot in my opinion be said to have delayed the opening of the line.

I have the honour

Sr  
Yours obedient servant  
Wm. Mountford Esq  
Genl. Manager for Ry

20 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

No 144  
On 2 May 76  
that there is no  
fact of the  
knowledge of the  
British Railway  
opened during the  
current year  
26-5-76

Submitted  
Dec 11 3 April 1876  
No 183  
To the Secy to Govt.  
O 11. 2. 1876  
For at length

20 1876 20  
Railway Department  
Chm No 2638  
The Comr. Engineer  
for Ry

No 1154

PUBLIC WORKS DEPARTMENT.

Proceedings of the Madras Govt  
Under date the 9<sup>th</sup> May 1876.  
Read the following

Letter from the Consulting Engineer for  
Railways No 183 d/11<sup>th</sup> April 1876

FOR ORDERS.

The still further  
delay now anticipated  
in the opening of the  
several sections of the  
Northern Extension is  
in the opinion of the Engineer  
extremely disappointing,  
inasmuch as every energetic  
effort has been made by himself and  
his assistants to maintain  
a good state of progress,

and that their best energies  
will continue to be devoted  
to the work, the Govt.  
must apparently accept  
the position as unavoidable.

2. <sup>altogether regretted</sup> But it is hardly  
satisfactory that under  
the circumstances the  
Chief Engineer of the  
Company should be re-  
allowed to go home on  
furlough for one year  
without even a Medical  
Certificate so far as is  
known to the Govt. No  
official report of Mr.  
Logan's departure has  
yet been made.

3. It will be observed  
that progress with the  
Railway bridge over  
the Ponnai has not  
been

15  
been interrupted by the  
discrepancy as to the  
treatment of the river,  
and that the delay in  
the opening of the section  
between Tindivanam and  
Cuddalore cannot be  
attributed to this cause.

W. M. L. Major Genl. &c.  
Secretary to Govt. P.W.D.

(H.E. Docket No. 155 d/10/4/76)

No 1155

Copy of the above  
forwarded to the  
Govt of India in  
continuation of Docket  
No 784 d/28<sup>th</sup> March/76

Despatch 16/5/76

C. E. for Rep 16/5/76

Despatch 26-4-76

013

K. L. D.

FOR ORDERS

12-144-146

700

2635  
Govt. of Madras.

PUBLIC WORKS.

To

The Commr for Railways

Dated

Isued

Rel

File

G O, 9<sup>th</sup> May 1876, No

1154

1155

Nos. 162-166

Entd in P.  
17-5-76

Northern Extension of  
the South Indian Ry.

Passing orders on letter  
from the Commr for  
Rys reporting that there  
is no prospect of the  
—— being opened  
during the Current Year.

Forwarding copy of

Pass: passed on letter from  
the Commr for Rys reporting  
that there is no pros-  
pect of the Northern  
extension of the South  
Indian Ry being  
opened during the  
Current year —